

ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 9202100251 DOC. DATE: 92/02/05 NOTARIZED: NO DOCKET #
FACIL: 50-261 H.B. Robinson Plant, Unit 2, Carolina Power & Light Co 05000261
AUTH. NAME AUTHOR AFFILIATION
CHAMBERS, R.H. Carolina Power & Light Co.
RECIP. NAME RECIPIENT AFFILIATION
Document Control Branch (Document Control Desk)

SUBJECT: Advises that containment structural test will be conducted during refueling outage 14, currently scheduled to commence on 920328.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
TITLE: OR Submittal: General Distribution

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD2-1 LA	1 1	PD2-1 PD	1 1
	LO, R	2 2		
INTERNAL:	NRR/DET/ECMB 7D	1 1	NRR/DET/ESGB	1 1
	NRR/DOEA/OTSB11	1 1	NRR/DST 8E2	1 1
	NRR/DST/SELB 7E	1 1	NRR/DST/SICB8H7	1 1
	NRR/DST/SRXB 8E	1 1	NUDOCS-ABSTRACT	1 1
	OC/LFMB	1 0	OGC/HDS2	1 0
	<u>REG FILE</u> 01	1 1	RES/DSIR/EIB	1 1
EXTERNAL:	NRC PDR	1 1	NSIC	1 1

NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK, ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTTR 18 ENCL 16 0

MA
EJH



Carolina Power & Light Company

ROBINSON NUCLEAR PROJECT DEPARTMENT
POST OFFICE BOX 790
HARTSVILLE, SOUTH CAROLINA 29550
FEB - 5 1992

Robinson File: 13510HG

Serial: RNPDP/92-0364

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D. C. 20555

H. B. ROBINSON STEAM ELECTRIC PLANT, UNIT NO. 2
DOCKET NO. 50-261
LICENSE NO. DPR-23
CONTAINMENT STRUCTURAL TEST

Gentlemen:

In accordance with the reporting requirements provided within Technical Specification (TS) 4.4.4.3.c for H. B. Robinson Unit No. 2 (HBR2), this letter provides notification of the pending containment structural test. This test will be conducted during the refueling outage number 14 which is currently scheduled to commence March 28, 1992. Actual performance of the Structural Integrity Test (SIT) is currently scheduled to begin on April 7, 1992. The submittal of this letter satisfies the requirement to notify the NRC at least two months prior to the actual test, and also provides the required detailed acceptance criteria.

Section 4.4.4.3 (Acceptance Criteria) of the TS states:

- b. Observation of the structural test at design pressure indicating no significant differences in containment growth and crack pattern spacing and width from that during the proof test shall be considered as demonstrating the continual integrity of the structure. It is realized that the deflections, in the prestressed direction particularly, will be small, that the significance of differences in these small deflections will be difficult to evaluate, and therefore that only a gross difference in the structure, such as a large loss of prestress force, would be apparent from the measurements. The difference in measurements, if any, will be examined considering the predictable range of variation of time dependent changes in material properties, the thermal conditions at the time of the test, instrument error and other pertinent factors.

9202100251 920205
PDR ADOCK 05000261
P PDR

ADCK 1/0

Letter to United States Regulatory Commission

Serial: RNPDP/92-0364

Page 2

As quantification of the above acceptance criteria, the following are the maximum acceptable displacements as previously identified in letter NG-74-223, dated February 20, 1974.

- a) Radial Displacements
 - 1) Containment Diameter 1.62 inch
 - 2) Equipment Hatch 0.69 inch
- b) Vertical Displacement
 - 1) Containment Wall 0.175 inch

The measurements listed above include the 20 percent tolerance for acceptability without additional evaluation.

The acceptable crack patterns without additional engineering evaluation are as follows:

- 1) Average Crack Spacing (Vertical) 17 inches
- 2) Width of Crack shall be compared to the 1970 Test Measurement of 0.027 inch

The exceeding of these acceptance values will be preliminary evaluated prior to plant start-up, with complete evaluation and documentation included in the final report.

In accordance with the requirements of TS 4.4.4.3.c, the final report and evaluation will be submitted to the NRC within six months of conducting the test.

Should you have any questions regarding this matter, please contact Mr. C. T. Baucom at (803) 383-1253.

Very truly yours,



R. H. Chambers
Plant General Manager
Robinson Nuclear Project Department

CTB:dwm

cc: Mr. S. D. Ebnetter
Mr. L. W. Garner
Mr. R. Lo