

*Official Copy*

November 28, 1988

Docket No. 50-261  
License No. DPR-23

✓ Carolina Power and Light Company  
ATTN: Mr. E. E. Utley  
Senior Executive Vice President  
Power Supply and Engineering  
and Construction  
P. O. Box 1551  
Raleigh, NC 27602

Gentlemen:

SUBJECT: MEETING SUMMARY - H. B. ROBINSON NUCLEAR PLANT - DOCKET NO. 50-261

This refers to the meeting conducted at your request in the Region II office on November 16, 1988. The meeting involved a discussion of several work activities to be performed during the present refueling outage at your H. B. Robinson facility.

It is our opinion that this meeting was beneficial, and provided a better understanding of your activities related to the Robinson service water system, electrical distribution system, and dry fuel storage.

In accordance with Section 2.790 of the NRC's "Rules of Practice," Part 2, Title 10, Code of Federal Regulations, a copy of this letter and its enclosures will be placed in the NRC Public Document Room.

Should you have any questions concerning this matter, we will be pleased to discuss them.

Sincerely,

Original Signed by  
Charles W. Hehl /for

Luis A. Reyes, Director  
Division of Reactor Projects

Enclosures:

1. List of Attendees
2. Meeting Summary
3. Presentation Handout

cc w/encls: (See page 2)

*IA-3*

*Official Copy*

*IE45*  
*88*

✓ cc w/encls:  
✓ C. R. Dietz, Manager  
Robinson Nuclear Project Department  
✓ R. E. Morgan, Plant General Manager  
State of South Carolina

✓ bcc w/encls:  
NRC Resident Inspector  
DRS Technical Assistant  
Document Control Desk

RII  
*RC*  
RCarroll:ser  
11/25/88

RII  
*PF*  
PFredrickson  
11/25/88

RII  
*DM*  
DVerrelli  
11/25/88

RII  
*AG*  
AGibson  
11/25/88

November 28, 1988

ENCLOSURE 1

LIST OF ATTENDEES

Carolina Power and Light

C. R. Dietz, Manager, Robinson Nuclear Project Department (RNP)  
J. M. Curley, Director, Regulatory Compliance  
W. J. Flanagan, Manager, Modification Projects  
R. W. Prunty, Jr., Principal Engineer, Nuclear Licensing  
S. W. Farmer, Senior Engineer, RNP  
M. D. Macon, Project Engineer, Nuclear Engineering Department (NED)  
K. A. Williamson, Project Engineer, NED

Nuclear Regulatory Commission, RII

A. F. Gibson, Director, Division of Reactor Safety (DRS)  
E. G. Adensam, Acting Chief, Reactor Projects Branch 1, Division of Reactor  
Projects (DRP)  
A. R. Herdt, Chief, Engineering Branch, DRS  
P. E. Fredrickson, Chief, Project Section 1A, DRP  
T. E. Conlon, Chief, Plant Systems Section (PSS), DRS  
F. Jape, Chief, Test Programs Section (TPS), DRS  
R. E. Carroll, Jr., Project Engineer, Project Section 1A, DRP  
P. J. Fillion, Reactor Inspector, PSS, DRS  
A. Szczepaniec, Reactor Inspector, TPS, DRS  
M. T. Lauer, Reactor Inspector, Facilities Radiation Protection Section, DRS

Nuclear Regulatory Commission Headquarters

R. Lo, Project Manager, Directorate II-1, NRR

ENCLOSURE 2

## MANAGEMENT MEETING SUMMARY

Carolina Power and Light (CP&L) opened their presentation by stating that they had requested this meeting to discuss the ongoing and future activities at H. B. Robinson that are associated with: (1) the recently constructed dry fuel storage facility; (2) the on-site electrical distribution system; and (3) the plant's service water (SW) system. Beginning with a discussion of the dry fuel storage facility, CP&L stated that without it, their full core offload capability would be lost in 1989. A review of the overall process and of schedule milestones was presented. The licensee indicated that the first canister of spent fuel assemblies is scheduled to be loaded December 9-21, 1988, with the remaining seven canisters to be loaded sometime in March or April 1989. Since the Technical Specifications currently only address three dry fuel storage modules, a change will have to be submitted/approved to recognize all eight modules prior to loading the corresponding canisters. As the final readiness and procedural review/approval is rapidly approaching, NRC suggested that CP&L reconfirm that contingency plans exist in case of any mishaps during canister handling/transport to the dry fuel storage facility. The licensee indicated that they would, and that process improvements, with respect to ALARA considerations, were also under review.

CP&L then focused the presentation towards the recent design-related problems encountered on the electrical distribution system. These problems were related to the DB 50 interrupt current, motor control center breaker interrupt current, station battery sizing, "B" safety injection pump, and motor control center cable sizing. The licensee discussed the AC power system calculation development process in which these problems are being handled under the design basis reconstitution program. Major items/considerations included in the AC power system calculation development are capacity, short circuit, voltage emergency diesel generator (EDG) capacity, EDG dynamic analysis, and instrument system analysis. Resulting modifications and load reductions were discussed, including schedules for completion. In answer to NRC's concern over the possibility of future plant shutdowns due to further problems identified in the ongoing design review process, the licensee stated that reviews were far enough along such that no adverse impact was anticipated subsequent to the refueling outage presently taking place.

The last topic of discussion was the recent service water system problems involving accelerated microbiological corrosion and fouling of the HVH containment fan coolers. CP&L indicated that during the present refueling outage SW piping inside containment will be replaced; a system flow balance will be performed; eddy current testing of the HVH coolers will be conducted; and required SW sleeve maintenance in the reactor auxiliary building will be accomplished. The licensee is also looking at the HVH-4 cooler pressure/temperature data taken subsequent to its recent biological fouling, and plans to continue pressure/temperature monitoring once the Unit restarts. Future plans, as described by the licensee, include replacement of the reactor auxiliary building SW piping (next refueling outage); installation of a

November 28, 1988

chlorination system to combat biological fouling of the HVH coolers (first quarter 1989); development of component layup procedures (1989); continued performance monitoring and generic letter followup; and installation of a side stream monitor in the SW system (first quarter 1989). The NRC informed CP&L that the upcoming generic letter will address the need for additional temperature monitoring points to assure proper heat transfer across the HVH coolers. Additionally, it was conveyed to the licensee that the planned installation of a side stream monitor could prove to be most beneficial in assessing HVH cooler conditions during plant operation.

The Division Director of Reactor Safety closed the meeting by thanking CP&L for their time, and indicated that the areas discussed would be further reviewed during future NRC inspection efforts.



DRY FUEL STORAGE  
ELECTRICAL DISTRIBUTION SYSTEM  
SERVICE WATER SYSTEM



### DRY FUEL STORAGE

- \* LICENSE SNM-2502 DOCKET NO. 72-3
- \* DEMONSTRATION PROJECT - THREE MODULES
- \* EXPANSION - FIVE MODULES
- \* FULL CORE OFFLOAD CAPABILITY LOST IN 1989
- \* SCHEDULED TO LOAD FUEL 12/9 - 12/21

**H B ROBINSON PROJECT  
DRY SPENT FUEL STORAGE  
REVIEW FOR  
NUCLEAR REGULATORY COMMISSION**

- 1. REVIEW OF NUHOMS PROCESS AND SYSTEM DESCRIPTION**
- 2. REVIEW OF SCHEDULE MILESTONES**
- 3. REVIEW OF OPERATIONAL READINESS**
- 4. DISCUSSION OF TECH SPEC ISSUES**



H B ROBINSON PROJECT  
DRY SPENT FUEL STORAGE  
SCHEDULE REVIEW  
FOR  
NUCLEAR REGULATORY COMMISSION

- |    |                              |             |
|----|------------------------------|-------------|
| 1. | CANISTER MODIFICATION        | 11/10-11/18 |
| 2. | PROCEDURE APPROVAL           | 10/10-11/26 |
| 3. | DRY RUN                      | 11/26-12/1  |
| 4. | OPERATIONAL READINESS REVIEW | 12/2-12/8   |
| 5. | LOAD ONE CANISTER            | 12/9-12/21  |
| 6. | LOAD SEVEN CANISTERS         | 3/89-4/89   |

H B ROBINSON PROJECT  
DRY SPENT FUEL STORAGE  
REVIEW FOR  
NUCLEAR REGULATORY COMMISSION

TECH SPEC ISSUES  
FOR FUTURE RESOLUTION

1. TECH SPEC CURRENTLY CONSIDERS 3 MODULES  
WILL BE CHANGED TO CONSIDER 8
2. TECH SPEC REFERS TO AN ANNUAL RADIOLOGICAL REPORT  
WILL BE CHANGED TO SEMI ANNUAL RADIOLOGICAL EFFLUENT  
RELEASE REPORT WHICH IS CURRENTLY IN THE E&RC REPORT  
PROGRAM

**H B ROBINSON PROJECT  
DRY SPENT FUEL STORAGE  
REVIEW FOR  
NUCLEAR REGULATORY COMMISSION**

**OPERATIONAL READINESS**

- 1. TECHNICAL SPECIFICATION COMPLIANCE ITEM BY ITEM**
- 2. PLANT MANAGEMENT RESPONSIBILITY**
- 3. 6 OF 55 ITEMS HAVE BEEN APPROVED**
- 4. PLANT NUCLEAR SAFETY COMMITTEE APPROVES COMPLETED OPERATIONAL READINESS PACKAGE**



## ELECTRICAL DISTRIBUTION SYSTEM

- \* RECENT PROBLEMS
- \* DESIGN BASIS DOCUMENT RECONSTITUTION
- \* EARLY FINDINGS
- \* PROJECT PLANS



### RECENT PROBLEMS

- \* DB 50 INTERRUPT CURRENT
- \* MOTOR CONTROL CENTER BREAKER INTERRUPT CURRENT
- \* STATION BATTERY SIZING
- \* "B" SAFETY INJECTION PUMP
- \* MOTOR CONTROL CENTER CABLE SIZING



## DESIGN BASIS DOCUMENT RECONSTITUTION

- \* FUNCTIONAL DESIGN
- \* CODES AND STANDARDS
- \* REGULATORY COMMITMENTS
- \* CALCULATIONS



## EARLY FINDINGS

- \* EMERGING COMMERCIAL DESIGN
- \* EMERGING CODES AND STANDARDS
- \* EMERGING COMPUTER TECHNOLOGY



## EMERGING COMMERCIAL DESIGN

- \* FOCUS ON MECHANICAL SYSTEMS
- \* ELECTRICAL NOT UNIQUE TO NUCLEAR
  - SINGLE EMERGENCY DIESEL
  - SINGLE STATION BATTERY
  - USE OF ABT'S
- \* 480 VAC EMERGENCY BUSES





EMERGING CODES AND STANDARDS

- \* 10CFR50 APPENDIX B
  - PROPOSED ADMENDMENT 4/17/69
  - ISSUED 6/27/70
- \* ANSI N45.2.11
  - COMMITTEE FORMED 11/71
  - APPROVED 6/6/74
- \* ANSI/ANS-3.2
  - COMMITTEE FORMED 1969
  - ISSUED 1971
- \* AIEE 952-ELECTRIC POWER DISTRIBUTION FOR INDUSTRIAL PLANTS
  - SECOND EDITION 1964
  - PREDICESSOR OF IEEE 141
- \* IEEE 141
  - ISSUED 1969



### EMERGING COMPUTER TECHNOLOGY

- \* ELECTRICAL CALCULATIONS DONE BY HAND
- \* ASSUMPTIONS WERE BROAD
- \* USE OF MARGIN WAS FREQUENT
- \* SCENARIOS WERE LIMITED

CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

- o EPDS DBD OVERVIEW
- o SCHEDULE
- o SCHEDULE CONSIDERATIONS
- o SUMMARY

o EPDS DBD OVERVIEW

- Process

o Phases/Definitions

o Process Flow Chart

o Process

- Major Elements/Phase

- o Boundary/Interface Document
- o System Baseline Development
- o Archive Reviews for Actuals
- o Discrepancy Identification/Evaluation
- o Action Item Identification/Evaluation
- o Feedback
  - Action Resolutions
  - Validation

- Definitions

o Boundary/Interface Document

- Defines the system scope (its width/breath)
- Defines the conceptual transition/interfaces points with other supported/supporting systems


o System Baseline

- Compilation of current day standards/requirements
  - o IEEE(s)
  - o Reg. Guides
  - o SRP (Nuc. Reg. 0800)
  - o Others
- Includes a description of the rationale behind the standards/guidance provided
- Identifies responsible discipline(s)/group(s) for requirements listed
  - o Seismic - Civil
  - o Switchyard - Transmission
  - o Control Logic - I&C

o Archive Actuals

- Compilation of actual design basis information retrieved from archive sources reviewed

- Process Flow Chart



CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

- Archive Results/Criteria
  - o General
    - o Codes/Standards of Record
    - o Engineering Practice(s)
    - o Calculations
      - Pre OL Weak/Indeterminate
      - Criteria/Assumptions Questionable
  - o Issues Identified To Date
    - o Capacity
    - o Voltage
    - o Short Circuit
- Resulting Work Activities

CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

- Resulting Work Activities

o AC Emergency Power System

- Overview


- o Load Factor Development
- o Calculation Flow Chart
  - Capacity
  - Short Circuit
  - Voltage
  - EDG Static and Dynamic Analysis

o Instrument System Analysis

o Integrated Plan



### AC POWER SYSTEM CALCULATION DEVELOPMENT



\* In accordance with the DBD-Design Deficiency Resolution Procedure

CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

- Capacity

o Sensitivity Runs Complete

o Results

- October JCO

o Load Reduction/Balancing via Special Procedures

o Modifications

- MCC 6 Rerefed - Compl.

- Turb. Load Rerefed - 1988 RFO

- Load Cable Repl. - 1988 RFO

- Vent. Load Rerefed - 1988 RFO

o Load Feeder Cables

- Post Outage Posture

o < Equip. Published Ratings

o Programmatic Planning in progress to address Load Feeder Cable issues

- Short Circuit

- o Formal Calculations in Place
  - Re-Evaluating For New Load Factors
- o Post Outage Posture
  - No Adverse Impact Expected
  - MCC 5, 6, 9 & 10 Molded Case Breakers Replaced in 1988 RFO
  - DB50 Modification (1990/1991)

- Voltage

- o Degraded Grid Calculation in Place
  - Re-Evaluating For New Load Factors
  - Adding Other Scenarios
- o Post Outage Posture
  - No Adverse Impact Expected

CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

- o EDG Capacity
  - o Formal Calculation Missing
    - Calc Scheduled For Development
      - o Considers New Load Factors
      - o Uses Design Brake Horsepower
      - o Evaluating NRR Recommendation on Pump/Motor Testing within Integrated Plan Development
  - o Post Outage Posture
    - No Adverse Impact Expected
- o EDG Dynamic Analysis
  - o Formal Calculation Missing
    - Calc Scheduled For Development
      - o Uses Design Brake Horsepower
      - o Evaluating NRR Recommendation on Pump Motor Testing within Integrated Plan Development
  - o Post Outage Posture
    - No Adverse Impact Expected

CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

- o Instrument System Analysis
  - o Formal Short Circuit Calculation In Place
  - o Formal Voltage and Capacity Calculation Missing
    - Calculation Scheduled For Development
      - o System utilizes Regulated Voltage Supply
      - o Calculations to be completed as part of PCN 85-032/04
- o Post Outage Posture
  - No Adverse Impact Expected

CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

EDG Static Analysis                      1/1/89                      6/30\*  
|-----|

EDG Dynamic Analysis                      1/1/89                      6/30\*  
|-----|

Instrument System                      3/1/89                      12/31/89  
Analysis                      |-----|

AC System Analysis                      1/31/89  
)-----|

Integrated Plan                      12/31/88  
(Conceptual)                      )-----|  
o Cable Amp.  
o DC Sys. Issues  
o Control Loop  
o Pump/Motor Testing Evaluation

\* Schedule Does Not Include Testing As Discussed With NRR

CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

- o Schedule Considerations
  - o Risk For Future Shutdowns
  - o Expedited Schedule

CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

o Risk For Future Shutdowns

o None Anticipated

- Isolated Risk Not Known

o Expedited Schedule

- Schedule has been expedited to the extent practical assuring technical completeness and relationship of all calculations

- Further expediting may be possible as individual tasks are better defined

- Emphasis has been/is being placed on calculations involving priority areas (i.e. Ampacity)

- The workscope represented herein is considered significant in both time and resources



CAROLINA POWER & LIGHT COMPANY  
H. B. ROBINSON UNIT-2

- o Summary
  - o Significant Commitment to Issues
  - o Aggressive Yet Deliberate
  - o Proper Emphasis on Safety



## SERVICE WATER SYSTEM

- \* HISTORY
- \* RECENT PROBLEMS
- \* CURRENT EFFORTS
- \* FUTURE PLANS



## RECENT PROBLEMS

- \* MICROBIOLOGICAL CORROSION
- \* HVH COOLER FOULING



### CURRENT EFFORTS

- \* PIPE CHANGE OUT IN CV
- \* FLOW BALANCE
- \* EDDY CURRENT HVH COOLERS
- \* TEMPERATURE MONITORING HVH-4
- \* DIFFERENTIAL PRESSURE MONITORING HVH-4
- \* SLEEVE MAINTENANCE



## FUTURE PLANS

- \* REPLACE RAB PIPING
- \* HVH CHLORINATION SYSTEM
- \* SIDE STREAM MONITOR
- \* COMPONENT LAYUP PROCEDURE
- \* PERFORMANCE MONITORING
- \* GENERIC LETTER