

MONTICELLO

APPENDIX F

CONTAINMENT VESSEL DESIGN SUMMARY DESIGN

TABLE OF CONTENTS

	<u>PAGE</u>
1.0 INTRODUCTION	F.1-1
2.0 CONTAINMENT SYSTEM CRITERIA AND DESIGN	F.2-1
2.1 General	F.2-1
2.2 Applicable Codes	F.2-1
2.3 Materials	F.2-1
2.4 Design	F.2-1
2.4.1 Pressures and Temperatures	F.2-1
2.4.2 Design Loads	F.2.2
2.4.3 Load Combinations	F.2-5
2.4.4 Stresses	F.2-8
2.4.5 Design Reconciliation	F.2-8
3.0 LEAK AND OVERLOAD TESTS	F.3-1
4.0 FIELD REPAIRS	F.4-1
4.1 Introduction	F.4-1
4.2 Summary	F.4-1
4.3 Conclusions	F.4-3
ATTACHMENT A LEAKAGE AND OVERLAND TEST PROCEDURES AND RESULTS	
Vessel Geometry	F.A-1
Introduction	F.A-2
Procedure	
General	F.A-3
Preliminary Checks	F.A-4
Overload Test	F.A-5
Leakage Rate Test	F.A-6
Measurement of Leakage by Inner Chamber Method	F.A-7
Figure A Overload Test	F.A-8
Figure B Leakage Rate Test	F.A-9
Results of Inspection and Tests	
Preliminary Checks	F.A-10
Overload Test and Soap Film Inspection	F.A-10
Leak Rate Test	F.A-11
Reference System Hold Test	F.A.A
Thermocouple Data for Shell Temperatures	F.A.B

00-481

MONTICELLO

APPENDIX F

CONTAINMENT VESSEL DESIGN SUMMARY DESIGN

TABLE OF CONTENTS (Continued)

Overload Test Chart	F.A.C
Overload and Soap Film Tests	F.A.D
Leakage Rate Test Data	F.A.E
Initial Test Procedure	F.A.F
ATTACHMENT B CODE CERTIFICATION FORMS AND DRAWINGS	
Code Form N 1 Drywell and Suppression Chamber	F.B-1
Code Form N 2 Air Lock	F.B-3
C.B. & I. Drawing 2 7 Drywell Shell Stretch	F.B-5
C.B. & I. Drawing 2C 3, Penetration Schedule and Orientation for Suppression Chamber	F.B-6

MONTICELLO

CONTAINMENT VESSEL DESIGN SUMMARY REPORT

1.0 INTRODUCTION

This report has been prepared for the Atomic Energy Commission by the General Electric Company. Its purpose is to provide technical information on the design of the containment vessel. It describes design and leak test criteria and methods and contains code forms and leak test results.

Previously submitted material has generally not been duplicated and where possible, references to this material have been included.

The containment vessel consists of a drywell and pressure suppression chamber, with a vent system connecting them. Numerous previously submitted documents contain diagrams of the system. A reactor building encloses the containment vessel and acts as a secondary containment when the containment vessel is in service. Both the containment vessel (primary containment) and the reactor building are described in Section 5.

The drywell is a light bulb shaped vessel with the spherical portion at the bottom and with the top cylindrical portion closed by a removable, flanged head.

The top head is of a type that can be easily opened. Details are such that all bolts are removable with the head and arranged so that they may be tightened using an impact wrench. A 24 inch diameter inspection opening is provided in the head. The top head closure and the inspection opening have been made leak tight by means of double compression seals with connections to permit leak testing by pressurizing the air space between the seals.

The suppression chamber is in the general form of a torus; however, in lieu of furnishing a double curved surface, the vessel is made up of 16 mitered cylindrical sections. Baffles, catwalks with steel grating floor and two manholes with ladders to the catwalks were provided. Manholes are flanged and bolted with a double compression seal with connections to permit leak testing by pressurizing the air space between the seals. Catwalks are capable of supporting a live load of 50 psf.

The vent system interconnecting the drywell and suppression chamber consists of vents between the drywell and a common header located within the suppression chamber, and downcomer pipes from the header terminating below the normal water level in the suppression chamber.

There are 8 vents equally spaced and uniformly sloped between the drywell and suppression chamber. Joints, permanently accessible, are provided in each vent to allow for relative movement due to expansion and contraction and other differential movements which may occur between the containment vessels. The common header for the vents is also in the general form of a torus and is also made up of 16 mitered cylindrical sections.

MONTICELLO

The downcomer pipes are arranged so that there are 4 in panels with vents and 8 in panels without vents. Each downcomer has an outside diameter of 24 inches and a wall thickness of 1/4". The downcomer pipes terminate 4.0 ft below the minimum water level in the suppression chamber.

The sizes and arrangements of the drywell, suppression chamber and vent system are shown on tables and illustrations in Section 5. The suppression chamber is centered in the basement of the Reactor Building with the vertical axes of the vessels coincident.

MONTICELLO

2.0 CONTAINMENT SYSTEM CRITERIA AND DESIGN

2.1 GENERAL

The containment vessel is designed, fabricated and tested to meet applicable codes or standard requirements, in a manner that guarantees without failure the leak tightness and structural integrity of the system during all modes of plant operation or during any design accident condition. Failure of a containment barrier is defined as any failure which increases leakage rates above permissible values.

2.2 APPLICABLE CODES PRESSURE VESSELS

The design, fabrication, erection and testing of the vessels conformed to the requirements of the American Society of Mechanical Engineers Boiler and Pressure Vessel Code, Section III Class B, 1965 edition, and all applicable addenda and Code Case Interpretations, including Code Cases 1177 and 1330.

The completed vessels were inspected and marked by a recognized inspection agency certifying that the requirements of the applicable standards and codes had been fulfilled. The vessels were stamped with the ASME Boiler and Pressure Vessel Code stamp in a permanently visible location, in accordance with Paragraph N 1500.

Other The design, fabrication, and erection of supports and bracing and like applications not within the scope of the ASME Code conformed to the requirements of the Specifications for the Design, Fabrication, and Erection of Structural Steel for Buildings, 1963 edition, of the American Institute of Steel Construction.

2.3 MATERIALS

Materials used are in accordance with applicable codes. Plate materials are A212 B FBX and A516 70 FBX to A300. Pipe materials are A333 Gr. 1 seamless, forgings are A350 LF 1, bolts are A320 L7, A194 Gr 4, and A193 B8. Miscellaneous materials are A36, A284 B, API SLX 42, and A283 C.

2.4 DESIGN

2.4.1 Pressures and Temperatures

Drywell & Vent System

Maximum Internal Pressure:	62 psig @ 281°F
Maximum External Pressure:	2 psig @ 281°F
Design Internal Pressure:	56 psig @ 281°F
Design External Pressure:	2 psig @ 281°F
Operating Internal Pressure:	0 to 1 psig @ 150°F

Operating External Pressure:

0 to 1 psig @ 150°F

F. 2 1

REV 4 12/85

MONTICELLO

Suppression Chamber

Maximum Internal Pressure:	62 psig @ 281°F
Maximum External Pressure:	2 psig @ 281°F
Design Internal Pressure:	56 psig @ 281°F
Design External Pressure:	2 psig @ 281°F
Operating Internal Pressure:	0 to 1 psig @ 50 to 100°F
Operating External Pressure:	0 to 1 Psig @ 50 to 100°F
Lowest Service Metal Temperature	30°F

2.4.2 Design Loads Normal Operating Condition

During nuclear reactor operation the vessels are subject to the specified Operating Pressures and Temperatures. The suppression chamber also is subject to the pressure associated with the storage of 75, 900 ft³ of water distributed uniformly within the vessel.

Accident Condition

In addition to the specified Design Pressures and Temperatures, the drywell shell and closure head are designed and constructed to withstand jet forces of the following magnitudes in the locations indicated from any direction within the drywell:

Location	Jet Force (Max)	Interior Area Subjected to Jet Force
Spherical part of drywell	664, 000 pounds	3.69 sq. ft.
Cylinder and sphere to cylinder transition	256, 000 pounds	1.42 sq. ft.
Closure Head	32, 600 pounds	0.181 sq. ft.

The spherical and cylindrical parts of the drywell are backed up by reinforced concrete with space for expansion between the outside of the drywell and the concrete.

The above listed jet forces consist of steam and/or water impinging on the vessel causing a maximum metal temperature of 300°F. The jet forces listed above do not occur simultaneously. However, a jet force was considered to occur coincident with design internal pressure and a temperature of 150°F. Where the drywell shell is backed up by concrete it was assumed that local yielding will take place but it was established that a rupture will not occur. Where the shell is not backed up by concrete, the primary stresses resulting from this combination of loads did not exceed 0.90 times the yield point of the material at 300°F.

The suppression chamber was designed for the specified Design Pressures & Temperatures coincident with the loads associated with the storage of suppression pool water increased in volume to 83,700 ft.³ and a jet force on each downcomer pipe of 21 kips.

MONTICELLO

Equipment Loads in Drywell

The vertical loads of the primary reactor vessel and reactor support concrete and equipment within the drywell were supported directly through the concrete fill within the drywell to continuous concrete fill below the drywell.

The design of the drywell in its final support condition included provision for the seismic shear and moments on the base of the reactor vessel support pedestal.

Gravity Loads Applied to the Drywell Vessel include:

The weight of the steel shell, jet deflectors, vents and other appurtenances.

Loads from equipment support structural members.

An allowance of 10 psf for the compressible material to be temporarily applied to the exterior of the vessel for use as concrete forms.

The live load on the equipment access opening: 20 tons.

The live load for the depth of water on the water seal at the top flange of the drywell with the drywell hemispherical head removed, or loads from refueling seals without head removed.

The weight of contained air during test.

A temporary load due to the pressure of wet concrete to be placed directly against the exterior compressible material attached to the exterior of the drywell and vents as shown on the drawings. It is intended that the concrete be placed at a rate of 18 inches in depth per hour. It is estimated that this rate of placement will result in a radial pressure on the vessel of 250 psf. Consideration was given to the residual stresses due to the unrelieved deflection of the vessel under this load, applied in successive 3 foot high horizontal bands.

Gravity Loads Applied to the Suppression Chamber include:

The weight of the steel shell including baffles, catwalks, headers, downcomers and other shell appurtenances.

The suppression pool water stored in the vessel.

The temporary load of 200 psf on the horizontal projected areas of the vessel due to the weight of wet concrete and concrete forms to be supported from the vessel during the construction of the floor above. The ASME Code allowable stresses were increased by 33 percent for the combination of this temporary load with other concurrent loads.

The weight of contained air during test.

MONTICELLO

Lateral Loads Wind Load

The drywell vessel which was exposed above grade prior to construction of the Reactor Building was designed for wind loads on the projected area of the circular shape in accordance with the height zones below in combination with other loads applicable during this stage with stresses limited to 133% of the ASME Code allowable stresses.

<u>Height above grade (ft.)</u>	<u>Wind Load (psf)</u>
0 30	15
30 100	21
Over 100	27

Earthquake Loads Drywell

A lateral force equal to the seismic coefficients indicated in Figures F.2.1 and F.2.2 applied to the drywell permanent gravity loads and a vertical force equal to 4% of the permanent gravity loads were assumed as acting simultaneously with each other and were taken concurrently with the permanent gravity loads, accident pressure conditions and other lateral loads.

Suppression Chamber

A horizontal acceleration of 12%g was applied at the mass center of the suppression chamber and combined as stated above with a vertical acceleration of 4%g and the gravity loads, accident pressure, etc.

Suppression Chamber Baffles Loads

- 1) Horizontal: 6 psi on full area of each member of baffle, to provide support against wave action
- 2) Vertical: Dead load of baffle members

End Connections

Designed as slip joints so baffles do not act as ties or struts for suppression chamber shell. End connections designed for up to 50% overstress so baffle connections will fail before any damage can be done to suppression chamber shell.

Vent Thrust

The vent pipes and their connections to the drywell, the suppression chamber and the header were designed for the following loads:

MONTICELLO

Normal and Refueling Operation A force resulting from the differential horizontal and vertical movements between the drywell and suppression chamber due to changes in temperature. For this condition it was assumed that the drywell temperature is 150°F and the suppression chamber temperature is 50°F.

Initial and Final Test Conditions A force equal to design pressure times the net area of the connecting ring between the vent pipe and the expansion bellows plus a force equal to design pressure times the flow area of the vent pipe.

Accident Condition Forces similar to those above except the temperature of the drywell was taken as 281°F.

Header Loads - The weight of the containment cooling headers in the drywell, the spray header in the suppression chamber and the header on the outside suppression chamber were included in the gravity loads to be considered in the design of the vessels. The header outside the suppression chamber was flooded for all loading conditions. The spray headers in both vessels were considered as being empty except during the "Refueling" and "Accident" loading conditions.

2.4.3 Load Combinations

The vessels were designed for the loading combinations listed below.

2.4.3.1 Drywell and Vent System

2.4.3.1.1 Initial test condition at ambient temperature at time of test

- Dead load of vessel
- Test pressure
- The weight of contained air
- Lateral load due to wind or earthquake, whichever is more severe
- Vent thrusts
- Vertical earthquake load
- Header load

2.4.3.1.2 Final test condition at ambient temperature at time of test

- Dead load of vessel and appurtenances
- Gravity loads from equipment supports
- Gravity loads of compressible material
- Dead load on welding pads
- Design pressure internal and/or external
- Loads due to earthquake in combination with internal pressure only
- Effect of unrelieved deflection under temporary concrete load
- Restraint due to compressible material
- Vent thrusts
- Weight of contained air
- Header load

MONTICELLO

2.4.3.1.3 Normal operating condition at operating temperature range of 50°F to 150°F

Dead load of vessel and appurtenances
Gravity loads from equipment supports
Gravity load of compressible material
Loads due to earthquake in combination with 0 psig internal pressure only
Vent thrusts
Restraint due to compressible material
Dead load on welding pads
Effect of unrelieved deflection under temporary concrete load
Operating pressure internal or external
Live load on personnel air lock and equipment access opening
Loads from refueling seal
Header load

2.4.3.1.4 Refueling condition with drywell hemispherical head removed at operating temperature range of 50°F to 150°F

Dead load of vessel and appurtenances
Gravity loads from equipment supports
Gravity load of compressible material
Dead and live loads on welding pads
Water load on water seal at top flange of drywell
Effect of unrelieved deflection under temporary concrete
Restraint due to compressible material
Live load on personnel air lock
Live load on equipment access opening

2.4.3.1.5 Accident condition

Dead load of vessel and appurtenances
Gravity loads from equipment supports
Gravity load of compressible material
Dead load on welding pads
Loads due to earthquake in combination with internal pressure only
Design pressure and temperature
Effect of unrelieved deflection under temporary concrete load
Restraint due to compressible material
Vent thrusts
Jet forces
Header load

MONTICELLO

2.4.3.2 Suppression Chamber

2.4.3.2.1 Initial and final test condition at ambient temperature at time of test

Dead load of vessel and appurtenances
Suppression pool water
Loads due to earthquake in combination with internal pressure only
Design pressure internal or external
Vent thrusts
Weight of contained air
Header loads

2.4.3.2.2 Temporary condition at ambient temperature during construction

Dead load of vessel and appurtenances
Loads due to earthquake
Temporary concrete construction loading
Live load on catwalks and platforms
Headerload

2.4.3.2.3. Normal operating condition at 50°F 100°F

Dead load of vessel and appurtenances
Suppression pool water
Loads due to earthquake in combination with 0 psig internal pressure only
Header loads
Operating pressure internal or external
Live load on catwalks and platforms
Vent thrust

2.4.3.2.4 Accident Condition

Dead load of vessel and appurtenances
Suppression pool water
Loads due to earthquake in combination with internal pressure only
Design pressure
Vent thrusts
Jet forces on downcomer pipes
Header loads

MONTICELLO

2.4.4 Stresses - Primary Stresses

The enclosure was so designed that primary membrane stresses resulting from the above listed combinations of loads did not exceed those permitted by the Code.

Primary and Secondary Stresses

Secondary membrane and bending stresses in the drywell, suppression chamber and vent system resulting from distortions due to specified internal pressure, loads, and temperature were computed. In the calculation of these stresses all resistances to uniform increase in radius were considered. Combined primary and secondary stresses were within limits specified in the ASME Boiler & Pressure Vessel Code.

Earthquake Stresses

Stresses under seismic loading did not exceed the ASME Code or the AISC Code allowable stresses. Use of the 1/3 increase that is normally permitted when considering earthquake loads was not required.

2.4.5 Design Reconciliation

A design basis review of the drywell identified differences between the seismic acceleration curves shown in Figures F.2.1 and F.2.2 and those specified in Appendix A, Section A.3 and as stated in USAR Section 5.2.5.3.1. An engineering review of these differences concluded that results reported in Section 2.4 of this appendix are still valid when the seismic accelerations identified in Appendix A are considered in the analysis.

00-481

NOTICE




FIGURE P.2.1 DESIGN SEISMIC COEFFICIENT (TOP SUPPORTED)

SEP 4 1985

MONICELLO




FIGURE F.2.2. DESIGN SEISMIC COEFFICIENT (TOP UNSUPPORTED)

REV. 1 11/85

MONTICELLO

3.0 LEAK AND OVERLOAD TESTS

A complete report on the leak test and overload test is included herein as Attachment "A". This report was prepared by Chicago Bridge and Iron Company and contains the test procedure as well as the test results. All leakage rates were well within the allowable limits.

MONTICELLO

4.0 FIELD REPAIRS

4.1 INTRODUCTION

In January, 1968, a crack was discovered where a shop assembled nozzle penetration insert plate was welded to the drywell shell of the containment vessel. Extensive inspection, magnetic particle testing and metalurgical examinations were undertaken to determine the cause and extent of cracking. These tests revealed the cracking to be the surface type and most of the cracks were found to be in the insert plate heat affected zone on the chamfered edge. The cracks discovered were longitudinal and immediately adjacent to the weld, ranging in depth from approximately 1/32 to 3/16". No subsurface cracking was detected. The major portion of the cracking occurred on the inside surface and was not confined to a particular type or size of chamfered insert plate.

The fabricator of the containment vessel (C. B.&I.) compiled a detailed report on the cracks, evaluation of the cracks, laboratory simulation of the cracks, analysis of the cause of cracking, and laboratory and field tests of the containment vessel and vessel material. Copies of this report are on file at Chicago Bridge and Iron's Oak Brook, Illinois offices and at General Electric's San Jose, California office, as well as the applicant's office. Nineteen copies of this report were unofficially distributed to the Chief, Reactor Project Branch 1, DRL, of the USAEC in March, 1968. The cracks, evaluation of the cracks, the above report and weld repair procedures were the subject of an information meeting held with the AEC on March 20, 1968. Because of this extensive reporting, only a summary of the problem and repairs are included as part of this report.

4.2 SUMMARY

- A) surface cracking, ranging in depth from 1/32" to 3/16", was initially detected on January 18, 1968, mostly confined to the inside of the chamfered insert plates. No subsurface cracks were found.
- B) An extensive field and laboratory investigation revealed that this cracking occurred as a result of the presence of hydrogen, high residual stresses, discontinuities at the surface, and high hardness. Laboratory tests simulating actual field temperature conditions resulted in similar cracks. It was concluded that such cracking could be prevented by using higher preheat and post heat temperatures which would tend to alleviate all of the above conditions, except the surface discontinuities.
- C) A magnetic particle examination was made of all field welds, both inside and outside, subsequent to discovery of this cracking and prior to pneumatic testing of the vessel.
- D) Cracks were traced out using carbon arc gouging and all cracks were repaired using 200° to 300°F preheat and 200° to 300°F post heat for one hour. Repaired areas were radiographed and magnetic particle examined after at least 24 hours delay.

MONTICELLO

- E) All repaired and adjacent areas were again magnetic particle examined during the pneumatic test after the vessel had reached 5 psi pressure. No weld repairs were required.
- F) All repaired and adjacent areas were again magnetic particle examined after the vessel had reached 26 psi pressure. Again no weld repairs were required.
- G) Following the overload and leak rate test of the vessel, a magnetic particle examination was made of all the field welds around all insert fittings, both inside and outside, and spot checks were made of main vessel joints. No weld repairs were required.

4.3 CONCLUSIONS

The absence of cracking as evidenced by the extensive magnetic particle testing during and subsequent to the pneumatic testing of the vessel substantiates the adequacy of the procedures developed for examining welds and for making repairs.

MONTICELLO

APPENDIX F

Attachment "A"

C.B.&I. Report of Initial Overload Test

and

Leakage Rate Determination

of the

Pressure Suppression Containment


for the

Monticello Nuclear Generating Plant

F.A i

REV 4 12/85

988-100-17



P.A.

879 4 12/95

MONTICELLO
INITIAL OVERLOAD & LEAK RATE TEST REPORT
OF THE CONTAINMENT VESSEL
MONTICELLO NUCLEAR PROJECT
MONTICELLO, MINNESOTA

INTRODUCTION

The Monticello Nuclear Power Project of the Northern States Power Company incorporates a pressure suppression containment system with a drywell having interconnecting vent lines to a suppression chamber. The system is intended to provide a leak resistant enclosure for the nuclear reactor and any steam or gases that may be released. The vessel is of the shape and size as shown on Page F.A 1.

The drywell and suppression chamber were designed, erected and tested by Chicago Bridge & Iron Company under a contract with General Electric Company and in accordance with General Electric Company specifications. The containment was designed and constructed in accordance with the rules of Section III of the ASME Code as a class "B" vessel. The containment vessel, consisting of interconnected drywell and suppression chamber, was stamped after completion and testing with the ASME symbol for the design internal pressure and design temperature.

The drywell was constructed on a skirt, but the lower portion was embedded in concrete prior to the vessel test. However, a Halogen leak test was conducted on all embedded seams to insure their leak tightness prior to this embedding operation. The suppression chamber was constructed on permanent steel columns with shear ties to resist all horizontal earthquake forces. All plate seams, excluding the embedded portion, were accessible for inspection inside and outside before and after the pressure test. All permanent connections were welded in place in the shell of each vessel.

MONTICELLO

Since outside weather conditions were severely cold at the time of test, a temporary encasement was built around the vessel. This temporary encasement was made from patented scaffolding and sheets of polyethylene, and its interior was heated to obtain an environment suitable for testing the vessel.

GENERAL PROCEDURE

The following test was made: The procedure for the overload test fulfilled the requirements of Section III of the ASME Code including Code Cases 1177 5 and 1330 1 and the latest addenda as of July 1966. The overload test was made with the suppression chamber partially filled with water to the accident condition level (83,700 cubic feet). Both the drywell and suppression chamber were simultaneously pressurized with air to 125% of the design pressure.

The leakage rate test is performed by comparing a pressure in the containment vessel to a pressure in an inner chamber which is an integral part of the reference system. The reference system was tested with a Halogen leak detector and an absolute pressure test was conducted for 39 hours prior to the leakage rate test.

The drywell and suppression chamber were tested for leaks in accordance with General Electric Specification No. 21A5642. A general description of the reference system type of leakage test is as follows: By locating the inner chamber inside the drywell and inside the suppression chamber approximately at the center of the individual air masses, the average temperature of each air mass can be proportionately represented. Previous tests have shown that the data of successive midnight to dawn periods can be compared due to relatively uniform temperature conditions during this period.

MONTICELLO

The negligible difference in average air temperature between the inner chamber and the containment vessel eliminates the possibility of a pressure differential being caused by temperature. With the reference system tested, any relative decrease in containment vessel pressure must be considered as external leakage. A manometer is used as the pressure differential sensing device between the reference system and the vessel. Page F.A 4 describes the relationship between the differential pressure measurements to the per cent leakage.

Interior measurements of dew point and air temperatures were made and included in the calculation of the leakage rate. The results of the test are shown in Appendix F.A.E.

PRELIMINARY INSPECTION AND TESTING

Before the overload and leakage rate test at Monticello, preliminary inspection and testing was performed in the shop and field. All shop welded manholes and nozzles were magnetic particle inspected after stress relief. The personnel lock was shop assembled and tested for structural adequacy. A leak test of the lock was performed in the shop on gasket seals, valves, shaft penetrations, nozzles and piping.

At the Monticello site, the reference system was tested by pressurizing with Freon and using a Halogen leak detector. After installation, the dew cell elements and resistance bulbs were tested in position and found to be operating. The reference system was purged of Freon and pressurized with nitrogen for the absolute pressure test. This test was started at 5:00 P.M. February 7, 1968, and concluded at 8:00 A.M., February 9, 1968.

MONTICELLO

The data compiled during this time, showed the reference system to be leak tight within the accuracy of the instruments. However, at the start of the leak rate test and after the final soap film test, a leak was found to have been created at Valve B. This leak was corrected and retested prior to starting the leak rate test. A discussion was held with General Electric, and it was agreed that another hold test of the reference system was not necessary.

A 2 psig soap film leak test of the inner door and a 10 psig soap film test of the exterior door of the personnel lock was made. No detectable leaks were found in either case.

The air space between the double gasketed connection of the head flange, equipment hatch, stabilizer hatches and manholes was pressurized to approximately 100 psig and soap film tested. No detectable leaks were found.

OVERLOAD TEST

After testing of the reference system, the containment vessel was closed for the overload test. The suppression chamber had been filled with water in accordance with Step B 6 of the test instructions and at 12:00 noon on February 9, 1968, pressurizing operations were begun. The vessel was pumped to 5 psig and a complete soap film test of the vessel was made.

Pressurizing operations were resumed and at 10:47 A.M. February 10, 1968, overload pressure (70 psig) was reached. After one hour the pressure in the vessel was reduced to design pressure (56 psig) and the soap film test was started.

MONTICELLO

LEAKAGE RATE TEST

The leakage rate test of the vessel in the wet condition began at Midnight, February 10, 1968, and terminated at 7:00 A.M., February 13, 1968. Internal fans were used in the drywell and suppression chamber for the circulation of air in order to obtain uniform conditions. External heaters were turned on intermittently to maintain a reasonable outside temperature.

To obtain a dew point temperature (and a water vapor pressure) three dew cells were located in the suppression chamber and three in the drywell. Ten resistance bulbs were used for temperatures, three in the suppression chamber, one in the water, one in the vent line, and five in the drywell. These locations are illustrated in Figure B. At 7:00 A.M., February 13, 1968, the leak rate test was concluded and the vessel pressure was reduced to atmospheric.

**MEASUREMENT OF LEAKAGE
BY THE INNER CHAMBER METHOD**

V = Geometric Volume of Containment Vessel

P = Absolute Pressure of Containment Vessel

E.A. = Total Expanded Air Content = $V \times \frac{P}{14.7}$


Loss = Initial Expanded Air - Final Expanded Air

$$\text{Per Cent Loss} = \frac{V \times \frac{\text{Int. } P}{14.7} - V \times \frac{\text{Fin. } P}{14.7}}{V \times \frac{\text{Int. } P}{14.7}} = \frac{\text{Initial } P - \text{Final } P}{\text{Initial } P} \times 100$$

(as a positive Value)

A basic preliminary step is the installation and thorough check of an Inner Chamber with connecting tubing and instruments to assure that the assembly will be an absolutely tight reference system.

The Inner Chamber Method eliminates temperature measurements from the calculations. At periods of relatively uniform temperature throughout the Containment Vessel and the Inner Chamber, usually midnight to dawn, the temperature will cause negligible differential pressure reading on the Manometer. During the uniform temperature periods, however, a leakage of air from the Vessel will be measured on the Manometer by a decrease in Vessel pressure as compared with the leaktight Inner Chamber. This decrease in pressure between the Initial and Final periods of uniform temperature is Final P - Initial P.




Hence, Per Cent Loss = $\frac{\text{Final } \Delta P - \text{Initial } \Delta P}{\text{Int. } P} \times 100$ - a positive value

If ΔP and P are measured in inches of water and pounds per square inch respectively, and the leakage is to be calculated as a negative value,

Then, Per Cent Loss = $-\frac{\text{Initial } \Delta P - \text{Final } \Delta P}{\text{Int. } P \times 13.6} \times 100$

POSTHUMOUS

Fig. B Illustration of the Test to Determine
the Effectiveness of the
Suppression System - 1961 Summary
A SUMMARY OF THE TEST



E. A. 9

HW 4 1970

MONTICELLO

RESULTS OF INSPECTIONS AND TESTS

PRELIMINARY CHECKS

The field magnetic particle inspection of manholes and nozzles did not find any indication of cracks or defects. The leak tests of the locks in the field at 2 psig and 10 psig were satisfactory and no leaks were found. No leaks were found in pressurizing between the two gaskets of bolted covers.

The pressure temperature data for the holding test of the reference system is tabulated in Appendix F.A.A. The results seem somewhat erratic because the internal heaters were operated intermittently during this test. However, to insure tightness a second Halogen leak test was performed on the reference system just prior to overload test. This test proved satisfactory.

OVERLOAD TEST AND SOAP FILM INSPECTION

The overload test chart is reproduced in Appendix F.A.C. The hourly pressure ambient temperature data recorded during the pump up of the containment is tabulated in Appendix F.A.D. During the overload test one temporary plug blew out of a 1" coupling on a 10" instrument line. The plug was replaced and the test resumed without incident.

The soap film test of the containment at the design pressure found several minor leaks. Several leaks were found on the temporary caps on the control rod drive penetrations. The plugs were tightened and the leaks minimized. Small leaks were found at the connection of power leads passing through the drywell. The only correction was to cut the leads and the decision was made to leave them alone and start the leak rate. Leaks were detected in four lock penetrations

MONTICELLO

and these were plugged with temporary caps welded on the inside of the drywell. These plugs leaked somewhat but not sufficiently to stop the test. Also several leaks were found in the stuffing box connections on the lock door operating mechanism. These were of minor nature and were repaired after the test.

LEAK RATE TEST

The hourly data recorded during the February 11-13, 1968, wet leakage rate test is tabulated in Appendix F;A.E. The readings began at Midnight, February 10 and there was indication of large leaks. By 8:00 A.M. February 11, the test was halted in order to determine the location of leaks. The leaks were found to be at a 1" diameter coupling and also the power leads for heaters inside the drywell. The power leads were cut and the opening was capped by Bechtel and the 1" diameter plug was changed. At Midnight, February 11, test data gain began to be collected for the leakage rate test. Readings taken at 8:00 A.M. the following morning indicated no large leakage.

The circulating fans operated continuously during the test which helped provide a uniformity in the air vapor space. The data during the periods of 2:00 A.M. to 7:00 A.M. on February 12, and 13 proved to be the most stable, and this data is summarized below. The atmospheric temperatures are in °F, the containment vessel pressures are in lbs./sq. inch absolute, and the differential manometer readings are in inches of water.

MONTICELLO

<u>FEB. 12, 1968</u>				<u>FEB. 13, 1968</u>		
	Int. Air	Cham.	Diff.	Int. Air	Cham.	Diff.
	Temp,	Press.	Mano.	Temp.	Press.	Mano.
<u>Hours</u>	<u>°F.</u>	<u>PSIA</u>	<u>In. H₂O</u>	<u>°F.</u>	<u>PSIA</u>	<u>In. H₂O</u>
2:00 A.M.	59.0	68.3	7.25	58.5	68.3	7.50
3:00	58.5	68.1	7.20	58.5	68.3	7.54
4:00	58.5	68.0	7.19	58.5	68.3	7.58
5:00	58.5	68.0	7.20	58.5	68.3	7.60
6:00	58.0	68.0	7.20	58.5	68.2	7.61
7:00	58.0	68.0	7.20	58.5	68.2	7.63
WEIGHTED AVERAGE				58.5	68.3	7.57

The change in water vapor pressure in the air vapor space can be calculated from the temperature in dew point measurements. The internal air temperatures, the water temperatures, and the dew point temperatures all in °F are summarized below for the 2:00 A.M. to 7:00 A.M. time period.

MONTICELLO

<u>LINE**</u>	<u>DRYWELL</u>		<u>SUPPRESSION CHAMBER*</u>			<u>VENT</u>
	Int. Air	Dew	Int. Air	Water	Dew	Int. Air
Hours	Temp. °F.	Point °F.	Temp. °F.	Temp. °F.	Point °F.	Temp. °F.
FEB. 12, 1968						
2:00 A.M.	58.0	46.7	60.0	54.0	56.9	60.0
3:00	57.6	46.2	60.0	54.0	56.2	59.0
4:00	57.6	46.7	60.0	54.0	56.0	59.0
5:00	57.6	47.2	60.0	54.0	56.0	59.0
6:00	57.2	46.9	59.6	54.0	56.0	59.0
7:00	<u>56.8</u>	<u>46.4</u>	<u>59.6</u>	<u>54.0</u>	<u>56.0</u>	<u>58.0</u>
AVERAGE	57.5	46.7	59.9	54.0	56.2	59.0
FEB. 13, 1968						
2:00 A.M.	57.6	49.1	60.0	55.0	57.4	59.0
3:00	57.4	49.1	60.0	55.0	56.5	59.0
4:00	57.6	49.1	60.3	55.0	57.2	59.0
5:00	57.5	49.3	60.3	55.0	56.7	59.0
6:00	57.6	49.1	60.0	55.0	56.9	59.0
7:00	<u>57.6</u>	<u>48.6</u>	<u>60.0</u>	<u>55.0</u>	<u>57.2</u>	<u>59.0</u>
AVERAGE	57.6	49.1	60.1	55.0	57.0	59.0

*Header assumed to have same temperature and dew point as suppression chamber

**Vent line assumed to have same dew point as drywell

MONTICELLO

From the above average internal air temperature and dew point temperature, the relative per cent humidity for February 12, calculates to be 68.03% and 87.91%, respectively for the drywell and suppression chamber, and 73.75% and 89.7% for February 13.

Considering that the drywell and vent lines have 68% of the total volume of the containment vessel, the average water vapor pressures are .179 psi for February 12, and .191 psi for February 13.

Correcting the above temperatures to weighted average temperatures and using the above data (without vapor pressure corrections) of the two successive 2:00 A.M. to 7:00 A.M. periods, the preliminary per cent leakage (as a negative number) per 24 hour period is as follows:

$$\begin{aligned}
 \text{Per Cent Loss} &= \left(\frac{100}{\text{Int. Pres.} \times 27.7} \right) \times [\text{Int. } \Delta P - (\text{Final } \Delta P) \times \left(\frac{\text{Int. I.A.T.}}{\text{Fin. I.A.T.}} \right)] \\
 &= \left[\frac{100}{(68.1)(27.7)} \right] [7.21 - 7.57 \left(\frac{518.4}{518.5} \right)] \\
 &= -.0190\%/24 \text{ hrs.}
 \end{aligned}$$

Considering only the change in water vapor pressure, the apparent per cent loss (as a negative number) is as follows:

$$\begin{aligned}
 \text{Per Cent Loss} &= \left(\frac{100}{\text{Int. P} \times 27.7} \right) \times [\text{Final W.V.} \times \left(\frac{\text{Int. I.A.T.}}{\text{Fin. I.A.T.}} \right) - \text{Int. W.V.}] \\
 &= \left[\frac{100}{68.1} \right] \left[.191 \left(\frac{518.4}{518.5} \right) - .179 \right] \\
 &= .0176\%/24 \text{ hrs.}
 \end{aligned}$$

MONTICELLO

Combining the above calculated values the corrected per cent loss (as a negative number) is as follows:

$$\begin{aligned}\text{Corrected per cent loss} &= \text{preliminary per cent loss minus the} \\ &\quad \text{apparent per cent loss} \\ &= .0190 - .0176 = .0366\%/24 \text{ hrs.} \\ &= \left(\frac{100}{68.1} \right) \left[\frac{7.21}{27.7} + .179 - \left(\frac{7.57}{27.7} + .191 \right) \left(\frac{518.4}{518.5} \right) \right] \\ &= .0366\%/24 \text{ hrs.}\end{aligned}$$

The corrected per cent loss of the wet test was well within the acceptable leakage rate of .2 of 1% for 24 hours. The calculated leakage from the test data was acceptable to General Electric Company and Chicago Bridge & Iron Company.

CHICAGO BRIDGE & IRON COMPANY

MONTICELLO
APPENDIX F.A.A

F.A.A i

REV 4 12/85

MONTICELLO

REFERENCE SYSTEM HOLD TEST

	Temperature of Ref. Sys.		Barometric Pressure		REFERENCE SYSTEM PRESSURE		
	Deg. Fahr	Deg. Abs.	In. Mercury	PSIA	Measured PSIG	Absolute PSIA	Corrected PSIA
Feb. 7	°F.	°R.					
5:00 P.M.	69	529	29.43	14.4	73.0	87.4	—
6:00	73	533	29.44	14.4	74.3	88.7	—
7:00	74	534	29.45	14.4	75.0	89.4	—
8:00	69	529	29.44	14.4	74.0	88.4	—
9:00	68	528	29.43	14.4	73.8	88.2	—
Feb. 8							
9:30 A.M.	79	539	29.29	14.4	75.6	90.0	—
11:30	80	540	29.32	14.4	75.9	90.3	—
1:15 P.M.	81	541	29.25	14.3	76.0	90.3	—
2:30	81	541	29.20	14.3	75.8	90.1	—
3:30	80	540	29.19	14.3	75.8	90.1	—
4:30	79	539	29.18	14.3	75.6	89.9	—
5:30	78	538	29.19	14.3	75.3	89.6	88.7
7:15	74	534	29.20	14.3	74.4	88.7	—
8:00	72	532	29.20	14.3	74.0	88.3	—
9:00	70	530	29.20	14.3	73.7	88.0	—
10:00	69	529	29.24	14.3	73.6	87.9	—
Feb. 9							
7:00 A.M.	66	526	29.30	14.4	72.9	87.3	—
8:00	66	526	29.30	14.4	72.8	87.2	—

Initial Data Selected At 6:00 P.M. Feb. 7.

Final Data Selected At 5:30 P.M. Feb. 8

$$\text{Correct Pressure} = (\text{Final Abs. Press.}) \left(\frac{\text{Init. Abs. Temp.}}{\text{Fin. Abs. Temp.}} \right)$$

MONTICELLO

APPENDIX F.A.B

MONTICELLO

THERMOCOUPLE DATA FOR SHELL TEMPERATURES

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 9								
Noon	79	97	86	100	74	70	70	48
1:00 P.M.	82	88	78	94	75	76	76	49
2:00	80	94	98	94	78	80	78	53
5:00	75	81	95	78	78	78	80	55
6:00	52	61	70	49	60	60	66	40
6:15	48	57	66	48	56	58	64	38
6:30	48	54	64	44	55	58	64	38
7:05	48	54	63	44	56	63	67	44
7:32	41	43	48	36	48	48	54	30
8:20	38	43	50	40	49	52	59	33
8:40	42	45	52	42	55	57	60	34
9:00	44	47	52	44	57	57	64	37
9:30	45	48	52	45	57	59	65	37
10:00	48	49	55	51	61	61	64	39
10:30	54	56	61	60	64	66	70	44
FEB. 10								
12:30 A.M.	58	58	64	61	69	69	73	48
1:00	56	56	61	61	69	69	73	48
1:30	55	58	62	54	69	69	75	45
2:00	52	55	60	55	70	70	73	45
3:00	58	58	62	60	70	71	75	48
3:30	55	58	63	60	71	71	73	48
4:00	50	53	60	55	65	65	70	45

F.A.B 1

REV 4 12/85

MONTICELLO

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 10								
4:30 A.M.	58	58	62	60	67	61	75	48
5:00	58	58	62	60	69	70	75	49
5:30	55	57	60	59	69	70	73	48
6:00	54	56	61	58	67	72	74	48
6:30	55	56	61	57	67	72	74	48
7:45	53	58	58	53	65	69	75	48
8:00	52	57	58	55	67	70	75	48
8:30	53	58	59	61	64	65	72	48
9:00	54	62	62	65	65	68	70	48
9:30	54	64	65	73	68	68	71	48
10:00	60	71	71	74	67	69	71	48
10:30	61	73	73	76	66	69	74	48
10:47	62	73	74	81	71	71	76	48
11:30	68	81	84	90	69	69	73	48
NOON	73	89	87	94	69	70	75	48
5:30 P.M.	62	69	79	64	*	67	79	48
6:00	59	66	73	61		71	78	48
6:30	59	65	73	59		69	79	48
7:50	55	63	63	53		71	79	48
8:37	56	56	62	52		67	80	48
10:30	51	51	57	50		67	79	48
11:53	46	50	50	45		65	79	48
FEB. 11								
12:30 A.M.	56	58	59	56	–	74	82	55
1:57	53	56	59	54	–	77	85	54

* Gage 5 was broken during the 56 PSIG soap film test

MONTICELLO

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 11								
3:15 A.M.	54	54	63	52		75	84	54
4:15	54	54	56	52		75	85	56
5:00	53	53	55	52		73	86	56
6:20	46	46	49	47		70	76	50
7:05	46	46	46	44		66	76	49
8:00	46	47	49	48		67	79	49
9:00	49	58	58	64		66	79	47
10:00	53	66	62	64		66	77	48
11:00	53	63	66	67		64	77	47
NOON	61	72	72	75	61	64	82	48
1:00 P.M.	67	72	79	74	60	64	79	47
2:00	68	75	86	76	60	66	81	47
3:00	68	73	85	75	60	65	81	48
4:15	67	76	86	76	63	79	84	49
5:00	66	70	80	69	62	62	79	49
6:00	64	65	74	60	61	65	76	49
7:00	55	62	67	55	61	65	80	48
8:00	55	58	62	53	62	65	79	49
9:00	52	55	61	54		69	81	48
10:00	53	56	58	51		64	81	48
11:00	52	53	55	52	63	66	81	47
MIDNIGHT	48	53	54	51	62	64	82	49
FEB. 12								
1:00 A.M.	49	51	53	48	60	65	79	46
2:00	48	49	53	51	62	65	79	49
3:15	58	58	61	57	68	73	85	56

REX.B 312/85

MONTICELLO

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 12								
4:00 A.M.	58	58	61	57	67	73	88	56
5:35	54	54	54	54	64	72	83	52
6:10	54	54	54	54	63	71	83	52
7:10	54	54	54	54	62	60	83	52
8:00	53	53	53	54	62	68	81	48
9:00	53	58	58	60	60	70	78	50
10:00	55	59	60	60	60	70	77	48
11:00	55	62	66	69	60	69	77	48
NOON	60	70	70	70	61	66	77	49
1:00 P.M.	61	66	70	70	61	70	83	49
2:00	64	65	70	66	64	71	84	50
3:00	63	69	75	71	66	71	79	50
4:00	65	71	75	71	66	75	84	51
5:00	64	67	74	67	66	68	83	50
6:00	56	60	67	55	64	69	81	49
7:00	56	60	63	54	64	70	83	52
8:00	56	59	60	56	64	70	80	50
9:00	56	57	58	54	66	72	83	52
10:00	54	56	57	49	64	67	81	52
11:00	54	54	56	51	64	69	79	52
MIDNIGHT	52	52	54	51	63	69	79	52
FEB. 13								
1:00 A.M.	55	55	55	55	63	70	84	53
2:00	55	55	56	55	64	71	83	55
3:00	55	55	57	57	65	71	83	54
4:00	53	53	53	53	61	66	80	50

MONTICELLO

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 13								
5:00	53	53	53	53	61	67	80	49
6:00	56	56	56	56	63	70	84	50
7:00	56	56	56	56	64	70	86	50


F.A.B 5

REV 4 12/85

MONTICELLO

APPENDIX F.A.C

POSTICELL 3



MONTICELLO
APPENDIX F.A.D

V 4 12/85

F.A.D-i

RE

MONTICELLO

APPENDIX F.A.D

MONTICELLO

CHICAGO BRIDGE & IRON COMPANY

CONTAINMENT VESSEL

OVERLOAD & SOAP FILM TESTS

Vessel Pressure

Outside Air

Time	Temp. °F	Gage 1	Gage 2	Rec.	Remarks
Feb. 9 1968					
12: 00 PM		0			Cold, clear, sunny
1:15		5			M.P. – Soap tested
5:30	0	2.5	5		Cold & Clear
6:00		4	6	6	
6:15		6	10	6.5	
6:30	2	10	12	10	Colder
6:38		10.5	12	12	Stopped pumping going into tent to block up leak in tent and to turn on outside heaters.
7:04		10.5	12	12	Opened valves pumping in tank
7:30		13	14	12.5	
7:47		14	15	13	Shut comp. down to tank turned on inside heaters.
8:18		14	15	13	Tied compression into chamber.
9:00		19	19.5	19.5	Shut pumping down 2 min.
9: 30		21	22	22	
10:15		24	25	25	Recorder froze worked on it and got it unstuck.
10:30		26	27	26	Blowing off
10:33		26	27	26	Closed Valve
10:37		25	26	26	M.P. fitting and some weld seams

MONTICELLO

CHICAGO BRIDGE & IRON COMPANY

CONTAINMENT VESSEL

OVERLOAD & SOAP FILM TESTS

Vessel Pressure

Outside Air

Time	Temp. °F	Gage 1	Gage 2	Rec.	Remarks
Feb. 10					
1968					
1:00 AM	2	25	26	26	Pumping on chamber 1 heater
1:30		27	26	28	on in vessel 4 outside
2:00		30	26	31	4 in supp. chamber area
2:15		32		33	Stop pumping for elec.
3:00	9				Resume pumping
3:30		35	36	36	
4:00		38	39	39	
4:30		40	39	40	
4:50		42	40	42	2 min. hold
5:30		45	40	46	Recorder was frozen.
6:00	11	48	49	49	5 min hold.
6:30		51	51	51	
7:00		51			1" plug Blew Shut Down
7:30		51			Resume Pumping
8:00		54	54	54	
8:30		57	57	57	5 min. hold Shut down for last look at boiler.
9:00		58	58	59	
9:30		61	61	62	Shut Down 1 heater inside.
9:40		63	63	63	Short hold for 634 increment
10:00		64	65	65	Shut Down 2nd inside heater— All off.
10:30		67	68	68	

F.A.D 2 REV 412/85

MONTICELLO

CHICAGO BRIDGE & IRON COMPANY

CONTAINMENT VESSEL

OVERLOAD & SOAP FILM TESTS

Vessel Pressure

Outside Air

<u>Time</u>	<u>Temp. °F</u>	<u>Gage 1</u>	<u>Gage 2</u>	<u>Rec.</u>	<u>Remarks</u>
Feb. 10					
1968					
10: 47 AM		70	70	70	Overload test pressure.
11:07		70	70	70	Transfer pressure on lock.
11:47		70	70	70	Start pressure reduction.
12:17		56	56	56	Down to W.P.

F.A.D 3

REV 4 12/85

MONTICELLO

APPENDIX F.A.E

F.A.E i

MONTICELLO

APPENDIX F.A.F

MONTICELLO

APPENDIX F.A.F

MONTICELLO

LEAKAGE RATE TEST DATA

Time	Ves.Ga. Press.	Barom. in.Hg	Barom. psi	Absol. Press.	Manometer Vessel	Ref Sy. ΔP	Avg. Dew* Pt. Temp.	Avg.* Dew Pt. Humid	%Rel Humid	W. V. Press.	I.A.T. (Rank)
FEB. 11 1968											
1:45 AM	54.0	29.18	14.3	68.3	2.60	0.92	118.5	49.5	73.8	0.175	518
3:00	53.75	28.80	14.1	67.9	2.61	0.89	117.5	48.8	75	0.170	517
4:00	53.6	29.20	14.3	67.9	2.64	0.89	117.5	48.8	76.3	0.170	516.5
5:00	53.6	29.18	14.3	67.9	2.78	0.72	116.5	48.1	75	0.166	516
6:00	53.5	29.22	14.3	67.8	2.83	0.62	116.5	48.1	77.5	0.166	515
7:00	53.4	29.20	14.3	67.7	2.87	0.53	117.5	48.8	80	0.170	515
8:00	53.4	29.20	14.3	67.7	3.02	0.40	117	48.4	80	0.168	514.5
9:00	53.5	29.20	14.3	67.8	3.05	0.35	117.5	48.8	80	0.170	515
10:00	53.7	29.21	14.3	68.0	3.80	0.00	118	49.1	77.5	0.172	516
11:00	53.9	29.23	14.3	68.2	4.40	0.50	119	49.8	77.5	0.177	517
12:00	54.1	29.20	14.3	68.4	5.18	1.10	120	50.5	77.5	0.181	517.5
1:00	54.2	29.05	14.2	68.4	5.35	1.78	120.5	50.9	73.8	0.184	519.5
2:00	54.3	29.10	14.3	68.6	6.45	2.80	121	51.2	71.3	0.186	520.5
3:00	54.5	29.10	14.3	68.8	6.62	3.02	121.5	51.6	70	0.189	521.5
4:00	54.6	29.10	14.3	68.9	7.21	3.08	122.5	52.3	71.3	0.194	522
5:00	54.9	29.10	14.3	69.2	7.33	3.10	123	52.6	68.8	0.196	523
6:00	54.9	29.10	14.3	69.2	7.18	3.00	123	52.6	68.8	0.196	523
7:00	54.6	29.10	14.3	68.9	7.18	3.10	124	53.2	70	0.200	523
8:00	54.6	29.10	14.3	68.9	6.41	2.45	123.5	52.9	72.5	0.198	522
9:00	54.4	29.07	14.3	68.7	6.09	2.20	123	52.6	72.5	0.196	521.5

*All averages shown in Appendix E are straight arithmetical and have not been weighted.

F.A.E-1

REV 4 12/85

MONTICELLO

LEAKAGE RATE TEST DATA

Time	Ves. Ga. Press.	Barom. in.Hg	Barom. psi	Absol. Press.	Manometer Vessel Ref Sy. ΔP	Avg. Dew* Pt. Temp.	Avg.* Dew Pt. Humid	%Rel Humid	W. V. Press.	I.A.T. (Rank)		
FEB. 11 1968												
10:00 PM	54.25	29.08	14.3	68.6	5.90	2.05	7.95	123	52.6	73.8	0.196	521
11:00	54.25	29.09	14.3	68.6	5.75	1.98	7.73	122.5	52.3	75	0.194	520.5
12:00	54.2	29.10	14.3	68.5	5.62	1.88	7.50	123	52.6	76.5	0.196	520
FEB. 12 1968												
1:00 AM	54.0	29.08	14.3	68.3	5.54	1.87	7.41	122.5	52.3	78	0.194	519.5
2:00	54.0	29.10	14.3	68.3	5.48	1.77	7.25	122	51.9	78	0.191	519
3:00	53.8	29.14	14.3	68.1	5.45	1.75	7.20	121	51.2	76.5	0.186	518.5
4:00	53.7	29.13	14.3	68.0	5.45	1.74	7.19	121.5	51.6	78	0.189	518.5
5:00	53.7	29.14	14.3	68.0	5.45	1.75	7.20	121.5	51.6	78	0.189	518.5
6:00	53.7	29.13	14.3	68.0	5.45	1.75	7.20	121.5	51.6	79.5	0.189	518
7:00	53.7	29.13	14.3	68.0	5.45	1.75	7.20	121	51.2	78	0.186	518
8:00	53.8	29.16	14.3	68.1	5.43	1.75	7.18	121.5	51.6	79.5	0.189	518
9:00	53.9	29.19	14.3	68.2	5.50	1.75	7.25	122.5	52.3	81	0.194	518.5
10:00	54.0	29.19	14.3	68.3	5.55	1.90	7.45	122.5	52.3	79.5	0.194	519
11:00	54.0	29.14	14.3	68.3	5.60	2.20	7.80	122.5	52.3	76.5	0.194	520
12:00	54.0	29.20	14.3	68.3	5.90	2.42	8.32	124	53.2	76.5	0.200	520.5
1:00 PM												
3:00	54.0	29.18	14.3	68.3	6.34	2.96	9.30	125	53.9	76.5	0.206	521.5
3:00	54.0	29.18	14.3	68.3	5.90	2.65	8.55	125	53.9	76.5	0.206	521.5
4:00	54.1	29.18	14.3	68.4	6.20	2.81	9.01	125.5	54.3	76.5	0.209	522
5:00	54.1	29.20	14.3	68.4	6.70	3.40	10.10	125.5	54.3	76.5	0.209	522
6:00	54.1	29.22	14.3	68.4	7.05	3.50	10.55	124	53.2	72.5	0.200	522

REV 4 12/85

F.A.E-2

MONTICELLO

Time	Ves.Ga. Press.	Barom. in.Hg	Barom. psi	Barom. Absol.	Manometer	ΔP	Pt. Temp.	Avg. Dew*	Avg.*	%Rel Humid	W. V. Press.	I.A.T.
FEB. 12 1968												
7:00 PM	54.1	29.24	14.3	68.4	6.10	2.45	8.55	125.5	54.3	79.5	0.209	521
8:00	54.0	29.29	14.4	68.4	5.95	2.25	8.20	124.5	53.6	78	0.203	520.5
9:00	54.0	29.31	14.4	68.4	5.80	2.10	7.90	124.5	53.6	79.50.203		520
10:00	54.0	29.32	14.4	68.4	5.81	1.98	7.79	124	53.2	78	0.200	520
11:00	54.0	29.34	14.4	68.4	5.69	1.93	7.62	124.5	53.6	81	0.203	519.5
FEB. 13 1968												
12:00	54.0	29.34	14.4	68.4	5.59	1.89	7.48	124	53.2	81	0.200	S.9
1:00 AM	53.9	29.137	14.4	68.3	5.68	1.86	7.54	123	52.6	81	0.196	518.1
2:00	53.9	29.40	14.4	68.3	5.68	1.82	7.50	124	53.2	82.5	0.200	518.1
3:00	53.9	29.42	14.4	68.3	5.73	1.81	7.54	123.5	52.9	82.5	0.198	518.1
4:00	53.9	29.42	14.4	68.3	5.75	1.83	7.58	124	53.2	82.5	0.200	518.1
5:00	53.9	29.46	14.4	68.3	5.80	1.80	7.60	123.5	52.9	82.5	0.198	518.
6:00	53.8	29.45	14.4	68.2	5.77	1.84	7.61	123.5	52.9	82.5	0.198	518.
7:00	53.8	29.45	14.4	68.2	5.73	1.90	7.63	123.55	2.9	82.5	0.198	518.

F.A.E 3

REV 4 12/85

MONTICELLO

Time	Resistance Bulbs										Dew Cells							
	B-1	B-2	B-3	B-4	B-5	B-6	B-7	B-8	B-9	B-10	Avg.	D-1	D-2	D-3	D-4	D-5	D-6	Avg.
FEB. 111968																		
1:45 AM	60	59	60	56	57	57	58	57.5	58.5	52	58	126	127	126	110	109	112	118.5
3:00	59	58.5	59	55	55.5	56	56.5	56.5	57.5	52	57	126	127	126	108	108	110	117.5
4:00	59	58	59	54	54.25	55.5	56	55.5	57	52	56.5	127	127	127	107	107	110	117.5
5:00	59	58	59	53.5	53.5	54	55	55	56	52	56	126	127	126	105	107	109	116.5
6:00	58	59	58	52.5	53	53.5	54	55	55	52	55	127	127	125	106	106	109	116.5
7:00	59	58.5	59	52	52.5	53	53.5	53.5	54.5	53	55	127	127	125	109	107	110	117.5
8:00	58	57	58	52	52	53	53	53	54	53	54.5	126	126	127	108	106	110	117
9:00	58	57	58	53	53	53	54	54	54	53	55	127	127	127	108	107	110	117.5
10:00	58	57	58	55	55	56	55	56	56	53	56	126	126	128	110	108	112	118
11:00	58	58	58	57	56	57	56	57	58	52	57	127	127	126	113	109	113	119
12:00	58	58	58	60	58	57	56	55	58	52	57.5	128	127	126	113	112	115	120
1:00 PM	58	58	59	62	60	62	59	58	59	52	59.5	128	128	125	114	112	117	120.5
2:00	59	59	59	64	61	61	60	60	61	53	60.5	125	128	127	115	114	118	121
3:00	60	59	59	66	62	62	62	61	62	53	61.5	126	128	127	116	115	118	121.5
4:00	60	59	60	68	63	63	62	62	63	53	62	128	128	127	117	116	119	122.5
5:00	61	60	61	69	64	64	63	63	63	53	63	129	128	126	118	117	121	123
6:00	60	61	61	68	64	64	63	64	64	53	63	128	128	127	117	117	120	123
7:00	61	60	61	65	64	64	63	64	64	53	63	129	129	129	118	118	122	124
8:00	61	60	61	62	62	63	63	63	64	53	62	129	129	129	119	116	120	123.5

*NOTE B 10 reads temperature of H₂O not in avg.

MONTICELLO

Time	Resistance Bulbs										Dew Cells							
	B-1	B-2	B-3	B-4	B-5	B-6	B-7	B-8	B-9	B-10	Avg.	D-1	D-2	D-3	D-4	D-5	D-6	Avg.
FEB. 11 1968																		
9:00 PM	61	60	61	61	62	62	62	62	63	53	61.5	129	128	127	117	117	119	123
10:00	61	60	61	60	60	61	61	61	62	53	61	128	128	129	118	116	119	123
11:00	61	60	61	60	60	60	61	61	61	54	60.5	129	128	129	116	116	118	122.5
12:00	61	60	61	59	59	60	60	60	61	53	60	128	129	129	117	117	119	123
FEB. 12 1968																		
1:00 AM	60	60	60	58	58	59	59	60	60	54	59.5	129	129	128	115	115	119	122.5
2:00	60	60	60	57	58	58	58	59	60	54	59	130	128	130	114	114	116	122
3:00	60	60	60	57	57	58	58	58	59	54	58.5	129	128	128	115	112	116	121
4:00	60	60	60	57	57	58	58	58	59	54	58.5	128	128	128	115	113	116	121.5
5:00	60	60	60	57	57	58	58	58	59	54	58.5	128	128	128	116	115	115	121.5
6:00	60	59	60	57	56	57	58	58	59	54	58	128	128	128	117	113	115	121.5
7:00	60	59	60	56	56	57	57	58	58	54	58	128	128	128	114	112	117	121
8:00	60	59	60	56	56	57	57	57	58	54	58	128	128	127	116	114	116	121.5
9:00	60	60	60	57	57	58	58	58	59	54	58.5	129	128	130	116	115	118	122.5
10:00	60	60	60	58	58	59	59	59	60	54	59	129	129	129	116	115	118	122.5
11:00	60	60	60	60	60	60	60	60	60	54	60	129	129	127	117	116	118	122.5
12:00	60	60	60	61	61	61	61	61	61	54	60.5	130	130	128	118	118	121	124

MONTICELLO

Time	Resistance Bulbs										Dew Cells							
	B-1	B-2	B-3	B-4	B-5	B-6	B-7	B-8	B-9	B-10	Avg.	D-1	D-2	D-3	D-4	D-5	D-6	Avg.
FEB. 11 1968																		
1:00 PM	60	61	63	62	62	61	61	62	54	61.5	130	130	130	130	120	118	121	125
2:00	61	60	61	62	62	61	62	62	54	61.5	130	130	130	128	120	118	122	124.5
3:00	61	60	61	62	62	63	62	62	54 ^c	61.5	130	130	130	131	120	118	121	125
4:00	61	61	61	64	63	63	62	62	54	62	130	130	130	128	122	119	123	125.5
5:00	61	60	61	64	63	63	62	62	54	62	130	130	130	131	121	119	122	125.5
6:00	61	60	61	63	62	63	62	62	54	62	130	130	130	128	118	118	121	124
7:00	61	60	61	61	61	62	61	61	54	61	130	130	130	130	121	119	122	125.5
8:00	61	60	61	60	60	61	60	61	54	60.5	130	130	130	130	118	118	120	124.5
9:00	61	60	61	59	59	60	60	60	54	60	130	129	129	118	119	123	124.5	
10:00	61	60	61	58	59	59	60	60	55	60	130	130	130	128	118	118	121	124
11:00	61	60	61	58	58	59	59	60	55	59.5	130	130	130	130	119	119	119	124.5

FEB. 13 1968

12:00	61	60	61	57	57	58	58	58	59	59	130	130	130	129	118	117	119	124
1:00 AM	60	60	60	57	57	58	58	58	55	59.5	130	129	127	118	116	117	123	
2:00	60	60	60	57	57	58	58	58	55	58.5	130	129	131	119	117	118	124	
3:00	60	60	60	57	57	57	58	58	55	58.5	130	129	127	117	117	120	123.5	
4:00	61	60	60	57	57	58	58	58	55	58.5	130	129	130	118	116	120	124	
5:00	60.5	60	60.5	57	57	57.5	58	58	55	58.5	130	129	128	119	117	119	123.5	
6:00	60	60	60	57	57	58	58	58	55	58.5	130	129	129	118	116	120	123.5	
7:00	60	60	60	57	57	58	58	58	55	58.5	130	130	129	117	116	119	123.5	

NOTE B-10 reads temp. of H₂O not in avg.

F.A.E 6

REV 4 12/85

MONTICELLO

APPENDIX F.A.F

F.A.F-i

REV 4 12/85

MONTICELLO
CHICAGO BRINKER & JOHN COMPANY

INITIAL TEST PROCEDURE
PRESSURE SUPPRESSION CONTAINMENT
CONTRACT 9-5625
MONTICELLO, MINNESOTA

PART 3 - PRELIMINARY

- A-1 SIQF - ALL 3/4" DIA. HOLES WITHIN THE HOLESER INCLUDE IN-PORT PLATE AND WELD PLATE ASSEMBLY AND ALL JOINTS WITHIN THE SUPPLEMENTARY WELD PLATE SHALL BE INSPECTED FOR DEFECTS WITH PAINT. (SEE A & B OF APP. SPECIFICATION 111) AS NOTED ON THE CONSTRUCTION DRAWINGS. THE INSPECTION WILL BE MADE SUBSEQUENT TO EACH WELD PASS COMPLETION OF THE CONJOINED OPERATIONS.
- A-2 SIQF - PERFORM A VISUAL AND UT INITIAL TEST OF THE PORTLAND LOCK OF THE OVERHEAD HOLESER AT 70 PSIG AND A FLUID TIGHTNESS TEST AT 56 PSIG DESIGN PRESSURE. TESTING TO BE PERFORMED IN ACCORDANCE WITH THE SHOP TESTING INSTRUCTIONS.
- NOTE - INSTALL TEMPORARY HOLDING DEVICES ON INLET DOOR OF LOCK BEFORE INCREASING THE PRESSURE ABOVE 2 PSIG.
- A-3 REMOVE THE INSTRUMENTS ON A PANEL DESCRIBED IN THE LOCK BUILD TEST (PART C) AND CONDUCT A TIGHTNESS TEST BY PRESSURIZING WITH AN AIR/WATER Mixture TO 70 PSIG AND TESTING THE ASSEMBLY WITH A HALOGEN LEAK DETECTOR.
- A-4 PURGE THE HOLESER WITH THE PANEL BOARD AIR SUPPLY USING DRY NITROGEN GAS. PERFORM VISUAL AND UT INSPECTION OF THE PANEL BOARD ASSEMBLY BY PRESSURE TO 70 PSIG AND HOLD FOR INSPECTION FOR A MINIMUM OF 24 HOURS. ANY DEFECTS OR CRACKS DETECTED IN THE 24 HOUR PERIOD NOT RELATED TO THE PREVIOUS APPROVED WELDING SHALL BE IMMEDIATELY REPAIRS AND THE REPAIRS MUST BE REPEATED WITH IN INSPECTION LEAK DETECTOR.
- A-5 PERFORM VISUAL INSPECTION OF ALL WELDS AND HOLESER ABOVE 60" IN DIAMETER, INSIDE AND OUTSIDE.
- A-6 IN ANY CASES OF DEFECTS ARE FOUND:
(a) USE AN APPROPRIATE TOOL OR WHEEL TO REMOVE DEFECT.
(b) MARK AND INSPECT DEFECTIVE AREA THOROUGHLY BEFORE REWELDING.
(c) REPAIR BY WELDING.
(d) INSPECT THE REPAIRED AREA BY MAGNIFYING, OR BY RAD OR UT WHEN AVAILABLE, ACCEPTABLE.
- A-7 CHECK GASKETS ON THE HEAD OF DYMELL. EXHIBIT HAS A, MARKED ON DYMELL AND SUPPLEMENTARY GASKETS. CONDUCT INSPECTION MAGNIFYING AND 1/8" WHEELS MARKED ON DRAWING 53, BY APPLYING AIR PRESSURE BETWEEN GASKETS AND HOLESER AND AIR FILM.

December 11, 1967

W.A.F-1

REV. 4 1/85

SECRET

CHICAGO ELECTRIC & JOHN CAROLAN

INITIAL TEST PROCEDURE

CONTRACT 9-5625

- A-9 FILL PRESSURE TO THE F-4000. LOCK WITH AIR TO 2 PSI AND CHECK THE TIGHTNESS OF THE INNER DOOR WITH A SOAP FILM. RELEASE THE PRESSURE TO 0 PSIG.

NOTE - INSTALL TEMPORARY HOLDING DEVICES FOR INNER DOOR
OR INNER CHAMBER. MUST BE REMOVED WITH STEP A-9 (0.000).
LEAKAGE RATE WITHIN TOLERANCE SHALL BE OBTAINED.

- A-10 FILL THROUGHOUT THE PRESSURE LOCK TO 10 PSIG AND CHECK FOR LEAKS BY APPLYING SOAP FILM TO ALL BELTS, GASKETS AND SEALS EXISTING.
- A-11 IF ANY LEAKS ARE FOUND, RELEASE THE PRESSURE, REPAIR AND RETRY.
- A-12 AFTER SUCCESSFUL COMPLETION OF THE FULFILLMENT TEST OF THE PRESSURE LOCK, RELEASE THE AIR PRESSURE FROM THE LOCK. REMOVE THE HOLDING DEVICES FROM THE INNER DOOR.
- FIELD
- A-13 PRIOR TO INSTALLATION, CHECK FOR TIGHTNESS EACH REFERENCE CHAMBER AND ATTACH LEAKS OF TUBING, BY PRESSURE TIGHT WITH PRESSURE ABOUT 10 PSIG AND TESTING ALL JOINTS AND CONNECTIONS WITH A SOAP-LEAK DETECTOR.
- A-14 CHECK LEAK RATE OF EACH REFERENCE CHAMBER, REMOVE AND RETEST UNTIL ALL LEAKS ARE CORRECTED. HIGH LEAK DETECTOR. THE LEAK RATE OF THE LEAK DETECTOR MUST BE 1×10^{-5} ATM cc/sec OR BETTER.
- A-15 FURTHER INSTALLATION SHALL BE MADE OF DRYWELL AND IN THE SUPPLEMENTARY CHAMBER AS SHOWN BY FIG. E. DRYWELL VESSEL IN PLACE WILL NOT FACILITATE THIS INSTALLATION OF DRYWELL REF. CHAMBER.
- A-16 CONNECT THE TUBING FROM THE REFERENCE CHAMBERS TO THE DRYWELL AND SUPPLEMENTARY CHAMBER AS SHOWN BY FIG. E FOR THE DRYWELL SYSTEM. SYSTEM MUST BE FOR THE SUPPLEMENTARY CHAMBER REFERENCE SYSTEM. DO NOT ADMIT WATER TO THE DIFFERENTIAL WATER MANOMETER UNTIL AFTER STEP C-1 IN PART "C".

NOTE - THE EXTERIOR INSTRUMENTS FOR THE LEAKAGE RATE TEST SHOULD BE LOCATED ADJACENT TO NEEDLES WHERE TUBING CONNECTS TO DRYWELL. EXTERIOR TUBING SHOULD BE MINIMIZED. BOTH TUBING AND INSTRUMENTS SHOULD BE PROTECTED FROM WEATHER. INTERIOR TUBING SHOULD BE KEPT AT LEAST 12 INCHES FROM STEEL SHELL EXCEPT FOR PENETRATIONS, RESISTANCE BULBS AND TEMPERATURE RECORDER LISTED IN B-1 OF PART "B" MAY BE INSTALLED AT THIS TIME IF DESIRED. FOR TEMPERATURE READINGS AND RESULTS FOR STEPS A-20 & A-21.

October 11, 1967

K-12-2

REV 12/54

CONSOLIDATED
CHICAGO BRIDGE & IRON COMPANY

INITIAL TEST PROCEDURE

CONTRACT 5-5625

- A-16 Close Valves "B" and "C", Closing Valves "D", "E" and "F".
- A-17 Pressurize completely Reference Chamber System with fresh air to about 70 psia through Valve "D". Close Valve "D".
- A-18 Check bleed instruments, and valves with Half Turn Lock Operation, securing all leaks with Seal and Tighten.
- A-19 Flush the Reference System with dry nitrogen gas to remove the oil and water, until it is approximately 70 psia, using dry nitrogen gas.
- A-20 As an approximate initial procedure in Reference System use a minimum of 24 hours, comparing to local absolute pressure in a clean sealed container, compensated for temperature.
- NOTE - AIR TEMPERATURES ADJACENT TO EACH REFERENCE CHAMBER SHOULD BE MEASURED AND A WEIGHTED AVERAGE AIR TEMPERATURE OBTAINED BY CONSIDERING THE RELATIVE SIZE OF EACH CHAMBER.
FOR DRYWELL - CHAMBER "A" = 60°
"B" = 47°
FOR SUPPRESSION CHAMBER - "C" = 36°
- A-21 If actual test data indicates a change in pressure which is not related to temperature conditions, check tubing, valves, and instruments in Reference System with Lock Operation.
- A-22 If no leaks are indicated, Close Valve "C" and test valves "B" and "C" after the overload test in Procedure Part B.
- A-23 As schematically illustrated in Fig. A for the Drywell and Suppression Chamber, set all tubing and valves between:
- (a) Drywell and Pressure Break (Values "A" and "F")
 - (b) Drywell and Air Supply (Values "A", "J" and "K")
 - (c) Air Lock and Air Supply (Values "M", "L" and "I")

NOTE - THE CONTROLLING VALVES FOR THE AIR SUPPLY AND THE GAGES ON THE GASE LINE ARE TO BE LOCATED AT A DISTANCE NOT LESS THAN 500 FT. FROM THE OUTSIDE OF THE DRYWELL.

December 11, 1967

13. EN3

REV 4 12/67

NONISSUED
CHRYSLER FINANCIAL & TRUST COMPANY

INITIAL TEST PROCEDURE

CONTRACT S-5525

PART B - HYDROSTATIC-PNEUMATIC OVERLOAD TEST OF
THE SUPPRESSION CHAMBER AND PNEUMATIC
OVERLOAD TEST OF THE DRYWELL.
-DRYWELL AND SUPPRESSION CHAMBER INTERCONNECTED.
WET CONDITION
(SEE FIG. A & B)

- B-1 INSTALL THE STAPLE BOLTS B-1 TO B-10 IN LOCATIONS SHOWN ON FIG. B AND CONNECT TO INSTRUMENTS BEFORE LOCATED NEAR PANEL BOARD.
- B-2 INSTALL STAPLES B-1 TO B-5 IN LOCATIONS SHOWN ON FIG. B AND CONNECT TO B-1 POINT INCLUSIVE LOCATED NEAR PANEL BOARD.
- B-3 (A) INSTALL THE LINE IN THE DRYWELL LOCATED SYMMETRICALLY OPPOSITE AND TILT UPWARD BY ABOUT 930'-0" ELEVATION.
(B) INSTALL THE LINE IN THE SUPPRESSION CHAMBER ON THE PLATFORM SYMMETRICALLY OPPOSITE TO CIRCULATE THE AIR AROUND THE SUPPRESSION CHAMBER.
- B-4 CALIBRATE RECORDING AND GAGE PRESSURE GAGE BY 70 PSI, AND INSTALL ON DRYWELL AND SUPPRESSION CHAMBER GAGE LINE. (SEE FIG. A.)
- B-5 OPEN THE VACUUM BREAKER VALVES (10 TOTAL - 2 IN. DIA.) LOCATING THE DRYWELL AND THE SUPPRESSION CHAMBER. FILL THE VACUUM BREAKER VALVES AND BLOCK OFF FOR OVER-LOAD AND LEAKAGE RATE TESTS.
- B-6 FILL THE SUPPRESSION CHAMBER WITH WATER TO AN ELEVATION 1'-6 3/4" BELOW THE TOP EDGE (APPROXIMATELY 53,700 CU. FT.) AND CLOSE THE WATER CONNECTION.
- B-7 INSPECT THE SECTIONS OF THE SUPPRESSION CHAMBER FOR ANY LEAKAGE OR DISTORTION UNDER WATER LOADING.
- B-8 CHECK FOR HAZARDOUS LEAKAGE IN SUPPRESSION CHAMBER AND LEAK CHECK BETWEEN SECTIONS.
- B-9 OPEN SHUTOFF VALVES "A" AND "M" AND BLOWOFF VALVE "P".
- B-10 CLOSE BLOWOFF VALVES "H" AND "J", AND BLOCK VALVE "L" (VALVE "C" IS TO BE OPEN TO REFERENCE SYSTEM.)
- B-11 CHECK TO MAKE ALL OTHER CONNECTIONS TO THE DRYWELL AND SUPPRESSION CHAMBER.

EXPIRES 11, 1967

2.4.1-4

REV. A 1/75

WENTWELL
CHICAGO HEATING & AIRING COMPANY

INITIAL TEST PROCEDURE

CONTRACT # 5629

B-12 CLOSE LAST SECTION OF THE LINE ON THE DRYWELL (PRESSURE TESTING IS COMPLETE) AND REMOVE THE TIGHTENING OF THE LOCK BOLTS.

NOTE - IMMEDIATELY AFTER CLOSING LAST CONNECTION IN DRYWELL AND SUPPRESSION CHAMBER OPEN VALVE "K" AND START PUMPING AIR TO AVOID POSSIBILITY OF A VACUUM OCCURRING INSIDE OF VESSELS.

B-13 OPEN AIR SUPPLY VALVE "K" AND PRESSURE SHOULD BE 5 P.S.I.

B-14 SHUT OFF AIR SUPPLY ON AIR SUPPLY VALVE "K".

B-15 ON THE DRYWELL, APPLY SOAP FILM TO ALL SEAMS OF THE WELLS AND NEEDLES, JOINTS OF MANIFOLD AND BRIMS (EXCEPT OUTER LOCK DOWN AND PORTING WHICH IS NOT PRESSURIZED), TEST COVERS OF NEEDLES, AND VENT TUBES.

B-16 ON THE SUPPRESSION CHAMBER, APPLY SOAP FILM TO ALL SEAMS OF THE WELLS AND NEEDLES ABOVE THE WATER LINE, ALL BARNETS OF MANIFOLD AND ALL JOINTS OF COUPLERS. ALSO MAKE VISUAL INSPECTION OF THE SUPPRESSION CHAMBER FOR THE ARTICLES.

B-17 IF A LEAK IS AVOIDED DURING THE SOAP FILM TEST BY 5 P.S.I. IN AN ANY TEST, DURING THE OVER-LOAD PRESSURE OF 70 P.S.I. IS REACHED, THE PRESSURE SHALL BE AS FOLLOWS:

(a) RELEASE PRESSURE TO ATMOSPHERE BY OPENING BLEEDING VALVE "L".

NOTE - IMMEDIATELY AFTER PRESSURE HAS BEEN RELEASED, OPEN A LARGE ENOUGH CONNECTION TO PREVENT THE FORMATION OF A VACUUM IN THE VESSELS.

(b) STOP WORK IMMEDIATELY AND DO NOT DO ANY WORK UNTIL THE LEAK IS REPAIRED BY WELDING OR BY WELDING TO MAKE IT Airtight.

(c) USE CARE TO REMOVE ALL LEAKS TO REMOVE THE LEAKS.

(d) MAKE REPAIR AND INSPECT THE DEFECTIVE AREA THROUGH THE WELLS.

(e) REPAIR BY WELDING.

(f) RADIOGRAPH THE REPAIRED WELD OR MAKE AN X-RAY OF WELLS TO BE REPAIRED BY WELDING.

(g) REPEAT, STARTING WITH STEP B-11, EXCEPT THAT ONLY THE REPAIRED WELLS AND PROPERLY INSPECTED WELLS SHALL BE PRESSURIZED WITH SOAP FILM AT 5 P.S.I.

SEPTEMBER 11, 1962

W-13-5

REV. 4 1155

MIXTURED
CHICAGO BRIDGE & IRON COMPANY

INITIAL TEST PROCEDURE

CONTRACT 8-1528

- B-18 Close the bottom side of the lock (outer lock and valve covers) and close Valve "H".
- B-19 Open lock valve "L", allowing pressure to reach approximately 5 PSIG in the lock.
- B-20 Apply soap film to outer cover and flange of lock and not previously reported leaks. Step B-18.
- B-21 Close lock valve "L" and open blowoff valve "H" to release pressure in the lock.
- B-22 The following minimum rules are mandatory:
- (a) ALL UNAUTHORIZED PERSONS (AND ALL MOVABLE EQUIPMENT SUBJECT TO DAMAGE) MUST MAINTAIN A MINIMUM CLEARANCE IN ALL DIRECTIONS FROM THE DRYWELL OF 1200 FEET WHILE THE PRESSURE IS BEING INCREASED ABOVE 5 PSIG AND UNTIL THE OVERLOAD TEST AND FINAL SOAP FILM INSPECTION SHALL HAVE BEEN SUCCESSFULLY COMPLETED.
 - (b) PERSONS AUTHORIZED IN WRITING BY CHICAGO BRIDGE & IRON COMPANY MAY BE ADMITTED WITHIN THE AREA DEFINED IN (a) ABOVE. AUTHORIZED EMPLOYEES OF CB&I, GENERAL ELECTRIC, NORTHERN STATES POWER COMPANY AND NECESSARY OUTSIDE INSPECTION PERSONNEL HAVING WRITTEN AUTHORIZATION FROM CB&I WILL BE PERMITTED AT THE LOCATIONS OF THE CONTROLLING VALVES AND OF THE GAUGES APPROXIMATELY 800 FEET FROM THE OUTSIDE OF THE DRYWELL.
 - (c) THE PREVIOUSLY LISTED AUTHORIZED INDIVIDUALS MAY WITNESS THE FINAL CB&I SOAP FILM INSPECTION BY CB&I EMPLOYEES (STEP B-23).
 - (d) AFTER SUCCESSFUL COMPLETION OF THE FINAL SOAP FILM INSPECTION AND DURING THE LEAKAGE RATE TEST ON THE DRYWELL, ONLY AUTHORIZED PERSONNEL SHALL BE ALLOWED ON OR ADJACENT TO THE DRYWELL AND THE INSTRUMENTS. NO WORK SHALL BE PERFORMED WITHIN 25 FEET OF INSTRUMENTS, VALVES AND THE OUTSIDE OF THE DRYWELL OR SUPPRESSION CHAMBER.

December 11, 1967

7.2.2.2-6

REV. 4 11/68

CONTINUED

Engineering and Test Section

AVIATION TEST FACILITIES

CONTRACT 9-1001

WARNING - Before pressurizing containment vessel above 22 psig, vessel temperature must be 35°F or higher. Should vessel temperature start to drop during test, blowdown should be started in adequate time to reduce vessel pressure to 22 psig before vessel temperature drops below 35°F.

8-23 Open Valve "B" and pump air into vessels to 35 psig.

8-24 Increase pressure from 35 psig to 70 psig in 7 psig increments.

NOTE - AT EACH PRESSURE INCREMENT AND AT HOURLY INTERVALS, THE PRESSURE READINGS OF THE DIAL AND RECORDING GAUGE SHOULD BE RECORDED ON THE TEST DATA SHEET.

8-25 Close Valve "B" and hold 70 psig test pressure approximately 30 minutes.

8-26 Close Valve "I" and open Jack Valve "J" to increment air lock with drywell.

8-27 Hold 70 psig test pressure for another 30 minutes, adding or releasing air to compensate for temperature variations.

8-28 Open Blowoff Valve "O" to reduce pressure in the vessels and air lock to 16 psig (design pressure).

NOTE - IF IT IS ACTUALLY AGREED TO START LEAKAGE RATE TESTS AT THIS TIME (COINCIDENT WITH FINAL SOAP FILM TEST) THROUGH SHOULD BE FURTHER REDUCED AS DESCRIBED IN STEP C-1. BEFORE STARTING THE LEAKAGE RATE TEST COMPLY WITH THE FOLLOWING:
1) STEP 8-28(a) PERTAINING TO THE LOCK AND STEPS 8-23 THROUGH 8-27 SHOULD BE PERFORMED.
2) ANY HEATERS INSIDE VESSEL MUST BE TURNED OFF AND THE VESSEL ALLOWED TO REACH TEMPERATURE EQUILIBRIUM BEFORE PROCEEDING WITH LEAK TEST.

8-29 Close Valve "O".

- (a) On the drywell apply a soap film to cover door and outer seams of the lock, all seams of the drywell shell and nozzle, all gaskets of manifolds, and bolted covers, all test covers or nozzles and vent pipes.
- (b) On the suppression chamber apply a soap film to all seams and nozzles above the water line, all gaskets of manifolds and test covers of nozzles. Also make a visual inspection of the suppression chamber below the water line.

January 9, 1968

LA-F-7

REV. 9-12-65

MARICELLO

CHUCKLE BROS. & IRON COMPANY

INITIAL TEST PROCEDURE

CONTRACT 0-5625

- B-30 IN ANY LEAK (C) WILL THE FOLLOWING PROCEDURE SHALL BE OBSERVED:
- (*) A LEAK WHICH IS CONSIDERED TO BE OF SUFFICIENT MAGNITUDE TO AFFECT THE STRUCTURAL INTEGRITY OF THE LEAKS SHALL BE IMMEDIATELY REPAIRED AND INSPECTED IN STEP B-17, INCLUDING A 70 PSIG OVERLOAD TEST, BUT ONLY A LEAK FIRM TEST OF THE REPAIRED AREA.
 - (*) A LEAK WHICH IS CONSIDERED NOT TO AFFECT THE STRUCTURAL INTEGRITY OF THE VESSEL BUT WHICH MIGHT PREVENT A SUCCESSFUL LEAKAGE TEST THERE WILL BE TEMPORARILY REPAIRED, IF REPAIRS, OR THE LEAKAGE WAP LINED, AND THE TEST PROCEDURE CONTINUED. IF A LEAK MIGHT BE A TEMPORARY STOP LEAK, WHICH COULD BE REPAIRED LATER WITHOUT THE NECESSITY FOR A RETEST. IF THE AIR PENETRATION WHICH IS OBSERVED FROM THE VESSEL IS FOUND TO BE OF THE ORDER OF SUCH A LEAK, THE PROCEDURE SHALL CONTINUE AFTER THE REPAIR, INTO THE LEAKAGE RATE TEST OF THE DRYWELL AND SUPPRESSOR CHAMBERS (PART C) WITHOUT REPEATING THE 70 PSIG OVERLOAD TEST.
- B-31 CLOSE SHUTOFF VALVE "M" AT LOCK.
- B-32 CLOSE VALVE "L" AND OPEN BLOWOFF VALVE "H".
- B-33 CLOSE VESSEL SHUTOFF VALVES "A".
- B-34 OPEN GASES EQUALIZING VALVE AND CHECK AND BELT TO THE POINT OF SEPARATION OF JOINTS OF THE LOCK, WHICH WOULD PERMIT OPENING OF THE OUTER DOOR OF THE LOCK.
- B-35 OPEN OUTER DOOR OF THE LOCK AND WITH CARE REMOVE THE LOCK TO ALL VESSELS OF MAINT PENETRATIONS AND TO BLANKET OF INNER DOOR.
- B-36 LEAVE OUTER DOOR OF THE LOCK OPEN.
- B-37 CLOSE THE SHUTOFF VALVES "A" ON THE DRYWELL AND DISCONNECT BANK, AND A VALVES "A". CHECK VALVES WITH LEAK FIRM.

September 11, 1957

F.A.F.B

ENC - 12:39

INITIAL TEST PROCEDURE

CONTRACT 9-5625

PART C - THE LEAKAGE RATE TEST OF THE DRYWELL AND THE SUPPRESSION CHAMBER (INTERCONNECTED - WET CONDITION) (SEE FIG. "A" & "B")

- C-1 If the maximum selected temperature during the Leakage Rate Test exceeds the maximum temperature noted during the soap film inspection (Steps B-28 to B-37 of Para "B"), adjust the pressure in the vessels to the following calculated value provided the risk of possibility of exceeding the design pressure is 56.0 psi during the Leakage Rate Test of the vessel:

$$A (56 \pm 14.7) \left[\frac{(650^{\circ}\text{F.} \pm \text{Maximum Temperature during Soap Film Test}) - 56.0 \text{ psia}}{(450^{\circ}\text{F.} \pm \text{Maximum Selected Temperature during Leakage Rate Test})} \right] - 14.7$$

- C-2 Valves "B" and "C" are in closed Step A-12 and B-10. The pressure in the vessels and reference systems will be 56.0 psia.
- C-3 Drain water apparatus valves "E" and "F" in accordance to allow the water to flow into differential water manometer to approximately high-eight or scale, and close valves "E" and "F".
- C-4 Release air from the vessels by opening valve "A" until about 5 inches differential water manometer indication on the Water Manometer. Release valve "A" and change with soap film.

NOTE - THE WATER DIFFERENTIAL WILL VARY WITH PRESSURE AND TEMPERATURE CHANGES IN THE VESSELS. THE WATER DIFFERENTIAL AT THE START OF THE LEAKAGE RATE TEST (USUALLY MIDNIGHT) WILL PROBABLY NOT BE 6 INCHES.

- C-5 Start the fans in the Drywell and the Suppression Chamber.
- C-6 Record at hourly intervals the following data:
 - (a) Atmospheric temperature in degrees Fahrenheit.
 - (b) Atmospheric barometric pressure in psi.
 - (c) Vessel gage pressure as indicated in dial face in psi.
 - (d) Vessel absolute pressure as determined by sum of (c) and (b) in psi.

If air supported structure is used to enclose vessel for reaction, barometer must be located inside the enclosure to measure barometric difference between vessel and enclosure.

October 11, 1957

NONDESTRUCTIVE

FEDERAL BUREAU OF INVESTIGATION

INSTRUMENT TEST PROCEDURE

CONTRACT 9-5625

- (e) DIFFERENCE IN PRESSURE BE TWEEN SIDE CHAMBER AND PRESSURE CHAMBER IS INDICATED BY
 A DIFFERENTIAL WATER MANOMETER. IN INCHES OF WATER = ΔP .
 * IT IS INTENDED THAT THE READINGS WILL BE MADE TO NEAREST
 OF AN INCH AND ESTIMATED TO NEAREST HUNDREDTHS OF AN INCH.

- (f) INTERNAL AIR TEMPERATURE (I. A. T.) IN DEGREE FARENHEIT. ($^{\circ}F + 460$)

- (g) INTERNAL WATER TEMPERATURE (IN SIDE CHAMBER ONLY) (I. W. T.) IN
 DEGREE FARENHEIT.

- (h) INTERNAL DEW POINT TEMPERATURE (D. P. T.) IN DEGREE FARENHEIT.

- C-7 AFTER TWO CONSECUTIVE NIGHT TO DAWN PERIODS (APPROXIMATELY 30 HOURS) OF
 APPARENTLY UNIFORM TEMPERATURE, CALCULATE THE PER CENT LOSS (AS A NEGATIVE
 VALUE) OF TOTAL CONTAINED AIR FOR BOTH 14" DIA. WALL AND SIDE CHAMBER BY THE
 FOLLOWING FORMULA:

$$\text{PER CENT LOSS} = \left[\frac{100}{\text{INITIAL P} + 27.7} \right] \left[\frac{\text{INITIAL } \Delta P - (\text{FINAL } \Delta P) \left(\frac{\text{INITIAL I. A. T.}}{\text{FINAL I. A. T.}} \right)}{\text{INITIAL } \Delta P} \right]$$

- C-8 FROM THE INTERNAL DEW POINT TEMPERATURES, DETERMINE THE WATER VAPOR
 PRESSURE = W. V. IN PSI.

**NOTE - THE WATER VAPOR PRESSURE IS THE SATURATION
 PRESSURE OF STEAM AT THE DEW POINT TEMPER-
 ATURE (SEE STEAM TABLES)**

- C-9 CALCULATE THE AIR DENSITY PER CENT LOSS (AS A NEGATIVE NUMBER) DUE TO A CHANGE
 IN WATER VAPOR PRESSURE BY THE FOLLOWING:

$$\text{AIR DENSITY PER CENT LOSS} = \left[\frac{100}{\text{INITIAL P}} \right] \left[\text{FINAL W. V.} \left(\frac{\text{INITIAL I. A. T.}}{\text{FINAL I. A. T.}} \right) - \text{INITIAL W. V.} \right]$$

December 11, 1967

FD-302

16 - 12753

NOTICE:

GENERAL ELECTRIC & JOHN COYNE

TEST PROCEDURE

CONTRACT 9-5625

- C-7. Calculate the corrected dry loss (as a relative number) by the following:
 CORRECTED PER CENT LOSS = FRIEDM. PER CENT LOSS - APPROX. PER CENT LOSS

NOTE - COMBINING THE EXPRESSIONS IN PAR. C-7 AND C-8 INTO ONE EXPRESSION RESULTS IN THE FOLLOWING:

$$\text{CORRECTED PER CENT LOSS} = \left[\frac{100}{\text{INITIAL P.}} \right] \left[\frac{\text{INITIAL } \Delta F + \text{INITIAL W.V.} - \left(\frac{\text{FINAL } \Delta F + \text{FINAL W.V.}}{27.7} \right) \left(\frac{\text{INITIAL I.A.T.}}{\text{FINAL I.A.T.}} \right)}{27.7} \right]$$

- C-11 THE CALCULATED PER CENT LOSS OF STEP C-10 SHALL BE PRESENTED TO GENERAL ELECTRIC AND THE TEST SHALL THEREAFTER BE TERMINATED UNLESS GE&J IS NOTIFIED THAT ADDITIONAL TESTING IS DESIRED. IN THE LATTER CASE, THE ADDITIONAL TESTING SHALL BE THE SUBJECT OF MUTUAL AGREEMENT BETWEEN GE&J AND GENERAL ELECTRIC.
- C-12 OPEN VALVE "J" TO RELEASE FRIEDM. FROM SUPPRESSION CHAMBER AND FROM DRYWELL UNTIL BOTH ARE AT ATMOSPHERIC PRESSURE.
- C-13 OPEN MANIFOLD IN SUPPRESSION CHAMBER AND OPEN A LARGE ORIFICE CONNECTING IN DRYWELL TO PREVENT FORMATION OF A VACUUM.
- C-14 WITHDRAW WATER FROM SUPPRESSION CHAMBER.
- C-15 REMOVE ALL OVERLOAD AND LEAKAGE RATE TEST EQUIPMENT FROM DRYWELL AND SUPPRESSION CHAMBER.

GENERAL ELECTRIC & JOHN COYNE

October 17, 1967

Page 1

REV. 4 - 1755

NONDESTRUCTIVE

FEDERAL BUREAU OF INVESTIGATION

INSTRUMENT TEST PROCEDURE

CONTRACT 9-5625

- (e) DIFFERENCE IN PRESSURE BE TWEEN SIDE CHAMBER AND PRESSURE CHAMBER IS INDICATED BY
 A DIFFERENTIAL WATER MANOMETER. IN INCHES ³ OF WATER = ΔP .
 * IT IS INTENDED THAT THE READINGS WILL BE MADE TO NEAREST
 OF AN INCH AND ESTIMATED TO NEAREST HUNDREDTHS OF AN INCH.

- (f) INTERNAL AIR TEMPERATURE (I. A. T.) IN DEGREES FARENHEIT. (*F + 32C)

- (g) INTERNAL WATER TEMPERATURE (IN SIDE CHAMBER ONLY) (I. W. T.) IN
 DEGREES FARENHEIT.

- (h) INTERNAL DEW POINT TEMPERATURE (D. P. T.) IN DEGREES FARENHEIT.

- C-7 AFTER TWO CONSECUTIVE NIGHT TO DAWN PERIODS (APPROXIMATELY 30 HOURS) OF
 APPARENTLY UNIFORM TEMPERATURE, CALCULATE THE PER CENT LOSS (AS A NEGATIVE
 VALUE) OF TOTAL CONTAINED AIR FROM BOTH 14" DIA. WALL AND SIDE CHAMBER BY THE
 FOLLOWING FORMULA:

$$\text{PER CENT LOSS} = \left[\frac{100}{\text{INITIAL P} + 27.7} \right] \left[\frac{\text{INITIAL } \Delta P - (\text{FINAL } \Delta P) \left(\frac{\text{INITIAL I. A. T.}}{\text{FINAL I. A. T.}} \right)}{\text{INITIAL } \Delta P} \right]$$

- C-8 FROM THE INTERNAL DEW POINT TEMPERATURE, DETERMINE THE WATER VAPOR
 PRESSURE = W. V. IN PSI.

**NOTE - THE WATER VAPOR PRESSURE IS THE SATURATION
 PRESSURE OF STEAM AT THE DEW POINT TEMPER-
 ATURE (SEE STEAM TABLES)**

- C-9 CALCULATE THE AIR DENSITY PER CENT LOSS (AS A NEGATIVE NUMBER) DUE TO A CHANGE
 IN WATER VAPOR PRESSURE BY THE FOLLOWING:

$$\text{AIR DENSITY PER CENT LOSS} = \left[\frac{100}{\text{INITIAL P}} \right] \left[\text{FINAL W. V.} \left(\frac{\text{INITIAL I. A. T.}}{\text{FINAL I. A. T.}} \right) - \text{INITIAL W. V.} \right]$$

December 11, 1967

FD-302

16 - 12753

NOTICE:

GENERAL ELECTRIC & JOHN COMPTON

TEST PROCEDURE

CONTRACT 9-5625

- C-7. Calculate the corrected per cent loss (as a negative number) by the following:
 CORRECTED PER CENT LOSS = FRICTION PER CENT LOSS - APPARENT PER CENT LOSS

NOTE - COMBINING THE EXPRESSIONS IN PAR. C-7 AND C-8 INTO ONE EXPRESSION RESULTS IN THE FOLLOWING:

$$\text{CORRECTED PER CENT LOSS} = \left[\frac{100}{\text{INITIAL P}} \right] \left[\frac{\text{INITIAL } \Delta F + \text{INITIAL W.V.} - \left(\frac{\text{FINAL } \Delta F + \text{FINAL W.V.}}{27.7} \right) \left(\frac{\text{INITIAL I.A.T.}}{\text{FINAL I.A.T.}} \right)}{27.7} \right]$$

- C-11 THE CALCULATED PER CENT LOSS OF STEP C-10 SHALL BE PRESENTED TO GENERAL ELECTRIC AND THE TEST SHALL THEREAFTER BE TERMINATED UNLESS GE&J IS NOTIFIED THAT ADDITIONAL TESTING IS DESIRED. IN THE LATTER CASE, THE ADDITIONAL TESTING SHALL BE THE SUBJECT OF MUTUAL AGREEMENT BETWEEN GE&J AND GENERAL ELECTRIC.
- C-12 OPEN VALVE "J" TO RELEASE PRESSURE FROM SUPPRESSION CHAMBER AND FROM DRYWELL UNTIL BOTH ARE AT ATMOSPHERIC PRESSURE.
- C-13 OPEN MANIFOLD IN SUPPRESSION CHAMBER AND OPEN A LARGE ORIFICE CONNECTED TO THE DRYWELL TO PREVENT FORMATION OF A VACUUM.
- C-14 WITHDRAW WATER FROM SUPPRESSION CHAMBER.
- C-15 REMOVE ALL OVERLOAD AND LEAKAGE RATE TEST EQUIPMENT FROM DRYWELL AND SUPPRESSION CHAMBER.

GENERAL ELECTRIC & JOHN COMPTON

October 17, 1967

Page 1

REV 4 1755

CONTENTS

APPENDIX 2

Attachment "B"

Code Certification Forms and Drawings

Code Form M-1 - Drywell and Suppressor Chamber

Code Form M-2 - Air Lock

C.B.M. Drawing M-7 - Drywell Shell Structure

C.B.M. Drawing M-8 - Penetration Schedule and Details for Suppressor Chamber

NOTICE

FORM NO. 2 MANUFACTURERS' PARTIAL DATA REPORT
 A Part of a Partial Report Fabricated by the Manufacturer or Another Manufacturer
 as required by the Paragraphs of the ASME Code Rules

1. The Manufacturer is CHICAGO BRIDGE & IRON COMPANY - GREENVILLE, PENNSYLVANIA
(Name and address of Manufacturer or fabricator)

2. The Manufacturer is CHICAGO BRIDGE & IRON COMPANY - CHICAGO, ILLINOIS
(Name and address of Manufacturer or fabricator)

3. The Manufacturer's contract specification is C4430-100A
101.102.142

4. Contracted drawing & design No. 138.112 Drawing prepared in CONCORD, N. CAROLINA by SAU, S. BOON CO. 7-5625

5. Description as per paragraph 4 of Code

6. Purpose: THE PART IS TO SERVE AS AN ACCESS LOCK FOR A NUCLEAR CONTAINMENT VESSEL
AND IS DESIGNED AND CONSTRUCTED UNDER THE RULES OF SECTION III OF THE ASME
CODE FOR NUCLEAR VESSELS.

100% Attention of design engineer and manufacturer required.
 To certify that the contents of this report are correct and that all items of material, design, construction, and workmanship of the product conform to the ASME Code for Nuclear Vessels.
 Date: 10-31-67 Signed: Theodore O. Seaman Manufacturer
 Certificate of Authorized Engineer

CERTIFICATION OF DESIGN

Design submitted to the ASME at CHICAGO BRIDGE & IRON COMPANY - GREENVILLE, PENNSYLVANIA

Design submitted to the ASME at CHICAGO BRIDGE & IRON COMPANY - GREENVILLE, PENNSYLVANIA

Design submitted on behalf of Theodore O. Seaman Date 10-31-67 Code Section III

Design submitted from contract with SAU, S. BOON CO. Date 10-31-67 Code Section III


CERTIFICATE OF SHOP INSPECTION

I, the undersigned, by this certificate, certify that the design of this part and the workmanship of the same are in accordance with the ASME Code for Nuclear Vessels, and that the part is in accordance with the design and workmanship of the same as shown on the drawings and specifications of the same.

By signing this certificate, the undersigned certifies that the workmanship of the part is in accordance with the ASME Code for Nuclear Vessels, and that the part is in accordance with the design and workmanship of the same as shown on the drawings and specifications of the same.

Date: 10-31-67
Theodore O. Seaman Inspector
Theodore O. Seaman Authorized Engineer


PLAN 210-110



F.R. 5

EXH 3 17/85

ZURKIN, C. WILLY



REV 4 12/58

E. 11-6