

*Central File*  
60-269  
270  
287

DUKE POWER COMPANY  
POWER BUILDING  
422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28242

WILLIAM O. PARKER, JR.  
VICE PRESIDENT  
STEAM PRODUCTION

December 7, 1979

TELEPHONE: AREA 704  
373-4083


Mr. James P. O'Reilly, Director  
U. S. Nuclear Regulatory Commission  
Region II  
101 Marietta Street, Suite 3100  
Atlanta, Georgia 30303

Re: Oconee Nuclear Station  
RII:JPO  
50-269  
50-270  
50-287

Dear Mr. O'Reilly:

Please find attached Duke Power Company's response to IE Bulletin 79-02, Revision 2 as requested in your letter of November 8, 1979. The response provides the information requested in Items 5, 6, 7, and 8 of the bulletin.

Very truly yours,

  
William O. Parker, Jr.

KRW:scs

Attachment

cc: U. S. Nuclear Regulatory Commission  
Office of Inspection and Enforcement  
Division of Reactor Operations Inspection  
Washington, D. C. 20555

*RP*

OFFICIAL COPY  
7912310005  
A02

OCONEE NUCLEAR STATION

Responses to USNRC Bulletin 79-02, Revision 2

Original: July 6, 1979

Revision 1: August 14, 1979

Revision 2: October 23, 1979

Revision 3: December 7, 1979

Oconee Nuclear Station is a three (3) unit operating station located near Seneca, South Carolina. The following is a summary, by item, of the extent and manner in which Duke Power Company intends to satisfy Actions 1 through 4 of IE Bulletin 79-02, Revision 1.

Response 1: Duke Power Company is accounting for base plate flexibility in the calculation of expansion anchor bolt loads for all Nuclear Safety Related/seismic pipe support base plates using a conservative hand calculation method which has been verified by non-linear finite element analysis. The models and boundary conditions, including appropriate load displacement characteristics of the anchors used for the finite element analyses, are based on Duke studies and on work performed by Teledyne Engineering Services which was sponsored by a group of fourteen (14) utilities formed to respond to generic items of IE Bulletin 79-02. A complete description of the finite element model is submitted in the Teledyne Engineering Services report attached (Attachment #1). A description of the hand calculation methods is also attached (Attachment #2).

All re-analysis is complete for Nuclear Safety Related/seismic support base plates located in Unit #3 Containment, Auxiliary Building, and Turbine Building; in Unit #1 Containment, Auxiliary Building, and Turbine Building; and in Unit #2 Containment, Auxiliary Building, and Turbine Building. In some cases, conservatively including the effect of plate flexibility has reduced the expansion anchor factor of safety below that outlined in Response 2. Any that had a factor of safety less than two were given immediate attention and determination of system operability was immediately begun in parallel with a rigorous (finite element model) analysis of the expansion anchor factor of safety. All anchors in this category have been resolved by demonstrating computed factors of safety in excess of two (2) or that the expansion anchor is on a non-essential segment of pipe.

Response 2: Self-drilled type, wedge type, and sleeve type expansion anchors have been used in Nuclear Safety Related/seismic pipe support applications at Oconee Nuclear Station. The majority of expan-

sion anchors are of the self-drilled type. Duke Power Company is presently verifying that the minimum factor of safety between expansion anchor design load and anchor ultimate capacity determined from static load tests, is five (5) for shell type expansion anchors and four (4) for wedge and sleeve type expansion anchors. This process of verification is outlined in Response 1.

Oconee Nuclear Safety Related/seismic pipe support expansion anchor installations are restricted to normal weight structural concrete of varying nominal strengths. Expansion anchor bolt ultimate load capacities are based on manufacturer's test results and recommendations for normal weight concrete and installed concrete strengths. None are installed in concrete block masonry.

The effects of shear-tension interaction, minimum edge distance and bolt spacing on expansion anchor ultimate capacity is properly accounted for in computing the expansion anchor factors of safety.

Response 3: Duke power Company designs pipe supports to resist all applicable loadings including seismic loads, hydro test loads, normal operating loads, thermal loads, etc. Each support is designed for a static or quasi-static load resulting from the most critical combination of applicable loadings. Duke Power Company co-sponsored tests performed by Teledyne Engineering Services to demonstrate that expansion anchors installed at Oconee Nuclear Station will perform adequately under both low cycle/high amplitude loading (seismic) and high cycle/low amplitude loading (operating). The report on cyclic testing of concrete expansion anchors by Teledyne Engineering Services is provided in Attachment #1.

Response 4: Existing QC documentation for expansion anchor installations at Oconee is not sufficient to provide written verification that each expansion anchor meets the requirements of Action 4(a) and 4(b) of IE Bulletin 79-02. Duke Power Company has initiated a test program, as required by IE Bulletin 79-02 to verify that applicable design requirements have been met. Oconee Unit 3 was down for refueling during the reporting interval of this Bulletin and therefore the pipe supports within Containment and high operating radiation areas of the Auxiliary Building were selected for initial inspection and testing because of future inaccessibility. Testing and inspection on all supports for Nuclear Safety Related/seismic piping systems is complete with the exception of those supports determined to be inaccessible due to mechanical interferences or high radiation. Documentation justifying the inaccessibility of these supports is available at the site.

Inspection and testing of expansion anchors in the accessible areas of Units 1 and 2 Auxiliary Buildings will be a continuing effort supplemented by inspection and testing of inaccessible areas of each unit when it is down for refueling.

The verification program consists of two (2) phases. Phase 1 is a field surveillance program to identify each Nuclear Safety Related/seismic pipe support which was installed using expansion anchors and compare its "as built" configuration, location, and expansion anchor size and type to existing documents. Phase 2 is a field inspection and testing program to verify that specified design size and type is correctly installed. The Phase 2 program for shell type expansion anchors was developed and implemented on Unit 3 in accordance with the requirements of IE Bulletin 79-02, Revision 0. Pull testing and a thread engagement check was required for one randomly selected shell-type anchor per plate on each pipe support hanger in addition to a general visual inspection. The anchors were pull tested at 25 percent of ultimate load which is 25 percent in excess of the maximum envelope design load. If the anchor failed pull test or thread engagement, then each anchor on the plate was tested or inspected for the parameter which failed. All bolts in shell type anchors were turned and retorqued to assure operability.

A total of 304 pipe supports were inspected inside Unit 3 Containment. 560 shell type anchors were pull tested and/or visually inspected with bolts removed. 32 anchors were classified as having rejectable installation deficiencies. One anchor failed the pull test and the remaining deficiencies were identified visually. 178 of the 304 pipe supports are actually Nuclear Safety Related/seismic. 15 of these supports contained one or more expansion anchors which were classified as rejectable. The 15 supports were well distributed among the Nuclear Safety Related/seismic systems, i.e. there was no grouping preference for a single system. A total of 26 Nuclear Safety Related/seismic anchors were rejected for installation deficiencies, from a test and inspection sample of 353 anchors. This sample represents approximately 49 percent of the Nuclear Safety Related/seismic anchors in Unit 3 Containment. Further review of the 32 rejected anchors indicates that 17 had deficiencies which significantly reduced their ultimate load carrying capacity while 15 contained deficiencies of a lesser nature (see Attachment #3). Duke Power Company has additionally analyzed the 15 pipe supports with all deficient anchors assumed to be absent and concluded that existing design margins were adequate to assure operability of all Nuclear Safety Related/seismic piping systems in accordance with the plant design bases.

A total of 737 supports have been tested in the Unit 3 Auxiliary Building. 1188 shell type anchors have been pull tested

and/or visually inspected. 181 anchors were classified as having rejectable installation deficiencies. 10 anchors failed the pull test and the remaining deficiencies were identified visually. The 181 anchors were in a total of 97 supports. Further review of the 181 rejected anchors indicates that 41 had deficiencies which significantly reduced their ultimate load carrying capacity while 140 had deficiencies of a lesser nature (see Attachment #3). The 41 anchors were located in 22 supports.

A total of 35 supports have been tested in the Unit 3 Turbine Building. 89 shell type anchors have been pull tested and/or visually inspected. 15 anchors were classified as having rejectable installation deficiencies. No anchors failed the pull test and the remaining deficiencies were identified visually. The 15 anchors were in a total of four supports.

In response to numerous discussions with Region II inspectors, the testing crews were instructed to gather two additional pieces of information not addressed in Duke's test procedure. They were instructed to provide the dimension of any holes showing signs of oversizing and they were also instructed to measure shoulder to plug dimensions on all anchors which have their bolt removed during testing. All holes identified as being oversized are being repaired where required by analysis. The acceptable shoulder to plug dimension was the anchor length minus plug length + 1/8" or - 1/4". Any bolts exceeding the +1/8" tolerance but passing pull test were determined acceptable, but any bolt exceeding the -1/4" tolerance was rejected, even if it passed the pull test, due to possible insufficient shear cone capacity (see Attachment #3).

Any anchor that passes pull test and has minimum acceptable embedment depth is considered fully adequate even though it may fail to meet certain visual requirements deemed to be indications of proper installation. After completion of the inspection and testing program, each support containing anchors passed by the pull test but having a visual deficiency will be reviewed by Design Engineering for adequate margins of safety and future repairs deemed prudent. A pull test is an actual capability test assuring a minimum anchor capacity equal to the test load and has sufficient margin of safety due to the following reasons:

- a. The test load ( $P_u/4$ ) is 25 percent greater than the maximum envelope design load. The actual expansion anchor design loads were not available for each anchor prior to testing, therefore, each shell anchor design load was conservatively assumed to be equal to the full  $P_u/5$  for purposes of the testing.

- b. Calculation techniques to establish expansion anchor design loads contain inherent margins for the following reasons:
1. Conservative specification of site seismic event.
  2. Conservative generation of "in structure" response spectrums.
  3. Conservative structural damping used.
  4. Seismic input spectra used for piping analysis is enveloped by elevation, then each support is simultaneously subjected to this input.
  5. Inherent conservatism in response spectrum analysis technique when combining intermodal components without phase consideration.
  6. Conservative piping damping used in dynamic analysis.
  7. Conservative "hand calculation technique" used to include base plate flexibility.
  8. Differential seismic building motions conservatively input to piping analysis.
- c. There were just three anchors with deficient shoulder to plug dimensions which failed pull test out of a sample of 282 anchors.
- d. The shear-tension interaction relationship used is a very conservative relationship with which to establish anchor factor of safety. This is verified by the Teledyne Engineering Services report attached (Attachment #1).
- e. It is conservative to assume that the anchors carry all the shear. All or some of the plate shear will be taken through concrete/plate friction without or with limited bolt engagement. The anchor allowable tensile load is unfairly reduced by assuming frictionless concrete/plate interface and theoretically relying on the anchor to carry the full shear.

The remaining pipe supports in Oconee balance of plant and inside Units 1 and 2 Containments are expected to exhibit a similar distribution and number of improperly installed expansion anchors. A limited number of these anchors would have a significantly reduced ultimate load carrying capability. The strength margins originally designed in these connections and bolt patterns provide considerable reserve in the event that an expansion anchor fails to carry its load and re-

distribution of this load is necessary to the adjacent anchors, as was shown for each of the 15 supports containing a deficient anchor in Unit 3 Containment. Duke therefore concludes that Nuclear Safety Related/seismic piping system operability is not jeopardized by the presence of a limited number of distributed expansion anchors which have been "improperly installed".

Duke is currently revising its shell type expansion anchor testing and inspection program for Units 1 and 2 to include revisions as required to comply with IE Bulletin 79-02, Revision 1. The sleeve and wedge type expansion anchor testing and inspection program fully complies with IE Bulletin 79-02, Revision 1.

In addition to revising the shell type expansion anchor testing and inspection program for Units 1 and 2 to include Revision 1 of IE Bulletin 79-02, the sample size for both the inspection and the pull test have been revised. Based on the data obtained from Unit 3, it was concluded that the visual inspection program was very significant in identifying anchor deficiencies and the pull test was insignificant in identifying anchor deficiencies. The test and inspection data supporting this conclusion was presented to USNRC, Region II, in a meeting on October 9, 1979. Therefore, the program has been modified to require 100% visual inspection of Nuclear Safety Related/seismic expansion anchors and to require a "confirmation" pull test of 3% of the Nuclear Safety Related/seismic expansion anchors. The 3% pull test sample will be on anchors which have passed the visual inspection and is performed to confirm that the visual inspection adequately identifies an anchor deficiency which has the potential for causing a pull test failure in Units 1 and 2. The 3% sample will be appropriately revised, if pull test failures occur, to assure a minimum 95% confidence level.

In order to address the question of relationship of cyclic/load carrying capacity to installation procedure (anchor preload), the tests referred to in Response 3, performed by Teledyne Engineering Services and sponsored by the group of fourteen (14) utilities, have been performed on anchors installed in accordance with manufacturer's recommended installation procedures and have no more preload than is provided by the use of these procedures. Based on Duke's understanding of the behavior of expansion anchors and on the cyclic testing which has been performed, Duke Power Company is confident that the anchors will perform adequately.

Response 5: Nuclear Safety Related/seismic pipe supports are prohibited from being attached to block (masonry) walls using concrete expansion anchors. In response to Revision 2 of IE Bulletin 79-02, Duke Power Company has conducted a confirmatory review of Nuclear Safety Related/seismic pipe supports to assure that no such installations exist. Results of this review have confirmed that there are no installations of this type at Oconee Nuclear Station.

Response 6: A limited number of Nuclear Safety Related/seismic pipe supports, installed with concrete expansion anchors, do utilize structural steel shapes instead of base plate. These hangers were included in actions performed to satisfy the requirements of IE Bulletin 79-02.

Response 7: The following schedule details the completion dates for IE Bulletin No. 79-02, Revision 2, Items 1, 2 and 4:

ITEM 1: As outlined in Response 1, all currently identified Unit 1, 2 and 3 Nuclear Safety Related/seismic pipe support base plates have been reanalyzed as required to comply with Item 1 of the Bulletin. Field surveillance activities have identified a small number of additional supports installed using concrete expansion anchors. These supports are expeditiously re-analyzed in accordance with the requirements of Item 1, as they are identified.

ITEM 2: Final verification that concrete expansion anchors meet the interim criteria established in Supplement 1 of IE Bulletin 79-02 will be complete following re-analysis, surveillance, testing, inspection and any modification necessary to comply with the Bulletin requirements. This verification is complete for Unit 3. Units 1 and 2 will be completed at the end of their respective refueling outages. The Unit 1 refueling outage began on November 21, 1979 and Unit 2 refueling outage is scheduled to begin on February 15, 1980.

ITEM 4: The concrete expansion anchor surveillance, testing and inspection program implemented by Duke Power Company to comply with the Item 4 Bulletin requirements is complete for Unit 3. Units 1 and 2 will be completed at the end of their respective refueling outages as outlined in Item 2, above.

Response 8: The Duke Power Company program for resolution of IE Bulletin 79-02 fully complies with the revised sections of Items 2 and 4 issued in Revision 2 to the Bulletin. There are no previously unreported instances in which Revision 2 of Items 2 and 4 were not met prior to its issuance.

ATTACHMENT 1

TR-3501-1, Revision 1

Summary Report

Generic Response to U. S. NRC I&E Bulletin 79-02

Base Plate/Concrete Expansion Anchor Bolts

August 30, 1979

(Attachment 1 was previously submitted in  
Revision 2 of Duke response dated October  
23, 1979.)

ATTACHMENT 2

Duke Power Company

"Hand Calculation Technique Procedure"

Revised Through October 18, 1979

OCONEE NUCLEAR STATION #1, 2 & 3

EFFECTIVE DATE August 14, 1979  
Revised: October 18, 1979

SUBJECT: PROCEDURE FOR QUALIFYING AND DESIGNING BASE PLATES WITH EXPANSION ANCHORS

1. Attachment I details the procedure for qualifying and designing base plates with expansion anchors.
2. This procedure applies to all qualifications, revisions, redesigns and new designs for Units 1, 2 & 3.
3. For conditions not covered by this procedure, check with your supervisor.
4. Any addition or deletion to this procedure may be made by revising this procedure and the attachments as necessary.
5. This procedure replaces all active memos/letters regarding design of base plates with expansion anchors.


BASE PLATE AND ANCHOR BOLT QUALIFICATION AND DESIGN PROCEDURE

- Members welded to base plates may be of symmetrical and non-symmetrical shapes.
- Bolt patterns are to be symmetrical about centroidal axes (See Note 8).
- Shear tension interaction:

For new design 
$$\frac{f_t}{F_t} + \frac{f_v}{F_v} \leq 1.$$

For qualification 
$$\left(\frac{f_t}{F_t}\right)^{5/3} + \left(\frac{f_v}{F_v}\right)^{5/3} \leq 1. \quad (\text{See Note 12 Page 2})$$

- C/C spacing between anchors not to exceed the maximum values shown on page 4 (See Note 8).



- 6-Bolt plate should be oriented such that the large moment acts about major (Z) axis.
- Plate thickness should not be less than 3/4" for new designs.
- For new designs,  $d/t \leq 16.0$  unless authorized otherwise by design supervisor.  
where,  
d = distance in inches from compression face of the member to farthest bolt.  
t = thickness of base plate in inches.
- For any bolt pattern not covered in this design procedure plate will be stiffened adequately and flexibility factor may be taken 1.0 (one) for moments and 1.4 for tension (i.e.  $\alpha = \gamma = 1.0$ )
- Two column plate shall be used only if both columns are part of one frame. Two separate cantilevers attached to base plate is not covered by this procedure.
- For design cases other than simple cantilever designs PL and P<sub>f</sub>L should be replaced by the appropriate moment value.

11. When a support/restraint is identified with a Safety Factor of less than five, the following reviews shall take place prior to redesign:

- a. Second level review within Support/Restraint Group.
- b. Third level review in Civil/Environmental Division Structural Section.

If design is still inadequate (Safety Factor  $< 5$ ), then redesign is to be initiated.



12. For qualification of existing hangers only, the Safety Factor (SF) may be determined as follows:

$$SF = \left[ \frac{1}{\left(\frac{f_t}{F_{tu}}\right)^{5/3} + \left(\frac{f_v}{F_{vu}}\right)^{5/3}} \right]^{3/5}$$

where  $F_{tu}$  = ultimate tensile capacity of bolt.

$F_{vu}$  = ultimate shear capacity of bolt.

13. Design Procedure



$P_{k1}, P_{kc}$  represents pullout/bolt in the respective row.

$N_1, N_c$  represents number of bolts in the respective row.

$R_1, R_c$  represents number of bolts in the respective column.

$P_{kc}$  is the maximum critical pullout due to all loads;  $P, P_f,$  &  $P_t$

$F_t$  = allowable tension/bolt

$f_t$  = applied tension/bolt =  $P_{kc}^*$

$F_v$  = allowable shear/bolt

$f_v$  = applied shear/bolt

$\alpha$  = Flexibility factor  
moment acting about Z-axis

$\gamma$  = Flexibility factor  
moment acting about X-axis


For flexibility factor see pages 5 thru 11

$$P_{kc} = \frac{PL d_c \cdot \alpha}{N_1 (d_1)^2 \dots + N_c (d_c)^2} + \frac{P_t \cdot 1.4}{\text{total No of Bolts}} + \frac{P_f L b_c \gamma}{R_1 (b_1)^2 \dots + R_c (b_c)^2} \quad (\text{See Note 10 pg 1})$$

When determining  $f_v$  consider shear forces due to loads and torsional moments as contributing to shear applied to the anchor bolts.

After  $f_t$  &  $f_v$  have been determined, check the bolt interaction as per Note 3 Page 1 or Note 12 Page 2.

\* When selecting concrete anchor bolts use this value for basis of anchor size required.

13. Design Procedure - (Continued)


To design the plate use -

$$f_b = \frac{P_{k_c} \times N_c \times a_1}{S_1} \text{ or } \frac{P_{k_c} \times R_c \times a_2}{S_2} \text{ whichever controls}$$


where  $S_1$  = Plate section modulus about Z-Z

$S_2$  = Plate section modulus about X-X


MAXIMUM ANCHOR BOLT SPACING 2, 4, 6 & 8 BOLT PLATES




4-BOLT




6-BOLT



2-BOLT



8-BOLT



4-BOLT OR 6-BOLT

ALL DIMENSIONS ARE MAXIMUM

Flexibility Factors ( $\alpha$  or  $\gamma$ )Single Column



2 Bolt Plates	1.25
4 Bolt Plates	1.00
6 Bolt Plates	See Pages 7 and 8
8 Bolt Plates	See Page 9

Two Column (Moment about Z-axis)


4 Bolt Plates	1.4
6 Bolt Plates	1.4

Note: Flexibility factors for moment about X-axis shall be same as for single column cases.

FLEXIBILITY FACTORS  
6-BOLT PLATE  
 $\gamma$   
 $M_x$  MOMENT



**FLEXIBILITY FACTORS  
6-BOLT PLATE  
 $\propto$   
 $M_z$  MOMENT**




Flexibility Factor  $\alpha$


2.6  
2.2  
1.8  
1.4  
1.0

4 8 12 16 20 24

$R/z$



**FLEXIBILITY FACTORS**  
**8-BOLT PLATE**  
 $M_x^y$  or  $M_z^\alpha$   
or  $M_x$  or  $M_z$  MOMENT



ATTACHMENT 3  
Anchor Bolt Deficiency Summary

SUMMARYREACTOR BUILDING (Deficiencies per 560 anchors tested and/or inspected.)

<u>Significant</u>	<u>Other</u>
8 - Welded	2 - Anchor Cut Off
5 - Loose Anchor	3 - Not Perp.
2 - Shell Broken	4 - Damaged Threads
1 - Concrete Damaged	1 - Def. Shoulder to Plug
1 - Failed Pull Test	1 - Not Properly Installed
<u>17</u>	1 - Bolt Bent
	3 - Shell not Flush
	<u>15</u>

AUXILIARY BUILDING (Deficiencies per 1188 anchors tested and/or inspected.)

<u>Significant</u>	<u>Other</u>
4 - Welded	1 - No Anchor Sleeve
18 - Loose Anshor	64 - Not Perp.
0 - Shell Broken	12 - Damaged Threads
9 - Concrete Damaged	32 - Def. Shoulder to Plug
10 - Failed Pull Test	24 - Shell not Flush
<u>41</u>	5 - Anchor Cut Off
	1 - Damaged during Test
	1 - Def. Edge Distance
	<u>140</u>

TURBINE BUILDING (Deficiencies per 89 anchors tested and/or inspected.)

<u>Significant</u>	<u>Other</u>
8 - Welded	1 - Def. Shoulder to Plug
2 - Loose Anchor	3 - Damaged Anchors
<u>10</u>	1 - Damaged Threads
	<u>5</u>

TOTAL (Deficiencies per 1837 anchors tested and/or inspected.)

<u>Significant</u>	<u>Other</u>
- 20 - Welded	67 - Not Perp.
25 - Loose Anchor	17 - Damaged Threads
2 - Shell Broken	33 - Def. Shoulder to Plug
10 - Concrete Damaged	1 - Not Properly Installed
11 - Failed Pull Test	1 - Bolt Bent
	27 - Shell Not Flush
	7 - Anchor Cut Off
	1 - Damaged During Test
	1 - No Anchor Sleeve
	3 - Damaged Anchor
	1 - Def. Edge Distance

AUXILIARY BUILDING

<u>SYSTEM</u>	<u>SIGNIFICANT</u>	<u>OTHER</u>
01A	0	0
03A	2 - Loose Anchor	4 - Def. Shoulder to Plug 2 - Not Perp. 2 - Damaged Threads
14B	1 - Failed Pull Test	5 - Damaged Threads 9 - Shell Not Flush 1 - Damaged During Test 10 - Def. Shoulder to Plug 4 - Not Perp.
20B	1 - Failed Pull Test	2 - Not Perp.
48	0	1 - Def. Shoulder to Plug 1 - Shell Not Flush
51A	1 - Welded 4 - Loose Anchor 2 - Failed Pull Test	2 - Anchor Cut Off 3 - Damaged Threads 15 - Not Perp. 0 - Def. Shoulder to Plug 1 - Shell Not Flush
51B	0	7 - Not Perp. 3 - Def. Shoulder to Plug
53B	2 - Welded 5 - Concrete Damaged 4 - Loose Anchor 3 - Failed Pull Test	19 - Not Perp. 5 - Shell Not Flush 8 - Def. Shoulder to Plug 1 - Anchor Cut Off
54A	7 - Loose Anchor 4 - Concrete Damage	2 - Anchor Cut Off 1 - Def. Shoulder to Plug 6 - Shell Not Flush
55	0	0
56	1 - Welded 3 - Failed Pull Test 1 - Loose Anchor	5 - Def. Shoulder to Plug 14 - Not Perp. 1 - Damaged Threads 1 - Shell Not Flush 1 - No Anchor Sleeve
57	0	0
59	0	0
61	0	1 - Damaged Threads
63	0	1 - Not Perp. 0 - Def. Shoulder to Plug 1 - Anchor Not Flush 1 - Def. Edge Distance

REACTOR BUILDING

<u>SYSTEM</u>	<u>SIGNIFICANT</u>	<u>OTHER</u>
03	0	1 - Damaged Threads 2 - Not Perp.
14B	3 - Welded 1 - Loose Anchor 1 - Shell Broken 1 - Concrete Damaged	1 - Not Properly Installed 1 - Bolt Bent
50	1 - Shell Broken 1 - Loose Anchor	0
51A	2 - Welded	1 - Damaged Threads 1 - Shell Not Flush
53A	1 - Loose Anchor 1 - Failed Pull Test	2 - Shell Not Flush 1 - Damaged Threads
56	0	0
04	1 - Welded	2 - Anchor Cut Off 1 - Damaged Threads
NNSR 48, 55, 57, 63	2 - Welded 2 - Loose Anchor	1 - Not Perp. 1 - Def. Shoulder to Plug

TURBINE BUILDING

<u>SYSTEM</u>	<u>SIGNIFICANT</u>	<u>OTHER</u>
01A	0	0
03	0	0
03A	8 - Welded 2 - Loose Anchors	1 - Damaged Threads 1 - Def. Shoulder to Plug
07A	0	3 - Damaged Anchors
08	0	0