

Michael J. Yox
Regulatory Affairs Director
Vogtle 3 & 4
Nuclear Development

Southern Nuclear
Operating Company, Inc.
7825 River Road
Waynesboro, GA 30830
Tel: 706.848.6459



Docket No.: 52-025

JUN 28 2016

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

ND-16-0949
10 CFR 52.99(c)(1)

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on
Completion of ITAAC 2.1.02.08c (Index Number 31)


Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.1.02.08c (Index Number 31) for verifying that each Reactor Coolant Pump (RCP) flywheel assembly can withstand a design overspeed condition of no less than 125% of operating speed. The closure process for this ITAAC is based on the guidance described in NEI 08-01, Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52, which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,



Michael J. Yox
Regulatory Affairs Director Vogtle 3&4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.1.02.08c [Index Number 31]

U.S. Nuclear Regulatory Commission

ND-16-0949

Page 2 of 3

To:

Southern Nuclear Operating Company / Georgia Power Company

Mr. S. E. Kuczynski (w/o enclosures)

Mr. D. A. Bost (w/o enclosures)

Mr. M. D. Meier

Mr. M. D. Rauckhorst (w/o enclosures)

Mr. D. H. Jones (w/o enclosures)

Ms. K. D. Fili

Mr. D. L. McKinney

Mr. B. H. Whitley

Mr. D. L. Fulton

Mr. C. E. Morrow

Mr. M. J. Yox

Mr. D. Woods

Ms. A. L. Pugh

Ms. K. Stacy

Mr. J.J. Olson

Mr. W. A. Sparkman

Mr. J. P. Redd

Mr. D. R. Culver

Document Services RTYPE: VND.LI.L06 File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. C. Haney (w/o enclosures)

Mr. M. S. Delligatti (w/o enclosures)

Mr. L. J. Burkhardt (w/o enclosures)

Mr. C. P. Patel

Mr. B. M. Bavol

Ms. R. C. Reyes

Ms. M. A. Sutton

Mr. M. E. Ernestes

Mr. G. J. Khouri

Mr. M. G. Kowal

Ms. D. L. McGovern

Mr. J. D. Fuller

Mr. T. E. Chandler

Ms. S. E. Temple

Ms. P. Braxton

Mr. T. Brimfield

Oglethorpe Power Corporation

Mr. M. W. Price

Ms. K. T. Haynes

Ms. A. Whaley

U.S. Nuclear Regulatory Commission

ND-16-0949

Page 3 of 3

Municipal Electric Authority of Georgia

Mr. J. E. Fuller

Mr. S. M. Jackson

Dalton Utilities

Mr. D. Cope

WECTEC, LLC

Ms. K. Stoner (w/o enclosures)

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)

Mr. J. W. Crenshaw (w/o enclosures)

Mr. L. Woodcock (w/o enclosures)

Mr. M. P. Rubin

Mr. P. A. Russ

Mr. G. F. Couture

Mr. M. Y. Shaqqo

Ms. S. DiTommaso

Other

Mr. J. E. Hesler, Bechtel Power Corporation

Ms. L. Matis, *Tetra Tech NUS, Inc.*

Dr. W. R. Jacobs, Jr., *Ph.D., GDS Associates, Inc.*

Mr. S. Roetger, *Georgia Public Service Commission*

Ms. S. W. Kernizan, *Georgia Public Service Commission*

Mr. K. C. Greene, *Troutman Sanders*

Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-16-0949
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.1.02.08c (31)**

ITAAC Statement

Design Commitment:

8.c) Each RCP flywheel assembly can withstand a design overspeed condition.

Inspections, Tests, Analyses:

Shop testing of each RCP flywheel assembly will be performed at the vendor facility at overspeed conditions.

Acceptance Criteria:

Each RCP flywheel assembly has passed an overspeed condition of no less than 125% of operating speed.

ITAAC Determination Basis

The Reactor Cooling System contains four pumps, and each pump contains an upper and a lower flywheel assembly. The subject Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) requires each Reactor Coolant Pump (RCP) flywheel assembly pass an overspeed condition test of no less than 125% of operating speed to demonstrate each RCP flywheel can withstand a design overspeed condition.

An overspeed test has been performed by the vendor on each flywheel assembly at 2250 revolutions per minute (rpm) (125% of synchronous speed of 1800 rpm). Following the overspeed test, a visual inspection of the flywheel assembly and liquid penetrant tests of the outside diameter of the flywheel retaining rings and the inside diameter of the hubs was performed and results documented in a flywheel overspeed test report.

The flywheel assembly overspeed test reports are documented in the quality data packages for each RCP (Reference 1 to 4). The test reports show the RCP flywheel assemblies listed below passed the test which meets the ITAAC criteria.

1. RCP Serial Number 501
 - o Upper flywheel Serial Number 249-6D71650G01-02.
 - o Lower flywheel Serial Number 284-6D71650G01-02.
2. RCP Serial Number 502
 - o Upper flywheel Serial Number 254-6D71650G01-03.
 - o Lower flywheel Serial Number 285-6D71650G01-03.
3. RCP Serial Number 503
 - o Upper flywheel Serial Number 253-6D71650G01-03.
 - o Lower flywheel Serial Number 289-6D71650G01-03.
4. RCP Serial Number 504
 - o Upper flywheel Serial Number 248-6D71650G01-05.
 - o Lower flywheel Serial Number 290-6D71650G01-05.

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review document number is included in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.1.02.08c (Reference 5) and available for NRC inspection.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.1.02.08c was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-MP01-VQQ-007 Revision 0, AP1000 Vogtle Unit 3 Quality Release and Certificate of Conformance, Reactor Coolant Pump (SN 501)
2. SV3-MP01-VQQ-008 Revision 0, AP1000 Vogtle Unit 3 Quality Release and Certificate of Conformance, Reactor Coolant Pump (SN 502)
3. SV3-MP01-VQQ-009 Revision 0, AP1000 Vogtle Unit 3 Quality Release and Certificate of Conformance, Reactor Coolant Pump (SN 503)
4. SV3-MP01-VQQ-010 Revision 0, AP1000 Vogtle Unit 3 Quality Release and Certificate of Conformance, Reactor Coolant Pump (SN 504)
5. SVP_SV0_003959, Attachment 1, Submittal of Inspections, Test, Analyses and Acceptance Criteria (ITAAC) Completion Package for Unit 3 ITAAC 2.1.02.08c [COL Index Number 31] (RCS Pump Flywheel Overspeed)