TVA	·V	VALL TH	ICKNESS		REPORT NO:
·		PROFILE	SHEET		R.D1133
PROJECT:	WBN 2		WELD NO: SIF		
Record Thickness Measindicated, Including We Edge-To-Edge At 0° Position 0° 90° 1 * * 2 * * 3 .53 .55 4 .41 .41 .41 5 .50 .50	* * * * * * * * * * * * * .55 .54 .40 .40 .50 .50	FLANGE	Weld Centerlii 2 3	2.5"— * 4 RED	* Weld Edge
CROWN HEIGHT:	()		DIAMETER:	3" 11.25"	
	FLAN GE		FLOW		ELBOW
				and the second seco	90
					- 180
					270
* NO READING EXAMINER PORT STORE LEVEL: ##	JASON POCISENSKY	REVIEWED BY	a len Jenery	ANII:	M- 19-10
DATE: 06/07/10		LEVEL:	DATE: 6.13.10		3

TVA

Office of Nuclear Power

PROJECT:_

WBN

SYSTEM: SIS

REPORT NO.:

R.P1133

UNIT:

2

WELD NO: 5 IF - D116 - 01D

FLOW -

FLANGE

ELBOW

1D 2.77" = .77 RATIO = 50.3" MAX CIRC ANGLE

Watts Bar Unit 2

R. PII 33

	TVA Procedure N-GP-31	
	Attachments 3 & 4	Measured Calculated Fields
	Worksheet Version 1.0 dated 07/01/09	
WELD		
NUMBER	SIF-D116-01D	<u>.</u>
ltem 1	Required examination Volume in sq. in. (width x height)	0.14 0.14 sq. in.
Item 2	Number of scan directions	4 directions
Item 3	Total Scan volume in sq. in.	0.56 sq. in.
Item 4	Total length of weld	11.25 inches
Item 5	Total required exam volume in cubic inches	6.3 cu. in.
Item 6	Exam volume acheived (sq. in.) in direction 1 X length of weld achieved	0.14 11.25 1.575 cu. ln.
Item 7	Exam volume acheived (sq. in.) in direction 2 X length of weld achieved	11.25 1.575 cu. In.
Item 8	Exam volume acheived (sq. in.) in direction 3 X length of weld achieved	11.25 1.575 cu. In.
Item 9	Exam volume acheived (sq. in.) in direction 4 X length of weld achieved	0 11.25 0 cu. In.
Item 10	Determined the acheived exam volume add 6, 7, 8 & 9	4.725 cu. In.
Item 11	Exam volume percentage item 10/item 5 x 100	75.00 %
	No Scan #3, limitation due to flange	Initials JAP
		Date
0.18	a and a second s	06/09/2010