T1/A		WALL TH	ICKNESS		REPORT NO:
TVA		PROFILE			R-P1349
PROJECT:	WBN		WELD NO:	RCS-	4-6
UNIT:	2		SYSTEM:	DAG	
1	ld Width,	B.C Side	Weld Centeri	* 2.5"—	* Weld Edge  5  1AIN RUNside
CROWN HEIGHT:	2 0		DIAMETER:	, 1 7	
0"		Ę			
90°		<u>د</u> ا			
1800		G.			
270°  X No thicken	ness readi	inss taken		au Siene	tion .
- //	yendro	1	DATE: 10-18-10	ANII: B. E	amigh

**REPORT NO.: TVA** WBN RCS SYSTEM:\_ PROJECT: R-P1349 Office of Nuclear Power 2 WELD NO: <u>RCS-4-6</u> **UNIT:** Branch Connection Main Run Pipe FLOW Impingement angle = 42.6° 5 BT 17-10 BY: Jose Alejandon LEVEL: ZZ DATE: 13 6 10 PAGE 4 OF 6

## Watts Bar Unit 2

- 10 - 10 - 10 - 10 - 10 - 10 - 10 - 10	TVA Procedure N-GP-31 Attachments 3 & 4	Measured Calculated Fields Fields
	Worksheet Version 1.0 dated 07/01/09	R-P1349 Ps. 6
WELD NUMBER	RCS-4-6	ps. 6
Item 1	Required examination Volume in sq. in. (width x height)	0.875 2.5 2.1875 sq. in.
Item 2	Number of scan directions	4 directions
Item 3	Total Scan <b>volume</b> in sq. in.	8.75 sq. in.
Item 4	Total <b>length</b> of weld	61.75 inches
Item 5	Total required <b>exam volume</b> in cubic inches	540.3125 cu. in.
Item 6	Exam volume acheived (sq. in.) in direction 1 X length of weld achieved	0.8125 61.75 50.171875 cu. ln.
Item 7	Exam volume acheived (sq. in.) in direction 2 X length of weld achieved	2.1875 61.75 135.07813 cu. ln.
Item 8	Exam volume acheived (sq. in.) in direction 3 X length of weld achieved	2.1875 61.75 135.07813 cu. ln.
Item 9	Exam volume acheived (sq. in.) in direction 4 X length of weld achieved	2.1875 61.75 135.07813 cu. ln.
Item 10	Determined the <b>acheived exam volume</b> add 6, 7, 8 & 9	455.40625 cu. In.
Item 11	Exam <b>volume percentage</b> item 10/item 5 x 100	84.29 %
	Scan # 3, limitation due to branch connection configuration.	Initials
		JA <b>Date</b> 12/07/2010