

TVA

**WALL THICKNESS
PROFILE SHEET**


REPORT NO:
R-P1367

PROJECT: WBN
UNIT: 2


WELD NO: RCF-C4-2
SYSTEM: RCS

Record Thickness Measurements As Indicated, Including Weld Width, Edge-To-Edge At 0°

Position	0°	90°	180°	270°
1	N/A	N/A	N/A	N/A
2	3.20	3.20	3.20	3.20
3	3.23	3.20	3.22	3.20
4	3.22	3.20	3.20	3.19
5	2.99	3.00	2.97	3.00



CROWN HEIGHT: FLUSH DIAMETER: 27.5" (I.D.)
CROWN WIDTH: 2.4" WELD LENGTH: 107"



EXAMINER: Jason Polisenky JASON POLISENSKY
LEVEL: II
DATE: 12/13/10

REVIEWED BY: Deanne Deery
LEVEL: III DATE: 12-18-10

ANII: B. Eamigh
DATE: 1/31/11
PAGE 4 OF 6

TVA

Office of Nuclear Power


PROJECT: WBN SYSTEM: RCF-C4-2

Unit: 2 WELD NO.: RCS


REPORT NO.:

R.P1367

PUMP

FLOW 

PIPE



BY: *Jason Polisenky*

JASON

POLISENSKY LEVEL: II

DATE: 12/13/10

PAGE 5 OF 6

Watts Bar Unit 2

TVA Procedure N-GP-31
Attachments 3 & 4

Measured
Fields

Calculated
Fields

Worksheet Version 1.0 dated 07/01/09

R-P1367

**WELD
NUMBER**

RCF-C4-2

Item 1	Required examination Volume in sq. in. (width x height)	2.9	1.07	3.103	sq. in.
Item 2	Number of scan directions	4 directions			
Item 3	Total Scan volume in sq. in.	12.412 sq. in.			
Item 4	Total length of weld	107 inches			
Item 5	Total required exam volume in cubic inches	1328.084 cu. in.			
Item 6	Exam volume acheived (sq. in.) in direction 1 X length of weld achieved	0	107	0	cu. In.
Item 7	Exam volume acheived (sq. in.) in direction 2 X length of weld achieved	3.103	107	332.021	cu. In.
Item 8	Exam volume acheived (sq. in.) in direction 3 X length of weld achieved	2.3	107	246.1	cu. In.
Item 9	Exam volume acheived (sq. in.) in direction 4 X length of weld achieved	2.3	107	246.1	cu. In.
Item 10	Determined the acheived exam volume add 6, 7, 8 & 9	824.221 cu. In.			
Item 11	Exam volume percentage item 10/item 5 x 100	62.06 %			

No Scan # 3 due to Pump configuration.
Scans 5 and 6 limited due to Pump.

Initials
JAP

Date 12/14/10

PG. 6