

TVA

WALL THICKNESS PROFILE SHEET

REPORT NO:


R.P1429

PROJECT: WBN  
UNIT: 2

WELD NO: FWF-D212-04  
SYSTEM: AFWS

Record Thickness Measurements As Indicated, Including Weld Width, Edge-To-Edge At 0°

Position	0°	90°	180°	270°
1	*	*	*	*
2	.562	.563	.544	.535
3	.612	.607	.586	.583
4	.544	.686	.597	.596
5	.538	.608	.563	.689




CROWN HEIGHT: .0625 DIAMETER: 6.0  
CROWN WIDTH: 1.0 WELD LENGTH: 21.75

VALVE

FLOW

ELBOW



EXAMINER: Neil Clements  
LEVEL: II  
DATE: 01-20-11

REVIEWED BY: Darlene Duley  
LEVEL: III DATE: 1-20-11

ANII: B. Earnigh  
DATE: 2/12/11  
PAGE 5 OF 7

TVA

Office of Nuclear Power

PROJECT: WBN SYSTEM: AFWS

UNIT: 2 WELD NO: FWF-D212-04


REPORT NO.:

R.P1429

— FLOW —>

VALVE

ELBOW



# Watts Bar Unit 2

R. D. 1429

TVA Procedure N-GP-31  
Attachments 3 & 4

Measured Fields	Calculated Fields
--------------------	----------------------

Worksheet Version 1.0 dated 07/01/09

**WELD  
NUMBER**

FWF-D212-04

Item 1	Required examination Volume in sq. in. <b>(width x height)</b>	1.5	0.2	0.3	sq. in.
--------	---	-----	-----	-----	---------

Item 2	Number of <b>scan directions</b>			4	directions
--------	----------------------------------	--	--	---	------------

Item 3	Total Scan <b>volume</b> in sq. in.			1.2	sq. in.
--------	-------------------------------------	--	--	-----	---------

Item 4	Total <b>length</b> of weld			21.75	inches
--------	-----------------------------	--	--	-------	--------

Item 5	Total required <b>exam volume</b> in cubic inches			26.1	cu. in.
--------	---	--	--	------	---------

Item 6	Exam volume acheived (sq. in.) in direction 1 X length of weld achieved	0.11	21.75	2.3925	cu. In.
--------	---	------	-------	--------	---------

Item 7	Exam volume acheived (sq. in.) in direction 2 X length of weld achieved	0.3	21.75	6.525	cu. In.
--------	---	-----	-------	-------	---------

Item 8	Exam volume acheived (sq. in.) in direction 3 X length of weld achieved	0.3	21.75	6.525	cu. In.
--------	---	-----	-------	-------	---------

Item 9	Exam volume acheived (sq. in.) in direction 4 X length of weld achieved	0.3	21.75	6.525	cu. In.
--------	---	-----	-------	-------	---------

Item 10	Determined the <b>acheived exam volume</b> add 6, 7, 8 & 9			21.9675	cu. In.
---------	--	--	--	---------	---------

Item 11	Exam <b>volume percentage</b> item 10/item 5 x 100			<b>84.17</b>	%
---------	--	--	--	--------------	---

Scan limitation due to configuration of valve.

<b>Initials</b> JA
<b>Date</b> 01/21/2011

7 of 7