

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8405030015 DOC. DATE: 84/04/30 NOTARIZED: NO DOCKET #
 FACIL: 50-275 Diablo Canyon Nuclear Power Plant, Unit 1, Pacific Ga 05000275
 50-323 Diablo Canyon Nuclear Power Plant, Unit 2, Pacific Ga 05000323
 AUTH. NAME AUTHOR AFFILIATION
 SCHUYLER, J.O. Pacific Gas & Electric Co.
 RECIP. NAME RECIPIENT AFFILIATION
 EISENHUT, D.G. Division of Licensing

SUBJECT: Submits update of tentative schedules for NUREG-0737, Suppl
 1 items. Emergency operations facility completed in Dec
 1983.

DISTRIBUTION CODE: A003S COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
 TITLE: OR/Licensing Submittal: Suppl 1 to NUREG-0737 (Generic Ltr 82-33)

NOTES: J Hanchett 1cy PDR Documents. 05000275
 J Hanchett 1cy PDR Documents. 05000323

	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTR	ENCL		LTR	ENCL
	NRR LB3 BC	7				
INTERNAL:	IE/DEPER/EPB	3	3	NRR PAULSON, W	1	
	NRR/DHFS/HFEB	5	5	NRR/DHFS/PSRB	1	
	NRR/DL/ORAB	1		NRR/DL/ORBS	5	
	NRR/DSI/CPB	1		NRR/DSI/ICSB	1	
	NRR/DSI/METB	1		NRR/DSI/RAB	1	
	NRR/DSI/RSB	1		<u>REG FILES</u>	1	
	RGNS	1				
EXTERNAL:	LPDR	2	2	NRC PDR	1	
	NSIC	1		NTIS	1	
NOTES:		1	1			

THE UNIVERSITY OF CHICAGO
DEPARTMENT OF CHEMISTRY

RESEARCH REPORT

BY

DR. J. H. GOLDSTEIN

AND

DR. R. F. W. WILSON

PACIFIC GAS AND ELECTRIC COMPANY

PG&E + 77 BEALE STREET • SAN FRANCISCO, CALIFORNIA 94106 • (415) 781-4211 • TWX 910-372-6587

J. O. SCHUYLER
VICE PRESIDENT
NUCLEAR POWER GENERATION

April 30, 1984

PGandE Letter No.: DCL-84-165

Mr. Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

Re: Docket No. 50-275, OL-DPR-76
Docket No. 50-323
Diablo Canyon Units 1 and 2
Update to NUREG-0737, Supplement 1 Items

Dear Mr. Eisenhut:

On September 19, 1983, PGandE submitted an update of the tentative schedules for NUREG-0737, Supplement 1 items. Since that time, three scheduled activities have been completed. These are:

<u>Description</u>	<u>NUREG-0737 Supplement 1 Paragraph Number</u>	<u>Date Scheduled</u>
Completion of construction activities for the Emergency Operations Facility (EOF).	8.4	December 1983.
Functionality of Unit 1 EOF.	8.4	February 29, 1984.
Functionality of Unit 1 Technical Support Center (TSC).	8.2	October 21, 1983.

Although PGandE has been working to meet the schedules provided in the September 19, 1983 submittal, additional work, not anticipated at the time of the September 19, 1983 submittal, has been necessary on Unit 1. Because available resources were committed to the completion of Unit 1, it has become necessary for PGandE to change the tentative completion dates for the Unit 2 Safety Parameter Display System (SPDS), EOF and TSC to prior to Unit 2 criticality. The EOF and TSC are functional except for the Unit 2 data

8405030015 840430
PDR ADOCK 05000275
F PDR

A003
1/0

1. -20 2. 1. 3.

3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200.

systems. The tentative schedules for these activities are revised as follows:


| <u>Description</u> | <u>NUREG-0737
Supplement 1
Paragraph Number</u> | <u>Schedule
Previous/Current</u> |
|------------------------------|---|--|
| Operability of Unit 2 SPDS. | 4.1 | March 1, 1984/Prior to
Unit 2 criticality. |
| Functionality of Unit 2 EOF. | 8.4 | March 31, 1984/Prior to
Unit 2 criticality. |
| Functionality of Unit 2 TSC. | 8.2 | March 1, 1984/Prior to
Unit 2 criticality. |

The remaining schedules provided in the September 19, 1983 submittal remain valid. Two of the three schedules were tied to PGandE's receipt of the Westinghouse Owners Group (WOG) Generic Emergency Response Guidelines, Revision 1. These items are now scheduled for a specific date. The three schedules are:

| <u>Description</u> | <u>NUREG-0737
Supplement 1
Paragraph Number</u> | <u>Date
Scheduled</u> |
|--|---|--|
| Control Room Design
Review Summary Report. | 5.2 | December 31, 1984. |
| Completion of training of
operators on EOPs and SPDS. | 4.1 & 7.1 | March 28, 1985.
[This is one year
after receipt of
the WOG Generic
Emergency Response
Guidelines,
Revision 1.] |
| Implementation of the
Emergency Operating Procedures | 7.1 | March 28, 1985.
[This is one year
after receipt of
the WOG Generic
Emergency Response
Guidelines,
Revision 1.] |

Kindly acknowledge receipt of this material on the enclosed copy of this letter and return it in the enclosed addressed envelope.

Sincerely,



cc: J. B. Martin
Service List

232 75-10

1 3 10