

Michael J. Yox
Regulatory Affairs Director
Vogtle 3 & 4
Nuclear Development

Southern Nuclear
Operating Company, Inc.
7825 River Road
Waynesboro, GA 30830
Tel: 706.848.6459



Docket No.: 52-025

DEC 30 2016

ND-16-2835
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.5.02.14 [Index Number 553]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.5.02.14 [Index Number 553] for verifying the Component Interface Module (CIM) is developed using a planned design process which provides for specific design documentation and reviews. The closure process for this ITAAC is based on the guidance described in NEI 08-01, Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52, which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3&4

MJY/bh/amm

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.5.02.14 [Index Number 553]

U.S. Nuclear Regulatory Commission

ND-16-2835

Page 2 of 3

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. D. A. Bost (w/o enclosures)

Mr. M. D. Meier

Mr. M. D. Rauckhorst (w/o enclosures)

Mr. D. H. Jones (w/o enclosures)

Ms. K. D. Fili

Mr. D. L. McKinney

Mr. D. L. Fulton

Mr. C. E. Morrow

Mr. M. J. Yox

Mr. D. Woods

Ms. A. L. Pugh

Ms. K. M. Stacy

Mr. A. S. Parton

Mr. W. A. Sparkman

Mr. J. P. Redd

Mr. D. R. Culver

Mr. F. H. Willis

Ms. A. C. Chamberlain

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)

Ms. J. M. Heisserer

Mr. C. P. Patel

Mr. M. E. Ernestes

Mr. G. J. Khouri

Mr. J. D. Fuller

Mr. T. E. Chandler

Ms. S. E. Temple

Ms. P. Braxton

Mr. T. C. Brimfield

Mr. A. J. Lerch

Mr. C. J. Even

Ms. V. L. Ordaz

Oglethorpe Power Corporation

Mr. K. T. Haynes

Mr. R. B. Brinkman

Municipal Electric Authority of Georgia

Mr. J. E. Fuller

Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

U.S. Nuclear Regulatory Commission

ND-16-2835

Page 3 of 3

WECTEC

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)

Mr. G. Koucheravy (w/o enclosures)

Mr. F. Gill

Ms. L. Iller

Mr. J. Hopkins

Mr. D. Hawkins

Mr. C. F. Landon

Mr. M. Y. Shaqqo

Ms. S. DiTommaso

Mr. A. F. Dohse

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*

Ms. L. Matis, *Tetra Tech NUS, Inc.*

Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*

Mr. S. Roetger, *Georgia Public Service Commission*

Ms. S. W. Kernizan, *Georgia Public Service Commission*

Mr. K. C. Greene, *Troutman Sanders*

Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-16-2835 Enclosure
Page 1 of 6

Southern Nuclear Operating Company
ND-16-2835
Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.5.02.14 [Index Number 553]

ITAAC Statement

Design Commitment:

14. The Component Interface Module (CIM) is developed using a planned design process which provides for specific design documentation and reviews.

{Design Acceptance Criteria}

Inspections, Tests, Analyses:

An inspection and or an audit will be performed of the processes used to design the hardware, development software, qualification and testing.

Acceptance Criteria:

A report exists and concludes that CIM meets the below listed life cycle stages.

Life cycle stages:

- a. Design requirements phase, may be referred to as conceptual or project definition phase
- b. System definition phase
- c. Hardware and software development phase, consisting of hardware and software design and implementation
- d. System integration and test phase
- e. Installation phase

ITAAC Determination Basis

An inspection was performed of the processes used to design, develop, qualify, and test the Component Interface Module (CIM), and the process results, to demonstrate that the CIM meets the below listed life cycle stages.

- a. Design requirements phase, may be referred to as conceptual or project definition phase
- b. System definition phase
- c. Hardware and software development phase, consisting of hardware and software design and implementation
- d. System integration and test phase
- e. Installation phase.

The processes and the results of each phase are summarized in Attachment A.

CIM qualification was performed in accordance with the methods described in the VEGP Units 3&4 Updated Safety Analysis Report, Appendix 3D, "Methodology for Qualifying AP1000 Safety-Related Electrical and Mechanical Equipment" (Reference 2). Review of equipment qualification documentation concluded that the qualification was completed per the AP1000 Equipment Qualification Methodology as documented in Reference 1.

The results of inspection are documented in ITAAC 2.5.02.14: Component Interface Module Design Process Technical Report (Reference 1) and conclude that CIM meets the following life cycle stages.

- a. Design requirements phase, may be referred to as conceptual or project definition phase
- b. System definition phase
- c. Hardware and software development phase, consisting of hardware and software design and implementation
- d. System integration and test phase
- e. Installation phase testing

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there were four closed Notices of Nonconformance (NONs) associated with this ITAAC:

1. Notice of Nonconformance 99900404/2014-201-01
2. Notice of Nonconformance 99900404/2014-201-02
3. Notice of Nonconformance 99901404/2011-201-04
4. Notice of Nonconformance 99901404/2011-201-05

The corrective actions for the ITAAC Findings are completed and the Findings are closed. There are no other relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.5.02.14 (Reference 3) and available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.5.02.14 was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. APP-GW-GLR-611, Rev. 3, "ITAAC 2.5.02.14: Component Interface Module Design Process Technical Report"
2. Updated Final Safety Analysis Report, Appendix 3D, "Methodology for Qualifying AP1000 Safety-Related Electrical and Mechanical Equipment"
3. SVP_SV0_004599, Attachment 1, "Submittal of Inspections, Tests, Analyses and Acceptance Criteria (ITAAC) Completion Package for Unit 3 ITAAC 2.5.02.14 [COL Index Number 553] (CIM Life Cycle Audit)"

Attachment A

CIM Life Cycle Process

Acceptance Criteria	Phase Description	Process Followed	Phase Result
a. Design requirements phase	During the concept portion of the design requirements phase, the project requirements of the CIM subsystem (CIM and Safety Remote Node Controller [SRNC]) are developed.	Strategy and Concept Exploration: <ul style="list-style-type: none"> - Defining overall project strategy, schedule, milestones, assurance requirements and verification strategy - Exploring conceptual approaches to new CIM/SRNC design. Considerations include budgetary data and life cycle constraints and benefits Design Reviews: <ul style="list-style-type: none"> - Reviewing and providing feedback on project requirements documents 	<ul style="list-style-type: none"> - CIM-SRNC Development Project Plan - SRNC Requirements Specification - CIM Logic Specification - CIM Hardware Requirements Specification Acronyms: CIM: Component Interface Module SRNC: Safety Remote Node Controller
	During the planning portion of the design requirements phase, planning documents created.	CIM-SRNC Project Plan: <ul style="list-style-type: none"> - Establishes a high level description of project, identifies key personnel and project deliverables, identifies Standards and regulatory requirements, and establishes controls for supplier control and software development. CIM-SRNC Requirements Specifications: <ul style="list-style-type: none"> - Identifies hardware and functional requirements for the CIM and SRNC CIM Logic Specification: <ul style="list-style-type: none"> - Identifies the functional logic requirements for the CIM 	<ul style="list-style-type: none"> - CIM-SRNC Software Program Manual - CIM-SRNC Management Plan - CIM-SRNC Quality Assurance Plan - CIM-SRNC Independent Verification and Validation (IV&V) Plan - CIM-SRNC Configuration Management Plan - CIM-SRNC Test Plan - CIM-SRNC Field Programmable Gate Array (FPGA) Development Plan

Acceptance Criteria	Phase Description	Process Followed	Phase Result
b. System definition phase	During the system definition phase, the software and hardware requirements are developed.	CIM-SRNC FPGA Development Plan: - Guides the development and documentation of software requirements CIM-SRNC FPGA Development Procedure: - FPGA requirements are derived from higher-level requirements CIM-SRNC IV&V Plan: - Independently reviews software requirements documents by the IV&V team	- CIM and SRNC FPGA Requirements Specifications - CIM and SRNC Requirements Traceability Matrices - CIM-SRNC Software Hazards Analysis Report - CIM and SRNC Reliability Analyses - CIM-SRNC IV&V Phase Summary Report
c. Hardware and software development phase	During the design portion of the hardware and software development phase, the software and hardware design documentation describing architecture and interface is generated.	CIM-SRNC FPGA Development Plan: - Controls the design of the CIM and SRNC software CIM-SRNC Configuration Management Plan: - Guides the production of CIM and SRNC FPGA designs and design documents CIM-SRNC IV&V Plan - Describes the techniques, procedures, and methodologies used to provide IV&V for the CIM-SRNC development.	- CIM and SRNC FPGA Software Design Descriptions - CIM-SRNC IV&V Phase Summary Report
	During the implementation portion of the hardware and software development phase, software is developed and hardware is manufactured.	CIM-SRNC Design Tools: - Describes the tools approved for use in developing the software designs CIM-SRNC Test Plan: - Controls the process of verifying the CIM and SRNC designs meet functional requirements CIM-SRNC Management Plan: - Guides the production of CIM and SRNC hardware designs and design documents CIM-SRNC IV&V Plan - Describes the techniques,	- FPGA Code Binary Files - CIM-SRNC Software Hazard Analysis Report - CIM and SRNC Reliability Analyses - CIM-SRNC Hardware Drawings - CIM and SRNC Components

Acceptance Criteria	Phase Description	Process Followed	Phase Result
		procedures, and methodologies used to provide IV&V for the CIM-SRNC development.	
d. System integration and test phase	During the system integration phase, both the software and hardware are integrated and tested.	CIM and SRNC FPGA Build Procedures: - Controls the process of converting software into gate logic and flashing that logic to the target FPGAs CIM-SRNC Test Plan: - Controls engineering testing used to verify functionality and function requirements CIM-SRNC Subsystem Test Procedure: - Controls the validation testing of the FPGA Logic CIM-SRNC IV&V Plan - Describes the techniques, procedures, and methodologies used to provide IV&V for the CIM-SRNC development.	- CIM-SRNC IV&V Simulation Environment Test Report - CIM-SRNC Subsystem Test Report - CIM-SRNC IV&V Phase Summary Report
e. Installation phase	During the installation phase, the Field Programmable Gate Array (FPGA) design are installed into the hardware and verified through production testing.	FPGA Logic Loading Procedures: - Controls the installation of the FPGAs into the Printed Circuit Board Assemblies Final Acceptance Testing Procedures: - Controls the validation testing for the full CIM and SRNC assemblies CIM-SRNC IV&V Plan - Describes the techniques, procedures, and methodologies used to provide IV&V for the CIM-SRNC development.	- Manufacturing Records for chip flashing, testing, inspections, etc. - CIM-SRNC IV&V Phase Summary Report