

Central Files

m APP/2



LOUISIANA POWER & LIGHT / 142 DELARONDE STREET
P. O. BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345

D. L. ASWELL
Vice President-Power Production

January 30, 1980

LPL 12963
Q-3-A35.05.01
3-A1.01.04

Mr. K. V. Seyfrit, Director, Region IV
U. S. Nuclear Regulatory Commission
Office of Inspection & Enforcement
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76012

SUBJECT: Waterford SES Unit No. 3
Docket No. 50-382
Final Report Status for Significant
Construction Deficiency No. 5
"LPSI Pumps, Impeller Shaft Retaining
Mechanism Failure"

REFERENCE: 1) LP&L Telecon discussion with NRC dated
July 18, 1978, reporting LP&L Incident No. 14
2) LP&L letter LPL 9379 to NRC dated August 17, 1978

Dear Mr. Seyfrit:

This is to advise you that submittal of the final report for subject deficiency will be delayed due to additional time required for completion of corrective action. Installation of the impeller locking device modification kit was completed for one LPSI pump, and installation of same on the second LPSI pump has been rescheduled for completion in April, 1980.

Submittal of the final report for this deficiency will not be accomplished until May 1, 1980, rather than January 31, 1980, as previously identified in Reference 2.

Yours very truly,

D. L. Aswell

JMR:dmk

cc: 1) Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

2) Director
Office of Management
Information and Program Control
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

8003190 626

11/11/11