

REGULATOR INFORMATION DISTRIBUTION SYSTEM (IDS)

ACCESSION NBR: 8210040072 DOC. DATE: 82/09/24 NOTARIZED: NO DOCKET #
 FACIL: 50-389 St. Lucie Plant, Unit 2, Florida Power & Light Co. 05000389
 AUTH. NAME AUTHOR AFFILIATION
 BLODGETT, T.H. Ebasco Services, Inc. (subs. of Enserch Corp.)
 RECIP. NAME RECIPIENT AFFILIATION
 EISENHUT, D.G. Division of Licensing

SUBJECT: Forwards Joint Ebasco & C-E Engineering Task Force program weekly status summary for 820920-25.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 4
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTR ENCL
	A/D LICENSNG	1 0	LIC BR #3 BC	1 0
	LIC BR #3 LA	1 0	NERSES, V. 01	1 1
INTERNAL:	ELD/HDS2	1 0	IE FILE	1 1
	IE/DEP EPDS 35	1 1	IE/DEP/EPLB 36	3 3
	NRR/DE/AEAB	1 0	NRR/DE/CEB 11	1 1
	NRR/DE/EQB 13	3 3	NRR/DE/GB 28	2 2
	NRR/DE/HGEB 30	2 2	NRR/DE/MEB 18	1 1
	NRR/DE/MTEB 17	1 1	NRR/DE/QAB 21	1 1
	NRR/DE/SAB 24	1 1	NRR/DE/SEB 25	1 1
	NRR/DHFS/HFEB40	1 1	NRR/DHFS/LQB 32	1 1
	NRR/DHFS/OLB 34	1 1	NRR/DHFS/PTRB20	1 1
	NRR/DSI/AEB 26	1 1	NRR/DSI/ASB 27	1 1
	NRR/DSI/CPB 10	1 1	NRR/DSI/CSB 09	1 1
	NRR/DSI/ETSB 12	1 1	NRR/DSI/ICSB 16	1 1
	NRR/DSI/PSB 19	1 1	NRR/DSI/RAB 22	1 1
	NRR/DSI/RSB 23	1 1	NRR/DST/LGB 33	1 1
	<u>REG ETLF</u> 04	1 1	RGN2	2 2
	RM/DDAMI/MIB	1 0		
EXTERNAL:	ACRS 41	6 6	BNL (AMDTs ONLY)	1 1
	DMB/DSS (AMDTs)	1 1	FEMA-REP DIV 39	1 1
	LPDR 03	1 1	NRC PDR 02	1 1
	NSIC 05	1 1	NTIS	1 1

TOTAL NUMBER OF COPIES REQUIRED: LTR 55 ENCL 49

1968

Division of Instruction
University of Michigan
Ann Arbor, Michigan
48106-1000

Michigan State University
East Lansing, Michigan
48824

Michigan State University
East Lansing, Michigan
48824

Notes:

DATE	DESCRIPTION	AMOUNT	CHECK NO.	BANK
1/1	STATE OF MICHIGAN	100.00	100	STATE BANK
1/2	UNIVERSITY OF MICHIGAN	50.00	101	STATE BANK
1/3	MICHIGAN STATE UNIVERSITY	75.00	102	STATE BANK
1/4	UNIVERSITY OF MICHIGAN	120.00	103	STATE BANK
1/5	MICHIGAN STATE UNIVERSITY	90.00	104	STATE BANK
1/6	UNIVERSITY OF MICHIGAN	110.00	105	STATE BANK
1/7	MICHIGAN STATE UNIVERSITY	80.00	106	STATE BANK
1/8	UNIVERSITY OF MICHIGAN	130.00	107	STATE BANK
1/9	MICHIGAN STATE UNIVERSITY	60.00	108	STATE BANK
1/10	UNIVERSITY OF MICHIGAN	140.00	109	STATE BANK
1/11	MICHIGAN STATE UNIVERSITY	50.00	110	STATE BANK
1/12	UNIVERSITY OF MICHIGAN	150.00	111	STATE BANK
1/13	MICHIGAN STATE UNIVERSITY	40.00	112	STATE BANK
1/14	UNIVERSITY OF MICHIGAN	160.00	113	STATE BANK
1/15	MICHIGAN STATE UNIVERSITY	30.00	114	STATE BANK
1/16	UNIVERSITY OF MICHIGAN	170.00	115	STATE BANK
1/17	MICHIGAN STATE UNIVERSITY	20.00	116	STATE BANK
1/18	UNIVERSITY OF MICHIGAN	180.00	117	STATE BANK
1/19	MICHIGAN STATE UNIVERSITY	10.00	118	STATE BANK
1/20	UNIVERSITY OF MICHIGAN	190.00	119	STATE BANK
1/21	MICHIGAN STATE UNIVERSITY	0.00	120	STATE BANK

Engineering Verification Task Force
Ebasco Services Incorporated
Two World Trade Center - 15th Floor
New York, N. Y. 10048

September 24, 1982
Ltr No. EVP-116/SL-2


Office of Nuclear Reactor Regulation
Attention: Mr Darrell G Eisenhut, Director
Division of Licensing
U S Nuclear Regulatory Commission
Washington, D. C. 20555

Dear Mr Eisenhut:

Re: ST. LUCIE UNIT NO 2
DOCKET NO. 50-389
ENGINEERING VERIFICATION PROGRAM
WEEKLY STATUS SUMMARY FOR
PERIOD SEPTEMBER 20 - SEPTEMBER 25, 1982

Attached for your information is the Weekly Status Summary of the Joint Ebasco and Combustion Engineering Task Force for the period September 20 through September 25, 1982.

Very truly yours,



T H Blodgett
Joint Task Force Chairman

THB/rob
Attachment

cc: Robert E Uhrig, FPL w/att
D.L Christian, FPL w/att

Boo1

8210040072 820924
PDR ADOCK 05000389
R PDR



11

11

11

ENGINEERING VERIFICATION PROGRAM/SL-2
EBASCO TASK FORCE
WEEKLY STATUS SUMMARY FOR
PERIOD SEPTEMBER 20 - SEPTEMBER 25, 1982

1. The Control Room Emergency Cleanup System Valve independent design package (Verification Item 3) was completed and copies have been distributed to members of the Review Committee for review of package completeness. Committee approval to release existing design for ETF comparison is anticipated early in the week of September 27.
2. The ETF is awaiting release of the existing design documents for the Hydrogen Recombiner (Verification Item 4). Comparison of independent and existing designs will start following Review Committee approval to release, and the subsequent receipt of existing design from the Project Team.
3. The independent design package for the Main Steam Isolation Valve (Verification Item 7), is nearly complete, although two requested design input items per ETF letter EVP-306/SL-2 dated September 2 have still not been received.
4. In additions to Item 7, work progressed on preparation of the independent designs for the ECCS Area Ventilation System HEPA Filter (Item 8), Area Monitor (Item 5), and Aux. Bldg. Tornado Door (Item 6). All four are scheduled for completion during the week of September 27 and submittal to the Review Committee for review of package completeness and approval to release existing designs for comparison.
5. A meeting of the FPL, C-E and Ebasco EVP Task Force Managers was held on September 23 in Windsor Conn. to discuss program progress.



12345

ENGINEERING VERIFICATION PROGRAM/SL2
C-E TASK FORCE
WEEKLY STATUS SUMMARY
SEPTEMBER 20 - SEPTEMBER 25

1. The balance of the design information was received by courier pack from the Ebasco project team on September 22. Receipt of this material enabled the C-E Task Force to finalize the Safety Injection Tank Isolation Valve (Item2) independent design package. The final version has been distributed for committee review. Release of the existing design package for comparison is expected by September 28.
2. Completion of an independent design package for the High Pressure Safety Injection Pump (Item 1) is scheduled for September 30.
3. Early planning for the SL2 on-site verification phase was included in the Task Force Managers' progress review meeting held on September 23. The FPL Task Force Manager will make appropriate arrangements to assure task force independence while at the jobsite.

TELEPHONE CONVERSATION LOG

ENGINEERING VERIFICATION PROGRAM - SL2

WEEK OF 9-20-82

DATE OF TELECON	PARTICIPATING ORGANIZATIONS	GENERAL SUBJECT OF TELECON	PREPARER OF TELECON RECORD
Sept. 20	C-E/FPL	SI Tank Isolation Valve	C-E EVP Task Force Mgr
Sept. 21	Ebasco/FPL	Expediting Review Committee approval to release existing design for H ₂ Recombiner; ETF Task Force Mgrs Sept 23 meeting	Ebasco EVP Task Force Mgr
Sept. 21	FPL/Ebasco	Review Committee members conference call re H ₂ Recombiner design pkg	Ebasco EVP Task Force Mgr
Sept. 21	FPL/C-E	Design Review Committee meeting (conference call)	C-E EVP Task Force Mgr
Sept. 22	Ebasco/FPL	Expediting Review Committee approval to release H ₂ Recombiner existing design for comparison	Ebasco EVP Task Force Mgr
Sept. 22	C-E/FPL	Receipt of design input	C-E EVP Task Force Mgr
Sept. 23	C-E/Ebasco	EVP Task Force Mgrs meeting schedule	C-E EVP Task Force Mgr
Sept. 24	Ebasco/FPL	2 telecons - Status of Review Committee approval to release H ₂ Recombiner existing design for comparison; overdue response to request for MSIV design input	Ebasco EVP Task Force Mgr
Sept. 24	FPL/Ebasco	Review Committee members conference call re H ₂ Recombiner design pkg	Ebasco EVP Task Force Mgr



Handwritten scribbles and marks in the top right corner.