

REGULATORY INFORMATION DISTRIBUTION SYSTEM (EM DS)

ACCESSION NBR: 8210040334 DOC. DATE: 82/09/29 NOTARIZED: NO
 FACIL: 50-389 St. Lucie Plant, Unit 2, Florida Power & Light Co.
 AUTH. NAME: BLODGETT, T.H. AUTHOR AFFILIATION: Ebasco Services, Inc. (subs. of Enserch Corp.)
 RECIP. NAME: EISENHUT, D.G. RECIPIENT AFFILIATION: Division of Licensing

DOCKET # 05000389

SUBJECT: Forwards minutes of 820923 meeting w/util & C-E task force managers in Windsor, CT re engineering verification program.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 3
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	A/D LICENSNG	1 0	LIC BR #3 BC	1 0
	LIC BR #3 LA	1 0	NERSES, V. 01	1 1
INTERNAL:	ELD/HDS2	1 0	IE FILE	1 1
	IE/DEP EPDS 35	1 1	IE/DEP/EPLB 36	3 3
	NRR/DE/AEAB	1 0	NRR/DE/CEB 11	1 1
	NRR/DE/EQB 13	3 3	NRR/DE/GB 28	2 2
	NRR/DE/HGEB 30	2 2	NRR/DE/MEB 18	1 1
	NRR/DE/MTEB 17	1 1	NRR/DE/QAB 21	1 1
	NRR/DE/SAB 24	1 1	NRR/DE/SEB 25	1 1
	NRR/DHFS/HFEB 40	1 1	NRR/DHFS/LQB 32	1 1
	NRR/DHFS/OLB 34	1 1	NRR/DHFS/PTRB20	1 1
	NRR/DSI/AEB 26	1 1	NRR/DSI/ASB 27	1 1
	NRR/DSI/CPB 10	1 1	NRR/DSI/CSB 09	1 1
	NRR/DSI/ETSB 12	1 1	NRR/DSI/ICSB 16	1 1
	NRR/DSI/PSB 19	1 1	NRR/DSI/RAB 22	1 1
	NRR/DSI/RSB 23	1 1	NRR/DST/LGB 33	1 1
	<u>REG FILE</u> 04	1 1	RGN2	2 2
	RM/DDAMI/MIB	1 0		
EXTERNAL:	ACRS 41	6 6	BNL (AMDTS ONLY)	1 1
	DMB/DSS (AMDTS)	1 1	FEMA-REP DIV 39	1 1
	LPDR 03	1 1	NRC PDR 02	1 1
	NSIC 05	1 1	NTIS	1 1

TOTAL NUMBER OF COPIES REQUIRED: LTTR 55 ENCL 49

TOP SECRET

CLASSIFICATION: CONFIDENTIAL
 DATE OF DECLASSIFICATION: 1998-01-01
 AUTHORITY: 25 CFR 172.101
 THIS DOCUMENT IS UNCLASSIFIED EXCEPT WHERE SHOWN OTHERWISE

CONFIDENTIAL

CONFIDENTIAL

CLASSIFICATION: CONFIDENTIAL

NO.	DATE	DESCRIPTION	INITIALS	REMARKS
1	1/15
2	1/20
3	1/25
4	2/1
5	2/5
6	2/10
7	2/15
8	2/20
9	2/25
10	3/1
11	3/5
12	3/10
13	3/15
14	3/20
15	3/25
16	4/1
17	4/5
18	4/10
19	4/15
20	4/20
21	4/25
22	5/1
23	5/5
24	5/10
25	5/15
26	5/20
27	5/25
28	6/1
29	6/5
30	6/10
31	6/15
32	6/20
33	6/25
34	7/1
35	7/5
36	7/10
37	7/15
38	7/20
39	7/25
40	8/1
41	8/5
42	8/10
43	8/15
44	8/20
45	8/25
46	9/1
47	9/5
48	9/10
49	9/15
50	9/20

Engineering Verification Task Force
Ebasco Services Incorporated
Two World Trade Center - 15th Floor
New York, N. Y. 10048

September 29, 1982
Ltr. No. EVP -117/SL-2


Office of Nuclear Reactor Regulation
Attention: Mr Darrell G Eisenhut, Director
Division of Licensing
U S Nuclear Regulatory Commission
Washington, D. C. 20555

Dear Mr Eisenhut:

Re: ST LUCIE UNIT NO. 2
DOCKET NO. 50-389
ENGINEERING VERIFICATION PROGRAM
MINUTES OF MEETING

Attached for your information are the minutes of the September 23, 1982 meeting attended by the FPL, Ebasco and C-E EVP Task Force Managers in Windsor.

Very truly yours,



T H Blodgett
Joint Task Force Chairman

THB/rob
Attachment

cc: Robert E Uhrig, FPL w/att
D L Christian, FPL w/att

Boo1

8210040334 820929
PDR ADOCK 05000389
A PDR



)

1

.

1954

ENGINEERING VERIFICATION PROGRAM - SL2
EVP TASK FORCE MANAGERS MEETING
DATE: September 23, 1982
LOCATION: Combustion Engineering, Inc. Office, Windsor, Conn.

ATTENDEES:

Florida Power & Light Company

D L Christian - EVP Task Force Manager

Ebasco Services Incorporated

T H Blodgett - EVP Task Force Manager

Combustion Engineering, Inc

D D Miller - EVP Task Force Manager

A. Information Requests

1. Mr Miller advised that the C-E Task Force has now received all requested design inputs:
2. Mr Blodgett advised that response is still lacking to ETF request letter EVP-306/SL2 of September 2 concerning main steam transient conditions and steam break faulted conditions for the Main Steam Isolation Valve (Verification Item 7).
3. Mr Christian phoned the C-E Project Team to expedite a response to that ETF request.

B. Release of Existing Designs

1. Status of Hydrogen Recombiner (Verification Item 4)

The Ebasco Task Force is awaiting word of Review Committee approval to release existing design documents for comparison. Not all Committee members have as yet completed reviewing their copies of the independent design package for completeness.

2. Status of Safety Injection Tank Isolation Valve (Verification Item 2)

Copies of the final version of the C-E independent design package were distributed by Mr Miller for Review Committee completeness review. The C-E Task Force anticipates release of the existing design documents for comparison early next period.

B. Release of Existing Designs (Cont'd)

3. Control-Room Emergency Cleanup System Valve (Verification Item 3)

The independent design package has been completed by the ETF, and Mr Blodgett distributed copies for completeness review by the Review Committee. Transmittal letter EVP-309/SL-2 requested that Committee approval to release the existing design for comparison be addressed in a conference call early next period.

C. Comparison of Independent and Existing Designs

A Comparison Sheet form is being developed by the ETF for use in comparison of designs. A preliminary copy will be forwarded to the C-E Task Force for its information.

D. Schedule /Personnel

1. Ebasco Task Force

Work continues on a selective overtime basis. Copies of resumes for engineers assigned during August and September were given to Mr Christian. Task Force total manpower remains at 16 full-time/part-time engineers plus Task Force Mgr and clerk-typist.

2. C-E Task Force

C-E's EVP schedule was revised due to late receipt of requested design inputs. Copies were distributed to Messrs Christian and Blodgett. Task Force manpower level is presently ten.

E. Field Installation Verification Phase

The following items were included in a preliminary discussion of this phase of the Engineering Verification Program:

1. Maintaining Task Force independence at the Site.
2. Adequate office space at the Site.
3. Establishing a Site contact person.
4. Best estimate of time period during which this phase will be underway.
5. Estimated maximum number of Task Force personnel at Site at the same time.
6. Consideration of advance arrangements for motel accommodations (start of tourist season).

F. Upcoming Meetings

The next meeting of the Task Force Managers was tentatively scheduled for October 7 in Juno Beach.



1/27/75