1		، بند بد <del>د</del> عب				
	REGULATORY	INFORMATION	DISTRIBUTION SYSTEM	(RIDS)		
ACCESSIO FACIL:5 AUTH.N LANDIS, RECIP. PLUNKET	N NBR:9609270012 0-335 St. Lucie Pla 0-389 St. Lucie Pla AME AUTHOR A K.D. Region 3 NAME RECIPIEN T,T.F. Florida P	DOC.DATE: 9 ant, Unit 1, ant, Unit 2, AFFILIATION (Post 820201 NT AFFILIATIO Power & Light	6/09/11 NOTARIZED: Florida Power & Lig Florida Power & Lig N N Co.	NO ght Co. ght Co.	DOCKET # 05000335 05000389	
SUBJECT	: Summarizes 960829	9 meeting w/F	PL in Juno Beach,FL	, re		C
	stated topics & s FPL handouts encl	status of St L.	Lucie plant.List of	attendees	æ	A
DISTRIB	UTION CODE: IE45D	COPIES RECEI	VED:LTR / ENCL /	SIZE:	,3	т
TITLE:	Summary of Signific	cant Meeting	with Licensee (Part	: 50)		E
NOTES:						G
	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL		0
	PD2-3 PD		WIENS, L.	1 L		R
INTERNAL:	DEDRO NRR/DISP/PIPB RES/DSIR/EIB		FILE CENTER OGC/ROED RGN2 FILE 01	1 1 1 1 1 1	•	Y
EXTERNAL:	NOAC	1 1 <sup>′</sup>	NRC PDR	1 1		2

1

D

0

C

U

Μ

Ε

N

т

NOTE TO ALL "RIDS" RECIPIENTS;

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK, ROOM OWFN 5D-5(EXT. 415-2083) TO ELIMINATE YOUR NAME FROM DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTTR 10 ENCL 10

di.

September 11, 1996

Florida Power and Light Company ATTN: Mr. T. F. Plunkett President - Nuclear Division P. O. Box 14000 Juno Beach, FL 33408-0420

SUBJECT: MEETING SUMMARY - STATUS MEETING SAINT LUCIE 1 AND 2 - DOCKET NOS. 50-335 AND 50-389

Dear Mr. Plunkett:

This refers to the meeting on August 29, 1996, at your Training Building Room 123A. The purpose of the meeting was to discuss the status of your plant. It is our opinion, that this meeting was very beneficial.

Enclosed is a list of Attendees and Florida Power and Light Company Handouts. The discussions included the following topics: Plant Operating Report, Operations, Maintenance, Engineering, Corrective Action Program, and Quality Assurance. In addition, organizational accomplishments, challenges, lock and key switch tampering event, and the corrective actions were briefly discussed at the meeting. Consequently, the Steam Generator Project and Services area were only briefly discussed. We plan to more fully discuss the Steam Generator Project, Self Assessment, and Training at the next status meeting.

In accordance with Section 2.790 of NRC's "Rules of Practice, "Part 2, Title 10 Code of Federal Regulations, a copy of this letter and its enclosures will be placed in the NRC Public Document Room.

Should you have any questions concerning this letter, please contact us.

Sincerely,

Orig signed by Kerry D. Landis

Kerry D. Landis, Chief Reactor Projects Branch 3 Division of Reactor Projects

Docket Nos. 50-335, 50-389 License Nos. DPR-67, NPF-16

Enclosures: 1. List of Attendees 2. FP&L Handouts cc w/encls: J. A. Stall, Site Vice President St. Lucie Nuclear Plant P. O. Box 128 Ft. Pierce, FL 34954-0128 cc w/encls: Continued see page 2

9609270012 960911 PDR ADDCK 05000355 P PDR

7.E. 45

FP&L

2

cc w/encls: Continued H. N. Paduano, Manager Licensing and Special Programs Florida Power and Light Company P. O. Box 14000 Juno Beach, FL 33408-0420

J. Scarola, Plant General Manager St. Lucie Nuclear Plant P. O. Box 128 Ft. Pierce, FL 34954-0128

E. J. Weinkam, Plant Licensing Manager St. Lucie Nuclear Plant P. O. Box 128 Ft. Pierce, FL 34954-0218

J. R. Newman, Esq. Morgan, Lewis & Bockius 1800 M Street, NW Washington, D. C. 20036

John T. Butler, Esq. Steel, Hector and Davis 4000 Southeast Financial Center Miami, FL 33131-2398

Bill Passetti Office of Radiation Control Dept. of Health and Rehab Serv. 1317 Winewood Boulevard Tallahassee, FL 32399-0700

Jack Shreve, Public Counsel Office of the Public Counsel c/o The Florida Legislature 111 West Madison Avenue, Room 812 Tallahassee, FL 32399-1400

 Joe Myers, Director Division of Emergency Preparedness Department of Community Affairs 2740 Centerview Drive Tallahassee, FL 32399-2100

Thomas R. L. Kindred County Administrator St. Lucie County 2300 Virginia Avenue Ft. Pierce, FL 34982

cc w/encls: Continued see page 3

FP&L

3

cc w/encls: Continued Charles B. Brinkman Washington Nuclear Operations ABB Combustion Engineering, Inc. 12300 Twinbrook Parkway, Suite 3300 Rockville, MD 20852

Distribution w/encls: L. Wiens, NRR G. Hallstrom, RII PUBLIC

NRC Resident Inspector U.S. Nuclear Regulatory Comm. 7585 South Highway A1A Jensen Beach, FL 34957-2010

OFFICE						
SIGNATURE						
NAME	Şilinh					
DATE	7,15 11/1 1 96	09//96	09//96	09//96	09//96	09//96
COPY?	YES NO	YES NO	YES NO	YES NO	YES NO	YES NO

OFFICIAL RECORD COPY DOCUMENT NAME: G:\STLUCIE\MEETING\SLMTG829.SUM



## ST. LUCIE PLANT OPERATING REPORT

.80





Refueling outage ended 7/25/96 (88 days)

Turbine balance outage 8/23 - 8/24

- Well planned evolution. Completed on schedule

F

ł

Í



76 days on line Next outage - April 15, 1997

3

Ĩ

2.22

ľ.

## **Operating Report**



## No Automatic Trips



But equipment failures cause Operations to respond

4

7

ŗ

E

ŗ



È

F

r

r

## **OPERATIONS**

ž

F

**!** 

7

E

Ϋ́,

. .

圈 🛛

## Operations

1.4



- Operation crew self-assessments will be performed by crew supervisors
- Provide root cause training to Operations supervisors

E

E K

#### **OPERATOR WORK AROUNDS**

#### Updated and Submitted by: OST - Fulford

MONTH	Aug-95	Sep-95	Oct-95	Nov-95	Dec-95	Jan-98	Feb-98	Mar-98	Apr-98	May-98	Jun-98	Jul-98	Aug-96	Sep-96	Oct-96	Nov-98	Dec-98
OPEN	79	96	103	101	98	41	55	47	43	37	36	17	14				
TARGET						45	48	48	43	40	38	30	20	18	17	16	15



し

\*\*\*\*

## OPERATOR WORK AROUNDS WORKING LIST

Updated and Submitted by: OST Fullord

Ę

ž

F

r

Į

F

ľ

Ĩ

				0.0110	00110
NPWO/	,			SCHD	SCHD
CR NO.	DESCRIPTION	DEPT	STATUS	START	COMPLETION
	UNIT - COMMON				
0-960091	Lvl Cntrl Vivs position indicators destroyed during maint.	٨ſ٧	WKG	WKG	1/31/97
	UNIT 1				
96-02-228	L/D pressure control vivs are not able to control press	ENG	WKG	WKG	10/15/96
96-02-300	CST loop seal gets pushed out w/ no fill in progress. Alarms	SCE	SCH	3/1/97	4/1/97
96-03-677	Root cause of gas surge tk moisture trap failure	SCE	WKG	9/1/96	9/30/96
	UNIT 2				
96-03-023	2A & 2B D/G tachometer provide unreliable readings	EM	SCHD	SL-2-10	SL-2-10
96-03-364	D/G pyrometers & thermocouples have chronic loose conn,	10	SCHD	SL-2-10	SL-2-10
PCM 086-292	PC-11 loop 3 comm failure causes failure of audible alarms	IC	WKG	WKG	9/30/96
96-03-702	PCV-08-879 gland seal reg does control pressure	JPN	SCHD	11/1/96	11/30/96
PCM 251-295	SR-14350 lifted while testing CCW N hdr isolation vivs	MV	SCHD	SL2-10	SL2-10
######	V4111, iso fuel transfer tube, leaks by seat	MV	SCHD	1/15/97	2/28/97
96-1880	Restore PIA-1140 to original configuration when RCGVS is fixed	IC IC	SCHD	SL2-10	SL2-10
96-02-287	V-3217 is leaking by the seat causing the 2A2 SI hdr to press.	SCE	SCHD	SL-2-10	SL-2-10
96-03-613	Extraction stm trap bypass vivs will not close @ 100% pwr	SCE	SCHD	SL-2-10	SL-2-10
96-03-359	TIC-2223, UD TCV is swinging causing UD temp to be unstable	SCE	SCHD	SL-2-10	SL-2-10

# Reactor Coolant System (RCS) Leakage Unusual Events

7

F

<u>\_</u>

F

ŕ

k

## 7/13/96 Unit 2

- Based upon what appeared to be greater than 10 gpm leakage charging pump packing leak
- Subsequent investigation:
  - Stuck open check valve on 2C charging pump recirculation line
  - Actions of the Nuclear Plant Supervisor (NPS) were conservative
  - The U.E. was retracted

#### <u>8/9/96 Unit 1</u>

- Initial RCS leakrate indicates .56 gpm. The NPS orders a second leakrate calculation
- Second leakrate indicated 1.5 gpm. Field operator notified control room 1A charging pump has a leak on center plunger The 1A charging pump was secured and isolated
- NPS declares Unusual Event and orders a third leakrate to be performed
- Third leakrate calculation indicated .423 gpm
- NPS and crew perform a self-assessment of the event

## Reactor Coolant System (RCS) Leakage Unusual Events

#### Lessons Learned

#### **Operations:**

- Provide timely search for suspected RCS leakage
- Keep all crew members informed of relevant information
- Provide timely classification of event

#### Equipment:

- Charging pump packing leak performance
- Check valve performance



----

1



.

F/35

7.74

.

12.1

17.3

12

s,

2

124



۰.



13

1.1.2.

P

ž

F

2

Ĭ

Ē

## MAINTENANCE

ř

F

ŗ

ŗ

Ľ

I F

1

## Maintenance

C

č

F

E

F

E

#### • <u>Accomplishments</u>

- Pressurizer Code Safety Valve upgrade

- Steam Bypass Control Valve upgrade

#### • <u>Problem areas</u>

- Charging Pump Packing Performance

- Maintenance Rule A(1) Equipment

## Pressurizer Code Safety Valves

#### **Problem**

Long standing repetitive equipment problem:

Leakage through valve caused plant shutdowns and extended refueling outages

经路日日

- Operations work around (reduced RCS operating pressure)

#### **Actions**

- Reduced nozzle tailpipe loading on valves (93-94)
- Installed flexi-disc designed internals (93-94)
- Upgraded pressurizer insulation for thermal stability (94-95)
- Replaced valves with heavy body forged valves Unit 1 replaced in 96, Unit 2 next outage (97)

#### **Results**

- Zero RCS leakage through valves
- Eliminated operator work around and returned to full RCS operating pressure

## Steam Bypass Control Upgrades

F

r

F

ŗ

1

#### **Problem**

Long standing equipment problem:

- Repetitive maintenance
- Presented plant control problems to Operations

#### **Actions**

Replaced actuators (design change)

- Replaced valve trim (design change)
- Replaced valve operator
- Installed test ports for flowscan testing

#### **Results**

- Control system proven reliable during shutdowns
- Standardized equipment on both units

## Charging Pump Packing Performance

E

ſ

ŗ

Ę

E

.

#### **Problem**

Packing leaks led to:

- Repetitive Maintenance
- Forced off-normal operations

#### **Actions**

- Established repack criteria
- Operations monitoring pump seal tank level
- Formalizing repack criteria in Operations procedure
- Develop root cause of short packing life Unit 1
- Monitor results



18

100 m



19

17-3

• ¢

.

×

•

•

Į.

T.

¥

7

Ľ

ĩ

F

#### ST. LUCIE PLANT MAINTENANCE PROCEDURE UPGRADE PROJECT

TASK #1: DEVELOP PROCEDURES/GUIDELINES FOR FREQUENTLY PERFORMED MAINTENANCE ACTIVITIES WHICH CURRENTLY EMPLOY THE USE OF VENDOR TECHNICAL MANUALS

۲

٠

	1		u	3		-		:	, , - -				
	IC U I AFAS BATTEM IAUAS IAO U J AFAS BATT, RM IDUAS	LC Antoniang FW Andy Volves 2771 56		-	-	4			lue -	/8C Bench Csibrstion 11/20/38		.*	1
	ISC Leidown Level Carlial Carlo 10106	SC Rebuilding FCV 9011 & 9021 278496	LC UI EDG Corre UP 1-59 01; 7; 3; 1/78/96	ISC Foubard Preu Caritolers 1/10/96		USC Speri Fuel Pit Levet Switches 1731/36	I&C Versatio Ctrl 8d Indicators 8/31/38	I&C Setup Rod Drop Computer 9/30/38	15C U1 & U2 Rebuilden FCV-12-1 10/31/96	120 CEDM Cable Repa <del>v</del> 11/30/38	1800 1400065; Add New Equipment 12/31/98	ia:C Rosemount Transmitters 1/31/96	
	ILC UI COMIAX PINI Process Mont	180 UT Gaseous Rau- waste Mont Gal	ISC UTCATOLCNMT Process Mont Usenar	ILC UI CH EGBD Rid Montors 470056		ILC Asher Level Controlers 1/31/64	I&C Magnetrol Level Swilches 8/31/35	t&C U2 Gen Alomic WRGM Monilor 3/30/36	I&C U2 Cal Gan Alomic Gas, Ela, SL,WRCM 10/31/96	I&C UNI 2 LPM 11/30/36	MECH Cord Comp. Leldown Vive 12/31/96	MECH Target Rock Valves 1/31/36	
	MECH Teledyno Fama Rillet Volvas	I EC U I Liq Weste Dise Fled Mont Cel 2018/96	LC ULPartVert,FH Eyrt,ECCS,PINO 3/2806	SEC Ul Cel al CCW Red Mantors 1/2006	<b>WNEE</b> 3	ISC Arberat Prass Sydonas 1731/06	BAC U2 Gen Alomic SSG Prod Monitat S/31/06	I&C U2 Gen Alomic SSL Proc Mon1 9/30/98	1&C U2 Romoto Op Gon Alom Proc Mon 10/31/96	18.C U1 & 2 Corret of Proc Monil Rdng 11/30/96	I&C Tec Isolators Calibration 12/31/98	1&C OP-2-1600023 1&C Procedure 1/31/97	MECH Henry Prall Valves 2/31/96
	ISC UI Process Vaciosity Sys	NECH Aister Convol VINIT	NECH Lesie Veren	VEEH. Picke Vilvis 47055	REFUEUNG OUTAGE	ILQ UI Letdown Process Montars 7/3/20	ILC UZ GEA, Nome PKI Proc Mani Eristrya	MECH Westinghouse Valves 3/30/38	WECH Weston Hydraulic Valves 10/31/98	MECH Jamesbury Valves 11/30/96	I&C U2 Saleguards Meters Cal. 12/31/38	I&C ITT Batton Hyd. Ackuators 1/31/97	MECH Borg Warnes Valves 2/31/96
HLC Ul Ebenne Plocess Flow	VECH. Cruby Refer	MECH WKM CONVOL VAVES	MECH Victan Velves	MECH :::		MECH Dragon Valves	MECH Yanvay Valves 8/31/96	MECH Dresser (Consolidated) 9/30/96	MECH Vakor Eng Valves 10/31/96	MECH Valek Inc Valves 11/30/98	MECH Oevelop any remai 12/31/96	ning PSL-2 Plant Sp	ecific Procedures
15064	1/01/96	278/96	3/28/96	April April State	May : June		Aupust	Beptember.	Octobar	«November»	Decembor	Jonüary	Sebruary 4

#### **POWER BLOCK PWO BACKLOG**

Joe Marchese - Maintenance

#### PWO Backlog:

- PWO backlog are non-outage trouble & breakdown work orders on components/equipment in the power block. Total includes all other work orders (Non T/B WO's, Outage WO's, Projects).



Data Source: Passport

#### SUMMARY STATUS

Discipline	Unit 1	Unit 2	Common	Total	
Mechanical	42	76	12	130	7
Electrical	11	3	3	17	
1&C	93 •	103	18	214	
Projects	0	2	0	2	
Total	146	184	33	363	1

~~ •

2

**m**---:

P

#### AGED PWOs > 12 MONTHS

Joe Marchese - Maintenance

#### Aged PWOs:

- Non-outage corrective maintenance work type 5 PWOs older than 12 months.



Data Source: Passport

	Unit 1	,Unit 2	Common	Total
Mechanical	4	4	0	8
Electrical	0	0	0	0
1&C	4	3	1	8
Construction	0	0	0	0
Total	8	7	1	_16

#### SUMMARY STATUS

Oldest	7/25/94	4/29/94
PWO#	0562	2990
Discipline	ROTATING	ENGR

**L**.23

17-2

22

تساكسه

25

**EXA** 

#### CONTROL ROOM DEFICIENCIES (C-TAGS)

#### C-Tags:



 The number of Control Room/Board Green Tags. It provides an Indication of the attention given to maintaining control room instruments in an operable condition.

Data: M. Willis

#### SUMMARY STATUS

	Non-Outage	Outage	Total
Ready to Work or Working	11	6	17
Engineering/RTA	2	0	2
AWP	2	2	4
Other Holds	• 1	0	1
Total	16	8	24

Oldest	3/11/96	- 5/5/94
PWO #	6436	3017
Discipline	1&C	I&C (OUTAGE)

.'

23

- -



î

F

ſ

F

F

ķ

## ENGINEERING/TECHNICAL

# **Engineering/Technical**

ŗ

Ľ.

ŀ

ł.

#### **Accomplishments**

- Strengthened Temporary System Alteration process
- Plant Change modifications resolved long standing equipment issues
  - Steam Bypass Control System
  - Pressurizer Code Safeties

#### **Problem areas**

- Control Element Assembly Drive System
- Nuclear Instrumentation System Upgrade
- FSAR Status

## **Control Rod Element Drive System**

F

ŗ

- System Assessment
  - 3 year performance reviewed
  - Rod drop events too high





- Post 1993 Analysis
  - Most drops have occurred on Unit 1
  - Majority of Unit 1 drops in the 1996 refueling

E

ŗ

1.1.1.1

• Drops related to:

-Mechanical sluggish grippers (6)

-Timing Module failure (2)

## **Control Rod Element Drive System**

9

F

r

ŗ

E

ŗ

- Corrective actions taken
  - Established Procedures and Preventive Maintenance
    - Weekly I&C system inspections
    - Increased refueling testing
  - Initiated refurbishment program for known aged electronic components
- Corrective actions planned
  - Review needs for additional preventive activities Coil Trending Program (12/30/96) Enhanced flushing procedures (9/30/96)
  - Review remaining electronics for additional refurbishment needs (4/15/97)
  - ACTM modification Unit 1 (Refueling 1997)

# Nuclear Instrumentation (NI) System Upgrade

Z

ſ

ľ

E

ŗ

k.

- Replacement project initiated for Units 1 & 2 Fall, 1994
- Unit 2 installation Fall, 1995 No problems during installation and subsequent good performance
- Unit 1 Installation 1996 numerous installation and design problems
- Most significant problem discovered on July 30 with the Unit at 100% power - upper and lower detector signals on power range channels found to be reversed
- Error traced to inadequate design preparation and verification, and testing weaknesses

# Nuclear Instrumentation (NI) System Upgrade

K

Г

ľ

## Summary of problems

- Design Preparation
  - Conflicting information on existing plant drawings not identified and resolved
  - Similarity between Units 1 & 2 assumed
- Design Verification
  - No point to point wiring verification
  - Verification performed by several individuals
- Post modification testing
  - Detector inputs to axial shape index (ASI) not identified as a critical function
- Power ascension program
  - Target or expected ASI not provided in test data or trended during program
  - Inconsistent trends in ASI behavior observed by operating crew but not adequately pursued

# Nuclear Instrumentation (NI) System Upgrade

P

F

r

Ł

#### **Corrective Actions**

#### **Immediate**

÷.

- Corrected wiring and documentation errors
- Verified that operation in the as found condition was bounded by the safety analysis

#### Longer term

- Validate outstanding safety related PC/Ms involving wiring changes 10/31/96
- Procedure changes to require all critical functions to be tested during PMT - 9/30/96
- Strengthen requirements for verification process -9/30/96
- Require same level of verification on duplicate packages
  9/30/96
- Provide target ASI for power ascension program -1/15/97
- Place accountability with Reactor Engineering for performance of instruments used to monitor core -10/31/96

# Updated Final Safety Analysis Report

7

F

ŗ

F

į,

#### Assessment Status

## Background

• Commitment to review FSARs and plant procedures for consistency - corrective action from boron dilution event identified in FPL violation response

<u>Status</u>

- Procedure development process change to improve reference to FSAR and Technical Specifications
- 30% of Unit 1 & 2 FSAR review complete
  - Approximately 500 editorial findings
  - Approximately 150 findings were not safety significant, but required operability assessment

<u>Schedule</u>

- Review will be complete by 12/31/96
- Changes will be incorporated in the FSAR with the next routine update (U2 12/97; U1 6/98)
- Procedure changes will be completed based on their significance, but no later than the next required procedure review

## Anchor-Darling Piston Check Valves

È

7

F

r

ŀ

#### Problem:

2C Charging Pump Discharge Check Valve (V2167) Stuck Open

#### **Evaluation:**

- Machining anomalies identified within installed valve
- Valve replaced with spare and returned to service
- Pulsating service, long periods of operation, constant flow and machining anomalies identified as causal factors
- Operability review completed for Unit 1 & 2 applications (17 valves total, 6 in Unit 1, 11 in Unit 2)

#### **Generic Actions:**

- All 49 spare 2" ADV piston check valves in Stores inspected, majority found with machining anomalies
- Vendor reported under 10CFR21, FPL notified industry
- Further review identified fretting wear as apparent cause
- Anchor-Darling valve design review and industry application review requested and currently ongoing
- Material changes/reduced port valve may be recommended

32

Ufilia	Applications as success		
Tag	Location	Installed	Serial #
V02133	Chg PP 1B discharge	1996 RO	ET401-9-3
V02134	Chg PP 1C discharge	1993 RO	E-T401-9-13
V3113	HPSI feed to Loop 1A2	1996 RO	E-T401-9-8
V09305	AFW PP 1A discharge recirc to CST	1996 RO	E-T401-8-1
V18193	IA supply to RCB	1996 RO	E-Z600-2-2
V18195	IA supply to RCB, P-9	1994 SNOW	E-T488-5-2

#### Inspection Results for Installed 2" ADV Piston Check Valves (As of 8-26-96)

	in the second second	in i se
PWO/CWO	Schedule	Results
8101-96018488 8109-96018508	Complete	Minor Fretting, Use As Is
8100-96018487 8102-96018493	Complete	Minor Fretting, Bonnet Galled, Valve Replaced
WR 96013145	RO	Pending
WR 96013146	RO	Pending
WR 96013147	RO	Pending
WR 96013148	RO	Pending

UKIE2	Abbilcationaria		
Tag	Location	Installed	Serial #
<u>V2167</u>	Chg PP 2C discharge	1994 RO	E-T401-9-19
V2168	Chg PP 2B discharge	1994 RO	E-T401-9-21
V2169	Chg PP 2A discharge	1995 RO	E-T401-9-38
V2462	Chg Common Header to Regen HX Inlet	1995 RO	E-T401-9-16
V07141	CS PP 2A Recirc to RWT	1994 RO	E-T401-9-20_
V3104	LPSI PP 2A recirc to RWT	1994 RO	E-T401-9-10
V3102	HPSI PP 2A recirc to RWT	1994 RO	E-T401-9-9
V3103	HPSI PP 2B recirc to RWT	1994 RO	E-T401-9-17
V15328	Primary makeup water to RCB, P-7	1994 RO	E-T401-9-24
V18193	IA supply to RCB (NNS)	1995 RO	E-T401-1-6
1/181270	SA supply to RCB, P-8	1995 RO	E-T488-5-1

	n in sellen klatt	
PWO/CWO	Schedule	Results
7220-96018092		Fretting, Valve
7221-96018198	Complete	Replaced
7223-96018489		
7226-96018522	9/7/96	Pending
7224-96018491		Minor Fretting, Use
7225-96018521	Complete	As Is
WR 96013149	RO	Pending
WR 96013150	RO	Pending
WR 96013151	RO	Pending
WR 96013152	* RO	Pending
WR 96013153	RO	Pending
WR 96013154	RO	Pending
WR 96013155	RO	Pending
WR 96013156	RO	Pending

ŧ

RO: Inspection Scheduled for Refueling Outage

.'

1.702

1 7477

## **TEMPORARY SYSTEM ALTERATIONS (TSA)**



Data Source: Kris Mohindroo

#### SUMMARY STATUS

Discipline	Unit 1	Unit 2	Total
Mechanical	2	0	2
Electrical	0	2	2
1&C	5	2	7
Engineering	0	2	2
Operations	0	1	1
Health Physics	0	0	Ö
MP	1.	2	3
Preventive Maint	0	- 0	0
SCE	0	0	0
Total	8	9	17
•			
Oldest TSA	11/17/95	5/10/94	٩
Discipline	1&C	1&C	

FON

## PLANT CHANGE/MODIFICATIONS



1.2

Data Source: Kris Mohlndroo

.....

β

# STEAM GENERATOR PROJECT

l

ž

F

5

Y

Γ

ŀ

國國П

## Steam Generator Project

K

F

F

Ľ.



Implementation: Now scheduled for October 1997

• Milestones Completed:

5

- Implementation engineering, June 1995
- Engineering Package FRG approved, April 1996

• Significant work to go

- Complete rigging engineering, May 1997
- Complete SGRP engineering document reconciliation, July 1997

## **Steam Generator Project**

7

F

7

Ľ

ŀ

#### **Replacement generator fabrication**

Scheduled to arrive on site, May 1997

Milestones Completed

- Lower assemblies, June 1996
- Steam drum assemblies, June 1996

• Significant work to go:

- Fit-up and weld drums to lower assemblies, November 1996
- Electro polish primary bowls, February 1997
- Secondary hydro test, March 1997



## **Project Schedule**

		1992			1993			1994				1995				1996				1997				1998				
Activity Description	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Replacement Steam Generator Fabrication	····· E - E	abi	ical hs (	ion 192				1.125	5			<u>k</u> 3	4 <b>*</b> 4 1 <b>*</b>				Tu Con 5	þin apk 796	g ze	M. Co	/en npl 7/96	ton ete	Red P 5	eive SL 197				
Phase I Engineering				Mo	siti Siti 1/9	atio 3	3-5 - 7	3 A <u>6</u>	\$ <sup>1</sup> 3e <sub>4</sub>			;с Е (	gin orr 6.	een uplei 195	ng te	Cc C	nst omp 8/5	Flice Pice		ðvie 4/3	*	þm	piet					
Phase II Implementation			· · · · · · · · · · · · · · · · · · ·			• • • • • • • • • • • • • • • • • • •	0 9 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	*		*									Nob	Site ibza 2/97	ton	Sto Fac	rage cility 197	O B	otag egin 10/9	je 15		

Scheduled

K

E

۰.

R.

2

ŗ

ŗ

## **Steam Generator Project**

Ľ

7

F

ŗ

E.

ŀ

#### **Incorporate Non-S/G work**

- Identify and obtain management approval for all Projects
  - September, 1996
- Identify Major Maintenance work
  - September, 1996
- Incorporate Approved work into Schedule
  - October, 1996
- Freeze Outage Scope!
  - January, 1997

#### **Staffing Plan**

- Establish "Core" group FPL supervision
  - October, 1996
- Execute SGRP Contractor & FPL approved Staffing plan
  - February 1997 to Completion

## Steam Generator Project

Хф.

## <u>Facility Plan</u>

- Revise site plan for Replacement Project Team
  - Utilize North Service Bldg (Occupy by 1/1/97)
  - Consolidate project organization to one location
  - Control contractor personnel

#### **Training Plan**

Establish SGRP Indoctrination Program

- Train FPL Project Team.....
  - Engineering Packages
  - PWO Packages
  - Observe & Evaluate Point Beach SGRP
- Team Building with station organization
  - Better interdepartmental Coordination
  - Establish & communicate functional accountabilities

# SERVICES

۰,

Ľ

E

Į

r 1

Į

ŗ

Ę

i

,

۰.

ъ

э

×

.

Ket a

Ĩ

Ī

Т М

Q

ĩ

F

r

## Services

z

r

E

ž

## **Accomplishments**

- Reduced number of outstanding temporary changes to procedures
- Established Configuration Control Group/mission/process
- Implemented improved PC/M closure process
- Initiated real time support list for minor modifications
- Identified Unit 2 outage top 20 modifications

#### **Problem Areas**

- Improve quality of procedures
- Centralize procedure upgrade effort
- High volume of material reviewed by FRG
- Implement self assessment program for Training
- Back to basics in all training programs
- Elevate training standards/reinforcement

## **Training Department**

2

Z

F

[.

E

E

Cinet in

Ĩ

## Problem areas

- Expectations not clear
- Behind industry standards
- Lack of proactiveness

## **Training Department**

7

F

h.

#### **Accomplishments**

- Reorganized department to establish clear lines of responsibility
  - Established Assessment Group
    - Self-assessment
  - Real time training coach
  - Configuration control
- Gave clear expectations followed by several teamwork sessions
- Met with customers (Operations & Maintenance) to establish rapport
- Commenced benchmarking with Turkey Point
- Site VP met with staff in small groups
- Focus activities to meet real time plant needs
- Rewarding innovation/excellent performance

## **Training Department**

F

F

K.

#### Current new initiatives

- Continue to attack weak plant areas
  - Procedural adherence
  - Planning ahead
  - Attention to detail
  - Working together

• Increase proactive level

- In-field monitoring
- Catch problems while they are still small
- World-class performance every day
  - Enforce the highest standards never let up
  - What's important now (WIN) fundamentals

## CORRECTIVE ACTION PROGRAM

Ķ

ļ

## **Corrective Action**



ž

F

ŗ

## **Accomplishments**

- Upgraded process to specify root cause effort expected
  - Linked Condition Report (CR) procedure to site root cause procedure
  - Defined levels of significance/root cause

#### **Problem Areas**

- Root cause knowledge across the plant is insufficient
- Trending ability limited until history is accumulated

#### Overdue Condition Reports





E

7

F

ŗ

V

E

ř.

Į.

## CRs Generated by Quarter



46

. . . ` . • 

۴.

Ŧ

E

F

Į.

Z F,

C.

•



**Corrective Action** 



47

. . Li

ļ

Ŀ

ž

ſ

<u>r</u>

ŗ

Ľ



48

ľ.

# **QUALITY ASSURANCE**

Ŋ

K

ŗ

F

E

K

3.200

## **Quality Assurance**

Z

F

Γ

Ľ

図図目目

#### • **Overall Assessment**

- Corrective Action is still considered a limiting weakness and requires continued management attention
  - Personnel error, attention to detail, and procedural adherence are focus areas of consideration
  - Less than adequate determination of underlying causal factors
  - 14 findings responses were late to QA due to process change with site VP sign off. Rejected by site VP due to shallowness of response

#### • <u>Quality Assurance daily reports to plant management</u> <u>and staff</u>

- Timely quality issues raised by QA/QC
- Condition reports (15) written immediately for resolution
  - Examples:
    - Bypassed QC hold point on bolting inspection
    - Unit 1 containment purge valves inoperable
    - Loose debris control for Unit 1 Containment in Mode 3

# **Quality Assurance**

F

ľ ř

#### • Quality Assurance audits

- Emergency Preparedness (3 Findings, corrective actions, training, administration)
- Corrective Action (2 Findings, overdue CRs, inadequate risk assessment)
- Maintenance Rule Implementation (1Finding, revision control, vendor interface, drawing control)
- Vendor Technical Manuals (6 Findings, revision control, vendor interface, drawing control)
- Performance Monitoring (3 Findings, FSAR requirements, overtime, procedure non-compliance)
- Design Control (3 Findings, PC/M interface control)

## **Quality Assurance**

2

F

ŗ

F

Ę

#### Facilitation of Self-Assessment

- Phase I, problem areas, completed July 31, 1996
- Phase II, causal factors, complete by August 30, 1996
- Phase III, limiting weakness, complete by September 13, 1996
- Phase IV, corrective actions, complete by October 11, 1996
- Phase V, implementation and monitoring, start October 14, 1996
- Conducted 2nd Workshop on Self-Assessment and Event Analysis
  - Bill Corcoran, Ph.D., P.E. (CNRB outside FPL member)
  - August 21, 1996, 140 participants (PSL, PTN, JB)
  - Stressed fundamentals of event evaluation, corrective action and self assessment

۲

h

Ŷ

•

Ý

E

5

5

F

Ĩ ż .