

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8008050332 DOC. DATE: 80/07/30 NOTARIZED: NO DOCKET #  
 FACIL: STN-50-528 Palo Verde Nuclear Station, Unit 1, Arizona Publi 05000528  
 STN-50-529 Palo Verde Nuclear Station, Unit 2, Arizona Publi 05000529  
 STN-50-530 Palo Verde Nuclear Station, Unit 3, Arizona Publi 05000530

MAH

AUTH. NAME AUTHOR AFFILIATION  
 VAN BRUNT, E.E. Arizona Public Service Co.  
 RECIP. NAME RECIPIENT AFFILIATION  
 EISENHUT, D.G. Division of Licensing

SUBJECT: Submits const completion date & fuel load target date estimates, in response to 800711 ltr. Unit 1 scheduled for 821101, Unit 2 scheduled for 831101 & Unit 3 scheduled for 851101.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 1  
 TITLE: PSAR/FSAR AMDTS and Related Correspondence

NOTES: Standardized Plant. 05000528  
 Standardized Plant. 05000529  
 Standardized Plant. 05000530

ACTION:	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTR	ENCL		LTR	ENCL
ACTION:	A/D LICENSNG	1	0	SCHWENCER, A.	1	0
	LEE, J.	1	0	KERRIGAN, J. 05	1	0
INTERNAL:	ACCID EVAL BR	1	0	AUX SYS BR 18	1	0
	CHEM ENG BR	1	0	CONT SYS BR	1	0
	CORE PERF BR 17	1	0	DIR, SFTY TECH	1	0
	EFF TR SYS BR	1	0	EMERG PREP 22	1	0
	EQUIP QUAL BR	1	0	GEOSCIENCES	1	0
	HYD/GEO BR 11	1	0	I&C SYS BR 20	1	0
	I&E 06	3	0	MATL ENG BR	1	0
	MECH ENG BR	1	0	MPA	1	0
	NRC PDR 02	1	0	OELD	1	0
	POWER SYS BR	1	0	PROC/TST REV BR	1	0
	QA BR 10	1	0	<del>RAD ASSESS BR</del> 12	1	0
	REAC SYS BR	1	0	<u>REG FILE</u> 01	1	0
SIT ANAL BR 27	1	0	STRUCT ENG BR	1	0	
EXTERNAL:	ACRS	16	1	LPDR 03	1	0
	NSIC 04	1	0			

D

AUG 8 1980

TOTAL NUMBER OF COPIES REQUIRED: LTR 50 ENCL 0

The first part of the document discusses the importance of maintaining accurate records. It emphasizes that proper record-keeping is essential for the effective management of any organization. This section also touches upon the legal implications of record retention and the potential consequences of non-compliance.

In the second section, the author explores various methods and techniques used in data collection and analysis. It provides a detailed overview of different statistical approaches and how they can be applied to real-world scenarios. The text also discusses the challenges associated with data interpretation and the importance of context in drawing meaningful conclusions.

The third part of the document focuses on the practical application of these concepts. It includes several case studies and examples that illustrate how the principles discussed in the previous sections can be implemented in a business or academic setting. This section is particularly useful for readers looking for actionable insights and best practices.

Finally, the document concludes with a summary of the key points and a call to action. It encourages readers to continue their learning and to apply the knowledge gained from this document to their own work. The author also provides contact information for further inquiries and resources for additional reading.

ARIZONA



PUBLIC SERVICE COMPANY

P. O. BOX 21666 • PHOENIX, ARIZONA 85036

July 30, 1980  
ANPP-16047 - JMA/TFQ

Mr. Darrell G. Eisenhut  
Director, Division of Licensing  
Office of Nuclear Reactor Regulation  
Nuclear Regulatory Commission  
Washington, D.C. 20555

Subject: Palo Verde Nuclear Generating Station  
Construction Completion Date and Fuel  
Load Target Date Estimate  
File: 80-010-026

Reference: Letter from D. G. Eisenhut to E. E. Van Brunt, Jr.  
dated July 11, 1980

Dear Mr. Eisenhut:

This letter responds to your request for the present best estimate of the construction completion date of PVNGS and the fuel load target date so that NRC licensing priorities may be established. The estimated construction completion and fuel load dates have not changed since the submittal of the PVNGS FSAR in October, 1979. These dates are repeated from the PVNGS FSAR, Section 1.1.5 below for convenience.

<u>PVNGS Unit</u>	<u>Scheduled Construction Completion or Fuel Loading Dates</u>
1	Not later than November 1, 1982
2	Not later than November 1, 1983
3	Not later than November 1, 1985

This response should sufficiently answer your request. Please contact me if you have any further questions.

Very truly yours,

E. E. Van Brunt, Jr.  
APS Vice President,  
Nuclear Projects  
ANPP Project Director


EEVBJr/TFQ/av

cc: R. L. Robb	W. F. Quinn	D. B. Fasnacht	C. Ferguson
J. M. Allen	F. W. Hartley	W. H. Wilson	
A. C. Rogers	W. G. Bingham	D. Keith	

8008050332

A

Bool  
5/10



nick



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555

July 11, 1980


may/4

TO ALL APPLICANTS FOR OPERATING LICENSES AND CONSTRUCTION PERMIT HOLDERS

In the process of establishing priorities for the licensing reviews of operating license applications, we rely principally on the best estimates of the construction completion date of utilities. In most cases, this date will be confirmed or modified by our Caseload Forecast Panel which usually visits a specific plant site no more than once a year. Because of a number of recent slippages in applicants' construction completion schedules, we believe it is appropriate at this time to request up-to-date schedules from all applicants. Accordingly, we are requesting you to advise us of your present best estimate of the construction completion date for your facility (facilities) and fuel load target date so that we may establish our licensing priorities based on the latest available data. For your information, I have enclosed a listing provided to the House Appropriations Subcommittee of target schedules for those plants seeking operating licenses in the next three years. Those applicants not listed in the enclosure should provide the date they plan to tender their Operating License Application (FSAR and ER) to the NRC.

Upon receipt of your response, we anticipate a potential revision to our present licensing review priorities. Note that the order of our priorities is somewhat influenced by a hearing which is required for some of the OL applications. Inasmuch as we are still limited in our casework by our manpower resources, we request that your response be as up-to-date as possible.

Please provide your response within thirty days of receipt of this letter.

Sincerely,  
  
Darrell G. Eisenhut, Director  
Division of Licensing  
Office of Nuclear Reactor Regulation

Enclosure:  
As Stated

ccs w/encl:  
Service List

R



100

TABLE 1  
TARGET DATES OF LICENSING STEPS FOR PLANTS SEEKING  
OPERATING LICENSES IN THE NEXT THREE YEARS

Plant	FSAR		ER		SER	ACRS	SER * Suppl.	DES	FES*	Hearing**		Const. Comp.***		ASLD** Decision	OL Issued
	Tendered	Docketed	Tendered	Docketed						Start	Comp.	App.Est.	NRC Est.		
<u>EAST CENTRAL AREA RELIABILITY COORDINATION AGREEMENT</u>															
<u>Zimmer 1</u>	5/75	9/75	6/75	9/75	1/79	3/79	10/80E	10/76	6/77	6/79	12/80E	8/80E	2/81E	2/81E	2/81E
<u>Fermi 2</u>	10/74	4/75	10/74	4/75	3/81E	4/81E	6/81E	12/80E	5/81E	7/81E 6/81E	9/81E 8/81E	6/81E	11/81E	11/81E	11/81E
<u>Midland 2</u>	8/77	11/77	3/78	4/78	10/82E	11/82E	1/83E	6/80E	11/80E	2/83E	8/83E	4/84E	4/84E	10/83E	4/84E (1)
<u>Midland 1</u>	8/77	11/77	3/78	4/78	10/82E	11/82E	1/83E	6/80E	11/80E	2/83E	8/83E	9/84E	9/84E	10/83E	9/84E (1)
<u>Harble Hill</u>	6/79	3/82E	6/79	4/83E	1/84E	2/84E	4/84E	11/83E	4/84E	8/84E	1/85E	4/82E	4/85E	3/85E	4/85E (2)
<u>ELECTRIC RELIABILITY COUNCIL OF TEXAS</u>															
<u>Comanche Peak 1</u>	3/78	5/78	3/78	1/79	3/81E	4/81E	6/81E	9/80E	2/81E	9/81E	12/81E	3/81E	2/82E	2/82E	2/82E
<u>South Texas 1</u>	5/78	7/78	5/78	7/78	11/82E	12/82E	3/83E	4/82E	9/82E	4/83E	7/83E	9/83E	9/83E	9/83E	9/83E
<u>MID-ATLANTIC AREA COUNCIL</u>															
<u>Salem 2</u>	8/71	8/71	7/71	7/71	10/71	2/79	4/80E(LP) 10/80E(FP)	10/72	4/73	None	Req'd	2/80	4/80E	NA	4/80E (LP) 10/80E (FP)
<u>Susque- hanna 1</u>	4/78	7/78	5/78	6/78	2/81E	3/81E	5/81E	6/79	11/80E	6/81E 12/80E	8/81E 1/81E	4/81	10/81E	10/81E 3/81E	10/81E
<u>Susque- hanna 2</u>	4/78	7/78	5/78	6/78	2/81E	3/81E	5/81E	6/79	11/80E	6/81E 12/80E	8/81E 1/81E	4/82E	4/83E	10/81E 3/81E	4/83E



... ..



Plant	FSAR		LR		SER	ACRS	SIR* Suppl.	DLS	FES*	Hearing**		Const. Comp.***		ASLH** Decision	DL Issued
	Tendered	Docketed	Tendered	Docketed						Start	Comp.	App. Est.	ERC Est.		
<u>MID-AMERICA INTERPOOL NETWORK</u>															
<u>LaSalle 1</u>	9/76	5/77	10/76	5/77	9/80E	10/80E	12/80E	3/78	11/78	None	Req'd	6/80E	12/80E	NA	12/80E
<u>LaSalle 2</u>	9/76	5/77	10/76	5/77	9/80E	10/80E	12/80E	3/78	11/78	None	Req'd	6/81E	2/82E	NA	2/82E
<u>Byron 1</u>	6/78	11/78	6/78	11/78	10/81E	11/81E	1/82E	2/81E	7/81E	2/82E 8/80E	4/82E 10/81E	4/82E	7/82E	6/82E 12/81E	7/82E
<u>Byron 2</u>	6/78	11/78	6/78	11/78	10/81E	11/81E	1/82E	2/81E	7/81E	2/82E 6/81E	4/82E 10/81E	4/83E	7/83E	6/82E 12/81E	7/83E
<u>Braidwood 1</u>	6/78	11/78	6/78	11/78	10/81E	11/81E	1/82E	1/83E	6/83E	2/82E 7/83E	4/82E 10/83E	5/83E	6/84E	6/82E 12/83E	6/84E
<u>Braidwood 2</u>	6/78	11/78	6/78	11/78	10/81E	11/81E	1/82E	1/83E	6/83E	2/82E 7/83E	4/82E 10/83E	4/84E	6/85E	6/82E 12/83E	6/85E
<u>Callaway 1</u>	10/79	8/80E	10/79	12/80E	6/82E	7/82E	8/82E	7/81E	12/81E	9/82E	10/82E	10/82E	12/82E	12/82E	12/82E
<u>Clinton 1</u>	12/79	10/80E	12/79	3/81E	9/82E	10/82E	11/82E	10/81E	3/82E	12/82E	1/83E	4/82E	3/83E	3/83E	3/83E
<u>NORTHEAST POWER COORDINATING COUNCIL</u>															
<u>Shoreham</u>	9/75	1/76	9/75	1/76	9/80E	10/80E	12/80E	3/77	10/77	1/81E	8/81E	11/80E	10/81E	10/81E	10/81E
<u>SOUTHEASTERN ELECTRIC RELIABILITY COUNCIL</u>															
<u>North Anna 2</u>	5/73	5/73	6/70	6/70	6/76	1/77	4/80 (LP) 10/80E (FP)	12/72	4/73	11/76 9/75	6/77 9/75	4/80	4/80	11/77 12/75	4/80 (LP) 10/80E (FP)
<u>Sequoyah 1</u>	12/73	1/74	(3)	(3)	3/79	6/79	2/80 (LP) 9/80E (FP)	10/71	7/74	None 7/74	Req'd 1/74	2/80	2/80	NA 2/75	2/80 (LP) 9/80E (FP)
<u>Sequoyah 2</u>	12/73	1/74	(3)	(3)	3/79	5/79	5/81E	10/71	7/74	None 7/74	Req'd 7/74	8/80E	5/81E	NA 2/75	5/81E



1 2

Plant	FSAR		ER		SER	ACRS	SER* Suppl.	DES	FES*	Hearing**		Const. Comp.***		ASLR** Decision	OL Issued
	Tendered	Docketed	Tendered	Docketed						Start	Comp.	App. Est.	NRIC Est.		
<u>SOUTHEASTERN ELECTRIC RELIABILITY COUNCIL (CON'T)</u>															
<u>McGuire 1</u>	4/74	5/74	4/74	5/74	3/78	4/78	7/80E	10/75	4/76	8/78 3/77	8/78 4/77	5/80E	11/80E	4/79	11/80E (4)
<u>McGuire 2</u>	4/74	5/74	4/74	5/74	3/78	4/78	7/80E	10/75	4/76	8/78 3/77	8/78 4/77	1/82E	2/82E	4/79	2/82E (4)
<u>Watts Bar 1</u>	6/76	10/76	(5)	(5)	1/81E	2/81E	4/81E	6/78	12/78	None	Req'd	9/80E	5/81E	NA	5/81E
<u>Watts Bar 2</u>	6/76	10/76	(5)	(5)	1/81E	2/81E	4/81E	6/78	12/78	None	Req'd	6/81E	3/82E	NA	3/82E
<u>Sumner 1</u>	12/76	2/77	12/76	2/77	8/80E	9/80E	11/80E	6/79	9/80E	12/80E 10/80E	2/81E 12/80E	12/80E	12/80E	4/81E 2/81E	4/81E
<u>Farley 2</u>	8/73	8/73	8/73	8/73	5/75	6/75	7/80E(LP) 12/80E(FP)	7/74	12/74	None	Req'd	6/80E	7/80E	NA	7/80E(LP) 12/80E(FP)
<u>Bellefonte 1</u>	2/78	6/78	2/78	6/78	2/82E	3/82E	6/82E	2/81E	7/81E	None	Req'd	7/82E	7/82E	NA	7/82E
<u>Bellefonte 2</u>	2/78	6/78	2/78	6/78	2/82E	3/82E	6/82E	2/81E	7/81E	None	Req'd	6/83E	6/83E	NA	6/83E
<u>Catawba 1</u>	3/79	10/80E	3/79	10/80E	8/82E	9/82E	10/82E	5/82E	9/82E	12/82E	2/83E	4/83E	4/83E	4/83E	4/83E
<u>SOUTHWEST POWER POOL</u>															
<u>Grand Culpeper 1</u>	4/78	6/78	4/78	6/78	5/81E	6/81E	8/81E	2/81E	7/81E	None	Req'd	9/81E	9/81E	NA	9/81E
<u>Waterford 3</u>	9/78	12/78	9/78	12/78	5/81E	6/81E	8/81E	3/81E	8/81E	9/81E	12/81E	10/81E	2/82E	2/82E	2/82E
<u>Holf Creek</u>	2/80	3/81E	2/80	10/81E	1/83E	2/83E	4/83E	5/82E	10/82E	7/83E	8/83E	10/82E	10/83E	10/83E	10/83E
<u>WESTERN SYSTEMS COORDINATING COUNCIL</u>															
<u>Diablo Canyon 1</u>	10/73	10/73	8/71	8/71	10/74	7/78	5/80E(LP) 1/81 (FP)	12/72	5/73	10/77 12/76	8/80E 12/76	5/80E	5/80E	10/80E	10/80E(LP) 1/81E(FP)
<u>Diablo Canyon 2</u>	10/73	10/73	8/71	8/71	10/74	7/78	1/81 (FP)	12/72	5/73	10/77 12/76	8/80E 12/76	3/81E	3/81E	10/80E	3/81E



1 2

Plant	FSM		ER		SCR	ACRS	SCR Suppl.	DES	FES*	Hearing**		Const. Comp.***		ASLU** Decision	OL Issued
	Tendered	Docketed	Tendered	Docketed						Start	Comp.	App.Est.	MC Est.		
<u>WESTERN SYSTEMS COORDINATING COUNCIL (COMT)</u>															
<u>San Onofre 2</u>	11/76	3/77	11/76	3/77	8/80E	9/80E	12/80E	11/78	10/80E	1/81E 10/80E	4/81E 11/80E	11/80E	5/81E	6/81E 1/81E	6/81E
<u>San Onofre 3</u>	11/76	3/77	11/76	3/77	8/80E	9/80E	12/80E	11/78	10/80E	1/81E 10/80E	4/81E 11/80E	1/81E	5/82E	6/81E 1/81E	5/82E
<u>Washington Nuclear 2</u>	3/78	6/78	12/76	4/77	3/82E	4/82E	7/82E	1/81E	6/81E	None	Req'd	7/82E	7/82E	NA	7/82E
<u>Palo Verde</u>	10/79	12/80E	12/79	12/80E	6/82E	6/82E	7/82E	7/81E	12/81E	8/82E	10/82E	11/82E	12/82E	12/82E	12/82E



2 1

ASSUMPTIONS USED FOR PROJECTING TARGET SCHEDULES

Commission decision on full-power NTOL requirements made in June 1980.

Commission decision on treatment of Class 9 accidents in NEPA statements adopts staff recommendation in SECY 80-131 and is made in June 1980.

Projected safety reviews are generally scheduled to start 33 months prior to construction completion dates including time for ACRS review and hearings.

Projected environmental reviews are generally scheduled to start 24 months prior to construction completion dates including time for hearing.

For plants with construction completion dates before the end of 1982 the target schedules for OL review were developed, based on the NRC construction completion dates, on a plant specific basis to minimize delays in OL issuance.





FOOTNOTES FOR TABLE 1

- E Denotes estimated date
- \* Date entered is for last supplement to SER/FES issued.
- \*\* Where two entries are made, first entry concerns radiological safety matters and second concerns environmental matters. A single entry indicates Hearing and/or ASLB decision considered both radiological and safety matters.
- \*\*\* The difference in estimates for construction completion, between the applicant and NRC, is attributable to an independent assessment by the NRC staff of factors affecting construction completion. Generally, the NRC staff estimates are more conservative (i.e., later completion dates) and are based upon actual experience in constructing similar plants. Second unit of a dual unit facility is usually completed about 18 months after first unit.
- (LP) denotes low power
- (FP) denotes full power
- (1) Applicant construction schedule slipped from 11/80 to 4/84 due to foundation problems with auxiliary building and financial considerations.
- (2) Work stoppage order issued by NRC in August 1979 for QA-related problems on safety portions of facility. NRC estimates about 18 months before full-scale construction will resume. Thus, the large difference in construction complete dates.
- (3) Environmental reviews for Sequoyah 1 and 2 were conducted under a lead agency agreement with TVA. TVA's final environmental statements (FES) incorporated and addressed the AEC's comments on the respective draft statements. The FES's were then accepted as the NEPA statements for the project.
- (4) Schedule shown assumes hearing record will not be reopened for TMI-2 issues. If ASLB reopens record, full power OL issuance may be delayed.
- (5) TVA's FES for Watts Bar 1 and 2 were considered to be the environmental report submitted to NRC. NRC then issued its own DES and FES for project.

