

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8102180296 DOC. DATE: 81/02/13 NOTARIZED: NO DOCKET #
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251
 AUTH. NAME AUTHOR AFFILIATION
 UHRIG, R.E. Florida Power & Light Co.
 RECIP. NAME RECIPIENT AFFILIATION
 EISENHUT, D.G. Division of Licensing

SUBJECT: Requests extensions in schedule for implementation of fire protection mods re water suppression sys, fire doors, curbs & control room combustibles. Mods will be completed by 810802. Class III & Class I fees encl.

DISTRIBUTION CODE: A006S COPIES RECEIVED: LTR 3 ENCL 0 SIZE: 2
 TITLE: Fire Protection Information (After Issuance of OP. Lic.)

NOTES: w/CHECK \$4400.00

ACTION:	RECIPIENT ID CODE/NAME		COPIES		RECIPIENT ID CODE/NAME	COPIES	
			LTTR	ENCL		LTTR	ENCL
	VARGA, S.	04	7				
INTERNAL:	CHEM ENG BR-A	7	5	5	DIR, DIV OF LIC	1	1
	I&E	06	2	2	NRC PDR	1	1
	OELD		1	0	REG FILE	1	1
	WAMBACH, T.	10	1				
EXTERNAL:	ACRS	09	16		LPDR	1	1
	NSIC	05	1				

FEB 10 1981


TOTAL NUMBER OF COPIES REQUIRED: LTTR 37 ENCL 0

→ A



[The main body of the page contains extremely faint and illegible text, likely bleed-through from the reverse side of the paper. The text is scattered across the page and cannot be transcribed accurately.]





RECEIVED DISTRIBUTION SERVICES UNIT

1981 FEB 17 PM 12 53

REGISTRATION SERVICES

February 13, 1981
L-81-51

Office of Nuclear Reactor Regulation
Attention: Mr. Darrell G. Eisenhut, Director
Division of Licensing
U.S. Nuclear Regulatory Commission
Washington, D. C. 20555

Re: Turkey Point Units 3 and 4
Docket Nos. 50-250 and 50-251
Fire Protection

Dear Mr. Eisenhut:

In accordance with 10 CFR 50.48 (d), Florida Power and Light Company will require an extension in the schedule for completing the following fire protection modifications at Turkey Point Units 3 and 4. As discussed below, the remaining few modifications are in various stages of completion, however, procurement delays have extended the schedules.

Water Suppression System (SER Item 3.1.6)

A revision to the original modification was proposed on October 20, 1980 (L-80-346) and accepted by the Staff on January 26, 1981. The revised modification consists of a labyrinth entrance to the 4160V switchgear rooms.

Construction of the labyrinth entrances to protect the doorway in the south wall of the 4160V switchgear rooms is in progress. The labyrinths, curbs and roofs are scheduled to be completed by February 25, 1981. The doors are scheduled to be delivered by March 20, 1981, and pending receipt are scheduled to be installed by March 30, 1981. The existing doors have been covered with Marinite board which was considered by the Staff to provide acceptable protection in the interim.

The interior of the 4160V switchgear room has an operational early warning detection system in the vicinity of the door, and HADs for the auxiliary transformer deluge system are in close proximity to the exterior of the door. Thus detection of an off-normal condition, of the type for which the labyrinth-door modification is provided, would be annunciated in the Control Room. Additionally, the Nuclear Turbine Operator inspects this area in the course of shift surveillances.

A006
S
3/0
Rec'd w/check:
\$4400.00

8102180296

F



11

Fire Protection (SER Item 3.1.9)

Two of the seventeen doors have been replaced with fire doors. Nine fire doors have been hung and are in various stages of completion. Due to procurement problems associated with the fire doors and accessory hardware, the total modification will not be completed until May 4, 1981.

Pending completion of this modification, adequate protection is considered to be afforded. Early warning fire detection with annunciation in the Control Room is provided on at least one side of each of the doors. Additionally, frequent patrols by operations and guard force personnel would detect any off-normal condition of the type for which FPL is providing the modification.

Curbs (SER Item 3.1.13)

This item is complete with the exception of the curbs beneath the fire doors on the lower level of the switchgear rooms and in the west wall of the south diesel generator room. This involves a total of five curbs which cannot be completed until the fire door installation (SER Item 3.1.9 above) is complete. These curbs are scheduled to be installed by April 8, 1981. Adequate protection is provided as discussed above in SER Item 3.1.9.

Control of Combustibles (SER Item 3.1.15)


All items have been completed, except for installation of the Emergency Diesel Generator tank isolation valves.

Two of the valves for this modification are non-standard and are scheduled for delivery on June 9, 1981. Pending receipt, this item is scheduled to be completed by August 2, 1981. Adequate protection is provided for the reasons discussed in Section 8.5.3.13 of the evaluation transmitted by our letter of February 25, 1977 (L-77-57). Additionally, frequent patrols by guard force and operations personnel would detect any off-normal condition of the type for which FPL is providing the modifications.

The fire protection modifications already complete provide reasonable assurance that public health and safety is properly protected. The completion schedules discussed above are reasonable estimates of the time required to complete the remaining few modifications. Adequate alternate protection is afforded pending completion of these items.

We have determined that this involves a Class III and Class I request. Accordingly, a check for four thousand, four hundred dollars (\$4,400) is attached.

Very truly yours,



Robert E. Uhrig
Vice President
Advanced Systems and Technology

REU/RAK/mc
Attachment

cc: Harold F. Reis, Esquire
James P. O'Reilly, Director, Region II

