

MAR 24 1983

Docket Nos.: 50-400
and 50-401

APPLICANT: Carolina Power & Light Company

FACILITY: Shearon Harris, Units 1 and 2

SUBJECT: SUMMARY OF MEETING OF THE CASELOAD FORECAST PANEL (CFP) WITH APPLICANT

A meeting was held at the Shearon Harris site on February 16, 17 and 18, 1983 between NRC staff and the applicant for the purpose of gathering information on the status of construction on Units 1 and 2. The format of the meeting was as follows:

February 16: A meeting open to the public in which presentations were made by appropriate members of the applicant's staff regarding the design, engineering, construction and project management efforts under way at the site.

February 17: A comprehensive site tour.

February 18: A detailed review of planning and management data for NRC staff to perform an independent assessment of the status of construction.

Summary

The list of attendees on the first day meeting is shown in the attachment. At the end of the first days meeting, the applicant provided copies of the visual aids used. NRC staff made requests for more detailed information based on the presentations; the requested information was provided on the second and third days. The site tour concentrated on the Reactor Auxiliary Building, In-Containment Structures and the Diesel Generator Building.

8304070474-830324
PDR ADCK 05000400
A PDR

OFFICE ▶
SURNAME ▶
DATE ▶



1984
10/10/84
10/10/84
10/10/84
10/10/84

10/10/84

10/10/84

On Friday 18, 1983, a close-out meeting was held to discuss the conclusions of the CFP. The applicant was informed that, based on the current status of completion of such items as large and small bore pipe, pipe hangers, and electrical work, as determined from information provided by the applicant and observations from the site tour, the estimated construction completion date determined by the CFP is December 1985. The applicant's current project completion date is June 1985.


Original signed by:
N. Prasad Kadamhi

N. P. Kadambi, Project Manager
Licensing Branch No. 3
Division of Licensing

Attachment:
As stated

cc: See next page

OFFICE	DL:LB#3 <i>NPK</i>	DL:LB#3 <i>(Signature)</i>					
SURNAME	NPKadambi/yt	GWKnighton					
DATE	3/24/83	3/24/83					



Mr. E. E. Utley
Executive Vice President
Power Supply and Engineering and
Construction
Carolina Power & Light Company
Post Office Box 1551
Raleigh, North Carolina 27602

cc: George F. Trowbridge, Esq.
Shaw, Pittman, Potts &
Trowbridge
1800 M Street, NW
Washington, DC 20036

Richard E. Jones, Esq.
Associate General Counsel
Carolina Power & Light Company
411 Fayetteville Street Mall
Raleigh, North Carolina 27602

M. David Gordon, Esq.
Attorney Associate General,
State of North Carolina
P. O. Box 629
Raleigh, North Carolina 27602

Thomas S. Erwin, Esq.
115 W. Morgan Street
Raleigh, North Carolina 27602

Mr. George Maxwell
Resident Inspector/ Harris NPS
c/o U.S. Nuclear Regulatory Commission
Route 1, Box 315B
New Hill, North Carolina 27562

Charles D. Barham, Jr., Esq.
Vice President & Senior Counsel
Carolina Power & Light Company
Post Office Box 1551
Raleigh, North Carolina 27602

Mr. John Runkle, Executive Coordinator
Conservation Council of North Carolina
307 Granville Road
Chapel Hill, North Carolina 27514

Mr. Wells Eddleman
718-A Iredell Street
Durham, North Carolina 27705

Mr. George Jackson, Secretary
Environmental Law Project
School of Law, 064-A
University of North Carolina
Chapel Hill, North Carolina 27514

Dr. Phyllis Lotchin
108 Bridle Run
Chapel Hill, North Carolina 27514

Mr. Travis Payne, Esq.
723 W. Johnson Street
P. O. Box 12643
Raleigh, North Carolina 27605

Mr. Daniel F. Read, President
CHANGE
P. O. Box 524
Chapel Hill, North Carolina 27514

Ms. Patricia T. Newman, Co-Coordinator
Mr. Slater E. Newman, Co-Coordinator
Citizens Against Nuclear Power
2309 Weymouth Ct.
Raleigh, North Carolina 27612

Richard D. Wilson, M.D.
725 Hunter Street
Apex, North Carolina 27502

Regional Administrator - Region II
U. S. Nuclear Regulatory Commission
101 Marietta Street
Suite 3100
Atlanta, Georgia 30303

CASE LOAD FORECAST

CP&L:

Bill Hindman	Director of Project Analysis
Len Loflin	Manager of Harris Plant Engineering
Roland Parsons	Project General Manager
Jim Willis	Plant General Manager
Sherwood Zimmerman	Manager, Licensing & Permits
Bob Via	Manager of Construction Services
Jim McQueen	Project Engineer for Harris Licensing
John Kueck	Senior Engineer, Harris Licensing
J. A. Jones	Corporate Nuclear Representative
Kay Young	News Services
Martha Glass	Information Specialist
Diane Thompson	Information Specialist
Hill Carrow	CPL, Legal Department

NC EMDA:

Art Hubert	Manager of Construction Operations
Jim Sally	Site Representative

NRC:

George Maxwell	NRC Resident Inspector
Prasad Kadambi	NRC
W. H. Lovelace	NRC

N.C.:

Steve Bryant	NC Attorney General's Office
--------------	------------------------------

MEETING SUMMARY

Document Control (50-400/401)
NRC PDR
L PDR
NSIC
TERA

MAR 24 1983

LB#3 Reading
J. Lee
G. Knighton
Project Manager NPKadambi
Attorney, OELD
E. L. Jordan
Regional Administrator, Region V
J. M. Taylor

PARTICIPANTS (NRC):

George Maxwell
Prasad Kadambi
W. H. Lovelace

