



Michael J. Yox
Regulatory Affairs Director
Vogtle 3 & 4

7825 River Road
Waynesboro, GA 30830
706-848-6459 tel
410-474-8587 cell
myox@southernco.com

MAK 2 7 2018

Docket No.: 52-026

ND-18-0324
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 4
ITAAC Closure Notification on Completion of ITAAC 2.1.02.08c [Index Number 31]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 4 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.1.02.08c [Index Number 31] for verifying that each Reactor Coolant Pump (RCP) flywheel assembly can withstand a design overspeed condition of no less than 125% of operating speed. The closure process for this ITAAC is based on the guidance described in NEI 08-01, Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52, which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Tom Petrak at 706-848-1575.

Respectfully submitted,

A handwritten signature in blue ink, appearing to read "Michael J. Yox", written over a light blue horizontal line.

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 4
Completion of ITAAC 2.1.02.08c [Index Number 31]

MJY/LBP/amw

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. D. A. Bost (w/o enclosures)

Mr. M. D. Rauckhorst (w/o enclosures)

Mr. M. D. Meier

Mr. D. H. Jones (w/o enclosures)

Mr. D. L. McKinney

Mr. M. J. Yox

Mr. D. L. Fulton

Mr. J. B. Klecha

Mr. G. Chick

Mr. F. H. Willis

Ms. A. L. Pugh

Mr. A. S. Parton

Mr. W. A. Sparkman

Mr. C. E. Morrow

Ms. K. M. Stacy

Mr. M. K. Washington

Mr. J. P. Redd

Ms. A. C. Chamberlain

Mr. D. R. Culver

Mr. T. G. Petrak

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)

Ms. J. M. Heisserer

Mr. C. P. Patel

Mr. M. E. Ernestes

Mr. G. J. Khouri

Mr. T. E. Chandler

Ms. S. E. Temple

Ms. P. Braxton

Mr. N. D. Karlovich

Mr. A. J. Lerch

Mr. C. J. Even

Mr. F. D. Brown

Mr. B. J. Kemker

Ms. A. E. Rivera-Varona

Ms. L. A. Kent

Mr. P. B. Donnelly

Oglethorpe Power Corporation

Mr. R. B. Brinkman

Municipal Electric Authority of Georgia

Mr. J. E. Fuller

Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani (w/o enclosures)

Mr. D. C. Durham (w/o enclosures)

Mr. M. M. Corletti

Ms. L. G. Iller

Mr. D. Hawkins

Ms. J. Monahan

Mr. J. L. Coward

Ms. N. E. Deangelis

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*

Ms. L. Matis, *Tetra Tech NUS, Inc.*

Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*

Mr. S. Roetger, *Georgia Public Service Commission*

Ms. S. W. Kernizan, *Georgia Public Service Commission*

Mr. K. C. Greene, *Troutman Sanders*

Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-18-0324
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 4
Completion of ITAAC 2.1.02.08c [Index Number 31]**

ITAAC Statement

Design Commitment

8.c) Each RCP flywheel assembly can withstand a design overspeed condition.

Inspections, Tests, Analyses:

Shop testing of each RCP flywheel assembly will be performed at the vendor facility at overspeed conditions.

Acceptance Criteria:

Each RCP flywheel assembly has passed an overspeed condition of no less than 125% of operating speed.

ITAAC Determination Basis

The Reactor Cooling System contains four pumps, and each pump contains an upper and a lower flywheel assembly. The subject Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) requires each Reactor Coolant Pump (RCP) flywheel assembly pass an overspeed condition test of no less than 125% of operating speed to demonstrate each RCP flywheel can withstand a design overspeed condition.

An overspeed test has been performed by the vendor on each flywheel assembly at 2250 revolutions per minute (rpm) (125% of synchronous speed of 1800 rpm). Following the overspeed test, a visual inspection of the flywheel assembly and liquid penetrant tests of the outside diameter of the flywheel retaining rings and the inside diameter of the hubs was performed and results documented in a flywheel overspeed test report.

The flywheel assembly overspeed test reports are documented in the quality data packages for each RCP (Reference 1 to 4). The test reports show the RCP flywheel assemblies listed below passed the test which meets the ITAAC criteria.

1. RCP Serial Number 509
 - Upper flywheel Serial Number: 250-6D71650G01-04
 - Lower flywheel Serial Number: 287-6D71651G01-05
2. RCP Serial Number 510
 - Upper flywheel Serial Number: 251-6D71650G01-04
 - Lower flywheel Serial Number: 288-6D71651G01-04
3. RCP Serial Number 511
 - Upper flywheel Serial Number: 239-6D71650G01-05
 - Lower flywheel Serial Number: 281-6D71651G01-04
4. RCP Serial Number 512
 - Upper flywheel Serial Number: 252-6D71650G01-05
 - Lower flywheel Serial Number: 286-6D71651G01-05

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. This finding review is included in the Vogtle Unit 4 ITAAC Completion Package for ITAAC 2.1.02.08c (Reference 5) and available for NRC inspection.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.1.02.08c was performed for VEGP Unit 4 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV4-MP01-VQQ-006 Revision 0, AP1000 Vogtle Unit 4 Quality Release and Certificate of Conformance, Reactor Coolant Pump (SN 509)
2. SV4-MP01-VQQ-007 Revision 0, AP1000 Vogtle Unit 4 Quality Release and Certificate of Conformance, Reactor Coolant Pump (SN 511)
3. SV4-MP01-VQQ-008 Revision 0, AP1000 Vogtle Unit 4 Quality Release and Certificate of Conformance, Reactor Coolant Pump (SN 510)
4. SV4-MP01-VQQ-009 Revision 0, AP1000 Vogtle Unit 4 Quality Release and Certificate of Conformance, Reactor Coolant Pump (SN 512)
5. 2.1.02.08c-U4-CP-Rev 0, Completion Package for Unit 4 ITAAC 2.1.02.08c [COL Index Number 31] (RCS Pump Flywheel Overspeed)