

JUL 13 2018Docket Nos.: 52-025
52-026ND-18-0664
10 CFR 52.99(c)(3)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3 and Unit 4
Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load
Item 2.2.01.09 [Index Number 110]

Ladies and Gentlemen:

Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of July 5, 2018, Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Uncompleted Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.2.01.09 [Index Number 110] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing this ITAAC. Southern Nuclear Operating Company will, at a later date, provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

This notification is informed by the guidance described in NEI 08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(1) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact Tom Petrak at 706-848-1575.

Respectfully submitted,



Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4
Completion Plan for Uncompleted ITAAC 2.2.01.09 [Index Number 110]

MJY/LBP/amw

U.S. Nuclear Regulatory Commission

ND-18-0664

Page 2 of 3

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. D. A. Bost (w/o enclosures)

Mr. M. D. Meier

Mr. D. H. Jones (w/o enclosures)

Mr. D. L. McKinney

Mr. M. J. Yox

Mr. D. L. Fulton

Mr. J. B. Klecha

Mr. G. Chick

Ms. A. L. Pugh

Mr. A. S. Parton

Mr. W. A. Sparkman

Mr. C. E. Morrow

Ms. K. M. Stacy

Mr. M. K. Washington

Ms. A. C. Chamberlain

Mr. T. G. Petrak

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)

Ms. J. M. Heisserer

Mr. C. P. Patel

Mr. M. E. Ernstes

Mr. G. J. Khouri

Mr. T. E. Chandler

Ms. S. E. Temple

Ms. P. Braxton

Mr. N. D. Karlovich

Mr. A. J. Lerch

Mr. C. J. Even

Mr. F. D. Brown

Mr. B. J. Kemker

Ms. A. E. Rivera-Varona

Mr. P. B. Donnelly

Ms. N. C. Coovert

Oglethorpe Power Corporation

Mr. R. B. Brinkman

Municipal Electric Authority of Georgia

Mr. J. E. Fuller

Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani (w/o enclosures)

Mr. D. C. Durham (w/o enclosures)

Mr. M. M. Corletti

Ms. L. G. Iller

Mr. D. Hawkins

Ms. J. Monahan

Mr. J. L. Coward

Ms. N. E. Deangelis

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*

Ms. L. Matis, *Tetra Tech NUS, Inc.*

Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*

Mr. S. Roetger, *Georgia Public Service Commission*

Ms. S. W. Kernizan, *Georgia Public Service Commission*

Mr. K. C. Greene, *Troutman Sanders*

Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-18-0664 Enclosure
Page 1 of 5

**Southern Nuclear Operating Company
ND-18-0664
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4
Completion Plan for Uncompleted ITAAC 2.2.01.09 [Index Number 110]**

ITAAC Statement

Design Commitment

9. Safety-related displays identified in Table 2.2.1-1 can be retrieved in the MCR.

10.a) Controls exist in the MCR to cause those remotely operated valves identified in Table 2.2.1-1 to perform active functions.

10.b) The valves identified in Table 2.2.1-1 as having PMS control perform an active safety function after receiving a signal from the PMS.

Inspections/Tests/Analyses

Inspection will be performed for retrievability of the safety-related displays in the MCR.

Stroke testing will be performed on remotely operated valves identified in Table 2.2.1-1 using the controls in the MCR.

Testing will be performed on remotely operated valves listed in Table 2.2.1-1 using real or simulated signals into the PMS.

Acceptance Criteria

Safety-related displays identified in Table 2.2.1-1 can be retrieved in the MCR.

Controls in the MCR operate to cause remotely operated valves identified in Table 2.2.1-1 to perform active safety functions.

The remotely operated valves identified in Table 2.2.1-1 as having PMS control perform the active function identified in the table after receiving a signal from PMS.

ITAAC Completion Description

This ITAAC requires that inspection and testing be performed to confirm the valves listed in Combined License (COL) Appendix C Table 2.2.1-1 have safety related displays retrievable in the Main Control Room (MCR), controls in the MCR cause the valves to perform active safety functions, and the valves perform the active function identified in the table after receiving a signal from the Protection and Safety Monitoring System (PMS).

Safety-related displays identified in Table 2.2.1-1 can be retrieved in the MCR

Inspections performed in accordance with the Unit 3 and Unit 4 component test package work orders (References 1 and 2, respectively), visually confirm that when each of the displays of the plant parameter identified in Attachment A is summoned using the MCR PMS Visual Display Units (VDUs), the expected valve position appears on the PMS VDU.

Controls in the MCR operate to cause remotely operated valves identified in Table 2.2.1-1 to perform active safety functions

Using Plant Control System (PLS) controls in the MCR, stroke testing each valve in Attachment A is performed in accordance with component test package work orders for Unit 3 and Unit 4 (References 1 and 2, respectively). Each valve is stroked to its active function and proper valve position indication is verified locally and in the MCR. This testing demonstrates PLS controls in the MCR operate to cause the remotely operated valves identified in COL Appendix C Table 2.2.1-1 to perform their active safety functions.

The remotely operated valves identified in Table 2.2.1-1 as having PMS control perform the active function identified in the table after receiving a signal from PMS

Testing is performed on the valves identified in Attachment A in accordance with preoperational tests for Unit 3 and Unit 4 (References 3 and 4, respectively). The valves are placed into the required position, a containment high pressure signal is then simulated on the outlet of 2 of the 4 PMS containment pressure transmitters, and the valves are verified to perform their active function. Low containment pressure signals are generated to test the second active function of the containment vacuum relief motor operated isolation valves. This testing verifies the remotely operated valves identified in COL Appendix C Table 2.2.1-1 as having PMS control perform the active function identified in the table after receiving a signal from PMS.

Together, these test results (References 1 through 4) provide evidence that the ITAAC Acceptance Criteria requirements are met:

- Safety-related displays identified in Table 2.2.1-1 can be retrieved in the MCR.
- Controls in the MCR operate to cause remotely operated valves identified in Table 2.2.1-1 to perform active safety functions.
- The remotely operated valves identified in Table 2.2.1-1 as having PMS control perform the active function identified in the table after receiving a signal from PMS.

References 1 through 4 are available for NRC inspection as part of the Unit 3 and Unit 4 ITAAC 2.2.01.09 Completion Packages (Reference 5 and 6, respectively).

List of ITAAC Findings

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This finding review, which includes now-consolidated ITAAC Indexes 111 and 112, found there are no relevant ITAAC findings associated with this ITAAC.

References (available for NRC inspection)

1. SNC920991, "CNS Remotely Operated Valve Stroke Test – ITAAC:SV3- 2.2.01.09"
2. SNCXXXXXX, "CNS Remotely Operated Valve Stroke Test – ITAAC:SV4- 2.2.01.09"
3. 3-PMS-ITPP-523, "Containment Pressure High-2 Actuation Preoperational Test Procedure"
4. 4-PMS-ITPP-523, "Containment Pressure High-2 Actuation Preoperational Test Procedure"

5. 2.2.01.09-U3-CP-Rev0, ITAAC Completion Package
6. 2.2.01.09-U4-CP-Rev0, ITAAC Completion Package
7. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"

Attachment A

Containment System (CNS) Remotely Operated Valves Display and Active Function

Equipment Name*	Tag No.*	Remotely Operated Valve*	Safety-Related Display*	Active Function*
Instrument Air Supply Outside Containment Isolation Valve	CAS-PL-V014	YES	Yes (Valve Position)	Transfer Closed
Component Cooling Water System (CCS) Containment Isolation Motor-operated Valve (MOV) – Inlet Line Outside Reactor Containment (ORC)	CCS-PL-V200	YES	Yes (Valve Position)	Transfer Closed
CCS containment isolation MOV- outlet line IRC	CCS-PL-V207	YES	Yes (Valve Position)	Transfer Closed
CCS containment isolation MOV- outlet line ORC	CCS-PL-V208	YES	Yes (Valve Position)	Transfer Closed
SFS Discharge Line containment isolation MOV - ORC	SFS-PL-V038	YES	Yes (Valve Position)	Transfer Closed
SFS Suction Line containment isolation MOV - IRC	SFS-PL-V034	YES	Yes (Valve Position)	Transfer Closed
SFS Suction Line containment isolation MOV - ORC	SFS-PL-V035	YES	Yes (Valve Position)	Transfer Closed
Containment Purge Inlet containment isolation valve -ORC	VFS-PL-V003	YES	Yes (Valve Position)	Transfer Closed
Containment Purge Inlet containment isolation valve - IRC	VFS-PL-V004	YES	Yes (Valve Position)	Transfer Closed
Containment Purge Discharge containment isolation valve - IRC	VFS-PL-V009	YES	Yes (Valve Position)	Transfer Closed
Containment Purge Discharge containment isolation valve -ORC	VFS-PL-V010	YES	Yes (Valve Position)	Transfer Closed
Vacuum Relief containment isolation A MOV - ORC	VFS-PL-V800A	YES	Yes (Valve Position)	Transfer Closed/ Transfer Open
Vacuum Relief containment isolation B MOV - ORC	VFS-PL-V800B	YES	Yes (Valve Position)	Transfer Closed/ Transfer Open
Fan Cooler Return containment isolation valve - IRC	VWS-PL-V082	YES	Yes (Valve Position)	Transfer Closed
Fan Cooler Return containment isolation valve - ORC	VWS-PL-V086	YES	Yes (Valve Position)	Transfer Closed
Fan Cooler Supply containment isolation valve - ORC	VWS-PL-V058	YES	Yes (Valve Position)	Transfer Closed
Reactor Coolant Drain Tank (RCDT) Gas Outlet containment isolation valve - IRC	WLS-PL-V067	YES	Yes (Valve Position)	Transfer Closed
RCDT Gas Outlet containment isolation valve - ORC	WLS-PL-V068	YES	Yes (Valve Position)	Transfer Closed
Sump Discharge containment isolation valve - IRC	WLS-PL-V055	YES	Yes (Valve Position)	Transfer Closed
Sump Discharge containment isolation valve - ORC	WLS-PL-V057	YES	Yes (Valve Position)	Transfer Closed

*Excerpt from COL Appendix C Table 2.2.1-1