



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D.C. 20555-0001

September 13, 2018

Jill S. Monahan
Manager, Licensing Inspections
and Special Program
Westinghouse Electric Company
1000 Westinghouse Drive
Cranberry Township, PA 16066

SUBJECT: NUCLEAR REGULATORY COMMISSION INSPECTION OF WESTINGHOUSE
ELECTRIC COMPANY REPORT NO. 99900404/2018-202

Dear Ms. Monahan:

On July 23 – August 2, 2018, the U.S. Nuclear Regulatory Commission (NRC) staff conducted an inspection at the Westinghouse Electric Company (WEC) facility in Cranberry Township, PA. The purpose of the limited-scope inspection was to assess WEC's compliance with the provisions of selected portions of Appendix B, "Quality Assurance Criteria for Nuclear Power Plants and Fuel Reprocessing Plants," to Title 10 of the *Code of Federal Regulations* (10 CFR) Part 50, "Domestic Licensing of Production and Utilization Facilities," and 10 CFR Part 21, "Reporting of Defects and Noncompliance."

This inspection evaluated aspects of WEC's programs for the design, implementation, and testing of the Protection and Safety Monitoring System (PMS) systems for the Vogtle Units 3 and 4 currently under construction. The enclosed report presents the results of this inspection. This NRC inspection report does not constitute NRC endorsement of your overall quality assurance (QA) or 10 CFR Part 21 programs.

During this inspection, the NRC staff evaluated aspects of WEC's design and testing of the PMS. These activities were associated with inspections, tests, analyses, and acceptance criteria (ITAAC) from Appendix C from the Combined License for Vogtle Units 3 and 4. Specifically, these activities were associated with ITAAC 2.5.02.06a.ii (Index No. 530), 2.5.02.11 (Index No. 550), and 2.5.02.12 (Index No. 551).

In accordance with 10 CFR 2.390, "Public Inspections, Exemptions, Requests for Withholding," of the NRC's Rules of Practice, a copy of this letter, its enclosures, and your response (if applicable) will be made available electronically for public inspection in the NRC Public Document Room or from the NRC's document system, Agencywide Documents Access and Management System, which is accessible from the NRC Web site at <http://www.nrc.gov/readingrm/adams.html>. To the extent possible, your response should not include any personal privacy, proprietary, or safeguards information so that it can be made available to the public without redaction. If personal privacy or proprietary information is necessary to provide an acceptable response, then please provide a bracketed copy of your response that identifies the information that should be protected and a redacted copy of your response that deletes such information. If you request that such material is withheld from public disclosure, you must specifically identify the portions of your response that you seek to have

withheld and provide in detail the bases for your claim (e.g., explain why the disclosure of information will create an unwarranted invasion of personal privacy or provide the information required by 10 CFR 2.390(b) to support a request for withholding confidential commercial or financial information). If safeguards information is necessary to provide an acceptable response, please provide the level of protection described in 10 CFR 73.21, "Protection of Safeguards Information: Performance Requirements."

Sincerely,

/RA/

Terry W. Jackson, Chief
Quality Assurance Vendor Inspection Branch-1
Division of Construction Inspection
and Operational Programs
Office of New Reactors

Docket No.: 99900404

Enclosure:
Inspection Report No. 99900404/2018-202
and Attachment

SUBJECT: NUCLEAR REGULATORY COMMISSION INSPECTION OF WESTINGHOUSE
ELECTRIC COMPANY REPORT NO. 99900404/2018-202

Dated: September 13, 2018

DISTRIBUTION:

Public
ASakadales
KKavanagh
NRO_DCIP Distribution
ConE_Resource
monohajs@westinghouse.com
glenngt@westinghouse.com

ADAMS Accession No.: ML18253A137 *via email NRO-002

| | | | | |
|-------------|-------------|-----------------|---------------|------------|
| OFC | NRO/DCIP | NRO/DCIP | NRO/DEI | R-II/DCO |
| NAME | GGalletti | PNatividad* | WRoggenbrodt* | LCastelli* |
| DATE | 09/06/2018 | 09/07/2018 | 09/07/2018 | 09/12/2018 |
| OFC | R-II/DCO | NRO/DCIP | NRO/DCIP | |
| NAME | RMathisIII* | BGreen (Acting) | TJackson | |
| DATE | 09/07/2018 | 09/12/2018 | 09/13/2018 | |

OFFICIAL RECORD COPY

**U.S. NUCLEAR REGULATORY COMMISSION
OFFICE OF NEW REACTORS
DIVISION OF CONSTRUCTION INSPECTION AND OPERATIONAL PROGRAMS
VENDOR INSPECTION REPORT**

Docket No.: 99900404

Report No.: 99900404/2018-202

Vendor: Westinghouse Electric Company
1000 Westinghouse Drive
Cranberry Township, PA 16066

Vendor Contact: Jill S. Monahan
Manager, Licensing Inspections and Special Programs
Westinghouse Electric Company
1000 Westinghouse Drive
Cranberry Township, PA 16066

Email: monohajs@westinghouse.com

Nuclear Industry Activity: Westinghouse Electric Company, LLC, located at 1000 Westinghouse Drive Cranberry Township, PA 16066, whose scope of supply includes but not limited to safety-related design, fabrication, testing, and delivery of the Protection and Safety Monitoring System and the non-safety Diverse Actuation System instruments and controls products to the current U.S. AP1000 plants under construction.

Inspection Dates: July 23 – August 2, 2018

Inspection Team Leader Greg Galletti NRO/DCIP/QVIB-1

Inspection Team Philip Natividad NRO/DCIP/QVIB-1
Lisa Castelli R-II/DCO/ITOP
Robert Mathis III R-II/DCO/ITOP
William Roggenbrodt NRO/DEIA/ICE

Approved by: Terry W. Jackson, Chief
Quality Assurance Vendor Inspection Branch-1
Division of Construction Inspection
and Operational Programs
Office of New Reactors

Enclosure

EXECUTIVE SUMMARY

Westinghouse Electric Company
99900404/2018-202

The U.S. Nuclear Regulatory Commission (NRC) staff conducted this vendor inspection to verify that Westinghouse Electric Company, LLC (hereafter referred to as WEC), implemented an adequate quality assurance program that complies with the requirements of Appendix B, "Quality Assurance Criteria for Nuclear Power Plants and Fuel Reprocessing Plants," to Title 10 of the *Code of Federal Regulations* (10 CFR) Part 50, and "Domestic Licensing of Production and Utilization Facilities," and 10 CFR Part 21, "Reporting of Defects and Noncompliance." The inspectors conducted this inspection at the WEC facility in Cranberry Township, Pennsylvania, on July 23 – August 2, 2018.

This inspection evaluated aspects of WEC's programs for the design, implementation, and testing of the Protection and Safety Monitoring System (PMS) systems for the Vogtle Units 3 and 4 currently under construction. The enclosed report presents the results of this inspection. This NRC inspection report does not constitute NRC endorsement of your overall quality assurance (QA) or 10 CFR Part 21 programs.

During this inspection, the NRC staff evaluated aspects of WEC's design and testing of the PMS, reviewed the vendors testing activities associated with the Reactor Trip and Engineered Safety Features (ESF) functionality, test phase results report and independent verification and validation (IV&V) testing phase summary report. These activities were associated with inspections, tests, analyses, and acceptance criteria (ITAAC) from Appendix C from the Combined License for Vogtle Units 3 and 4. Specifically, these activities were associated with ITAAC 2.5.02.06a.ii (Index No. 530), 2.5.02.11 (Index No. 550), and 2.5.02.12 (Index No. 551).

The following regulations served as the bases for this NRC inspection:

- Appendix B to 10 CFR Part 50
- 10 CFR Part 21
- 10 CFR 50.55a

The inspectors used Inspection Procedure (IP) 43002, "Routine Inspections of Nuclear Vendors," dated July 15, 2013, and IP 65001.22, "Inspection of Digital Instrumentation and Control (DI&C) System/Software Design Acceptance Criteria (DAC)-Related ITAAC," dated December 19, 2011.

The information below summarizes the results of this inspection.

Protection and Safety Monitoring System Actuation of Reactor Trip and ESF (ITAAC 2.5.02.6a.ii (Parts 6.a and 6.b))

The inspectors concluded that WEC's implementation of their policy and procedures for control of testing of the Reactor Trip and ESF functionality within the PMS system satisfy the regulatory requirements of Criterion XI, "Test Control," of Appendix B to 10 CFR Part 50. No findings of significance were identified.

PMS Test Phase Results Review and PMS IV&V Test Phase Summary Results Report Review
(ITAAC 2.5.02.11d)

The inspectors concluded that WEC's implementation of their policy and procedures for control of testing of the PMS system, throughout the different test phases, including Subassembly Hardware Tests (SHT), Cabinet Hardware Tests (CHT), Software Tests (EST), Channel Integration Tests (CIT), and System Integration Tests (SIT) demonstrates that control of testing and design change activities associated with the PMS system satisfy the regulatory requirements of Criterion III, "Design Control," and Criterion XI, "Test Control," of Appendix B to 10 CFR Part 50. No findings of significance were identified.

PMS Test Phase Configuration Management and Verification & Validation Processes
(ITAAC 2.5.02.12)

The inspectors determined that WEC's implementation of its policies and procedures that govern the PMS test phase lifecycle activities and verification and validation activities were consistent with the requirements of Criterion III, "Design Control," and Criterion XI, "Test Control," of Appendix B to 10 CFR Part 50. PMS testing was adequately controlled through processes for test configuration management and verification and validation activities. No findings of significance were identified.

REPORT DETAILS

1. Protection and Safety Monitoring System Actuation of Reactor Trip and Emergency Safety Features (ITAAC 2.5.02.6a.ii (Parts 6.a and 6.b))

Background

The inspectors reviewed the completed channel integration tests (CIT) for the reactor trip and Engineered Safety Features (ESF). CIT is used to isolate the testing of the Protection and Safety Monitoring System (PMS) to a single division in order to facilitate performance of reactor trip and ESF features, integrated logic processor component logic, qualified data display and nuclear instrumentation operation, channel accuracy, cabinet indications and status, and plant control system hardware interface functionality testing. The functionality of all intra-cabinet and inter-divisional cabling and communications is also verified. In addition, the inspectors reviewed subassembly hardware tests and hardware and software regression tests performed to verify functionality of the reactor trip channel.

a. Inspection Scope

ITAAC 2.5.02.6a.ii (Part 6.a)

The inspectors reviewed APP-PMS-T1P-007, "AP1000 Protection and Safety Monitoring System Reactor Trip Channel Integration Test Procedure," Revision 4, dated November 2017 to verify whether the prescribed testing would demonstrate that the PMS output signals to the reactor trip switchgear would be generated when the test signal reaches the trip setpoint. The inspectors reviewed test cases for High -3 Pressurizer Water Level Reactor Trip and Steam Generator 1 Water Level Low Reactor Trip to verify the trip outputs identified in APP-PMS-T5-001, "AP1000 Protection and Safety Monitoring System Test Plan," Revision 5, dated July 2015 were validated. These outputs included, first out annunciators, sequence of event points, maintenance and test panel indications, and safety displays indication for the function tested.

The inspectors held discussions with the vendor's staff and reviewed the applicable reactor trip logic diagrams, PMS architecture drawings, test setup connections between the standard input output simulator (SIOS) and the PMS to confirm the test cases adequately executed the reactor trip logic and validated the functions and outputs identified in Test Plan T5-001.

The inspectors reviewed a sample of test data from APP-PMS-T1D-007, "AP1000 PMS System System-Level Reactor Trip Channel Integration Test Data Sheets," Revision 8, to confirm that the recorded test data was within the expected response range, and where anomalies were documented, appropriate corrective actions were developed to identify and correct the causes, and appropriate evaluation, including retesting, if needed, was performed.

The inspectors reviewed SV3-PMS-T2R-007, "Vogtle Unit 3 AP1000 Protection and Safety Monitoring System System-Level Reactor Trip Channel Integration Test Report," Revision 0, dated June 2017, which documents the results of the CIT performed on the Vogtle Unit 3 AP1000 PMS System-Level Reactor Trip function with the fuel load baseline software installed to verify the anomaly record issues resolutions were confirmed.

Additionally, the inspection team reviewed testing activities related to the reactor trip matrix terminal unit to verify that subassembly hardware tests were performed in accordance with Test Plan T5-001. The inspectors reviewed WNA-TP-00427-GEN, "Standard Safety System Reactor Trip Matrix Termination Unit Test Procedure," Revision 10, dated March 2016, to verify that performance requirements and specifications contained in WNA-DS-01735-GEN, "Standard Safety System Class 1E Reactor Trip Matrix Termination Unit Assembly Hardware Requirements Specification," Revision 4, dated April 2011, were appropriately translated into the test procedure. The inspectors reviewed Inspection Lot # (IL)-410495 for the reactor trip matrix termination unit. IL-410495 includes the inspection report, quality notifications, quality releases, certificate of conformance, and test records. IL-410495 was reviewed to verify that testing was conducted in accordance with the test procedure and that test results adequately validated performance attributes. Performance attributes included digital output trip configuration and operation, watchdog timer relay operation, voltage levels and resistor value verification, and manual switch operation. The inspectors also reviewed the test results to verify that the reactor trip matrix terminal unit was tested in both the under-voltage trip and shunt-trip configurations.

The inspectors reviewed Engineering and Design Change Coordination Report (E&DCR) APP-GW-GEF-197 to assess the hardware change which added interposing relays to PMS to provide a path from reactor trip matrix termination unit through relay contacts to reactor trip switchgear under-voltage relays. The inspectors reviewed APP-PMS-T1P-051, "AP1000 Protection and Safety Monitoring System Hardware Regression Test Procedure," Revision 4, dated January 2018, and SV4-PMS-T2R051, "Vogtle Unit 4 AP1000 Protection and Safety Monitoring System Hardware Regression Test Report," Revision 4, dated January 2018, to verify the hardware change was analyzed and performance attributes were tested in accordance with Test Plan T5-001, Section 9.7, "Regression Testing." Performance attributes included increased cabinet power supply output voltage, relay functionality, and relay time response.

The inspectors reviewed a sample of the APP-PMS-TIP-007, Appendix B, "Requirements," identified as partially completed by the procedure test cases. The inspectors traced these requirements in the Dynamic Object Oriented Requirements System (DOORS) database to verify they were correctly identified in the requirements traceability matrix tool. The inspectors reviewed APP-PMS-T2R-100, "PMS Fuel Load Baseline Summary Test Report," Revision 1, dated February 2018, to assess whether there were any outstanding open items for the reactor trip test cases.

ITAAC 2.5.02.6a.ii (Part 6.b)

The inspectors reviewed APP-PMS-T1P-008, "AP1000 Protection and Safety Monitoring System System-Level Engineered Safety Features (ESF) Channel Integration Test Procedure," Revision 3, dated December 2017, and APP-PMS-TIP-009, "AP1000 Protection and Safety Monitoring System Integrated Logic Processor Component Logic Channel Integration Test Procedure," Revision 7, to verify whether the prescribed testing would demonstrate that the PMS initiates ESF when the test signal reaches the trip setpoint and the output signals remain after the test signal is removed.

The inspectors reviewed the test cases for the In-Containment Refueling Water Storage Tank (IRWST) injection and Automatic Depressurization System (ADS) Fourth Stage Depressurization to verify the ESF outputs identified in APP-PMS-T5-001, "AP1000

Protection and Safety Monitoring System Test Plan,” Revision 5, dated July 2015, were validated. These functions and outputs included, main control room/remote shutdown room transfer switch function, sequence of event points, maintenance and test panel indications, and safety display indication.

The inspectors reviewed a sample of test data from APP-PMS-T1D-008, “AP1000 PMS System System-Level ESF Channel Integration Test Data Sheets,” Revision 8, and APP-PMS-T1D-009, “AP1000 PMS Integrated Logic Processor Component Logic Integration Test Data Sheets,” Revision 9, to confirm that the recorded test data was within the expected response range, and where anomalies were documented, appropriate corrective actions were developed to identify and correct the causes, and appropriate evaluation, including retesting, if needed, was performed.

Finally, the inspectors reviewed APP-PMS-T2R-100, “PMS Fuel Load Baseline Summary Test Report,” Revision 1, dated February 2018, to assess whether there were any outstanding open items for the ESF test cases.

b. Observations and Findings

No findings of significance were identified.

c. Conclusions

The inspectors concluded that WEC’s implementation of their policy and procedures for control of testing of the Reactor Trip and ESF functionality within the PMS system satisfy the regulatory requirements of Criterion XI, “Test Control,” of Appendix B to 10 CFR Part 50. No findings of significance were identified.

2. PMS Test Phase Results Review (ITAAC 2.5.02.11d)

a. Inspection Scope

The inspection team interviewed WEC personnel and reviewed supporting documentation to verify that activities associated with the testing phase supported the AP1000 PMS life cycle development process in accordance with ITAAC 2.5.2.11d, regulatory requirements and the licensing basis. The inspectors reviewed APP-PMS-T2R-100, “AP1000 Protection and Safety Monitoring System Fuel Load Baseline Summary Test Report” to verify that PMS tests were performed and test results were documented in accordance with APP-PMS-T5-001, “AP1000 Protection and Safety Monitoring System Test Plan.” The inspectors sampled testing associated with the different test phases, including Subassembly Hardware Tests (SHT), Cabinet Hardware Tests (CHT), Software Tests (EST), CIT, and System Integration Tests (SIT) to verify testing demonstrates that systems have been designed and implemented correctly in accordance with performance requirements. The inspectors reviewed test cases associated with Reactor Trip functions, Engineered Safety Feature Actuation System, Hardware Configuration, and Software Tests, including Steam Generator Low Level Reactor Trip, In-Containment Refueling Water Storage Tank (IRWST) Injection, Automatic Depressurization System Stage 4 Actuation, and Pressurizer High Level.

The inspection team reviewed testing activities associated with the steam generator low-low level reactor trip to verify that software tests were performed in accordance with APP-PMS-T2R-100. Specifically, the inspectors reviewed testing related to the reusable software element (RSE) for the steam generator water level compensation (SGWLCOMP) to verify that element software tests were performed as required. The inspectors reviewed WNA-TP-02289-GEN, "Element Software Test Procedure for SGWLCOMP Custom PC Element," and WNA-TR-01439-GEN, "Element Software Test Report for SGWLCOMP Custom PC Element," to verify that performance requirements contained in WNA-DS-01492-GEN, "Standard Reusable Software Element Document for Steam Generator Water Level Compensation Custom PC Element," were appropriately captured in the test procedure and validated in the test results. The inspectors verified that the SGWLCOMP reusable software element provided appropriate steam generator water levels taking into account the corresponding steam line pressure.

In addition, the NRC team's inspection sampling of these testing examples also served as inspection sampling of Appendix D of the IV&V Phase Summary Report. For example, it was noted that the RSE for Steam Generator Level Compensation was not exercised at multiple different values during SIT due to being more fully tested at multiple values during EST. Therefore, inspectors reviewed IV&V Requirements Traceability Analyses (RTAs) for that RSED and also a sampling of additional EST test procedures and test reports to verify complete testing coverage.

The inspectors reviewed testing documentation of the integrated logic cabinet (ILC) to ensure CHT were performed in accordance with the APP-PMS-T5-001, "AP1000 PMS Test Plan." The CHT verifies the cabinet as-built hardware configuration against approved design drawings including the verification of electrical continuity. The inspectors reviewed VS3-PMS-T2R-002, "V. C. Summer Unit 3 AP1000 Protection and Safety Monitoring System Integrated Logic Cabinet Hardware Test Report," to verify that testing was performed in accordance with the test procedure and test data sheets as documented in VS3-PMS-T1P-002, "V. C. Summer Unit 3 AP1000 Protection and Safety Monitoring System Integrated Logic Cabinet Hardware Test Procedure," and VS3-PMS-T1D-002, "V.C. Summer Unit 3 AP1000 Protection and Safety Monitoring System Integrated Logic Cabinet Hardware Test Data Sheets." VS3-PMS-T1P-002 serves as the test specification and test procedure for this ILC CHT as allowed by the APP-PMS-T5-001, "AP1000 PMS Test Plan." The test results were reviewed to ensure that the following attributes were verified for the ILC:

- Correct Alternating Current (AC) and Direct Current (DC) power distribution wiring was installed in the cabinet.
- AC input voltages were within specifications with/without cabinet loads.
- AC power distribution to the DC power supplies and components were correct.
- DC power distribution to cabinet components was correct.
- Cabinet cooling fans were correctly wired and functioned correctly.
- DC voltages for the DC power distribution were within specifications.

The inspection team reviewed testing activities associated with the ESF to verify that channel integration tests were performed in accordance with APP-PMS-T5-001, "AP1000 PMS Test Plan." The CIT is a functional test that verifies integration of the released software with the deliverable hardware. Specifically, the inspectors reviewed testing related to IRWST injection and recirculation. The inspectors reviewed test

reports APP-PMS-T2R-008, "AP1000 Protection and Safety Monitoring System System-Level Engineered Safety Features Channel Integration Test Report," and APP-PMS-T2R-009, "AP1000 Protection and Safety Monitoring System Integrated Logic Processor Component Logic Channel Integration Test Report" to verify that testing was conducted in accordance with the test specifications, procedure, and data sheets. The inspectors reviewed the test results to verify that the following test cases were validated in the CIT configuration:

- Squib Valve Controller Terminal Unit Operation
- Main Control Room/Remote Shutdown Room Transfer Switch Operation
- Component Interface Module (CIM) Operation

The inspectors reviewed testing documentation for PMS in the SIT configuration to ensure that testing was adequately performed in accordance with APP-PMS-T5-001, "AP1000 PMS Test Plan." The SIT provides the cross-channel integrated systems testing for the PMS cabinets and addresses the PMS requirements. The inspectors reviewed APP-PMS-T2R-014, "AP1000 Protection and Safety Monitoring System – System Integration Test Abnormal Conditions Test Report," to verify that abnormal conditions testing was conducted in accordance with APP-PMS-T1P-014, "AP1000 Protection and Safety Monitoring System - System Integration Test Abnormal Conditions Test Procedure." Specifically, the inspectors reviewed test results of the integrated logic cabinet during a power cycle of one PMS channel to verify that no adverse interactions occurred between independent functions and no spurious actuations of the component interface modules were observed. The inspectors reviewed documented test anomalies to verify that test deficiencies/failures were properly identified and corrective actions were appropriately implemented.

The inspectors reviewed the functional diagrams and test cases for Steam Generator Narrow Range Water Level Low-2 Reactor Trip Time Response, Pressurizer Water Level High-3 Reactor Trip Time Response, and ADS Stage 4 Actuation Time Response testing. The inspectors reviewed a sample of the data sheets from APP-PMS-TID-012, "Protection and Safety Monitoring System Interfaces and Response Time System Integration Test Data Sheets," Revision 7, and test data from VS3-PMS-T2R-012, "PMS System Interfaces and Response Time – System Integration Test Report," Revision 0, dated March 2016. The inspectors reviewed the test quiescent state and trip state data for the test cases. In addition, the inspectors reviewed the test results to confirm that the recorded test data met the pass criteria.

b. Observations and Findings

No findings of significance were identified.

c. Conclusions

The inspectors concluded that WEC's implementation of their policy and procedures for control of testing of the PMS system, throughout the different test phases, including SHT, CHT, EST, CIT, and SIT demonstrates that testing of the PMS system satisfy the regulatory requirements of Criterion XI, "Test Control," of Appendix B to 10 CFR Part 50. No findings of significance were identified.

3. PMS IV&V Test Phase Summary Results Report Review

a. Inspection Scope

The inspectors reviewed SV0-IVV-JQR-021, "Protection and Safety Monitoring System Independent V&V Summary Report," Revision 4, dated April 2018. Section 1.4, "Evaluation of Open Issues," stated, in part, that, a final design review (FDR) covering Baseline 5 of the Protection and Safety Monitoring System (PMS) was conducted in 2011, and subsequent changes made to the PMS design were evaluated using the design change proposal (DCP) and E&DCR processes to determine what impact any changes to the software (and hardware) might have on the system.

The inspectors sampled several DCPs and E&DCRs to verify that these design modification processes provided an adequate and effective method to evaluate design changes that impacted the PMS baseline. The inspectors also reviewed various test procedures/test data sheets as well as WNA-AR-00363-WAPP, "AP1000 PMS Regression Analysis Change Report or (RACR)," Revision 5, to confirm that testing and regression activities adequately addressed design changes.

The inspectors reviewed SV0-IVV-JQR-021, Appendix C, "Open Issues," of the IV&V Phase Summary Report, as well as, WEC's process for identifying and evaluating remaining open issues after completion of the testing phase. The inspectors verified that the remaining open items were related to process efficiencies and did not affect any of the PMS system safety functions.

The inspectors reviewed a sample of IV&V task reports to verify adequate completion of tasks associated with the PMS software design evaluation, software requirements traceability analysis, functional analysis, and software testing tools evaluations. In addition, the inspectors reviewed IV&V's work instructions and processes for creating requirements traceability matrices using proven commercial software-industry tools.

The inspectors reviewed SV0-IVV-JQR-021, Appendix A.5, "Integration Phase Checklist," and noted that the functional design review had not been completed. The inspectors confirmed that the input documents to the functional design review had been reviewed by the IV&V team, however the final assembly of the design review had not been conducted as changes to the software were anticipated during the initial test program at the site. The inspectors also reviewed Appendices A and C of SV0-IVV-H5R-001, "IV&V Software Requirements Fulfillment Assessment," Revision 1, and confirmed that all remaining items identified during the initial system testing (IST) that needed further steps to be fulfilled were accounted for. The inspectors also noted that the vendor had implemented SharePoint modules to aid in tracking these issues.

b. Observations and Findings

No findings of significance were identified.

c. Conclusions

The inspectors determined that WEC's IV&V organization is adequately implementing IV&V Plan requirements associated with testing of the PMS system, regression activities associated with design changes, and monitoring of software fulfillment requirements that will be continued through on-site IST program implementation.

The inspectors concluded that WEC's implementation of their policy and procedures for control of testing and design change activities associated with the PMS system satisfy the regulatory requirements set forth in Criterion III, "Design Control," and Criterion XI, "Test Control," of Appendix B to 10 CFR Part 50. No findings of significance were identified.

4. PMS Test Phase Configuration Management and Verification & Validation Processes (ITAAC 2.5.02.12)

a. Scope

The NRC inspectors assessed WEC's testing configuration management, and verification and validation (V&V) management process implementation throughout the PMS testing life cycle phase. The inspectors selected and verified a representative sample of lifecycle phase-specific activities to determine the effectiveness of the processes in complying with commitments outlined in ITAAC 2.5.02.12 and the AP1000 licensing basis.

Test Phase Configuration Management

The inspectors evaluated various WEC documents related to testing configuration management to verify compliance with the PMS Software Configuration Management Plan and the AP1000 Protection and Safety Monitoring System Test Plan. The inspectors performed interviews, a review of configuration management documents, and a walk-through of processes, to verify that WEC's process controlling the configuration of testing conducted throughout the PMS lifecycle were adequate.

Verification & Validation

The inspectors evaluated various WEC verification and validation documents to verify compliance with the Software Program Manual and the PMS Software Verification and Validation Plan. Various V&V output documents and task reports developed throughout the PMS life-cycle testing phase were sampled to verify alignment with the higher level process requirements. The inspectors selected a sample of attributes from the required IV&V phase activities and interviewed IV&V personnel to assess whether the IV&V effort adequately performed the required tasks. Specifically, the inspectors reviewed WEC's IV&V documentation to verify completion of the application code review, IV&V configuration management release records, requirements traceability, and the IV&V baseline configuration management assessment.

The inspectors verified that the process developed and actions taken by WEC IV&V to review open items for the test phase was adequate and in accordance with documented plans and procedures.

b. Observation and Findings

No findings of significance were identified.

c. Conclusion

The inspectors determined that WEC's implementation of its policies and procedures that govern the PMS test phase lifecycle activities were consistent with the requirements of Criterion XI, "Test Control," of Appendix B to 10 CFR Part 50. PMS testing was adequately controlled through processes for test configuration management and verification and validation activities. No findings of significance were identified.

4. Entrance and Exit Meetings

On July 23, 2018, the inspectors presented the inspection scope during an entrance meeting with Mr. Chris Crefeld, Director, Global Instrumentation and Controls, and other WEC personnel. On August 2, 2018, the inspectors presented the inspection results during an exit meeting with Mr. Chris Crefeld, Director, Global Instrumentation and Controls, and other WEC personnel.

ATTACHMENT

1. PERSONS CONTACTED AND NRC STAFF INVOLVED:

| Name | Affiliation | Entrance | Exit | Interviewed |
|-------------------|--------------------|-----------------|-------------|--------------------|
| Chris Crefeld | WEC | X | X | X |
| Jill Monahan | WEC | X | X | X |
| Greg Glenn | WEC | X | X | X |
| Steven Packard | WEC | X | X | |
| Roger Constantino | WEC | | X | |
| Lisa Manning | WEC | X | | |
| Pavel Tyrpak | WEC | X | X | |
| Chris Srock | WEC | X | | |
| John Jurczak | WEC | | | X |
| Brian Domitrovich | WEC | X | X | X |
| John Wiesemann | WEC | X | X | X |
| Darin Orendi | WEC | X | | X |
| Blaise Macione | WEC | X | | X |
| Greg Turk | WEC | X | X | X |
| Amanda Miller | WEC | | | X |
| Hasan Serdar Uyar | WEC | X | X | X |
| Dino Copetas | WEC | X | X | X |
| Murat Uzman | WEC | | X | |
| Brian Schleger | WEC | X | X | X |
| Maryna Tyrpak | WEC | X | X | X |
| Kevin Lunz | WEC | | X | X |
| David Malarik | WEC | X | X | X |
| Steve Merkiel | WEC | X | | X |
| Rose Wang | WEC | | | X |
| Bob Phillips | WEC | | | X |
| Matt Thompson | WEC | | | X |
| Kasey Corbin | WEC | X | | X |
| Mike Vallarta | WEC | | X | X |
| Darryl Muetzel | WEC | X | | |
| Dave Lisenby | SNC | X | X | |
| Pat Combes | WEC | | | X |
| Remington Iddings | WEC | | | X |
| Harry Putnam | WEC | | | X |
| Mark Mamo | WEC | | | X |
| Matt Shakun | WEC | | | X |
| Robert Hirmanpour | SNC | X | X | X |
| Mark Malmo | SNC | X | X | |
| Tom Petrik | SNC | X | | |
| Mike Yox | SNC | X | | |

| Name | Affiliation | Entrance | Exit | Interviewed |
|---------------------|--------------------|-----------------|-------------|--------------------|
| Jim Hughes | SNC | X | X | |
| Bret Banks | SNC | X | | |
| Kara Stacy | SNC | X | | |
| Amanda Pugh | SNC | X | X | |
| Greg Galletti | NRC | X | X | |
| Lisa Castelli | NRC | X | X | |
| William Roggenbrodt | NRC | X | X | |
| Robert Mathis III | NRC | X | X | |
| Philip Natividad | NRC | | X | |

2. INSPECTION PROCEDURES USED:

IP 43002, "Routine Inspections of Nuclear Vendors," dated July 15, 2013

IP 60001.22, "Inspection of Digital Instrumentation and Control (DI&C) System/Software Design Acceptance Criteria (DAC)-Related ITAAC," dated December 19, 2011

3. LIST OF ITEMS OPENED, CLOSED, AND DISCUSSED:

| Item Number | Status | Type | Description | Applicable ITAAC |
|--------------------|---------------|-------------|--------------------|-------------------------|
| none | | | | |

4. INSPECTIONS, TESTS, ANALYSES, AND ACCEPTANCE CRITERIA (ITAAC):

The U.S. NRC inspectors identified the following ITAAC related to components being designed, manufactured, and tested at WEC. For the ITAAC listed below, the inspectors reviewed WEC's QA controls in the areas of design control, test control, inspection, nonconforming materials parts and components, and corrective actions. The listing of these ITAAC does not constitute that they have been completed.

This section of the inspection report focuses on the vendor's implementation of aspects of their QA program for the activities affecting quality associated with the design and testing of the aspects of the AP1000 PMS. This included a review of completed Generic AP1000 Baseline (BL) 8.4 PMS software and hardware design and testing documentation and review of Reactor Trip and ESFAS functionality. These activities are associated with ITAAC 2.5.02.11 (Index No. 550), 2.5.02.12 (Index No. 551), and 2.5.02.06a.ii Parts 6.a and 6.b (Index No. 530), respectively. The goal of these inspection activities is to examine the governing documents and samples of engineering activities that demonstrate the implementation of the design commitments and design attributes as stated in the ITAAC design commitments.

| ITAAC Index No. | ITAAC Section No. | Design Commitment | Inspections, Tests, Analyses | Acceptance Criteria |
|------------------------|--------------------------|---|---|---|
| 530 | 2.5.02.06a.ii | <p>6.a) The PMS initiates an automatic reactor trip, as identified in Table 2.5.2-2, when plant process signals reach specified limits.</p> <p>6.b) The PMS initiates automatic actuation of engineered safety features, as identified in Table 2.5.2-3, when plant process signals reach specified limits.</p> | <p>An operational test of the as-built PMS will be performed using real or simulated test signals.</p> <p>An operational test of the as-built PMS will be performed using real or simulated test signals.</p> | <p>ii) PMS output signals to the reactor trip switchgear after the test signal reaches the specified limit. This needs to be verified for each automatic reactor trip function.</p> <p>Appropriate PMS output signals are generated after the test signal reaches the specified limit. These output signals remain following removal of the test signal. Tests from the actuation signal to the actuated device(s) are performed as part of the system-related inspection, test, analysis, and acceptance criteria.</p> |

| ITAAC Index No. | ITAAC Section No. | Design Commitment | Inspections, Tests, Analyses | Acceptance Criteria |
|------------------------|--------------------------|---|--|---|
| 550 | 2.5.02.11 | <p>11. The PMS hardware and software is developed using a planned design process which provides for specific design documentation and reviews during the following life cycle stages:</p> <ul style="list-style-type: none"> a. Not used b. System definition phase c. Hardware and software development phase, consisting of hardware and software design and implementation d. System integration and test phase e. Installation phase | <p>Inspection will be performed of the process used to design the hardware and software.</p> | <p>A report exists and concludes that the process defines the organizational responsibilities, activities, and configuration management controls for the following:</p> <ul style="list-style-type: none"> a. Not used. b. Specification of functional requirements. c. Documentation and review of hardware and software. d. Performance of system tests and the documentation of system test results, including a response time test performed under maximum CPU loading to demonstrate that the PMS can fulfill its response time criteria. e. Performance of installation tests and inspections. |
| 551 | 2.5.02.12 | <p>12. The PMS software is designed, tested, installed, and maintained using a process which incorporates a graded approach according to the relative importance of the software to safety and specifies requirements for:</p> <ul style="list-style-type: none"> a. Software management including documentation requirements, standards, review requirements, and procedures for problem reporting and corrective action. | <p>Inspection will be performed of the process used to design, test, install, and maintain the PMS software.</p> | <p>A report exists and concludes that the process establishes a method for classifying the PMS software elements according to their relative importance to safety and specifies requirements for software assigned to each safety classification. The report also concludes that requirements are provided for the following software development functions:</p> <ul style="list-style-type: none"> a. Software management including documentation requirements, standards, review requirements, and procedures for problem reporting and corrective action. Software management requirements may be documented in the |

| ITAAC Index No. | ITAAC Section No. | Design Commitment | Inspections, Tests, Analyses | Acceptance Criteria |
|------------------------|--------------------------|---|-------------------------------------|---|
| | | <p>b. Software configuration management including historical records of software and control of software changes.</p> <p>c. Verification and validation including requirements for reviewer independence.</p> | | <p>software quality assurance plan, software management plan, software development plan, software safety plan, and software operation and maintenance plan; or these requirements may be combined into a single software management plan.</p> <p>b. Software configuration management including historical records of software and control of software changes. Software configuration management requirements are provided in the software configuration management plan.</p> <p>c. Verification and validation including requirements for reviewer independence. Verification and validation requirements are provided in the verification and validation plan.</p> |

5. DOCUMENTS REVIEWED:

APP-IVV-JQR-014, "Protection and Safety Monitoring System Safety Display Code Review Report", Revision 0, dated January 2018

APP-PMS-GEF-134, "PMS Software Update to resolve Site and Factory Testing Issues."

APP-PMS-J3-320, "AP1000 Detailed Functional Diagram Pressurizer Level Reactor Trip," Revision 8, dated February 2017

APP-PMS-J3-321, "AP1000 Detailed Functional Diagram Steam Generator 1 Narrow Range Water Level Reactor Trips," Revision 8, dated March 2017

APP-PMS-J3-369, "AP1000 Detailed Functional Diagram ADS Stage 4 Actuation and Reset Control Divisions A and B," Revision 6, dated May 2014

APP-PMS-T1D-007, "AP1000 PMS System System-Level Reactor Trip Channel Integration Test Data Sheets," Revision 8

APP-PMS-T1D-008, "AP1000 PMS System System-Level ESF Channel Integration Test Data Sheets," Revision 8

APP-PMS-T1D-009, "AP1000 PMS Integrated Logic Processor Component Logic Integration Test Data Sheets," Revision 9

APP-PMS-T1P-007, "AP1000 Protection and Safety Monitoring System Reactor Trip Channel Integration Test Procedure," Revision 4, dated November 2017

APP-PMS-T1P-008, "AP1000 Protection and Safety Monitoring System System-Level Engineered Safety Features Channel Integration Test Procedure," Revision 3, dated December 2017

APP-PMS-T1P-009, "AP1000 Protection and Safety Monitoring System Integrated Logic Processor Component Logic Channel Integration Test Procedure," Revision 7, dated December 2017

APP-PMS-T1P-014, "AP1000 Protection and Safety Monitoring System - System Integration Test Abnormal Conditions Test Procedure," Revision 8, dated December 2017

APP-PMS-T1P-051, "AP1000 Protection and Safety Monitoring System Hardware Regression Test Procedure," Revision 4, dated January 2018

APP-PMS-T2R-009, "Protection and Safety Monitoring System Integrated Logic Processor Component Logic Channel Integration Test Report," Revision 0, dated August 2017

VS3-PMS-T2R-012, "PMS System Interfaces and Response Time – System Integration Test Report," Revision 0

APP-PMS-T2R-014, "AP1000 Protection and Safety Monitoring System – System Integration Test Abnormal Conditions Test Report," Revision 0, dated November 2017

APP-PMS-T2R-100, "AP1000 Protection and Safety Monitoring System Fuel Load Baseline Summary Test Report," Revision 1, dated February 2018

APP-PMS-T5-001, "AP1000 Protection and Safety Monitoring System Test Plan," Revision 5, dated July 2015

IL-410495, "Inspection Lot for Reactor Trip Matrix Termination Unit," dated August 2012

IVV_Task_RSED_RTA_WNA-DS-01519-GEN, "IV&V Task Report for Requirements Traceability Analysis of WNA-DS-01519-GEN," Revision 0, dated December 14, 2012

IVV-H5R-001, "PMS IV&V Software Requirements Fulfillment Assessment," Revision 0, dated March 2018

SV0-IVV-JQR-014, "Vogtle AP1000 Protection and Safety Monitoring System Safety Display Code Review Report," Revision 2, dated June 2014

SV0-IVV-JQR-021, "Vogtle AP1000 Protection and Safety Monitoring System Independent Verification and Validation Summary Report," Revision 4, dated April 2018

SV3-PMS-T2R-007, "Vogtle Unit 3 AP1000 Protection and Safety Monitoring System System-Level Reactor Trip Channel Integration Test Report," Revision 0, dated March 2016

SV4-PMS-T2R051, "Vogtle Unit 4 AP1000 Protection and Safety Monitoring System Hardware Regression Test Report," Revision 4, dated January 2018

VS3-PMS-T2R-008, "V.C. Summer Unit 3 AP1000 Protection and Safety Monitoring System System-Level Engineered Safety Features Channel Integration Test Report," Revision 0, dated July 2017

VS3-PMS-T1P-002, "V. C. Summer Unit 3 AP1000 Protection and Safety Monitoring System Integrated Logic Cabinet Hardware Test Procedure," Revision 0, dated October 2013

VS3-PMS-T1D-002, "V.C. Summer Unit 3 AP1000 Protection and Safety Monitoring System Integrated Logic Cabinet Hardware Test Data Sheets," Revision 2, dated August 2015

VS3-PMS-T2R-002, "V. C. Summer Unit 3 AP1000 Protection and Safety Monitoring System Integrated Logic Cabinet Hardware Test Report," Revision 0, dated March 2017

WNA-DS-01491-GEN, "Standard Reusable Software Element Document for Pressurizer Water Level Compensation Custom PC Element," Revision 14, dated November 2016

WNA-DS-01492-GEN, "Standard Reusable Software Element Document for Steam Generator Water Level Compensation Custom PC Element," Revision 10, dated November 2016

WNA-DS-01735-GEN, "Standard Safety System Class 1E Reactor Trip Matrix Termination Unit Assembly Hardware Requirements Specification," Revision 4, dated April 2011

WNA-IG-300320-GEN, "Execution of Inspection Lots," Revision 3, dated October 2013

WNA-TP-02288-GEN, "Element Software Test Procedure for PZWLCOMP Custom PC Element," Revision 1, dated November 2016

WNA-TP-02289-GEN, "Element Software Test Procedure for SGWLCOMP Custom PC Element," Revision 1, dated November 2016

WNA-TR-01438-GEN, "Element Software Test Report for PZWLCOMP Custom PC Element," Revision 3, dated November 2016

WNA-TR-01439-GEN, "Element Software Test Report for SGWLCOMP Custom PC Element," Revision 3, dated November 2016

WNA-TP-00427-GEN, "Standard Safety System Reactor Trip Matrix Termination Unit Test Procedure," Revision 10, dated June 2017

WNA-VT-00048-WAPP, "IV&V Task Report for RSED RTA for WNA-DS-01492-GEN," Revision 2, dated December 2016

WNA-VT-00259-WAPP, "IV&V Task Report for Tools Evaluation," Revision 2, dated December 2016

WNA-VT-00302-WAPP, "IV&V Task Report for RSED RTA for WNA-DS-01653-GEN," Revision 0, dated September 2015

WNA-VT-00618-SV0, "IV&V Task Report for Vogtle AP1000 PMS Open Issues Assessment," Revision 0, dated March 2018

WNA-VT-00700-WAPP, "IV&V Task Report for the QDPS Software Design Description RTA and Software Design Evaluation," Revision 0, dated November 2017

WNA-VT-00703-WAPP, "IV&V Task Report for the SD Software Design Description RTA and Software Design Evaluation," Revision 1, dated November 2017

WNA-WI-00362-GEN, "Instructions for Updating IV&V RTA Modules," Revision 6, dated March 2015

WNA-WI-00433-GEN, "Instructions for Performing IV&V Fulfillment Assessment," Revision 2, dated June 2017

DCP/E&DCR

APP-GW-GEE-4623, "PMS ESF Actuation Latching Changes"

APP-GW-GEE-5493, "Addition of Interposing Relays to the PMS BCCs in the RTS UVR Trip Path"

APP-GW-GEE-4823, "Automation and Field Services/ AP1000 Safety System Functional/System Engineering"

APP-GW-GEF-1917, Engineering and Design Change Coordination Report, "Addition of Interposing Relays to the PMS Bistable/Coincidence Logic Cabinet (BCC)s in the Reactor Trip Switchgear (RTS) Under-voltage Release (UVR) Trip Path," Revision 0, dated February 2017

Quality program/corrective actions

RITS 55785, 47887, 55733, 58596, 39601, 60435

CAP IR-2018-6487, CAP IR-2018-6823

Corrective action documentation initiated during this inspection

CAP IR-2018-13098, dated July 26, 2018

CAP IR-2018-13422, dated August 1, 2018

Condition Report (CR)-50002274 dated August 3, 2018

6. ACRONYMS:

| | |
|----------|---|
| AC | Alternating Current |
| ADS | Automatic Depressurization System |
| BL | Baseline |
| CHT | Cabinet Hardware Tests |
| CIM | Component Interface Module |
| CIT | Channel Integration Tests |
| DC | Direct Current |
| DCP | Design Change Proposal |
| DOORs | Dynamic Object Oriented Requirements System |
| E&DCR | Engineering and Design Change Request |
| ESFAS | Engineered Safety Feature Actuation System |
| EST | Element Software Tests |
| IL | Inspection Lot |
| ILC | Integrated Logic Cabinet |
| IRWST | In-Containment Refueling Water Storage Tank |
| IST | initial system testing |
| ITAAC | Inspections, Tests, Analyses, and Acceptance Criteria |
| IV&V | Independent Verification and Validation |
| NRC | Nuclear Regulatory Commission |
| QA | Quality Assurance |
| PMS | Protection and Safety Monitoring System |
| RSE | Reusable Software Element |
| RSED | Reusable Software Element Document |
| SGWLCOMP | Steam Generator Water Level Compensation |
| SHT | Subassembly Hardware Tests |
| SIOS | standard input output simulator |
| SIT | System Integration Tests |
| V&V | Verification and Validation |
| WEC | Westinghouse Electric Company |