

JUN 1 2 2019

Michael J. Yox Regulatory Affairs Director Vogtle 3 & 4

7825 River Road Waynesboro, GA 30830 706-848-6459 tel

3011 1 2 2010

Docket Nos.: 52-025

52-026

ND-19-0717 10 CFR 52.99(c)(3)

U.S. Nuclear Regulatory Commission Document Control Desk Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3 and Unit 4
Resubmittal of Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load
Item 2.1.02.13b [Index Number 64]

Ladies and Gentlemen:

Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of June 11, 2019, Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 uncompleted Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) 2.1.02.13b [Index Number 64] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing this ITAAC. Southern Nuclear Operating Company will, at a later date, provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

Southern Nuclear Operating Company (SNC) previously submitted Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load for Item 2.1.02.13b [Index Number 64] ND-17-1130 [ML17186A040], dated June 30, 2017. This resubmittal supersedes ND-17-1130 in its entirety.

This notification is informed by the guidance described in NEI-08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(1) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact Tom Petrak at 706-848-1575.

Respectfully submitted,

Michael J. Yox

Regulatory Affairs Director Vogtle 3 & 4

U.S. Nuclear Regulatory Commission ND-19-0717 Page 2 of 4

Enclosure:

Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Completion Plan for Uncompleted ITAAC 2.1.02.13b [Index Number 64]

MJY/DLW/sfr

U.S. Nuclear Regulatory Commission ND-19-0717

Page 3 of 4

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. R.G. West (w/o enclosures)

Mr. D. L. McKinney (w/o enclosures)

Mr. M. D. Meier (w/o enclosures)

Mr. D. H. Jones (w/o enclosures)

Mr. J. B. Klecha

Mr. G. Chick

Mr. M. J. Yox

Mr. A. S. Parton

Ms. K. A. Roberts

Mr. T. G. Petrak

Mr. W. A. Sparkman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. J. L. Hughes

Ms. K. M. Stacy

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)

Mr. F. D. Brown

Mr. C. P. Patel

Mr. G. J. Khouri

Ms. S. E. Temple

Mr. N. D. Karlovich

Mr. A. Lerch

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. J. Gaslevic

Mr. V. Hall

Mr. G. Armstrong

Mr. T. Lamb

Mr. M. Webb

Mr. P. O'Bryan

Mr. T. Fredette

Mr. C. Weber

Oglethorpe Power Corporation

Mr. R. B. Brinkman

Mr. E. Rasmussen

U.S. Nuclear Regulatory Commission ND-19-0717 Page 4 of 4

Municipal Electric Authority of Georgia

Mr. J. E. Fuller Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani (w/o enclosures)

Mr. D. C. Durham (w/o enclosures)

Mr. M. M. Corletti

Ms. L. G. Iller

Ms. J. Monahan

Mr. J. L. Coward

Other

Mr. J. E. Hesler, Bechtel Power Corporation

Ms. L. Matis, Tetra Tech NUS, Inc.

Dr. W. R. Jacobs, Jr., Ph.D., GDS Associates, Inc.

Mr. S. Roetger, Georgia Public Service Commission

Ms. S. W. Kernizan, Georgia Public Service Commission

Mr. K. C. Greene, Troutman Sanders

Mr. S. Blanton, Balch Bingham

U.S. Nuclear Regulatory Commission ND-19-0717 Enclosure Page 1 of 3

Southern Nuclear Operating Company ND-19-0717 Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4
Completion Plan for Uncompleted ITAAC 2.1.02.13b [Index Number 64]

U.S. Nuclear Regulatory Commission ND-19-0717 Enclosure Page 2 of 3

ITAAC Statement

Design Commitment:

13.b) The RCPs trip after receiving a signal from the PMS.

Inspection, Tests, Analyses:

Testing will be performed using real or simulated signals into the PMS.

Acceptance Criteria:

The RCPs trip after receiving a signal from the PMS.

ITAAC Completion Description

Testing is performed to verify the Reactor Coolant Pumps (RCPs) trip after receiving a signal from the Protection and Safety Monitoring System (PMS).

Testing is performed in accordance with Unit 3 and Unit 4 component test packages SNCXXXXXX and SNCYYYYYY (References 1 and 2). These component test packages utilize B-GEN-ITPCI-039 (Reference 3) to direct the performance of test procedures 3/4-PMS-OTS-18-001 (References 4 and 5) to confirm that the RCPs trip after a signal is generated by the PMS.

References 4 and 5 establish initial conditions with each RCP breaker in the test position and closed. An actuation signal is generated by PMS using the PMS Maintenance and Test Panel (MTP) to trip the RCP breakers. Each breaker is verified locally to be open (trip position) after the receipt of the trip signal.

The completed Unit 3 and Unit 4 component test results (References 1 and 2) confirm that each of the RCPs trip after a signal is generated by the PMS.

References 1 and 2 are available for NRC inspection as part of the ITAAC 2.1.02.13b Completion Packages (Reference 6 and 7).

List of ITAAC Findings

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

U.S. Nuclear Regulatory Commission ND-19-0717 Enclosure Page 3 of 3

References (available for NRC inspection)

- 1. SNCXXXXXX
- 2. SNCYYYYYY
- 3. B-GEN-ITPCI-039, "PMS CIM Component Test Procedure"
- 4. 3-PMS-OTS-18-001, "Engineered Safeguards Actuation System 24-Month Actuation Device Test"
- 5. 4-PMS-OTS-18-001, "Engineered Safeguards Actuation System 24-Month Actuation Device Test"
- 6. 2.1.02.13b-U3-CP-Rev 0, ITAAC Completion Package
- 7. 2.1.02.13b-U4-CP-Rev 0, ITAAC Completion Package
- 8. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"