79-146-001

PUBLIC SERVICE INDIANA

POOR ORIGINAL

August 30, 1979

S. W. Shields
Vice President - Electric System

Mr. James G. Keppler, Director U. S. Nuclear Regulatory Commission Region III 799 Roosevelt Road Glen Ellyn, Illinois 60137

Docket Nos.: STN 50-546 STN 50-547

Construction Permit Nos.:

CPPR-170 CPPR-171

Marble Hill Nuclear Generating Station Units 1 & 2

Dear Mr. Keppler:

Pursuant to a telephone conversation of August 22, 1979 with your Mr. E. R. Schweibinz, Public Service Company of Indiana, Inc. (PSI) wishes to inform you on the present status of the previously reported 10CFR21 incident regarding the prime coating on PSI's polar crane.

A potential defect in the applied Carbo-Zinc ll primer on the containment building polar cranes, which are being supplied by the Harnischfeger Corporation, was discovered by PSI. PSI then requested our architect-engineer to evaluate the surface finish of the Carbo-Zinc ll primer. Our architect-engineer subsequently requested the assistance of the coating material manufacturer, the Carboline Company.

Carboline indicated that the Carbo-Zinc 11 application did not meet their recommendations and, although the adhesion of this coating was adequate, the existence of dry spray and overspray created doubt that the applied fill would have sufficient integrity to support the Phenoline 305 finish coat, which has not yet been applied, for any extended length of time.

Potential delamination of the Carbo-Zinc 11/Phenoline coating system could cause paint flakes to be released from the cranes. If these flakes were large enough and of sufficient quantity, they could clog the reactor containment building sumps or the nozzles of the containment spray headers.

The cranes for both units had been shipped from the manufacturer and accepted at the Marble Hill site in the reported condition. Earlier acceptance of the coating has been revoked after an inspection by Carboline.

79092800691051 270



r. James G. Keppler, Director

August 30, 1979

## POOR ORIGINAL

The cranes will be blasted to remove the present prime coat of Carbo-Zinc 11 and then reprimed. This work will be accomplished at the construction site by the field coating work contractor. In our August 7, 1979 letter, PSI stated that the above work would be completed by August 30, 1979 for the Unit 1 crane. However, due to the recent suspension of all safety-related work at the Marble Hill site, PSI was unable to meet this date. Such work will be performed once safety-related work is resumed at the Marble Hill site.

As stated previously, the above was evaluated as a 10CFR21 reportable incident. This letter also meets the requirements for an interim report as specified in 10CFR50.55(e)(3). A final report will be filed when the repair work is completed.

Sincerely,

S. W. Shields

PAB:jb

cc: Director of Inspection & Enforcement U. S. Nuclear Regulatory Commission Washington, D. C. 20555

E. R. Schweibinz, P.E.

## ATTACHED 4S A 198T 21 REPORT FROM TE THAIL UNIT - ROOM 359E/M

| DISTRIBUTION:  POOR ORIGINAL  REACTOR(B) \( \begin{align*} \)  POOR ORIGINAL  REACTOR(B) \( \begin{align*} \begin{align*} \)  PUBLICYCLE & \   MATERIALS(N)  NRR/DOR, DIRECTOR  AD/FOS   AD/FOS    AD/FOS   AD/FOS    AD/ROS   AD/ROS    AD/ROS   REGIONS    AD/ROS   REGIONS    AD/ROS    AD/ROS   REGIONS    AD/ROS    AD/ROS    AD/ROS    AD/ROS    AD/ROS    AD/ROS    ARR/DOR, DIRECTOR    NRS/SG SS-881    REGIONS    PDR   NRS/SG SS-881    REGIONS    PDR    CENTRAL FILES (2)    CENTRAL FILES (2)    CENTRAL FILES (CHRON)    CENTRAL FILES (CHRON)    TERA    CENTRAL FILES (2)    TERA    CENTRAL FILES (2)    TERA    CENTRAL FILES (16    TERA    CENTRAL FILES (16    TERA    CENTRAL FILES (17    TERA    CENTRAL FILES (18    TERA    TERA    CENTRAL FILES (18    TERA    TERA    TERA    CENTRAL FILES (18    TERA    CENTRAL FILES (18    TERA     | DATE DISTRIBUTED 4/57   | 79 ORIGINAL REPORT            | SUPPLEMENTARY Z         |
|--|---|-------------------------------|-------------------------|
| MATERIALS COD  NRR/DOR, DIRECTOR AD/FFMSI AD/SG-IE  NRR/DPM DIRECTOR NMSS/FCMS AD/ROI  AD/ROI (2) REGIONS REGIONS  AD/RCI IE FILES NRR/DOR, DIRECTOR  REGIONS PDR NMSS/SG SS-881  IE FILES (2) LPDR PDR  CENTRAL FILES CHRON) CENTRAL FILES-SS-396 LPDR  CENTRAL FILES (CHRON) TERA  (O16) TERA IE FILES (2)  LPDR TERA CENTRAL FILES (2)  LPDR TERA CENTRAL FILES (CHRON)  TERA BOB DEINIG, MPA  ACTION:  BOB DEINIG, MPA  PRELIMINARY EVUALATION OF THE ATTACHED REPORT INDICATES LEAD RESPONSIBILITY FOR FOLLOW-UP AS SHOWN BELOW:  | DISTRIBUTION:   | POOR ORIGINAL                 |                         |
| NRR/DPM DIRECTOR  AD/ROI ( 2 )  REGIONS  REGIONS | REACTOR(R)  |                               | SAFEGUARDS(S)           |
| NRR/DPM DIRECTOR  AD/ROI ( 2 )  REGIONS  REGIONS | NRR/DOR DIRECTOR  | AD/FFMSI ·                    | AD/SG-IE                |
| AD/RCI  REGIONS  PDR  NMSS/SG SS-881  IE FILES (2)  LPDR  CENTRAL FILES  CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  PDR  CENTRAL FILES (CHRON)  TERA  (O16)  TERA  LPDR  TERA  CENTRAL FILES (2)  LPDR  TERA  CENTRAL FILES (2)  CENTRAL FILES (2)  CENTRAL FILES (2)  CENTRAL FILES (2)  CENTRAL FILES (16  CENTRAL FILES | NRR/DPM DIRECTOR  | NYSS/FOYS                     | AD/ROI                  |
| REGIONS PDR NMSS/SG SS-881 IE FILES (2) LPDR PDR CENTRAL FILES CENTRAL FILES-SS-396 LPDR CENTRAL FILES (CHRON) TERA (O16) TERA PDR LPDR TERA BOB DEWNIG, MPA CENTRAL FILES (CHRON) BOB DEWNIG, MPA CENTRAL FILES (CHRON) BOB DEWNIG, MPA CENTRAL FILES (CHRON) CENTRAL FILES (CHRON) BOB DEWNIG, MPA CENTRAL FILES (CHRON) BOB DEWNIG, MPA CENTRAL FILES (CHRON) BOB DEWNIG, MPA CENTRAL FILES - SS-396 ACTION: BOB DEWNIG - STANCE - SS-39 | AD/ROI (2)  | REGIONS                       | REGIONS                 |
| REGIONS PDR PDR PDR CENTRAL FILES CENTRAL FILES-SS-396 CENTRAL FILES (CHRON) CENTRAL FILES (CHRON) PDR CENTRAL FILES (CHRON) TERA (O16) TERA PDR TERA CENTRAL FILES (CHRON) TERA CENTRAL FILES (CHRON) TERA CENTRAL FILES (OHRON) TERA CENTRAL FILES (OHRON) TERA CENTRAL FILES (CHRON) TERA TERA BOB DEINIG, MPA CENTRAL FILES (CHRON) CENTRAL FILES - SS-396 ACTION: BOB DEINIG, MPA PRELIMINARY EVUALATION OF THE ATTACHED REPORT INDICATES LEAD RESPONSIBILITY FOR FOLLOW-UP AS SHOWN BELOW:   | AD/RCI  | IE FILES                      | NRR/DOR, DIRECTOR       |
| CENTRAL FILES  CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  TERA  PDR  LPDR  TERA  DBB DENNIG, MPA  CENTRAL FILES (CHRON)  TERA  CENTRAL FILES (16  CENTRAL FILE | REGIONS   | PDR                           |                         |
| CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  TERA  PDR  LPDR  TERA  BOB DEINIG, MPA  CENTRAL FILES (2)  CENTRAL FILES 016  CENTRAL FILES 016  CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  CENTRAL FILES - SS-396  ACTION:  BOB DEINIG, MPA  CENTRAL FILES - SS-396  BOB DEINIG, MPA  FRELIMINARY EVUALATION OF THE ATTACHED REPORT INDICATES LEAD RESPONSIBILITY FOR FOLLOW-UP AS SHOWN BELOW:  IE X  NRR   NRS   OTHER   OTHER  | IE FILES (2)  | LPDR                          | PDR                     |
| CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  TERA  LPDR  TERA  BOB DEINIG, MPA  CENTRAL FILES (1)  CENTRAL FILES (2)  CENTRAL FILES (1)  CENTRAL  | CENTRAL FILES   | CENTRAL FILES-SS-396          | LPDR                    |
| LPDR  TERA  BOB DENNIG, MPA  CENTRAL FILES (2)  CENTRAL FILES (16  CENTRAL FILES (17  CENTRAL FILES (18  CEN |   | CENTRAL FILES (CHRON)         | TERA                    |
| TERA  BOB DENNIG, MPA  CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  CENTRAL FILES (CHRON)  BOB DENNIG, MPA  CENTRAL FILES (CHRON)  BOB DENNIG, MPA  OTHER   OTHER   OTHER  |   |                               |                         |
| ACTION:  BOB DENNIG, MPA  PRELIMINARY EVUALATION OF THE ATTACHED REPORT INDICATES LEAD RESPONSIBILITY FOR FOLLOW-UP AS SHOWN BELOW:  NRR  NMSS  OTHER  OTHER   |   | BOB DENNIG, MPA               |                         |
| PRELIMINARY EVUALATION OF THE ATTACHED REPORT INDICATES LEAD RESPONSIBILITY FOR FOLLOW-UP AS SHOWN BELOW:  NRR  NMSS  OTHER  | BOB DENNIG, MPA   |                               | CENTRAL FILES - SS-396  |
| FOLLOW-UP AS SHOWN BELOW:  IE X NMSS O OTHER O   | ACTION:   |                               | BOB DENNIG, MPA         |
|  | PRELIMINARY EVUALATION OF FOLLOW-UP AS SHOWN BELOW:   | THE ATTACHED REPORT INDICATES | LEAD RESPONSIBILITY FOR |
|  | CONTRACTOR OF THE PROPERTY OF | RR □ * MMSS [                 | OTHER                   |

1051 272

7909280067