


ILLINOIS POWER COMPANY



CLINTON POWER STATION, P.O. BOX 399, CLINTON, ILLINOIS 61727

January 11, 1980

Mr. W. Lovelace
Office of Management & Program Analysis
Light Water Reactors Branch No. 1
Division of Project Management
United States Nuclear Regulatory Commission
Washington, D.C. 20558

SUBJECT: Updated Construction Schedule for Illinois Power
Company's Clinton 1 Project

Dear Mr. Lovelace:

We are herewith submitting one (1) copy of the updated construction schedule for Illinois Power Company's Clinton 1 Project. The enclosed network indicates the status of construction through December, 1979, and includes projections for completion of remaining work. The project is estimated to be 62% complete as of December 31, 1979, with the date for start of fuel loading unchanged from the previous projection of April, 1982.

Note that this submittal includes several revisions to construction logic. These revisions are outlined with "clouds", and the specific network changes include:

1. Logic has been changed to more clearly define our construction path and is shown by a "cloud" surrounding the areas of change.
2. There is also a small "cloud" around any date that has been changed from the last update.
3. A major milestone was accomplished since the last update which was "Install Reactor Pressure Vessel" 8200-8300.
4. FSAR date was also submitted December 1, 1979, Activity 8810.
5. Status has been updated since last update.

1749 313

A

50-462

8001150

452

BOO!
SE
1/1
Endorsement to
REG FILES
All others RECEIVE
Ltr only

January 11, 1980

- 2 -

We believe that this revised network is an improvement to our previous submittals. As the construction plan evolves, however, subsequent revisions may be necessary and network changes will be submitted along with other update information.

If there are any questions or comments, please contact us.

Very truly yours,

V. C. Howard
Supervisor--Planning & Scheduling

VCH/dg

cc: Mr. Richard C. Knop - w/enc. (1)
Director, Region III
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, Illinois 60137

Mr. B. C. Buckley, Project Manager
Light Water Reactors Branch No. 1
Division of Project Management
United States Nuclear Regulatory Commission
Washington, D.C. 20558

L. J. Koch
J. O. McHood
G. M. Brashear
G. E. Wuller
File

1749 314