

8005060219
S



LOUISIANA
POWER & LIGHT / 142 DELARONDE STREET
P. O. BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 368-2345

May 1, 1980

G. D. McLENDON
Senior Vice President

LPL 13856
Q-3-A35.07.05
Q-3-A35.02.01

Mr. K. V. Seyfrit, Director, Region IV
U. S. Nuclear Regulatory Commission
Office of Inspection & Enforcement
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76012

Subject: Waterford SES Unit No. 3, Docket No. 50-382
Final Report Status for Significant Construction
Deficiency No. 5 "LPSI Pumps Impeller Shaft
Retaining Mechanism Failure"

- Reference:
- 1) LP&L telecon discussion with NRC dated July 18, 1978, reporting LP&L Incident No. 14
 - 2) LP&L letter 9379 to NRC dated August 17, 1978
 - 3) LP&L letter 12963 to NRC dated January 30, 1980

Dear Mr. Seyfrit:

This is to advise you that submittal of the final report for subject deficiency will be delayed one additional month. This delay is because of (1) drawing discrepancies (i.e., required dimensions and machine finish not on drawing) and (2) late delivery of gaskets which are required for reassembly of the pumps after installation of the modification kits required by this deficiency. Ingersoll-Rand has been contacted on the drawing deficiencies and resolution of this item is expected within the next two weeks. The gaskets required for pump reassembly were received on site last week and are currently undergoing receipt inspection.

The new date for submittal of this final report to your office is June 1, 1980, rather than May 1, 1980.

Yours very truly,
G. D. McLendon

GDMcL/LLB/mc

cc: Director, Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

Director, Office of Management
Information and Program Control
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

B019
SE
//