

Application No.

Exhibit No.

Date

Witness

PACIFIC GAS AND ELECTRIC COMPANY

ELECTRIC DEPARTMENT

PREPARED TESTIMONY AND SUPPORTING DATA

DONALD A. BRAND

POOR ORIGINAL

8001170 815

I

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26

PREPARED TESTIMONY OF

DONALD A. BRAND

Q. Please state your name and business address.

A. My name is Donald A. Brand. My business address is 77 Beale Street, San Francisco, California 94106.

Q. What is your position with PGandE?

A. I am Vice President - General Construction.

Q. What is your background?

A. I am a registered nuclear engineer. I received B.S. and M.S. degrees from Stanford University in Mechanical Engineering. In 1962 I joined PGandE as a Field Engineer with the Station Construction Department. I advanced through various positions with the company including a two year rotational assignment in the capacity of Assistant to the Vice President - General Construction. In March of 1977, I was again assigned to the Station Construction Department as a Construction Superintendent where I remained until my appointment as Vice President - General Construction in June of 1978.

Q. What is the purpose of your testimony?

A. My testimony covers the design, the construction, and the cost of Diablo Canyon Units 1 and 2. I will pay particular attention to the factors that were responsible for the increase in cost between the

1 original estimates and the cost as shown in this
2 application. A number of factors, such as regulatory
3 requirements, inflation, and design changes have been
4 involved, and these will be discussed individually and
5 in detail.

6 Q. Why did PGandE choose to build Diablo?

7 A. To meet the power needs of the service area,
8 PGandE planned several types of generating facility
9 additions to the system -- geothermal, fossil-fueled,
10 and nuclear. The largest of these additions were to be
11 the Diablo Canyon Nuclear Units 1 and 2. The Company
12 chose to construct a nuclear power plant at Diablo
13 Canyon instead of a large fossil-fueled plant because,
14 among other things, nuclear power was more economical
15 and, by using nuclear power, fossil fuel resources
16 would be conserved.

17 Q. What were the economic advantages of nuclear power
18 compared to a fossil-fueled unit?

19 A. During the planning stages of the Diablo Canyon
20 project, nuclear and fossil-fueled units were compared.
21 In filings with the California Public Utilities
22 Commission in 1966 for Unit 1, fossil-fueled cost of
23 power was about 5.18 mills/kwh or 20% higher in cost
24 than nuclear-fueled power. This was based on an
25 equivalent-output fossil-fueled plant burning 80% gas
26 at a cost of \$2.01 per equivalent barrel and 20% oil at

1 a cost of \$2.25 per barrel, operating at an 80% to 90%
2 capacity factor. The 1968 application with the CPUC
3 for Unit 2 showed similar relationships.

4 Q. Has current analysis shown that Diablo Canyon
5 Units 1 and 2 still retain a cost advantage over other
6 forms of thermal generation?

7 A. Yes. Cost of power estimates made in February of
8 this year show Diablo Canyon Units 1 and 2 to be more
9 economical than other potential forms of large scale
10 generation. The decision to build a nuclear project in
11 1966 was an economically sound one. It remains an
12 economically sound project today. The cost of power
13 from a fossil fuel power plant which might have been
14 built to meet 1979 power demands is significantly
15 higher than the Diablo Canyon cost of power. The cost
16 of power for coal fired generation is estimated at
17 29.02 mills per kwh, 42% higher than the average cost
18 of power for Diablo Canyon Units 1 and 2 of 20.46 mills
19 per kwh. Oil fired combined cycle generation would
20 cost 42.19 mills per kwh or 106% higher than the cost
21 of power from Diablo Canyon. The Diablo Canyon average
22 cost of power of 20.46 mills/kwh should not be compared
23 to the 33 or 27 mills/kwh cost of power set forth in
24 the application. The cost of power estimates used here
25 for comparison of generation types are developed for
26 engineering planning and compare costs over the life of

1 the plant and exclude the effects of general inflation.
2 The costs of power as presented in the application
3 reflect the first year of operation only and certain of
4 these costs will be different when spread over the life
5 of the plant. These cost of power estimates reflect
6 significant cost increases for both fossil and nuclear
7 fueled power. The cost of nuclear plant investment has
8 risen sharply. However, the price of fossil fuels,
9 both oil and coal, have increased at an even higher
10 rate. The increasing cost of nuclear plant investment
11 along with corresponding shortages of fossil fuels and
12 their increased cost have occurred in such a way that
13 the cost of power generated by nuclear plants has
14 always, although in varying amount, retained a cost
15 advantage over the same time period.

16 In addition to cost factors, we recognized the
17 possibility of future natural gas and oil shortages in
18 making our 1966 decision to build Diablo Canyon. We
19 are currently facing these shortages. The Powerplant
20 and Industrial Fuel Use Act of 1978 prohibits new
21 electric power plants which utilize natural gas or
22 petroleum as a primary source of fuel. The use of
23 natural gas or petroleum is prohibited in some existing
24 plants prior to 1990, and, after 1990, natural gas use
25 is prohibited except under certain specific conditions.

26 Q. Please outline the regulatory history of Diablo

1 Canyon to date?

2 A. Many agencies of government are involved in the
3 regulation of generating stations in general and of
4 nuclear generating stations in particular. I will
5 answer your question by mentioning particular dates and
6 administrative actions that seem to me to be the most
7 important. A complete listing is included in
8 appendix A.

9 On December 23, 1966, PGandE filed Application
10 No. 49051 with the CPUC requesting the Commission to
11 find that the public convenience and necessity would be
12 served by the construction of Unit No. 1 at Diablo
13 Canyon. On February 16, 1968, the Company filed
14 Application No. 50028 requesting a similar finding for
15 Unit No. 2. After many days of hearings in San Luis
16 Obispo and in San Francisco, the Commission granted the
17 requested certifications in its Decision No. 73278 on
18 November 7, 1967, and in Decision No. 75471 on
19 March 25, 1969.

20 On January 16, 1967, the Company filed an
21 application with the Atomic Energy Commission (now the
22 Nuclear Regulatory Commission) for a construction
23 permit for Diablo Canyon Unit No. 1 and on June 28,
24 1968, filed an application for a construction permit
25 for Unit No. 2. After meetings with the Advisory
26 Committee on Reactor Safeguards and hearings before the

1 Atomic Safety and Licensing Board, the construction
2 permit for Unit No. 1 was issued on April 23, 1968, and
3 on December 9, 1970, the construction permit for Unit
4 No. 2 was issued. Many days of hearings before these
5 Boards and others on, among other things, receipt of
6 nuclear fuel, specific safety issues and environmental
7 matters have continued throughout the construction
8 period. The most recent series of hearings, which
9 consumed 33 days, was concluded before the Atomic
10 Safety and Licensing Board in February of this year,
11 and PGandE is awaiting the decision of this Board on
12 the issuance of operating licenses for the units.

13 Other federal agencies have also been involved
14 with the construction of Diablo Canyon. For example,
15 the Corps of Engineers has issued a number of permits
16 generally under the Rivers and Harbors Appropriations
17 Act for the installation of facilities affecting the
18 beach and adjacent sea waters.

19 The State Lands Commission has granted permits for
20 the use of public lands, notably tidelands.

21 Various other state agencies have been involved in
22 Diablo Canyon, particularly the Department of Water
23 Resources, Parks and Recreation, Fish and Game, Harbors
24 and Watercraft, the Resources Agency, the Department of
25 Public Health, Division of Industrial Safety and the
26 California Coastal Commission.

1 The County of San Luis Obispo has granted permits
2 for excavation and grading for the construction of
3 Diablo Canyon and pertinent facilities. The San Luis
4 Obispo County Air Pollution Control District has
5 granted authority to operate two auxiliary boilers at
6 the site.

7 Additional agencies have been involved in specific
8 actions but those noted above are the principal ones.

9 Q. What were the initial cost estimates for Diablo
10 Canyon Units 1 and 2 compared with the current
11 estimates?

12 A. The initial estimate for Diablo Canyon Unit 1,
13 prepared in the fall of 1966, was \$162.3 million or
14 \$150/kw of installed capacity. The initial estimate
15 for Diablo Canyon Unit No. 2, prepared approximately
16 two years later, was \$157.4 million or \$142/kw of
17 installed capacity.

18 These estimates were based on the best industry
19 information available at the time. Technical data was
20 based on Indian Point Unit No. 2 (a 873 MW pressurized
21 water reactor scheduled to start construction in 1966)
22 and Burlington Station Unit No. 1 (now Salem Unit
23 No. 1, a 1040 MW pressurized water reactor scheduled to
24 start construction in 1968). Cost information derived
25 from this technical data was prepared based on PGandE's
26 experience with our Humboldt Bay Unit 3 nuclear unit (a

1 63 MW boiling water reactor placed in service in 1962)
2 and Moss Landing Units 6 and 7 (739 MW fossil fueled
3 units placed in service in 1967 and 1968,
4 respectively). The Moss Landing Units were about 3/4
5 the capacity of the proposed Diablo Canyon units.
6 Since we recognized that nuclear units would require
7 additional systems and be of greater complexity, the
8 \$150/KW estimate for Unit 1 and \$142/KW for Unit 2 was
9 deemed realistic even though the figures were
10 substantially higher than the known cost of \$91/KW for
11 the Moss Landing units.

12 Both estimates were revised in May 1969 to a total
13 of \$213.3 million for Unit 1 and \$192.2 million for
14 Unit 2. These estimates were based on updated industry
15 experience, more detailed design, and on the purchase
16 cost of components which had been deferred to follow
17 receipt of the AEC construction permit issued in April
18 1968.

19 The estimates were again revised in July 1971 to
20 \$330 million for Unit 1 and \$290 million for Unit 2.
21 This revision was based on then available detailed
22 design information. In addition, these estimates
23 included provision for escalation during the
24 construction period, inclusion of off-shore
25 breakwaters, increased scope of work and building
26

///

1 sizes, uprating the nuclear steam supply systems and turbine
2 generators and revised operating dates.

3 Since 1971 many regulatory changes, plant
4 optimization changes, rescheduling and increased
5 escalation have caused additional cost increases. At
6 the present time, the estimated cost to complete Diablo
7 Canyon is \$907 million for Unit 1 and \$736 million for
8 Unit 2.

9 Q. Will you please list the major reasons for the
10 cost increases at Diablo Canyon subsequent to July
11 1971.

12 A. The major reasons for the cost increases can be
13 broken down into five major categories:

- 14 1. Changes to the plant due to regulatory
15 requirements.
- 16 2. Changes to the plant due to plant
17 optimization (changes required to correct
18 generic problems and modifications aimed at
19 maximizing plant availability and
20 performance.)
- 21 3. Schedule delays which caused increased costs
22 due to the extended time period. Included in
23 this category are on-site items such as
24 contractors supervision, equipment, offices
25 and maintenance expense, PGandE General
26 Construction and Division Payroll, guard

1 service, construction power, insurance and
2 other ongoing charges.

3 4. Other items which include escalation, the
4 increased cost of nuclear components, the
5 increased cost resulting from stringent
6 quality assurance requirements, labor
7 interruptions, delays caused by material
8 shortages, replacing or reworking of
9 defective materials, and cost increases of a
10 similar nature.

11 5. General overheads which include allowance for
12 funds used during construction (AFUDC),
13 general engineering and administrative
14 expenditures, and ad valorem taxes.

15 Q. Please describe changes in the plant due to
16 regulatory requirements and their associated cost.

17 A. The original plant design concepts were developed
18 in 1966 in close cooperation with the reactor vendor
19 using Indian Point Unit No. 2 and the proposed
20 Burlington Station Unit No. 1 (now Salem Unit No. 1)
21 for the preliminary design basis.

22 Subsequent to granting the construction permit for
23 Diablo, the NRC issued many new regulations and
24 changes in its existing regulations. Diablo Canyon
25 design has been continuously reviewed in light of these
26 changing requirements. The changes resulting from this

1 review process have contributed to a major portion of
2 the cost increase since the original estimates.

3 The following describes some of the major areas of
4 change and their associated cost:

5 1. Emergency Core Cooling Systems

6 In June 1971, the NRC issued a major change in
7 design criteria for nuclear power plants. This change
8 centered around the performance criteria for the
9 emergency core cooling systems (ECCS). These systems
10 automatically activate in the event of a loss of
11 reactor coolant and keep the reactor core covered with
12 water, thereby preventing damage to the nuclear fuel.
13 All plants had to demonstrate that they could comply
14 with the new criteria. Each nuclear steam supplier was
15 required to develop a new computer simulation model
16 acceptable to the NRC to run the new analyses. As a
17 result of this analysis, the NSSS supplier recommended
18 that the nuclear fuel assembly design be changed from a
19 15 x 15 fuel rod array to a 17 x 17 fuel rod array to
20 provide greater heat transfer margins to meet the NRC's
21 ECCS requirements.

22 The cost impact of these changes is \$1.5 million
23 for Unit 1 and \$1.3 million for Unit 2.

24 2. Pipe Break Protection

25 In response to new NRC requirements issued in
26 1972, pipe rupture restraints, pipe sleeves and

1 impingement barriers were added as a retro-fit. These
2 devices serve to accommodate, without adverse safety
3 consequences, the effect of postulated pipe ruptures in
4 piping systems outside the reactor containment. The
5 cost of these changes amounted to \$11.3 million for
6 Unit 1 and \$8.6 million for Unit 2.

7 3. Blowdown Cleanup System

8 As a result of the issuance of appendix I
9 (Numerical Guides for Design Objectives and Limiting
10 Conditions for Operations to Meet the Criterion "As
11 Low As Practicable" for Radioactive Material in
12 Light-Water-Cooled Nuclear Power Plant Effluents) to
13 10 CFR 50, a steam generator blowdown cleanup system
14 was backfitted into the plant to provide a means of
15 controlling the potential release of radioactivity to
16 the environment associated with a steam generator
17 blowdown. This resulted in the design and installation
18 of additional pressure vessels, piping, instrumentation
19 and wiring. The cost for adding this system was
20 \$500,000 for Unit 1 and \$500,000 for Unit 2.

21 4. Hosgri Seismic Modifications

22 In 1972, PGandE became aware of an earthquake
23 fault, now known as the Hosgri Fault, off shore from
24 the plant. Extensive evaluation by PGandE, NRC
25 consultants, and the USGS was conducted over the next
26 four years. While evaluation by various PGandE seismic

1 consultants showed that the original plant design was
2 adequate to withstand any reasonably postulated ground
3 movement produced by this fault, in April 1976, PGandE
4 agreed to undertake analysis for a postulated 7.5 M
5 earthquake along the Hosgri fault. PGandE did not and
6 still does not agree with the predicted magnitude of
7 this postulated earthquake along the Hosgri fault.
8 Nevertheless, we made the requested analysis and
9 resultant design changes in an effort to get this
10 vitally needed plant on line.

11 Early in June 1977, the Company filed with the NRC
12 a report, which now consists of seven volumes,
13 containing PGandE's seismic evaluation of the NRC
14 postulated Hosgri earthquake for the Diablo Canyon
15 units and responses to the comments of the Advisory
16 Committee on Reactor Safeguards (ACRS) consultants.

17 Analysis of the plant showed that major
18 modifications were required to the turbine generator
19 building and to piping seismic supports. The following
20 lesser modifications were also required:

- 21 a. Fuel handling building supports, containment
- 22 annulus platforms, and spent fuel bridge and
hoists were stiffened.
- 23 b. Outdoor tanks were braced.
- 24 c. Miscellaneous NSSS System work was performed.
- 25 d. Diesel fuel oil pipe supports were added.
- 26 e. Seismic reactor trip system was added.
- f. Miscellaneous platforms were modified.
- g. Electrical raceways, 4.16 kw switchgear, and
480 v. switchgear were upgraded.

///

- 1 h. Additional instrumentation for the steam dump
2 was provided.
3 i. Miscellaneous architectural work was
4 performed.

5 The above changes had a significant impact on
6 design and construction costs. The costs associated
7 with these changes for Unit 1 are \$31.8 million and
8 \$29.3 million for Unit 2.

9 5. Fire Protection

10 In September 1976, the NRC staff requested that
11 the Company conduct a re-evaluation of the fire
12 protection program for the Diablo Canyon units. Late
13 in July 1977, the Company filed with the NRC a
14 single-volume report on PGandE's review of the fire
15 protection system.

16 This review and subsequent requirements imposed by
17 the NRC staff resulted in the following modifications:

- 18 a. Fire hose reels and automatic sprinklers were
19 added.
20 b. Seismic qualification of hose reel system and
21 of new sprinkler systems was performed.
22 c. Halon system for safeguards rooms was added.
23 d. Smoke detectors were added.
24 e. New fire barriers were added and existing
25 barriers were upgraded.
26 f. Doors in fire barriers were upgraded.
g. Ventilation systems were modified.
h. Portable fire pumps were added.
i. Electrical circuitry was fireproofed.
j. Flame traps in floor drains were installed.
k. Guard pipe for hydrogen line was added.
l. Electrical supervision of fire system valves
in yard loop was added.
m. Dedicated safe shutdown instrumentation was
provided.

- 1 n. Electrical circuits were modified.
2 o. Position switches for fire dampers on 4 kv
3 switchgear were added.

4 The cost of these changes amounted to \$2.4 million
5 for Unit 1 and \$2.6 million for Unit 2.

6 6. Plant Security

7 On August 24, 1978, new NRC regulations went into
8 effect relative to plant security. On March 28, 1979,
9 the NRC staff issued its "Security Plan Evaluation
10 Report."

11 As a result, the following modifications to the
12 plant were required:

- 13 a. Construction of a security building and armed
14 security force training facilities
15 b. Enclosure of the outdoor storage tanks in
16 concrete
17 c. Installation of additional detection aids and
18 physical barriers
19 d. Addition of a comprehensive electronic
20 security monitoring system.

21 The cost increase due to these changes was
22 \$7.7 million for Unit 1 and \$5.3 million for Unit 2.

23 7. Environmental Monitoring

24 As a result of amendments to the Federal Water
25 Pollution Control Act in October 1972, a waste and heat
26 discharge monitoring program was established at the
site. In addition, extensive studies were performed on

1 the power plant cooling water system. A laboratory and
2 related facilities have been constructed and additional
3 personnel hired to man these facilities. Field studies
4 are continuing. The demonstration program requires one
5 year of field data collection under fairly consistent
6 power plant operations. Costs for this effort will
7 continue to be accumulated after operation commences.

8 Also, NRC staff review of the Technical
9 Specifications has resulted in changes to the
10 meteorological and radiological monitoring programs.
11 These changes primarily consist of additional
12 facilities, instrumentation and associated circuitry.

13 Costs associated with the above changes are
14 estimated to be \$5.3 million for Unit 1 and
15 \$5.1 million for Unit 2.

16 In addition to the direct cost of the above
17 changes, each of these changes had an effect on the
18 project schedule, AFUDC, and other owner costs which
19 are not included in the costs listed.

20 Q. Were additional costs incurred due to the required
21 seismic modifications?

22 A. Yes. Unit 1 was essentially ready for fuel
23 loading and operation in the spring of 1976. Due to
24 NRC concerns about a potential earthquake from the
25 Hosgri fault, licensing of the plant was suspended.
26 This delay in licensing caused a full 39 months

1 extension of the construction schedule. The delay
2 added \$112 million in AFUDC to the cost of the plant.
3 I have made no attempt to quantify additional indirect
4 and incidental costs such as plant maintenance and the
5 cost of replacement power during this time.

6 Q. Did other regulatory changes affect the cost of
7 Diablo Canyon?

8 A. Yes. In April 1969, the NRC issued 10 CFR 50
9 appendix B, entitled "Quality Assurance Criteria for
10 Nuclear Power Plants," for public comment. PGandE
11 immediately began developing a more comprehensive
12 quality assurance program to comply with 10 CFR 50,
13 appendix B. It was submitted to the NRC in September
14 1969 with the application for the Unit 2 construction
15 permit. With the issuance of the Unit 2 construction
16 permit in December 1970, PGandE began the detailed
17 implementation of this quality assurance procedure.

18 PGandE has been aware of the need for special care
19 or "Quality Assurance" from the very outset in the
20 construction of nuclear plants. We sponsored
21 participation in the ASME Committee on Nuclear Quality
22 Assurance and actively took part in writing and
23 developing industry standards which were issued by the
24 American National Standards Institute and endorsed by
25 the NRC in Regulation Guides.

26 ///

1 10 CFR 50 appendix B contains eighteen criteria to
2 assure the quality of the design, construction and
3 operation of nuclear power plants. Simply stated, it
4 is a formal program to verify and document that
5 inspections, checks, and controls for every phase of
6 nuclear power plant design, manufacture, construction
7 and operation have taken place. To comply with these
8 regulations, PGandE established a separate department
9 reporting directly to an Executive Vice President. The
10 Engineering and Construction departments developed
11 quality control departments within their organizations.
12 Contractors and suppliers acted likewise.

13 I stress that PGandE is concerned about the
14 quality of every plant, and Diablo Canyon is no
15 exception. We did not, however, anticipate the detail
16 in documentation and independent inspection of
17 workmanship which would be required by the NRC. For
18 instance, simple field changes to avoid physical
19 interference between components (which would be made in
20 a conventional plant in the normal course of work) had
21 to be documented as an interference, referred to the
22 engineer for evaluation, prepared on a drawing,
23 approved, and then released to the field before the
24 change could be made. Furthermore, the conflict had to
25 be tagged, identified and records maintained during the
26 change process. These change processes took time (days

1 or weeks) and there were thousands of them. In the
2 interim the construction crew must move off of this
3 piece of work, set up on another and then move back and
4 set up on the original piece of work again when the
5 nonconformance was resolved. Installation of wire must
6 be done according to written procedure and must be
7 documented. Every foot of nuclear safety-related wire
8 purchased is accounted for and its exact location in
9 the plant is recorded. For each circuit we can tell
10 you what kind of wire was used, the names of the
11 installing crew, the reel from which it came, the
12 manufacturing test, and production history. The
13 tension on the wire when it is pulled is recorded and
14 the tensioning device is calibrated on a periodic
15 basis.

16 None of these requirements were in existence when
17 Diablo Canyon was planned. Hundreds of requirements
18 similar to these give us assurance of the quality of
19 the Diablo Canyon plant. While this assurance is very
20 costly, a precise cost cannot be assigned to this
21 program.

22 Q. What changes were required to improve plant
23 availability and reliability and what was their cost?

24 A. Certain changes in the plant were necessary to
25 insure the best possible plant reliability and
26 availability to the PGandE system. During the early

1 design and construction stages of Diablo Canyon, other
2 utilities were gaining operating experience on similar
3 type reactor plants. Due to the operating experience
4 of these other utilities it was apparent that there
5 were several areas where design changes would, in the
6 long run, be less costly to implement at a time prior
7 to the plant's operation.

8 The following list describes some of the major
9 areas of change to improve plant availability and
10 reliability and their associated cost:

11 1. Reheater Drain System And Moisture Separator
12 Reheaters

13 Modifications to the reheater drain system were
14 found to be necessary as a result of flooding of
15 reheater tube bundles that had been experienced at
16 other operating plants. These changes resulted in
17 additional pressure vessels, valves, piping rerouting
18 and instrumentation.

19 Modifications to moisture separator reheaters
20 consisted of adding vent chambers for each moisture
21 separator reheater tube bundle in order to increase
22 plant reliability by eliminating tube to tube plate
23 weld failures due to thermal cycling.

24 Costs associated with these modifications are
25 \$700,000 for Unit 1 and \$700,000 for Unit 2.

26 ///

1 2. Additions To Make-Up Water Systems

2 As a result of steam generator tube corrosion
3 problems at operating plants, the NSSS supplier made a
4 complete change in its water quality requirements for
5 the secondary side of the plant by requiring a change
6 from phosphate to all volatile treatment of the
7 feedwater. All volatile water treatment requires
8 extremely low levels of seawater inleakage to the
9 condenser. In addition, the water quality requirements
10 for the make-up to the secondary side of the plant
11 became much more stringent. All of these changes were
12 made after the condensate and make-up water systems
13 were designed, purchased and installed. These changes
14 resulted in the procurement of additional equipment,
15 retubing the condenser with titanium tubes, rerouting
16 of piping, and installation of instrumentation and
17 wiring changes.

18 Further changes in secondary system water quality
19 criteria has resulted in the following:

20 a. A new ion exchanger is being added to each
21 unit to polish the seawater evaporator distillate.

22 b. A reverse osmosis system is being provided to
23 treat Diablo creek water prior to processing it through
24 the existing make-up water system demineralizers. The
25 reverse osmosis system will provide a back-up when the

26 ///

1 seawater evaporators are out of service either for
2 maintenance or when nuclear steam is not available.

3 The cost of these changes were \$4.9 million
4 for Unit 1 and \$2.7 million for Unit 2.

5 3. Turbine Reblading

6 As a result of corrosion problems and turbine
7 blade failures experienced by other utilities, the
8 supplier recommended that the row L-3 low pressure
9 turbine blades be replaced with redesigned blades
10 before operating the unit. This work was completed and
11 costs were shared by PGandE and the turbine supplier.

12 Approximately two years later, the turbine
13 supplier recommended, as a result of additional
14 operating experience, that the existing L-4 row of low
15 pressure turbine blades be replaced with better
16 designed blades prior to operating the unit because of
17 stresses and resultant stress corrosion in the steeple
18 region. The cost impact of these changes was \$920,000
19 for Unit 1 and \$947,000 for Unit 2.

20 4. Additional Spare Parts

21 As a result of operating experience gained from
22 other utilities and to improve the reliability and
23 availability of the Diablo Canyon units, additional
24 spare parts were purchased for the nuclear steam supply
25 system and the turbine-generator. Some examples of
26 these spare parts are:

- 1 a. Interchangeable low pressure turbine rotors
2 b. Mechanical seals for reactor coolant pumps
3 c. Safety injection pump and charging pump
4 rotating assemblies

5 The cost associated with these changes are
6 \$16.1 million for Unit 1 and \$9.5 million for Unit 2.

7 5. Additional Storage Facilities

8 In order to optimize the storage requirements for
9 chemicals and solid wastes and to protect
10 safety-related equipment from possible hazards,
11 chemical and gas storage vaults, radwaste storage
12 vaults and related facilities were constructed in the
13 hill on the east side of the Auxiliary Building.

14 The cost of these changes was \$1.5 million.

15 Q. In addition to the changes and direct costs which
16 you have discussed, have additional indirect costs
17 resulted due to the timing of these changes?

18 A. Yes. The changes I have discussed were made after
19 construction had progressed to a significant degree.
20 In addition to the cost of the added items, there are
21 significant costs incurred due to working on or around
22 completed items. There is the cost of the original
23 work which must be removed, and the cost of the removal
24 and/or relocation of existing equipment even though
25 that equipment has little or nothing to do with the
26 change. There are significant inefficiencies in trying

1 to design to fit existing buildings and installed
2 components. Work has to be done out of sequence in a
3 restricted access and work area. Existing
4 installations are exposed to the hazards of
5 construction. While they may be protected, some are
6 inadvertently damaged. In the case of structural work
7 due to changes in seismic criteria, the contractor and
8 labor force had been released from the site. This
9 factor created additional costs for the contractor as
10 well as lost production due to the need to train a
11 mostly new labor force.

12 Engineering manpower (both in-house and
13 consultants) has continually fluctuated throughout the
14 design stages for Diablo Canyon. The Company's
15 original manpower requirements were based on our
16 experience with the Dresden, Vallecitos and Humboldt
17 Bay nuclear power plants and the first large steam
18 units at Moss Landing. As additional analysis and
19 design changes were required to meet changing
20 regulatory requirements and to improve plant
21 reliability, the Company adjusted its manpower
22 requirements accordingly. PGandE has attempted to
23 maintain an efficient and economical level of manpower
24 in-house. However, engineering consultants have been
25 used to supplement PGandE's in-house capabilities
26 during peak manpower periods. Increased manpower

1 requirements clearly contributed to the increased cost
2 of the plant.

3 Q. Did other items related to the actual construction
4 process cause schedule extensions and cost increases
5 above those originally planned?

6 A. Yes. The labor productivity level for the plant
7 was originally projected on the basis of our experience
8 in the construction of conventional fossil plants. The
9 increased number of components and technological
10 complexities of nuclear power plant construction,
11 together with the vastly increased scope of quality
12 control with inspection documentation and audit
13 resulted in lower levels of productivity than
14 originally estimated.

15 The availability of qualified craft labor is more
16 limited in Central California than in the Los Angeles
17 basin or the San Francisco Bay Area. There is little
18 industry in the vicinity to attract or train skilled
19 craftsmen in heavy industry. PGandE anticipated this
20 shortage of skilled craftsmen but not to the extent
21 that it eventually developed. There was a heavy
22 industry construction boom in California and the
23 Western United States. Many jobs were worked on an
24 extended work week basis in the Los Angeles and San
25 Francisco areas. This work was closer and more
26 attractive financially to the skilled craftsmen.

1 Consequently, a shortage of skilled craftsmen was a
2 chronic problem at the Diablo Canyon site.

3 Starting in early 1971, and continuing for most of
4 the year, various construction delays and work
5 slowdowns resulted from the slow release of engineering
6 and design information. The delays in producing
7 designs can be attributed to lack of timely information
8 on equipment and components because of the PGandE
9 policy to delay purchase of major equipment prior to
10 receipt of the construction permit, to a shortage of
11 engineering and design manpower, precipitated by an
12 underestimation of the complexity and difficulty in
13 nuclear plant design and to the imposition of extensive
14 and complex design check and review procedures to
15 accommodate NRC Quality Assurance regulations.

16 Labor interruptions have caused inefficiencies and
17 delays during the entire construction period. Late in
18 1969, the Operating Engineers were on strike for two
19 months, causing a major work slowdown. In the summer
20 of 1970, there was a two-month carpenters' strike which
21 halted carpentry and concrete work at a critical time
22 in the construction of the Diablo Canyon structures.
23 In mid-1974, major labor problems were encountered Two
24 hundred electricians stayed off the job for eight days,
25 500 welders and pipefitters stayed off the job for five
26 days, and 125 carpenters and millwrights were off for

1 three days. Finally, a series of labor disputes and
2 strikes shut down the site for essentially four months
3 starting in July 1974. These stoppages were
4 craft-management disputes general to California and not
5 isolated to Diablo Canyon. Since 1974, occasional site
6 labor disputes of short duration have had an impact on
7 construction progress. Over the 10 year construction
8 period, labor disputes have contributed an estimated
9 1.5 million lost man-hours.

10 Q. Have any other factors had a significant impact on
11 the construction schedule?

12 A. Yes. For example, bomb threats at the Diablo
13 Canyon site have had an impact on construction. To
14 date we have had a total of 50 bomb threats. Each of
15 these has an impact on the construction schedule to
16 varying degrees. In some cases, selected work areas
17 were shut down. In others, the entire project was shut
18 down for the entire working day. During these work
19 stoppages, workmen on the project are paid only for
20 hours worked. Disruptions causing lost time result in
21 reduced paychecks. Some of the skilled craftsmen then
22 become frustrated with the loss of work situation and
23 leave the project for more stable work conditions.
24 This loss of skilled manpower adds to the problems of
25 insufficient skilled labor already described.

26 ///

1 Q. Please describe the need for and the costs
2 involved in equipment maintenance during the extended
3 construction period.

4 A. Essentially all construction for Diablo Canyon
5 Unit 1 Operating Systems was completed in late 1975.
6 Hot Functional Testing was performed in anticipation of
7 licensing and commercial operation in 1976. Since the
8 plant did not go into operation at that time, it became
9 necessary to institute a significant plant layup and
10 maintenance program to prevent equipment degradation.
11 This program consists of routine maintenance,
12 inspection, equipment cleaning and preservation.
13 Significant manpower is also expended to periodically
14 run equipment at near operating conditions to assure
15 that its capability has not been degraded. Total
16 manpower dedicated to this effort has been on the order
17 of 125 full-time craft and technical people. These
18 figures are difficult to quantify since these same
19 personnel are also involved in some new construction
20 work.

21 Major pre-operational tests are required within a
22 short time prior to initial fuel loading and operation.
23 Since the construction was thought to be completed in
24 1976 and again in 1977, these major tests, such as the
25 containment leak rate test and the hot functional test,
26 have been repeated twice. These tests take two to four

1 weeks each and require significant investment in
2 equipment, shift coverage and data logging.

3 Q. Did the extended construction period effect our
4 dealings with private contractors working on the Diablo
5 project?

6 A. Yes. Most of the original construction contracts
7 for the Diablo Canyon Project were awarded as lump-sum
8 fixed price contracts. As construction progressed, it
9 became evident that the increased scope of work was
10 such that the contractors could no longer reasonably be
11 expected to perform on a fixed price basis. The
12 structural, electrical, air conditioning, and other
13 major contractors were eventually converted to a
14 recoverable cost plus basis. In some cases, scopes of
15 work had so significantly changed that it was necessary
16 to convert contracts to a cost plus basis for work that
17 had originally been performed under a fixed price
18 contract.

19 In today's environment of large nuclear projects
20 of long duration, it is not uncommon to have all of the
21 work awarded from the beginning on a cost plus basis.
22 This practice is done since both utilities and
23 contractors now recognize that the work scope at the
24 beginning of a nuclear project cannot be accurately
25 defined to accommodate the seven or eight year
26 construction span the industry is now facing.

1 Q. What other factors occurred during the period of
2 construction that contributed to the cost of the
3 project?

4 A. Inflation or escalation has made a major
5 contribution to the cost increases at Diablo Canyon.
6 As late as 1969, escalation rates used to estimate
7 Diablo Canyon costs were 2.5 percent per year for
8 materials, 3 percent per year for finished equipment,
9 and 5 percent per year for labor. These rates were
10 based on the then current projections of PGandE's
11 Economics and Statistics Department.

12 The Nuclear Plant Construction Index and the
13 Fossil Fuel Plant Construction Index of the
14 Handy-Whitman Index for the Pacific Coast Area have
15 risen 130 and 146 percent, respectively, from January
16 1967 to July 1978. The Engineering News Record
17 Construction Cost Index went up 157 percent from
18 January 1967 to January 1978, and the EBASCO Composite
19 Index of Direct Cost for Electric Generating Plants
20 rose 140 percent from January 1967 to December 1977.
21 As it actually turned out, the average rate of
22 escalation over the Diablo Canyon construction period
23 has been between eight and nine percent per year
24 compounded, about twice the rates assumed in early
25 estimates.

26 ///

1 These inflation rates reflect not only inflation
2 in the general economy but an even higher inflation
3 rate for the nuclear industry in general. Nuclear
4 component prices increased rapidly in the early 1970's
5 for two primary reasons. Orders for equipment were
6 extremely high, overtaxing the manufacturing capability
7 of the many special supporting industries. Also,
8 manufacturers were exposed to the same changing
9 regulatory requirements that PGandE was experiencing at
10 this time. Increased quality control documentation,
11 special component testing, and seismic qualifications
12 are examples of costs passed on to PGandE by equipment
13 suppliers.

14 The extended construction period also impacted the
15 cost by adding to the AFUDC required. Not only was
16 interest paid over a much longer period, but interest
17 rates increased from a 5 percent level to almost an
18 8 percent level in 1978. In 1966, the Unit #1 total
19 GM estimate was \$162.3 million, of which \$17.5 million,
20 or 11 percent, was estimated to be AFUDC. Of today's
21 total estimate, \$309 million or 34% is AFUDC.

22 Q. How have each of the changes you have discussed
23 affected the total cost of Diablo Canyon Units 1 and 2?

24 A. I have identified many reasons for the cost
25 increases at Diablo Canyon. Since the revised
26 estimates of 1971, the cost of Diablo Canyon Unit 1 has

1 increased \$577 million and Unit 2 has increased \$446
2 million. The regulatory changes account for 11.8
3 percent of the Unit 1 and 13.5 percent of the Unit 2
4 cost increases. The changes to improve plant
5 availability and reliability account for 4.5 percent of
6 the Unit 1 and 3.6 percent of the Unit 2 cost
7 increases. Schedule delays account for 12.5 percent of
8 the Unit 1 cost increase and 12.5 percent of the Unit 2
9 cost increase. The cost increase due to other items is
10 17.8 percent for Unit 1 and 17.9 percent for Unit 2.
11 General overheads account for 53.4 percent of the
12 Unit 1 and 52.5 percent of the Unit 2 cost increases.
13 The costs for each of these categories is presented in
14 appendix B.

15 Q. Have other utilities been exposed to similar
16 schedule delay and cost increases with their nuclear
17 power plants?

18 A. Yes. All nuclear power plants constructed during
19 this period have been exposed to schedule delays and
20 cost increases above original estimates. These delays
21 and cost increases have occurred for many of the same
22 reasons as the Diablo Canyon increases. Regulatory
23 changes, labor productivity, updating of designs to
24 increase reliability, material delays, and changing
25 economic conditions are not unique to Diablo Canyon or
26 to California.

1 Appendix C is a graphic representation of the cost
2 per kilowatt for nuclear units placed in service or
3 scheduled for operation in 1977 to 1980. The average
4 cost of these units per kilowatt net capacity (\$/kW)
5 is \$719/kW. Diablo Canyon Unit 1 cost is \$837/kW or
6 16% above the average. The Diablo Canyon Unit 2 cost
7 of \$665/kW is 7.5% below the average. Considering the
8 extremely adverse cost impact of changes and schedule
9 delays due to the postulated 7.5m Hosgri earthquake, it
10 is significant that PGandE has been able to construct
11 Diablo Canyon while maintaining cos's close to the
12 average of other units coming on line during the same
13 relative time period.

14 Q. Do you believe that \$907 million is a reasonable
15 cost for Unit No. 1 and \$736 million a reasonable cost
16 for Unit No. 2?

17 A. Yes. In my opinion these costs are reasonable for
18 nuclear units of their size which were designed and
19 built during this period. While the cost of the Diablo
20 Canyon units is higher than our original estimates,
21 these cost increases were due to various factors,
22 already described, which could not have been
23 anticipated in our original estimates. The cost of
24 power from Diablo Canyon will be much lower than any
25 similar-sized fossil-fueled plant which might have been
26 constructed for 1979-1980 operation. PGandE is

1 committed to provide safe, reliable power at the lowest
2 possible cost to our rate payers. Diablo Canyon
3 fulfills this commitment.
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26

APPENDIX A

DIABLO CANYON UNITS 1 AND 2
REGULATORY HISTORY

This appendix describes the various licenses, permits and other actions which have taken place regarding the Diablo Canyon Project. It is divided into three sections:

- I. CALIFORNIA PUBLIC UTILITIES COMMISSION
- II. NUCLEAR REGULATORY COMMISSION
- III. OTHER FEDERAL, STATE AND LOCAL AGENCIES

CALIFORNIA PUBLIC UTILITIES COMMISSION

PGandE filed Applications Nos. 49051 and 50028 with the California Public Utilities Commission (CPUC) on December 23, 1966, and February 16, 1968, for Diablo Canyon Units 1 and 2, respectively. In these applications, PGandE presented extensive data on the cost of power, safety factors, service reliability, and the environmental effects of the plant. PGandE presented evidence in support of the applications through numerous witnesses, including scientists and representatives of governmental agencies, and 64 exhibits. Those opposed to the project presented 20 witnesses and 32 exhibits. The CPUC held a total of 20 days of public hearings on Unit 1 and 3 days of public hearings on Unit 2 from February 16 to December 12, 1968, in San Luis Obispo and San Francisco.

In Decision Nos. 73278 and 75471, dated November 7, 1967, and March 25, 1969, for Units 1 and 2, respectively, the CPUC found PGandE's requests for the two generating units to be in the public interest.

On March 22, 1971, a complaint filed against PGandE by Consumers Arise Now alleged that PGandE and others were making plans to build nuclear power plants along the California coastline. It requested that the CPUC issue an immediate cease and desist order regarding planning or construction of coastal nuclear power plants. The CPUC denied this order, striking complainant's allegations as being within the purview of the Nuclear Regulatory Commission.

In mid-1975, the Northern California Public Interest Group, Inc. petitioned the CPUC to issue a General Order requiring utilities to include, once each year, with each customer's billing statement, instructions explaining emergency steps the customer should take in the event of an incident. This petition was also dismissed as being outside the jurisdiction of the CPUC and as being inconsistent with the provisions of the Emergency Services Act.

NUCLEAR REGULATORY COMMISSION

PGandE submitted an application for a construction permit for Diablo Canyon Unit 1 on January 16, 1967. For approximately one year, the Staff of the Atomic Energy Commission (now the NRC) scrutinized the plant, requesting and receiving additional information from PGandE. The review culminated in a full Advisory Committee on Reactor

Safeguards (ACRS) committee meeting in December 1967, an Atomic Safety and Licensing Board (ASLB) public hearing in San Luis Obispo on February 20-21, 1968, and the issuance of a construction permit by the AEC on April 23, 1968.

The application for construction of Unit 2 was filed on June 28, 1968. The review progressed to a meeting of the full ACRS committee on October 10, 1969, and on January 13-14, 1970, public hearings were held by the ASLB in San Luis Obispo. On August 7, 1970, these hearings were reopened to hear the intervenors' alleged new evidence on geology. Finally on December 9, 1970, the construction permit for Unit 2 was issued by the AEC.

On July 10, 1973, the application for an operating license, the Final Safety Analysis Report (FSAR), was submitted by PGandE. The FSAR was considered by the AEC to be incomplete. PGandE revised it, resubmitted it on September 26, 1973, and it was docketed on October 2, 1973.

From 1973, right up to the present time, the NRC staff and its consultants and the ACRS and their consultants, have reviewed, analyzed and examined the Diablo Canyon design. The extent and depth of the review in the areas of seismology and geology was without precedent. Seventy-eight amendments have been made to the FSAR, over 70 meetings were held between NRC Staff and PGandE, and countless information requests were made and answered. In summation, ten ACRS subcommittee meetings and three full committee meetings were held, each of the latter resulting in an ACRS letter. The last ACRS letter was issued on July 14, 1978. The ACRS stated that it had completed its review and gave favorable recommendation for the operation of Diablo Canyon. The NRC Staff did likewise.

ASLB hearings were concluded February 15, 1979. A favorable decision regarding the safety of the Diablo Canyon Plant is expected at any time.

DIABLO CANYON
NRC LICENSING PROCEEDINGS
THROUGH APRIL 1979
DOCKETS 50-275; 50-323

Application for Unit 1 CP filed	January 16, 1977
ACRS subcommittee	October 4, 1967
ACRS full committee	October 5, 1967
ACRS full committee	December 7, 1967
Public hearings on Unit 1 CP	February 20-21, 1968
Decision of Atomic Safety and Licensing Board (ASLB) directing AEC to issue Unit 1 CP	April 23, 1968
Application for Unit 2 CP filed	June 28, 1968
ACRS subcommittee	October 1, 1969
ACRS full committee	October 10, 1969
Public hearings on Unit 2 CP	January 13-14, 1970
Hearings reopened to hear Inter- venors' alleged new evidence on geology	August 7, 1970
Decision of ASLB directing AEC to issue Unit 2 CP	December 8, 1970
Atomic Safety and Licensing Appeal Board (ALAB) affirms ASLB decision granting Unit 2 CP	June 14, 1971
AEC denies Intervenor's appeal from ALAB Order	July 21, 1971
AEC denies motion for reconsideration	August 16, 1971
AEC Order granting Intervenor's request for hearing on suspen- sion of CP's pending NEPA review	April 21, 1972
Public hearings re whether CPs should be suspended pending NEPA review	May 17-20, 1972

ASLB decision permitting continued construction during NEPA review but forbidding removal of cofferdam	June 5, 1972
NEPA hearing (Unit 2)	September 17-21, 1973
OL application (FSAR) for Units 1 and 2 filed	September 28, 1973
ASLB decision permitting removal of cofferdam	November 23, 1973
Reopened NEPA hearing to consider energy conservation	March 27-28, 1974 April 30, May 1-2, 1974
ASLB Decision on environmental effects (NEPA) authorizing continued effectiveness of CP for Unit 2	August 2, 1974
ACRS subcommittee	September 12, 1974
ALAB affirms ASLB NEPA decision	January 16, 1975
ACRS subcommittee	February 18-19, 1975
ACRS subcommittee	May 23, 1975
ACRS full committee	June 5-7, 1975
ACRS letter	June 12, 1975
Public hearing on receipt of nuclear fuel for Unit 1	December 9-12, 1975
ASLB Order permitting receipt of nuclear fuel for Unit 1	December 23, 1975
AEC Order directing ALAB to hear appeal of ASLB Order re receipt of fuel	February 5, 1976
ACRS subcommittee	May 21, 1976
ALAB decision affirming ASLB decision re receipt of nuclear fuel	June 22, 1976
ACRS subcommittee	June 25-26, 1976
ACRS subcommittee	October 11, 1976
Further NEPA hearings Units 1 and 2	December 7-17, 1976
ALAB ruling regarding limited access to security plan	June 9, 1977
ACRS subcommittee	June 21-23, 1977
ACRS subcommittee	August 2, 1977
ACRS full committee	August 11-13, 1977
ACRS letter	August 19, 1977

ASLB hearings on remaining non-seismic safety issues other than adequacy of the security plan	October 18-19, 1977
ASLB decision re NEPA issues	June 12, 1978
ACRS subcommittee	June 14-15, 1978
ACRS subcommittee	June 21, 1978
ACRS full committee	July 6-8, 1978
ACRS letter	July 14, 1978
ASLB hearing	December 4-23, 1978
ASLB hearing	January 3-16, 1979
ASLB hearing	February 7-15, 1979

<u>Agency</u>	<u>Licenses, Permits Approvals</u>	<u>Statutory Or Other Authority</u>
<u>FEDERAL LICENSES, PERMITS AND APPROVALS</u>		
Corps of Engineers (U.S. Army)	Permit to install wave recorder	Section of the Rivers and Harbors Appropriations Act of 1899, sections 403 and 404 of title 33 of the United States Code
	Permit to construct breakwater and intake	Section 10 of the Rivers and Harbors Appropriations Act of 1899, sections 403 and 404 of title 33 of the United States Code
	Permit for barge landing	Section 10 of the Rivers and Harbors Appropriation Act of 1899, sections 403 and 404 of title 33 of the United States Code
	Permit for cofferdam, roads, soil removal for discharge	Section 10 of the Rivers and Harbors Appropriation Act of 1899, sections 403 and 404 of title 33 of the United States Code
Bureau of Land Management	Right-of-way for breakwater and filled areas	Acts of February 15, 1901 (16 U.S.C. 522) and March 4, 1911 (16 U.S.C. 523), and section 2234.4-1 of title 43 of the Code of Federal Regulations
Federal Aviation	Determination of no hazard for meteorological mast	Section 1101 of the Federal Aviation Act of 1958 (49 U.S.C. 1501), and part 77 of title 14 of Code of Federal Regulations
	Amendment to "determination," resulting from height change of meteorological mast	Section 1101 of the Federal Aviation Act of 1958 (49 U.S.C. 1501), and part 77 of title 14 of Code of Federal Regulations

<u>Agency</u>	<u>Licenses, Permits Approvals</u>	<u>Statutory Or Other Authority</u>
Federal Aviation (continued)	Determination of no hazard for containment structures	Section 1101 of the Federal Aviation Act of 1958 (49 U.S.C. 1501), and part 77 of title 14 of Code of Federal Regulations
	Determination of no hazard for tower crane	Section 1101 of the Federal Aviation Act of 1958 (49 U.S.C. 1501), and part 77 of title 14 of Code of Federal Regulations
	Amendment to "determination," resulting from removal of lighting from meteorological mast	Section 1101 of the Federal Aviation Act of 1958 (49 U.S.C. 1501), and part 77 of title 14 Code of Federal Regulations

STATE OF CALIFORNIA LICENSES, PERMITS AND APPROVALS

Dept. of Fish and Game	Approval for culvert and fill	Sections 1601 and 1602 of the California Fish and Game Code
State Lands Commission	Lease of submerged lands for wave height transducer	Division 6 of California Public Resources Code
	Boundary line agreement	Section 6357 of the California Public Resources Code
	Lease for intake basin	Division 6 of California Public Resources Code
	Extension of lease for wave height transducer	Division 6 of California Public Resources Code
	Right-of-way for discharge channel	Division 6 of California Public Utilities Resources Code
	Industrial lease right-of-way for road and cofferdam	Division 6 of California Public Resources Code

<u>Agency</u>	<u>Licenses, Permits Approvals</u>	<u>Statutory Or Other Authority</u>
Resources Agency Dept. of Conservation Water Resources Parks & Recreation Fish & Game Harbors & Water- crafts	Agreement	No statutory requirements. Agreement sets forth certain commitments by PGandE which will assist in the protection of the natural resources of California
Central Coast Regional Water Quality Control Board, the Resources Agency	Waste discharge requirements	Section 13263 of Cali- fornia Water Code (Stats. 1969, Ch. 482 Fed. Water Pollution Control Act of 1972
	Permit for plant discharges, Units 1 & 2	Federal Water Pollution Control Act - 1972
	Approval of 316(a) demonstration that present requirement for closed cycle cooling is more stringent than necessary	Section 316(a) of Fed. Water Pollution Control Act - 1972
	Approval of 316(b) study program to monitor effects of discharges	Section 316
State Water Resources Control Board, the Resources Agency	Water quality certification	Section 401 of the Federal Water Pollution Control Act and title 23, chap- ter 3, subchapter 11, of the California Adminis- trative Code
Dept. of Public Health	Program of radio- logical monitoring	Section 25607 of California Health and Safety Code
Division of Industrial Safety	Misc. reviews of code requirements, construction safety, pressure vessels, elevator permits, etc.	

<u>Agency</u>	<u>Licenses, Permits Approvals</u>	<u>Statutory Or Other Authority</u>
Port San Luis Harbor District	Lease	Section 6074 of the California Harbors and Navaigation Code - Port San Luis Harbor District
California Coastal Commission	Claim of exemption	

LOCAL LICENSES, PERMITS AND APPROVALS

County of San Luis Obispo	Use permit for plant site	None. County Ordinance Code section 11-481 (3) as amended by County Ordinance 875 states that the plant is a permitted use at its location provided it is constructed with the approval of the California Public Utilities Commission
	Excavation and grading permit for access road	San Luis Obispo County Ordinance 756 and by reference portions of the Uniform Building Code (specifically section 7003 of chapter 70)
	Excavation and grading permit for borrow area	San Luis Obispo County Ordinance 756 and by reference portions of the Uniform Building Code (spec. section 7003 of chap. 70)
	Excavation and grading permit for Point Patton to Elevation 85'	San Luis Obispo County Ordinance 756 and by reference portions of the Uniform Building Code (spec. section 7003 of chap. 70)

<u>Agency</u>	<u>Licenses, Permits Approvals</u>	<u>Statutory Or Other Authority</u>
County of San Luis Obispo (continued)	Excavation and grading permit for Point Patton - Elevation 85' to 75'	San Luis Obispo County Ordinance 756 and by reference portions of the Uniform Building Code (spec. section 7003 of chap. 70)
	Excavation and grading permit for Unit 2	San Luis Obispo County Ordinance 756 and by reference portions of the Uniform Building Code (spec. section 7003 of chap. 70)
	Excavation and permit for barge landing	San Luis Obispo County 756 and by reference portions of the Uniform Building Code (spec. section 7003 of chap. 70)
	Excavation and grading permit for temporary laydown area	San Luis Obispo County Ordinance 756 and by reference portions of the Uniform Building Code (spec. section 7003 of chap. 70)
	Conditional use permit for trailer housing	Division 5, chap. 11, section 451.2, San Luis Obispo County Ordinance Code
	Building permit for Unit 1 - below elevation 85'	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for Unit 1 - above elevation 85'	Title 19.04.030 of San Obispo County Ordinance
	Building permit for meteorological towers	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for barge landing	Title 19.04.030 of San Luis Obispo County Ordinance

<u>Agency</u>	<u>Licenses, Permits Approvals</u>	<u>Statutory Or Other Authority</u>
County of San Luis Obispo (continued)	Building permit for gate house	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for conference and construction office	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for warehouse	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for compressor building	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for quality assurance laboratory and office	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for concrete batch plant	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for 230 kv switchyard control building	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for 500 kv switchyard control building	Title 19.04.030 of San Luis Obispo County Ordinance
	Building permit for Unit 2	Title 19.04.030 of San Luis Obispo County Ordinance
San Luis Obispo County Air Pollution Control District	Permit to operate two auxiliary boilers	
Resources Agency	Approval to construct cofferdam depositing fill material in the ocean	n/a (Dec. 1966 agreement)

DIABLO CANYON UNIT 1 COMPARISON
 OF ORIGINAL ESTIMATE TO
DECEMBER 1, 1979 OPERATING DATE ESTIMATE

	<u>(\$1,000)</u>	<u>% OF INCREASE</u>
PGandE Original Estimate (1966)	\$162,000	
Increase based on the Revised Estimate	<u>168,000</u>	
Revised Estimate (1971)	\$330,000	
I. Regulatory Changes	\$ 68,000	11.8
II. Plant Optimization Changes	26,000	4.5
III. Schedule Delays	72,000	12.5
IV. Other Items	103,000	17.8
V. General Overheads	308,000	53.4
TOTAL	<u>\$577,000</u>	100.0
Estimate based on an operating date of 12/1/79	\$907,000 =====	

DIABLO CANYON UNIT 2 COMPARISON
 OF ORIGINAL ESTIMATE TO
AUGUST 1, 1980 OPERATING DATE

	<u>(\$1,000)</u>	<u>% OF INCREASE</u>
PGandE Original Estimate (1968)	\$157,400	
Increase based on the Revised Estimate	<u>132,600</u>	
Revised Estimate (1971)	\$290,000	
I. Regulatory Changes	\$ 60,000	13.5
II. Plant Optimization	16,000	3.6
III. Schedule Delays	56,000	12.5
IV. Other Items	80,000	17.9
V. General Overheads	234,600	52.5
TOTAL	<u>\$446,000</u>	100.0
Estimate based on an operating date of 8/1/80	<u>\$736,000</u> =====	

NUCLEAR PLANTS
 1977-1980 OPERATION
 \$/kw. COMPARISON

