central file

187 - W 10-1

A ELYGRANIBUM FOR: Roser S. Soyd, Director, Division of Project Management, 192

FRC"1:

H. O. Thornburg, Director, Division of Paactor Operations

Inspection, IE

SUBJECT: -

METROPOLITAGEDISON COMPANY, THREE MILE ISLAND MUCLEAR STATION WHIT 2

COCKET NO. 50-320

We have been informed by our Region I Office, based on their inspection findings, that construction and prepare cional testion of the subject facility have outer completed in substantial argeniant with deckated co midments and reculatory recuirements, with the exceptions listed in the onclasures. The Office of Inspection and Enforce and bas so further items which would preclude issuance of an Unarcting License to cormit facility operation up to its full design ration (or alternate operation ligitations as apprentiace). It is recommended that the operation liceuse be conditioned with the information contained in the enclosures.

We have reviewed the licensee's preparations for implementation of the Quality Assurance Program for Operations, and have found that they must the requirements of 10 CFR 50. Impendix B, as specified in the licenses's Quality Assurance Program (Chanter 17 of the FSAR), which was reviewed by the Office of Euclear Reactor Regulation.

> H. O. Thornburg, Director Division of Teletor Courations Inspection Office of Inspection and Inforcement

Enclosures(3): A/E/C: Itans Lists (categorized by completion milestones)

cc w/encls:

B. H. Prier, Al

A. D. Davis, Al

M. Silver, MR

S. A. Varca, TAR

D. B. Vascallo, MRR

bcc w/encls(3):

N. C. Moseley, IE

L. B. Higginbotham, IE

N. M. Haller, IE

				1.11./		
077105	ROI .	73.0%	RCI	DIV:S:	FFMSI-	
SURNAME	GKlingle: sm	Jinfezek	NCMose Tay	MMaller	LHigginbotha	HUTLE
DATE -	1/=//73	1/27/73	1/27/78	1/:1./78	1/ -/78	1/ /73

### ENCLOSURE A

The Office of Inspection and Enforcement recommends that the following items be completed prior to issuance of the operating license.

ITEM

RESPONSIBLE ORGANIZATION

 Partial Approval of TP 120/5, 6, 7, 8 Fuel Handling and Transfer Equipment. Licensee

Assessment: Those portions which are utilized to transfer fuel for initial fuel loading will be completed. Those sections not tested will not be utilized for initial fuel load.

 Partial Approval of TP 160/3 Reactor Building Emergency Cooling Functional Test and resolution of pump capacity problems. Licensee

Assessment: Test is 95% complete. Reduced pump capacity (approximately 90% of design) need not be determined acceptable prior to fuel loading.

 Partial Approval of TP 172/2 Control Building Ventilation Functional Test. Licensee

Assessment: Test is 95% complete. The remaining portions of the test are kitchen and water closet fans which will not affect operation of system and therefore are not required prior to fuel loading.

 Partial Approval of TP 180/3 Fire Protection System Functional Test. Licensee

Assessment: Test is 65% complete. Those portions not accomplished will be covered by continuous fire watches.

 Partial Approval of TP 203/4 Decay Heat Removal System Functional Test.

Licensee

Assessment: Test is 95% complete. Low flow boron precipitation remains to be tested. Not necessary until fuel is irradiated.

 Partial Approval of TP 202/3 Makeup and Purification System Functional Test.

Licensee

Assessment: Test is 95% complete. The remaining portions to be tested are a new RCP seal injection line added to prevent loss of seals. Requires system pressure for testing.

7. Completion of Source Range NI Detector portion of Test 301/2.

Licensee

Assessment: Source Range Instruments required for Fuel Load.

 Completion of Source range NI setting of detector voltages Test 301/3D.

Licensee

Assessment: Source Range instruments required for fuel load.

 Partial Approval of TP's 360/1A, B, C. Radiation Monitoring System Test. Licensee

Assessment: All monitors required by Technical Specifications for Mode 6 will be completed.

10. The following test procedures (TP's) are not completed/approved. The licensee intends to complete/approve these procedures. Licensee

- -- TP 150/2, Reactor Building Structural Integrity Test
- -- TP 150/3, Reactor Building Initial Leak Rate Test
- -- TP 151/1, Reactor Building Isolation Valve Leak Test
- -- TP 160/2, Reactor Building Air Cooling Functional Test
- -- TP 171/2, Control Building Area Ventilation Functional Test
- -- IP 176/2, Diesel Generator Building Ventilation Functional Test
- -- TP 204/3, Reactor Building Spray System Functional Test
- -- TP 230/1, Rad Waste Disposal (Misc. Liquid) Functional Test
- -- TP 235/9, Diesel Generator Building Sump Test

- -- TP 256/4, Loss of Instrument Air Test
- -- TP 266/4, Nuclear Service River Water Functional Test
- -- TP 301/3C, NI Pre-Op Calibration (Power Range)
- -- TP 310/3, SFAS Detection and Actuation Test
- -- TP 365/1, Loose Parts Monitor Functional Test
- -- TP 380/1, Communications Systems Functional Test
- -- TP 401/1, Diesel Generator Functional Test
- -- TP 401/3, Station Batteries Discharge and Charge Test
- -- TP 600/3, Soluble Poison Concentration Control Test
- -- TP 600/5, Nuclear Chemical Addition Operational Test
- -- TP 600/21, Integrated Safety Features Actuation Test
- 11. Complete fire barrier and seal installation.

Assessment: Ensure capability of fire systems to support operations.

Licensee

12.	Resolve cable tray and transition installation.	Licensee
	Assessment: Ensures operability of components supplied.	
13.	Resolve mechanical snubber and hanger deficiencies.	Licensee
	Assessment: Generic problems with installation which render the systems inoperable until corrected.	
14.	Review incomplete work list for significant items to be added to milestones.	IE:RI
15.	Review exceptions to AMSE Section XI and grant written relief.	NRR
16.	Ensure preoperational testing satisfies requirements for ESFAS and RPS response timers.	IE:RI
17.	Verify Emergency Plan Implementation. IE:RI	
18.	Verify licensee's corrective action on 1977 bulletins and circulars.	IE:RI
19.	Resolve air start pressures for diesels.	Licensee
20.	Resolve ILRT corrections and ensure test satisfactory.	Licensee, IE:RI
21.	Verify Security Plan Implementation.	IE:RI
22.	Completion of Auxiliary Building Heating and Ventilation Test 173/2.	Licensee

Assessment: System provides safety functions in the event of a fire in the Auxiliary Building.

23. Completion of Fuel Handling Building Heating and Ventilation System test 177/2.

Assessment: System provides safety function in the event of a fire in the Fuel Handling Building.

Licensee

# ENCLOSURE B

The Office of Inspection and Enforcement recommends that the following items be completed prior to entering Operational Mode 4.

ITEM		RESPONSIBLE ORGANIZATION
1.	Approval of TP 160/3 Reactor Building Emergency Cooling Functional Test.	Licensee
	Assessment: Resolve pump problems and complete testing prior to system being required for operation.	
2.	Approval of TP 160/4 Reactor Building Hydrogen Control Functional Test.	Licensee
	Assessment: Provide data on system flows and establish operability prior to system being required.	
3.	Approval of TP 160/6 Reactor Building Purge Supply and Exhaust Functional.	Licensee
	Assessment: Complete test before establishing containment integrity.	
4.	Approval of TP 210/12 Nuclear Chemical Addition System Functional Test.	Licensee
	Assessment: Ensures system will support RCS chemistry prior to heatup.	

5.	Approval of TP 267/4 Nuclear Service Closed Cooling System Functional Test.	Licensee
	Assessment: Resolution of supply to Building Spray pumps is required prior to heatup.	
6.	Approval of TP 350/2 Computer Software Verification and 350/10 Computer Inputs Verification.	Licensee
	Assessment: Ensures computer points are available to support technical specification limits.	
7.	Partial Approval of TP 370/1 Heat Tracing Functional Test.	Licensee
	Assessment: Ensures those systems required for reactor support are operational.	
8.	Approval of TP 160/1 H2 Recombiner Functional Test.	Licensee
	Assessment: Recombiners are required to support mode requirements.	
9.	Approve startup test procedures and incorporate IE:RI review comments.	Licensee IE:RI

## ENCLOSURE C

The Office of Inspection and Enforcement recommends that the following items be completed prior to initial criticality (entry into Operational Mode 2).

## ITEM

RESPONSIBLE ORGANIZATION

 Approval of Preoperational Test 120/5, 6, 7, 8 Fuel Handling and Transfer System. Licensee

Assessment: Completion of remaining test items will ensure deficiencies are identified prior to increasing radiation levels in the areas.

 Approval of TP 172/2 Control Building Area Heating and Ventilation Functional Test. Licensee

Assessment: Completion of remaining items for habitability of control room.

3. Completion of Makeup and Purification System Functional Test 202/3.

Licensee

Assessment: Test is 95% complete. Remaining portion requires system pressure for setting flows as a result of reactor coolant pump seal injection modification.

4. Completion of Decay Heat Removal System Functional Test 203/4.

Licensee

Assessment: Test is 95% complete. The boron precipitation flow is the outstanding item. This feature is not required until fuel is irradiated.

5.	Completion of Emergency Feedwater Functional Test 273/3.	Licensee
	Assessment: Test is 90% complete. A head flow curve is needed on pump EP-P-1.	
6.	Completion of NI Detector Cabling and Response Test 301/2.	Licensee
	Assessment: Remainder of MI's to be operable prior to criticality.	
7.	Approval of TP's 230/3, 231/3, 232/1 Radwaste Disposal Functional Tests.	Licensee
	Assessment: Assures radwaste system will support reactor operations.	
8.	Approval of TP's 360/1A, B, C. Radiation Monitoring System Functional Test.	Licensee
	Assessment: Ensures all monitors operable before radiation levels increase.	
9.	Approval of TP 370/1 Heat Tracing Functional Test.	Licensee
	Assessment: Ensures remaining circuits are operational before radiation levels increase.	
10.	Approval of TP 600/14, 29, Piping Expansion Functional Tests.	Licensee

Assessment: Tests are being repeated due to extensive work on systems following hot functional testing.

Licensee 11. Approval of SP-2, Filter Efficiency Tests. Assessment: Ensures operability to support reactor operations. Licensee 12. Approval of TP 180/3 Fire System Functional Test. Assessment: Ensure Fire System is in a maximum reliability condition prior to criticality. 13. Install redundant non-nuclear instrumentation indications for post Licensee accident shutdown monitoring. Assessment: Present non-redundant indications are sufficient through Mode 4. 14. Approval of TP 200/2 Surveillance and Radiation Specimen Handling Licensee Test. Assessment: Test to be performed as specimens are installed in conjunction with fuel loading. Licensee

15. Complete environmental/ administrative procedures.

effluent temperature monitoring and radio-analyses.

Assessment: Assures that adequate procedures exist in the areas of