

DISTRIBUTION
Docket Files ←
LWR 1 File
L. Engle
E. Hylton

FLASH NOTE

JUN 11 1976

Docket No. 50-302

Roger S. Boyd, Director, Division of Project Management
THRU: John F. Stolz, Light Water Reactors Branch No. 1

JA for JFS

ROLLBACK IN THE CRYSTAL RIVER, UNIT 3 (CR-3) FUEL LOAD DATE (FLD)

At 9:30 AM June 11, 1976, the Florida Power Corporation (FPC) submitted an interim report on their analyses and corrective actions to be taken concerning the concrete separation in the reactor building dome at CR-3. Included in their cover letter to the report was a schedule for a corrective fix which indicates repairs to the dome are scheduled for completion on November 16, 1976. The FPC was asked what additional time would be added to the November 16 date to complete the Structural Integrity Test (SIT) and be ready for fuel loading. The FPC indicated December 14, 1976, is their now scheduled FLD.

This rollback in FLD from September 1, 1976 to December 14, 1976, is probably optimistic as FPC has not allowed any time for delays in the SIT and the necessary reporting to IBE (Reg II). Therefore, we now estimate FLD for CR-3 to be January 1977.

151

Leon Engle, Project Manager
Light Water Reactors Branch No. 1
Division of Project Management

- cc: R. Boyd
- B. Rusche
- E. Case
- R. Heineman
- H. Denton
- J. Miller
- R. DeYoung

POOR ORIGINAL

FLASH NOTE

8003180295 A

OFFICE	LWR 1	LWR 1			
SURNAME	L Engle	J Stolz			
DATE	6/11/76	6/11/76			