Docket No. 50-311

Mr. R. L. Mittl, General Manager Licensing and Environment Public Service Electric & Gas Company 80 Park Plaza - TI7A Newark, New Jersey

Dear Mr. Mittl:

SUBJECT: FEEDWATER HAMMER TEST PROCEDURE

We have reviewed your test procedure, "SUP 80.1, Appendix G, Feedwater Hammer Test" submitted as an attachment to your letter dated July 7, 1980. Our comments are as follows:

- The procedure should be revised to provide information regarding test prerequisites, precautions, special test equipment and instrumentation, step-by-step test instructions, and data logs;
- 2) The test should be conducted with a feedwater flow rate which covers the flow rate expected assuming operation of all three auxiliary feedwater pumps (nominally at least 440 gpm per steam generator);
- Critical pipe hangers should be located in three dimensions with respect to fixed reference points. After the test, they should be remeasured to see if any change has occurred;
- 4) Pressure transmitters used in the test should have a time constant less than the expected time constant of the shock wave; and
- Strip chart and other records of test pressure and temperature should be saved.

After the test procedure has been revised in accordance with the above comments, it should be resubmitted for NRC review and approval. Should you have any questions on this matter, do not hesitate to contact us.

Original signed by Robert L. Tedesco

Robert L. Tedesco, Assistant Director for Licensing Division of Licensing

Un

R. Tedesco Docket Fil LB3 Files PDR LPDR	e J*Ke SMa	FMiraglia JKerrigan SMacKay DBeckham		arr ann	8011190	448	
OFFICE	LB3:DL:NRR	LB3	NRR	AD NRR RTedesco			
DATE	11/4/80	11/7	/80	11/1/80			

\$U.S. GOVERNMENT PRINTING OFFICE: 1979-289-369

DICTRIBUTION .

Docket No. 50-311

Mr. R. L. Mittl, General Manager Licensing and Environment Public Service Electric & Gas Company 80 Park Plaza - T17A Newark, New Jersey

Dear Mr. Mittl:

SUBJECT: FEEDWATER HAMMER TEST PROCEDURE

We have reviewed your test procedure, "SUP 80.1, Appendix G, Feedwater Hammer Test" submitted as an attachment to your letter dated July 7, 1980. Our comments are as follows:

- The procedure should be revised to provide information regarding test prerequisites, precautions, special test equipment and instrumentation, step-by-step test instructions, and data logs;
- 2) The test should be conducted with a feedwater flow rate which covers the flow rate expected assuming operation of all three auxiliary feedwater pumps (nominally at least 440 gpm per steam generator);
- Critical pipe hangers should be located in three dimensions with respect to fixed reference points. After the test, they should be remeasured to see if any change has occurred;
- 4) Pressure transmitters used in the test should have a time constant less than the expected time constant of the shock wave; and
- Strip chart and other records of test pressure and temperature should be saved.

After the test procedure has been revised in accordance with the above comments, it should be resubmitted for NRC review and approval. Should you have any questions on this matter, do not hesitate to contact us.

Original signed by Robert L. Tedesco

Robert L. Tedesco, Assistant Director for Licensing Division of Licensing

C

OI

DISTRIBUTION:
R. Tedesco FMiraglia OParr
Docket File JKerrigan BMann
LB3 Files SMackay
PDR LPDR DBeckham

OFFICE LB3:DL:NRR LB3 NRR ADAD NRR
SURNAME JKenninan FW ia RTedesco
DATE 11/1/80 11/1/80 11/1/80