

DUKE POWER COMPANY

POWER BUILDING

422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28201

A. C. THIES
SENIOR VICE PRESIDENT
PRODUCTION AND TRANSMISSION

P. O. Box 2178

November 18, 1971

Dr. Peter A. Morris, Director
Division of Reactor Licensing
Atomic Energy Commission
7920 Norfolk Avenue
Bethesda, Maryland

Re: Oconee Units 1, 2, and 3
Docket Nos. 50-269 -270, and -287

Dear Dr. Morris:

This letter supplements my letters of October 18, 1971 and October 29, 1971 which submitted the following documents in support of Duke Power Company's Application for Licenses for the Oconee Nuclear Station which is under construction pursuant to provisional construction permits CPPR-33, -34, and -35 issued by the Commission on November 6, 1967:

1. Supplement to Environmental Quality Features of Keowee-Toxaway Project (Supplemental Environmental Report), October, 1971.
2. Request for the Issuance of an Operating License Authorizing Limited Power Operations, Unit No. 1, Docket No. 50-269.
3. Statement by the Applicant Why the Construction Permits Should Not Be Suspended, Units 2 and 3, Docket Nos. 50-270, 50-287.

The following table provides additional information verbally requested by the Division of Reactor Licensing staff in regard to costs of the station construction through October, 1971; costs of job shutdown for the next six months for both Oconee and its associated transmission lines; and predicted expenditures for the next six months for both Oconee construction and transmission line construction.

- | | |
|--|---------------|
| 1. Expenditures at Oconee Nuclear Station through October 31, 1971. | \$328,916,428 |
| 2. Predicted expenditures for the next six months at Oconee Nuclear Station including fuel costs and interest. | \$ 77,087,000 |

800140929

5000

Dr. Peter A. Morris
Page 2
November 18, 1971

3. Estimated cost of job shutdown for Oconee Units 2 and 3 including demobilization, personnel lay-off, caretaker operation, remobilization with additional two month delay, additional escalation, interest, and hypothetical purchased power since adequate power may not be available. \$ 48,193,000
4. Predicted expenditures for the next six months for transmission lines including construction, land acquisition, and land clearing. \$ 14,441,000
5. Estimated additional cost of job with six month shutdown for transmission lines with no attempt to make up lost time. \$ 6,768,000
6. Estimated additional cost of six month job shutdown for transmission lines with corresponding make up of time. \$ 13,736,000

Having been duly sworn, I hereby certify that I am a Senior Vice President of Duke Power Company; that I am authorized on the part of said company to sign and file these documents; and that all matters set forth therein are true and correct to the best of my knowledge, information, and belief.

By *A. C. Thies*
Senior Vice President

ATTEST:

John C. Goodman, Jr.
Assistant Secretary

A. C. THIES has subscribed and sworn to the above statement before me, a Notary Public in and for the State of North Carolina and County of Mecklenburg, this 18th day of November, 1971.

James C. Robinson
Notary Public

My Commission Expires:

March 16, 1975