

memorandum

DATE: FEB 16 1990


REPLY TO
ATTN OF: UMTRA:MA

SUBJECT: Schedule of NRC reviews for the UMTRA Project through FY-1995

TO: S. Mann, Acting Director, Division of Off-Site Remediation, Office of
Environmental Restoration, EM-451-HQ

Attached is a complete listing by site of all remaining NRC activities through FY-1995. The dates in the report reflect status as of February 14, 1990.

The list is provided in response to a request by Jesse L. Funches of the NRC to Mr. Whitfield. Please refer any questions you may have to Michael Abrams of my staff.



Mark L. Matthews
Acting Project Manager
Uranium Mill Tailings Project Office

Attachment

cc w/attachment:
F. Bosiljevac, UMTRA
C. Cormier, UMTRA

9002270249 900216
PDR WASTE PDC
WM-39

ADD: D. Gillen

WM-39
N204

PROJECT MILESTONE REPORT - SALT LAKE CITY UT.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 1
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1504-02-011	NRC REVIEW DRAFT SITE CERTIFICATION	11JUN90	27JUL90
3502-02-031	NRC CONCUR FINAL M&S PLAN	31AUG90	15OCT90
1504-02-031	NRC CONCUR FINAL SITE CERTIF ***	31AUG90	18OCT90

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - DURANGO CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK 1PMSUM

PAGE: 2
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-03-0701	NRC REVIEW OF PRELIM FRAP	09APR90	25MAY90
1504-03-011	NRC REVIEW DRAFT SITE CERTIFICATION	26FEB91	15APR91
3502-03-031	NRC APPROVE FINAL S&M PLAN	11JUN91	15JUL91

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - SHIPROCK NM.

OPEN-PLAN REPORT PMTJ FOR NETWORK IPMSUM

PAGE: 3
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-04-106	NRC REVIEW OF FRAP MOD #4	07NOV89 A	12FEB90 E
3502-04-031	NRC APPROVE FINAL S&M PLAN	18APR90	23MAY90

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - GRAND JUNCTION CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 4
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-05-040	*** INCORP COMMENTS & ISSUE REVISED PFRAP TO NRC	28MAY90	06JUL90
0505-05-0401	NRC REVIEW OF REVISED PFRAP	16JUL90	07SEP90
0505-05-0411	NRC CONDITIONAL CONCURRENCE ON RAP	07MAR91	07MAR91
1000-05-175	NRC CONCUR WITH REM ACT INSP PLAN	08FEB91	21MAR91
3502-05-011	NRC REVIEW DRAFT S&M PLAN	01JUN93	19JUL93
1504-05-011	NRC REVIEW DRAFT SITE CERTIFICATION	09MAY94	24JUN94
3502-05-031	NRC APPROVE FINAL S&M PLAN	10OCT94	11NOV94

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - RIFLE CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK 1PMSUM

PAGE: 5
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-06-039	SUBMIT REVISED PRELIMINARY FINAL RAP TO NRC	02JAN90 A	09FEB90 E
0505-06-040	NRC REVIEW OF REVISED PRELIMINARY FINAL RAP	19FEB90	28MAR90
1000-06-150	DOE APPROVE AND ISSUE RA... NRC FOR APPROVAL	26APR90	23MAY90
1000-06-175	NRC CONCUR WITH REM ACT INSP PLAN	24MAY90	13JUN90
0505-06-051	NRC REVIEW FINAL RAP/DES	19JUN90	06AUG90
3502-06-011	NRC REVIEW DRAFT S&M PLAN	11APR94	27MAY94
1504-06-011	NRC REVIEW DRAFT SITE CERTIFICATION	28FEB95	17APR95
3502-06-031	NRC APPROVE FINAL S&M PLAN	13JUN95	17JUL95

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - RIVERTON WY.

OPEN-PLAN REPORT PMT] FOR NETWORK IPMSUM

PAGE: 6
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1504-07-011	NRC REVIEW DRAFT SITE CERTIFICATION	26FEB91	15APR91

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - GUNNISON CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 7
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1503-08-061	NRC REVIEW DRAFT EA	01MAY90	11JUN90
0505-08-9151	NRC REVIEW DRAP	25JUN90	03AUG90
0505-08-923	NRC PREPARE DTER ON PFRAP	24OCT90	18DEC90
0505-08-9251	NRC CONDITIONAL CONCURRENCE	19DEC90	19DEC90
0505-08-9252	NRC PREP OF FINAL TER (FTER)	21JAN91	08MAR91
0505-08-9301	** ISSUE FINAL RAP TO NRC	05APR91	05APR91
1000-08-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	18MAR91	12APR91
0505-08-9253	NRC CONCURRENCE ON RAP	22APR91	22APR91
1000-08-175	NRC CONCUR WITH REM ACT INSP PLAN	15APR91	03MAY91
3502-08-011	KRC REVIEW DRAFT S&M PLAN	11FEB94	31MAR94
1504-08-011	NRC REVIEW DRAFT SITE CERTIFICATION	06MAR95	21APR95
3502-08-031	NRC APPROVE FINAL S&M PLAN	26JUN95	30JUN95

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - MEXICAN HAT UT.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 8
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-09-051	NRC REVIEW FINAL RAP	24JAN89 A	28FEB90 E
3502-09-011	NRC REVIEW DRAFT S&M PLAN	23DEC91	31JAN92
1504-09-011	NRC REVIEW DRAFT SITE CERTIFICATION	16NOV92	01JAN93
3502-09-031	NRC APPROVE FINAL S&M PLAN	08MAR93	16APR93

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - GREEN RIVER UT.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 9
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-10-0715	NRC REVIEW/CONCURRENCE ON FRAP	05JAN90 A	05MAR90 E
3502-10-011	NRC REVIEW DRAFT S&M PLAN	19FEB90	06APR90
1504-10-011	NRC REVIEW DRAFT SITE CERTIFICATION	30JUL90	14SEP90
3502-10-031	NRC APPROVE FINAL S&M PLAN	07JAN92	10FEB92

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - SLICK ROCK CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUN

PAGE: 10
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-11-017	NRC REVIEW PREL FINAL RAP	11JUN91	22JUL91
1000-11-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	10SEP91	07OCT91
1000-11-175	NRC CONCUR WITH REM ACT INSP PLAN	08OCT91	28OCT91
0505-11-051	NRC REVIEW FINAL RAP/DESIGN	07OCT91	15NOV91
3502-11-011	NRC REVIEW DRAFT M&S PLAN	17MAR93	04MAY93
1504-11-011	NRC REVIEW DRAFT SITE CERTIFICATION	17FEB94	30MAR94
1504-11-031	NRC CONCUR SITE CERTIFICATION	26MAY94	29JUN94
3502-11-031	NRC CONCUR FINAL M&S PLAN	26MAY94	29JUN94

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - LOWMAN ID.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 11
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-12-9151	NRC REVIEW DRAP	03MAY90	13JUN90
0505-12-923	NRC PREP DTER ON PFRAP	10SEP90	02NOV90
0505-12-925	RESPOND TO NRC COMMENTS IN DTER	05NOV90	23NOV90
1000-12-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	06DEC90	02JAN91
0505-12-9252	NRC PREP OF FINAL TER (FTER)	26NOV90	11JAN91
1000-12-175	NRC CONCUR WITH REM ACT INSP PLAN	03JAN91	23JAN91
0505-12-927	* COMPILER RAP & ISSUE FRAP TO NRC	11FEB91	15FEB91
0505-12-9253	NRC CONCURRENCE ON RAP	04MAR91	04MAR91
3502-12-011	NRC REVIEW DRAFT S&M PLAN	03MAY93	18JUN93
1504-12-011	NRC REVIEW DRAFT SITE CERTIFICATION	05APR94	23MAY94
3502-12-031	NRC APPROVE FINAL S&M PLAN	26JUL94	29AUG94

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - LAKEVIEW OR.

OPEN-PLAN REPORT PMT1 FOR NETWORK 1PMSUM

PAGE: 12
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-13-080	NRC REVIEW OF REVISED FINAL RAP	28MAR89 A	01JUN90 E
1504-13-011	NRC REVIEW DRAFT SITE CERTIFICATION	27AUG90	12OCT90
3502-13-031	NRC APPROVE FINAL S&M PLAN	10DEC90	11JAN91

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - MAYBELL CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 13
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-14-920	NRC REVIEW DRAP	30AUG90	10OCT90
0505-14-928	NRC PREPARE DTER ON PFRAP	07JAN91	01MAR91
0505-14-931	NRC CONDITIONAL CONCURRENCE	04MAR91	04MAR91
0505-14-933	NRC PREP OF FINAL TER (FTER)	04APR91	22MAY91
0505-14-938	** ISSUE FINAL RAP TO NRC	19JUN91	19JUN91
0505-14-939	NRC CONCURRENCE ON RAP	04JUL91	04JUL91
3502-14-011	NRC REVIEW DRAFT S&M PLAN	07AUG92	24SEP92
1504-14-011	NRC REVIEW DRAFT SITE CERTIFICATION	05JUL93	20AUG93
3502-14-031	NRC APPROVE FINAL S&M PLAN	18OCT93	19NOV93

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - SPOOK WY.

OPEN-PLAN REPORT PMT1 FOR NETWORK 1PMSUM

PAGE: 14
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1504-15-011	NRC REVIEW DRAFT SITE CERTIFICATION	03JUL90	20AUG90
3502-15-031	NRC APPROVE FINAL S&M PLAN	23OCT90	26NOV90

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - AMBROSIA LAKE NM.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 15
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-16-051	NRC REVIEW pFINAL RAP/DESIGN	07AUG89 A	19FEB90 E
0505-16-072	NRC REVIEW OF FRAP	05APR90	24MAY90
1000-16-175	NRC CONCUR WITH REM ACT INSP PLAN	13APR90	31MAY90
3502-16-011	NRC REVIEW DRAFT S&M PLAN	16APR93	04JUN93
1504-16-011	NRC REVIEW DRAFT SITE CERTIFICATION	28FEB94	15APR94
3502-16-031	NRC APPROVE FINAL S&M PLAN	10JUN94	14JUL94

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - NATURITA CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK 1PMSUM

PAGE: 16
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1503-17-061	NRC REVIEW DRAFT EA	08MAY90	18JUN90
0505-17-920	NRC REVIEW DRAP	24MAY90	25JUL90
0505-17-928	NRC PREPARE DTER ON PFRAP	15OCT90	07DEC90
0505-17-931	NRC CONDITIONAL CONCURRENCE	10DEC90	10DEC90
1000-17-150	DOE APPROVE AND ISSUE RAP TO NRC FOR APPROVAL	10JAN91	06FEB91
0505-17-933	NRC PREP OF FINAL TER (FTER)	10JAN91	15FEB91
1000-17-175	NRC CONCUR WITH REM ACT INSP PLAN	07FEB91	27FEB91
0505-17-938	** ISSUE FINAL RAP TO NRC	15MAR91	15MAR91
0505-17-939	NRC CONCURRENCE ON RAP	01APR91	01APR91
3502-17-011	NRC REVIEW DRAFT S&M PLAN	21JUN93	06AUG93
1504-17-011	NRC REVIEW DRAFT SITE CERTIFICATION	30MAY94	15JUL94
1504-17-031	NRC CONCUR SITE CERTIFICATION	12SEP94	14OCT94
3502-17-031	NRC CONCUR FINAL S&M PLAN	12SEP94	14OCT94

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - TUBA CITY AZ.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 17
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
3502-18-011	NRC REVIEW DRAFT S&M PLAN	15FEB90	23MAR90
1504-18-011	NRC REVIEW DRAFT SITE CERTIFICATION	02OCT90	19NOV90
3502-18-031	NRC APPROVE FINAL S&M PLAN	22JAN91	25FEB91

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - MONUMENT VALLEY AZ.

OPEN-PLAN REPORT PMT1 FOR NETWORK 1PMSUM

PAGE: 18
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
3502-19-011	NRC REVIEW DRAFT S&M PLAN	23DEC91	31JAN92
1504-19-011	NRC REVIEW DRAFT SITE CERTIFICATION	16NOV92	01JAN93
3502-19-031	NRC APPROVE FINAL S&M PLAN	08MAR93	16APR93

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - FALLS CITY TX.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 19
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-20-017	NRC REVIEW PREL FINAL RAP	10JUL90	27AUG90
1000-20-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	04OCT90	31OCT90
1000-20-175	NRC CONCUR WITH REM ACT INSP PLAN	01NOV90	21NOV90
0505-20-051	NRC REVIEW FINAL RAP/DESIGN	18OCT90	05DEC90
3502-20-011	NRC REVIEW DRAFT S&M PLAN	17DEC93	03FEB94
1504-20-011	NRC REVIEW DRAFT SITE CERTIFICATION	08DEC94	25JAN95
3502-20-031	NRC APPROVE FINAL S&M PLAN	23MAR95	26APR95

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - BELFIELD ND.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 20
 RUN DATE: 14FEB90
 DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1000-21-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	21MAY90	15JUN90
1000-21-175	NRC CONCUR WITH REM ACT INSP PLAN	18JUN90	06JUL90
0505-21-051	NRC REVIEW FINAL RAP/DESIGN	04JUN90	13JUL90
3502-21-011	NRC REVIEW DRAFT S&M PLAN	09APR93	20MAY93
1504-21-011	NRC REVIEW DRAFT SITE CERTIFICATION	28FEB94	15APR94
3502-21-031	NRC APPROVE FINAL S&M PLAN	13JUN94	15JUL94

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - BOWMAN ND.

OPEN-PLAN REPORT PMT1 FOR NETWORK IPMSUM

PAGE: 21
RUN DATE: 14FEB90
DATA DATE: 01FEB90

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1000-22-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	21MAY90	15JUN90
1000-22-175	NRC CONCUR WITH REM ACT INSP PLAN	18JUN90	06JUL90
0505-22-051	NRC REVIEW FINAL RAP/DESIGN	04JUN90	13JUL90
3502-22-011	NRC REVIEW DRAFT S&M PLAN	09APR93	20MAY93
1504-22-011	NRC REVIEW DRAFT SITE CERTIFICATION	28FEB94	15APR94
3502-22-031	NRC APPROVE FINAL S&M PLAN	13JUN94	15JUL94

*** Headquarters Monitored Milestone
* Key Milestones