

CONTROLLED APPROVED COPY  
VOID PREVIOUS ISSUE  
DISTRIBUTION: PHILADELPHIA ELECTRIC COMPANY  
File Alden  
SS - 85V  
Control No.  
Station Super. \_\_\_\_\_  
PEACH BOTTOM UNIT 2  
SURVEILLANCE TEST

*M. J. ...*  
8/7/80

ST 20.039 LLRT HPCI STEAM SUPPLY \_\_\_\_\_

TECHNICAL SPECIFICATION:  
4.7.A.2.F, Table 3.7.4

Penetration Number N-11  
Penetration Leak Rate \_\_\_\_\_ cc/min  
LLRT Total \_\_\_\_\_ cc/min

Test Frequency:

Each operating cycle, but in  
no case greater than two years.

Test Results:

A. All of the asterisked steps were completed SATISFACTORILY.

PERFORMED BY:

\_\_\_\_\_  
SIGNATURE TIME/DATE  
\_\_\_\_\_  
SIGNATURE (SHIFT SUPERVISION) TIME/DATE

B. One or more of the asterisked steps was completed UNSATISFACTORILY.  
Refer to Tech. Spec. 3.7.A.

MRF \_\_\_\_\_

\_\_\_\_\_  
SIGNATURE TIME/DATE  
\_\_\_\_\_  
SIGNATURE (SHIFT SUPERVISION) TIME/DATE

IMMEDIATELY NOTIFY PLANT SUPERINTENDENT OR ALTERNATE.

\_\_\_\_\_  
NAME OF PERSON NOTIFIED TIME/DATE  
\_\_\_\_\_  
SIGNATURE (SHIFT SUPERINTENDENT OR SUPERVISOR)

Additional action required if other portions of test did not  
function properly or other discrepancies were noted during test.

- 1. MRF submitted: MRF \_\_\_\_\_
- 2. Other: \_\_\_\_\_

\_\_\_\_\_  
SIGNATURE DATE

REVIEWED BY: \_\_\_\_\_

\_\_\_\_\_  
PLANT STAFF SUPERVISION DATE

8107070 476

PURPOSE:

The purpose of this test is to determine the leakage rate of the primary containment penetrations and isolation valves.

REFERENCE:

1. Technical Specifications
2. 10CFR50, Appendix J
3. Various P&ID's

PREREQUISITES:

1. Plant conditions are such that testing will not interfere with planned operations. Request permission of shift supervision to begin this test.

\_\_\_\_\_  
Shift Supervision

2. RWP obtained if required. \_\_\_\_\_

3. Safety permit issued if required, as determined by Results Engineer or alternate.

Yes \_\_\_\_\_ No \_\_\_\_\_

If Yes: Permit No. \_\_\_\_\_

GENERAL LLRT PROCEDURE:

1. Read specific procedure. Follow procedure for system blocking (if required), draining, and valve line up. \_\_\_\_\_
2. With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform ST 20.116 LLRT Test Taps. Record leakage on the test data sheet in the rear of this test. \_\_\_\_\_

3. Calculate test pressure as follows. Document calculations and reasoning below:

- a) Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path). \_\_\_\_\_ psig
- b) Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested. \_\_\_\_\_ psig

IF THE PRESSURE CALCULATED IN STEP 3b) IS LARGE e.g., REACTOR PRESSURE, CONDUCT A FLOW OUT TEST TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADD THIS TO LEAK TEST RESULTS. 3b) PRESSURE CAN THEN BE REGARDED AS ZERO.

- c) Add 49.2 psi to the pressure determined in Step 3a. \_\_\_\_\_ psig
- d) Test pressure is the greater of Step 3b or Step 3c. \_\_\_\_\_ psig  
(Test Pressure)

IF USING AN ABSOLUTE PRESSURE GAGE COMPLETE STEP 3e. WRITE "PSIA" ON DATA SHEET IN COMMENTS SECTION.

- e)  $0.4912 \times \text{barometer} + \text{test pressure}$  \_\_\_\_\_ psia  
(Test Pressure)

Test Pressure Calculations:

4. Pressurize the test volume to the test pressure determined in Step 3 using service air (use N<sub>2</sub> or electrical penetrations and bellows).

5. Perform LLRT using one of the following three methods.

A. Flow In Test


- 1) Test box outlet connected to test volume test tap. Test tap valves open.
- 2) Test box inlet connected to service air supply (use N<sub>2</sub> on electrical penetrations and bellows).
- 3) Allign test box valves as follows:
 

V1 open _____	V9 Closed _____
V2 open _____	V10 Open _____
V4 closed _____	V11 Open _____
V5 open _____	V12 Open _____
V6 closed _____	

(Circle to indicate status)

F11 (V7A, V8A)	in service	out of service
F12 (V7B, V8B)	in service	out of service
F13 (V7C, V8C)	in service	out of service

- 4) Adjust PCV 1 to obtain pressure between supply pressure and test pressure on P1-1.
- 5) Adjust PCV 2 to obtain test pressure on P1-2.
- 6) Read and record on data sheet INDICATED flow and pressure (P1-2) for one hour after stabilization.



Typical "Flow In Test" set up. Test boundary is valves A & B. Leakage is measured as the "Flow In" required to maintain test pressure.

B. Flow Out Test

- 1) Test box SUPPLY VENT connected to DOWNSTREAM test tap via a drain bottle. Downstream test tap valves open.
- 2) Disconnect air supply to test box.
- 3) Align test box valves as follows:


V1 Closed _____	V9 Closed _____
V2 Closed _____	V10 Open _____
V4 Open _____	V11 Closed _____
V5 Open _____	V12 Open _____
V6 Closed _____	

(Circle to indicate status)

F11 (V7A, V8A)	in service	out of service
F12 (V7B, V8B)	in service	out of service
F13 (V7C, V8C)	in service	out of service

AIR EXHAUSTING AT BOX OUTLET IS POTENTIALLY CONTAMINATED.

- 4) Read and record on data sheet INDICATED flow and pressure (P1-2) for one hour after stabilization.



Typical "Flow Out Test" set up. Valve A is being tested. Valve B blocks leakage vent path causing leakage to "vent" through box rotameter. Judgment must be exercised to select a tight "downstream boundary". Also tubing to test box should be less than 10 feet in length.

C. Pressure Decay Test

- 1) Allow test volume pressurization to continue to 1 psi above test pressure.
- 2) Disconnect test box air supply.
- 3) Allign test box valves as follows:


V1 Closed _____	V7A Closed _____	V8C Closed _____
V2 Closed _____	V7B Closed _____	V9 Open _____
V4 Closed _____	V7C Closed _____	V10 Open _____
V5 Open _____	V8A Closed _____	V11 Closed _____
V6 Open _____	V8B Closed _____	V12 Open _____

- 4) Begin recording test volume pressure (P1-2) every half hour for four hours.
- 5) Calculate test volume using 6280-M-100 series prints for center line length dimensions, pipe class and nominal size. Use spec 6280-M-300 for inside diameter of piping. Consider boundary valve volume as equivalent to cylinder of equal diameter, one half of the valve length long.

Calculated Volume (Cu. Ft.) = \_\_\_\_\_  
Record Volume Calculations and Reference Prints Below

6) Calculate leakage (including error) below:


$$\text{leakage} = \frac{\text{Volume (step 5)}}{14.7 \text{ psi}} \times \frac{28,320 \text{ cc}}{\text{ft}^3} \times \frac{\text{pressure decay} + 0.1 \text{ psi}}{\text{elapsed time (min)}}$$



Typical "Pressure Decay Test" set up. Due to pressure gage potential error (0.1 psi), calculated leakage can be reduced by increasing the duration of the test.

TEST WRAP UP :

6. When test is completed, consult Results Engineer or alternate concerning venting the test volume.
7. Leave 15 psig of N<sub>2</sub> in electrical penetrations upon test completion.
8. Restore system to normal using LLRT Tag Accountability Log.
9. Using the pressure correction curve (available in T.E. office) for the particular rotameter used in the test, correct indicated flow to "AS FOUND LEAKAGE" using (P1-2) as metering pressure (PSIG). Enter on test data sheet.





SPECIFIC PROCEDURE

I. Backup System Availability and Requirements;

The reactor must be depressurized before beginning this test.

Verify that there are no HPCI surveillance tests in progress.

II. System Draining:

1. Close M023-15.
2. Close A0-4807.
3. Open M023-16 to permit the HPCI steam line to drain between M0-23-15 and M023-16, to HPCI steam line drain pot.
4. Verify that the HPCI drain pot high level alarm in the main control room has not annunciated, then open the drain pot vent. If alarm annunciates, run hose to drain from drain pot vent.
5. Close M0-23-16.

III. Procedure:

1. Verify 23-15, 23-16, and A0-4807 are closed.
2. Ask the shift if the main steam lines are flooded or drained.
3. If the lines are drained, connect the test equipment to test valve 23-28A and perform the LLRT.
4. If the lines are flooded, check water level and add the correction to the test pressure then perform the LLRT. (2.309 ft. of H<sub>2</sub>O/PSI.)

IV. Blocks Required:

Reactor depressurized.

V. Test Wrap-Up:

- \* 1. Verify that valve leakage is no greater than the maximum on scale flow on the high scale rotometer (leakage is on scale).
2. Inform shift supervision of results of test and fill out the test results section on the first page (note above asterisked step). Have operator review accountability log.

LLRT TAG ACCOUNTABILITY LOG

P&ID

M-365

PENT No.	PENT. NAME	VALVE No./1	DESCRIPTION	TAG No.	TAGGED VALVE COND.	HUNG BY	RESTORED VALVE CONDITION	VALVE RESTORED/TAG RMVD. BY	TIME DATE
N-11	HPCI Steam Supply	M023-15/HPCI Steam Supply Inner ISOL Valve.			Closed		Open		
		M023-16/HPCI Steam Supply Outer ISOL Valve. AO-4807 Test VLV 23-27A Test VLV 23-28A			Closed Closed As Req. As Req.		Open Closed Closed & Capped		
		Drain Pot Vent			Open & Uncapped		Closed & Capped		

Local Leak Rate Test Sheet for Penetration N-10 HPCI STEAM SUPPLY

Restrictions: OUTAGE

Test Boundaries MO 23-15, MO 23-16, and AO-4807

Tested by \_\_\_\_\_ Date \_\_\_\_\_

TIME	PRESS	FLOW	COMMENTS:
<b>AVERAGE FLOW</b> = _____ $\frac{cc}{min}$			LLRT Box No. _____ Calibration Date _____ <b>TEST TAP VALVES</b> <b>TESTED PER PROCEDURE ST 20.116</b> <b>LEAKAGE</b> = _____ $cc/min$
<b>AS FOUND LEAKAGE</b> = _____ $\frac{cc}{min}$ (SEE STEP 9 GENERAL PROC)			

