



KANSAS GAS AND ELECTRIC COMPANY

GLENN L KOESTER
VICE PRESIDENT - NUCLEAR

December 30, 1981

Mr. G.L. Madsen, Chief
Reactor Projects Branch
U.S. Nuclear Regulatory Commission
Region IV
611 Ryan Plaza Drive
Suite 1000
Arlington, Texas 76011



KMLNRC 81-150
Re: NRC Docket No. STN 50-482
Ref: Letter KMLNRC 81-122 dated 10/15/81 from GLKoester, KG&E
to GLMadsen, NRC
Subj: Interim 50.55(e) Report - Heating/Ventilating/Air Conditioning
Duct Supports

Dear Mr. Madsen:

The purpose of this letter is to provide a status report on the progress made toward the completion of the seventeen items which were transmitted to you in the referenced report.

Three of the seventeen activities have been completed. They are:

- . Improve control of welder ID stamping
- . Quality engineering review of DR's
- . Craft and quality personnel awareness of quality process

There have been delays in completing some of the remaining activities, however, the constructor is planning on bringing in additional manpower so we expect the final scheduled completion date of June 1982 will not be affected.

We will provide a further status report on the completion of the seventeen items on or before March 5, 1982.

If you require any additional information at this time, please contact us.

Yours very truly,

Glenn L Koester

FE27
S1/0

8201120417 811230
PDR ADOCK 05000482
S PDR

GLK:gm
cc: Mr. Thomas Vandell
Resident NRC Inspector