Duke Power Company Nuclear Production Department P.O. Box 1007 Charlotte, NC 28201-1007



#### **DUKE POWER**

November 15, 1990

U. S. Nuclear Regulatory Commission ATTN: Document Control Desk Washington, D.C. 20555

Subject: Catawba Nuclear Station, Unit 2

Docket No. 50-414

Sixteenth Quarterly Update to Startup Report

#### Gentlemen:

In accordance with Section 6.9.1.3 of the Catawba Nuclear Station Technical Specifications, please find attached the sixteenth quarterly update to the Unit 2 Startup Report. As indicated in my August 15, 1990 letter to NRC, one test is not complete. Additional quarterly updates to the Startup Report will be submitted as required by Technical Specifications.

Very truly yours,

M. S. Tuckman, Vice President

Nuclear Operations

MHH-6/1cs

Attachment

xc: Mr. S. D. Ebneter
Regional Administrator, RII
U. S. Nuclear Regulatory Commission
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30301

Mr. W. T. Orders NRC Resident Inspector Catawba Nuclear Station

9011290061 901107 PDR ADOCK 05000414 PDC

JE7.1.

# STARTUP REPORT QUARTERLY UPDATE CATAWBA UNIT 2 CYCLE 1 NOVEMBER 7, 1990

### TESTING COMPLETED DURING QUARTER

None.

# STATUS OF TESTING NOT COMPLE' E

STEADY STATE PIPING SYSTEMS OPERATIONAL VIBRATION MEASUREMENT - TP/2/A/1200/21

This test was described in Sections 10.5 and 11.5 in the Startup Report. It is complete except for retesting of piping associated with the Diesel Generator Fuel Oil and Lube Oil systems. Additional restraints were installed during the EOC-1 refuling outage. However, further modifications were found to be necessary. These modifications have been completed and testing performed on both diesels. However, a new concern has been identified by Design Engineering regarding a rigid pipe connected to the flexible piping. Design Engineering is currently evaluating the need for additional restraints.