

POWER AUTHORITY OF THE STATE OF NEW YORK

10 COLUMBUS CIRCLE NEW YORK, N. Y. 10019

(212) 397-6200

TRUSTEES

JOHN S. DYSON
CHAIRMAN

GEORGE L. INGALLS
VICE CHAIRMAN

RICHARD M. FLYNN

ROBERT J. MILLORE

FREDERICK R. CLARK



LEROY W. SINCLAIR
PRESIDENT & CHIEF
OPERATING OFFICER

WALTER T. KICINSKI
FIRST EXECUTIVE
VICE PRESIDENT &
CHIEF ADMINISTRATIVE
OFFICER

JOSEPH R. SCHMIEDER
EXECUTIVE VICE
PRESIDENT & CHIEF
ENGINEER

JOHN W. BOSTON
EXECUTIVE VICE
PRESIDENT PROCEDURES
& PERFORMANCE

THOMAS R. FREY
SENIOR VICE PRESIDENT
& GENERAL COUNSEL

August 9, 1982
JPN-82-68

Director of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Attention: Mr. Domenic B. Vassallo
Operating Reactors Branch No.2
Division of Licensing

Subject: James A. FitzPatrick Nuclear Power Plant
Docket No. 50-333
Post-TMI Requirements
Generic Letter No. 82-05

- References: 1. J.P. Bayne (PASNY) to D.B. Vassallo (USNRC)
dated April 21, 1982. (JPN-82-38)
2. D.G. Eisenhut (USNRC) to all Licensees of Operating
Power Reactors dated March 17, 1982. (Generic Letter
82-05)

Dear Sir:

The Authority provided the status and schedule for fifteen NUREG-0737 items in Reference 1. This information was supplied in response to Generic Letter 82-05 (Reference 2). For the reasons detailed below, it is necessary to amend some portions of this schedule.

The Authority is in the process of changing general maintenance contractors. The current contractor is in the process of installing those modifications for which he has cognizance. Rather than to request that the current general maintenance contractor start the final phases of these modifications and transfer these partially completed work phases to the new general maintenance contractor, we have decided to postpone the start of these phases until the new general maintenance contractor fully assumes his duties. The Authority considers this preferable to having to coordinate partially completed installation phases between two contractors. It further reduces the possibility for oversights attributable to the transfer. Although the Authority has tried to minimize the impact of this change, recent contractual problems have forced the postponement of the transfer by three months. A delay of this magnitude can not be absorbed into existing schedules.

A046

For this reason, we find it necessary to revise two of the fifteen completion dates previously provided to you. Our integrated schedule will also be revised to reflect these changes in the near future.

Attached to this letter is a list of these items and their new completion dates.

If you have any further questions, please contact Mr. J.A. Gray, Jr. of my staff.

Very truly yours,

C. M. Wilverding

for J.P. Bayne
Executive Vice President
Nuclear Generation

MITCHELL J. WEINSTEIN
Notary Public, State of New York
No. 30-4740329
Qualified in Nassau County
Commission Expires March 30, 1983

State of New York
County of New York
Subscribed and Sworn to before
me this *9th* day of *August, 1982*

Mitchell J. Weinstein

Notary Public

cc: Mr. J. Linville
Resident Inspector
U.S. Nuclear Regulatory Commission
P.O. Box 136
Lycoming, N.Y. 13093

Mr. Ron Barton
United Engineers & Constructors, Inc.
30 S. 17th Street
Philadelphia, PA 19101

Attachment to JPN-82-

Revised Implementation Schedule

Generic Letter No. 82-05

<u>No.</u>	<u>Item Description</u>	<u>Date</u>
II.B.3.2	Post-accident Sampling Modifications	3/31/82
II.F.1.6	Containment Hydrogen Concentration Monitor	3/31/82