

## LONG ISLAND LIGHTING COMPANY

SHOREHAM NUCLEAR POWER STATION P.O. BOX 618, NORTH COUNTRY ROAD + WADING RIVER, N.Y. 11792

July 27, 1982

SNRC-741

Mr. Harold R. Denton, Director Office of Nuclear Reactor Regulation U.S. Nuclear Regulatory Commission Washington, D.C. 20555

> Schedule of Human Factors Modifications Shoreham Nuclear Power Station - Unit 1 Docket No. 50-322

Dear Mr. Denton:

Enclosed is a schedule for completing control room modifications and other work required by Appendix C of the Shoreham SER, Supplement No. 1. We are supplying this information in response to a request made by Mr. R. J. Eckenrode of the NRC at a meeting with LILCO on line 8, 1982.

At this time 68 of 130 items have been completed, and the remaining 62 items are to be completed by September 15, 1982. In some cases, the status column of the schedule indicates that, although an item is complete, certain coviations from commitments were necessary. A submittal describing the deviations, the results of required tests which have been performed, and the selected design options will be made in mid-August.

If you have any questions on this matter, please contact us at your convenience.

Very truly yours,

N.J. Museler for J.L. Smith

J. L. Smith Manager, Special Projects Shoreham Nuclear Power Station

RSH:mp

Enclosure

cc: J. Higgins All parties

DR ADDCK 05000322 PDR

13001

SSER Appendix C Item No.	Scheduled Completion	Status (Where Applicable)
1.1 (1.3)*	7/31/82	Engineering Complete. Supervisor's office being built. Watch Eng. contact to be verified before fuel load.
1.2 (1.4)	Closed 6/18/82	
1.3 (1.5)	Closed 4/1/82	
1.4 (1.8)	8/31/82	
1.5 (1.9)	Closed 5/27/82	
1.6 (1.10)	8/31/82	
1.7 (1.11)	9/10/82	
1.8 (1.12)	Closed 6/2/82	
1.9 (1.13)	9/10/82	
1.10 (1.14)	9/10/82	
1.11 (1.15)	Closed 5/12/82	Procedure STP 3, Fuel Loading Prerequisite Number 6.11.4
2.1 (2.1)	9/15/82	Measurements to follow HVAC completion
2.2 (2.2)	8/31/82	
2.3 (2.4)	8/15/82	Engineering Complete
2.4 (2.5)	Closed 7/20/82	
2.5 (2.6)	8/31/82	

SSER Appendix C Item No.	Scheduled Completion	Status (Where Applicable)
2.6 (2.8)*	Closed 5/12/82	Procedure 21.002.01 complete
2.7 (2.10)	Closed 5/12/82	
2.8 (2.11)	Closed 4/1/82	
3.1 (3.1)	Closed 4/1/82	
3.2 (3.2)	Closed 4/1/82	
3.3 (3.4)	Closed 4/1/82	
3.4 (3.5)	Closed 4/1/82	
3.5 (3.7)	Closed 4/1/82	Procedure 21.002.01 satisfies
3.6 (3.10)	Closed 6/11/82	
3.7 (3.11)	Closed 4/1/82	No changes
3.8 (3.12)	Closed 4/1/82	No changes
3.9 (3.13)	9/1/82	
3.10 (3.14)	Closed 4/1/82	
3.11 (3.15)	Closed 4/1/82	Applicable criteria met
3.12 (3.16)	Closed 4/1/82	Procedures 69.030.01, 69.040.01
3.13 (3.17)	Closed 7/1/82	
3.14 (3.9)	Closed 4/1/82	

SSER Appendix C Item No.	Scheduled Completion	Status (Where Applicable)
4.1 (4.4)*	Closed 4/1/82	
4.2 (4.5)	8/5/82	Engineering complete
4.3 (4.7)	Closed 4/1/82	
4.4 (4.8)	8/20/82	Engineering complete
4.5 (4.9)	Closed 4/1/82	
4.6 (4.10)	8/15/82	
4.7 (4.12)	Closed 7/19/82	
4.8 (4.13)	Closed 4/27/82	
4.9 (4.14)	9/15/82	
4.10 (4.15)	9/1/82	
4.11 (4.16)	Closed 5/12/82	Procedure 21.002.01, requires walkdowns
4.12 (4.19)	9/15/82	I&C will complete 2 weeks after turnover from startup
4.13 (4.21)	8/15/82	
5.1 (5.2)	Closed 4/1/82	
5.2 (5.3)	9/10/82	
5.3 (5.4)	Closed 7/20/82	

SSER Appendix C Item No.	Scheduled Completion	Status (Where Applicable)
5.4 (5.5)*	Closed 7/20/82	
5.5 (5.6)	8/6/82	
5.6 (5.7)	Closed 7/20/82	
5.7 (5.8)	Closed 11/30/81	
5.8 (5.9)	9/15/82	
5.9 (5.10)	9/15/82	I&C will complete 2 weeks after turnover from startup
5.10 (5.12)	9/15/82	
5.11 (5.15)	8/1/82	
5.12 (5.16)	8/3/82	
5.13 (5.18)	Closed 7/16/82	
5.14 (5.19)	Closed 6/3/81	
5.15 (5.21)	Closed 7/1/82	
6.1 (6.1)	Closed 2/15/82	
6.2 (6.5)	8/10/82	
6.3 (6.6)	8/10/82	
6.4 (6.7)	Closed 6/11/82	

SSER Appendix C Item No.	Scheduled Completion	Status (Where Applicable)
6.5 (6.8)*	8/10/82	
6.6 (6.9)	Closed 6/18/82	
6.7 (6.12)	Closed 4/1/82	
6.8 (6.13)	Closed 4/1/82	
6.9 (6.16)	Closed 8/15/81	
6.10 (6.17)	Closed 4/1/82	
6.11 (6.19)	Closed 10/15/81	
6.12 (6.20)	8/10/82	
6.13 (6.21)	Closed 6/18/82	
6.14 (6.22)	8/10/82	
6.15 (6.24)	Closed 4/1/82	
6.16 (6.26)	8/10/82	
6.17 (6.29)	Closed 4/1/82	
7.1 (7.1)	Closed 5/15/82	Physically complete, but modified
7.2 (7.4)	Closed 4/1/82	Physically complete, but modified
7.3 (7.5)	Closed 4/1/82	
7.4 (7.7)	8/31/82	Engineering complete

SSER Appendix C Item No.	Scheduled Completion	Status (Where Applicable)
7.5 (7.8)*	9/1/82	S&W action to be complete 8/15/82
7.6 (7.9)	9/1/82	S&W action to be complete 8/15/82
7.7 (7.11)	9/1/82	S&W action to be complete 8/15/82
7.8 (7.12)	9/1/82	S&W action to be complete 8/15/82
7.9 (7.15)	8/10/82	
7.10 (7.19)	9/1/82	
8.1 (8.1)	Closed 4/1/82	
8.2 (8.2)	Closed 4/1/82	
8.3 (8.3)	9/10/82	
8.4 (8.4)	Closed 4/1/82	
8.5 (8.5)	8/15/82	
8.6 (8.6)	9/1/82	
8.7 (8.7)	Closed 7/15/82	
8.8 (8.8)	8/1/82	Pending system turnover
8.9 (8.9)	8/15/82	
8.10 (8.10)	Closed 4/1/82	
8.11 (8.11)	Closed 4/1/82	Equipment name added to label

SSER Appendix C Item No.	Scheduled Completion	Status (Where Applicable)
8.1? (8.12)*	Closed 6/2/82	
8.13 (8.13)	Closed 6/2/82	
8.14 (8.14)	8/15/82	
8.15 (8.15)	Closed 4/1/82	
8.16 (8.16)	8/15/82	
8.17 (8.17)	8/15/82	
8.18 (8.18)	Closed 4/1/82	
8.19 (8.19)	8/15/82	
8.20 (8.20)	8/15/82	
8.21 (8.21)	9/15/82	I&C will complete 2 weeks after turnover from startup
8.22 (8.22)	8/15/82	
8.23 (8.23)	Closed 7/10/82	
8.24 (8.24)	8/10/82	
8.25 (8.29)	8/1/82	
8.26 (8.30)	9/1/82	
8.27 (8.31)	9/1/82	

SSER Appendix C Item No.	Scheduled Completion	Status (Where Applicable)
8.28 (8.31a)*	8/15/82	
8.29 (8.32)	Closed 4/1/82	
8.30 (8.34)	8/10/82	
9.1 (9.1)	Closed 4/1/82	
9.2 (9.2)	9/1/82	
9.3 (9.4)	Closed 4/1/82	
9.4 (9.9)	9/1/82	
9.5 (9.13)	Closed 7/15/82	40 of approximately 1000 items cannot be aligned since doing so would lose meaningful data
9.6 (9.15)	Closed 7/11/82	
9.7 (9.16)	Closed 7/12/82	
10.1 (10.3)	9/1/82	
10.2 (10.5)	Closed 4/1/82	
10.3 (10.7)	9/1/82	
10.4 (10.9)	9/1/82	
10.5 (10.10)	9/1/82	