Pacific Gas and Electric Company Semimonthly Report No. 20 Diablo Canyon Verification Program August 27, 1982

SUMMARY

This is PGandE's twentieth semimonthly status report which sugmarizes the progress of our design verification program from August 10, 1982, through August 23, 1982.

The Teledyne Engineering Services (TES) Independent Design Verification Program (Independent Program or IDVP) has identified 181 items to date. All but 34 items represent TES' review of work performed by R. L. Cloud Associates (RLCA) and R. F. Reedy, Inc. (RFR) prior to March 25, 1982. Of the 181 items, 133 completion reports have been issued, 25 require action by PGandE, and 23 require action by the Independent Program. The results of TES' review of RLCA work to date are reflected in our attached tracking system listing.

PGandE has reviewed the Independent Program's nineteenth progress report and has no comments at this time.

PGandE's Internal Technical Program has identified to date a total of 33 items. During this reporting period, no new item was identified. To date, six of the 33 items have been closed by PGandE.

STATUS OF INDEPENDENT PROGRAM

This section provides the status of items identified in the Independent Program.

I. Status Of Independent Program Items

TES Review Of Pre-March 25, 1982, Work

TES has completed its review of work performed prior to March 25, 1982, by the independent consultants. Each of the previously identified Error and Open Item Reports is being appropriately incorporated into the TES Independent Program reporting system.

Status Of Reports

The items identified by the Independent Program are described in appropriate Independent Program progress reports. A list of the Independent Program items is given in Attachment I, together with a brief indication of the status of each item. A summary of Attachment I is given in Table 1.

TABLE 1: SUMMARY OF ATTACHMENT I

TYPE OF INDEPENDENT PROGRAM REPORTS	NUMBER REPORTED AS OF AUGUST 9, 1982*	NUMBER REPORTED AS OF AUGUST 23, 1982
Open Item Reports Potential Program Resolution Reports	8	9
Closed Item Deviation Open Item with future action by PGandE Subtotal	2 0 -1 -3	1 1
Program Resolution Reports		
Closed Item Deviation Open Item with future action by PGandE Subtotal	0 1 18 19	0 1 18 19
Potential Error Reports		
Class A Error Class B Error Class C Error Class D Error Subtotal	2 0 3 0 5	1 0 3
Error Reports		
Class A Error Class A or B Error Class B Error Class C Error Class D Error Subtotal	3 3 1 5 0 12	3 3 1 6 0 13
Completion Reports	131	133
TOTAL NUMBER OF REPORTS	778	<u> </u>

* Since the Independent Program's reporting period differs from PGandE's, these numbers may differ from those reported in the Independent Program's progress reports.

II. Independent Program Requests For Information

Thirty-three of 385 Requests For Information by the Independent Program remain outstanding as of this report (Attachment II). Certain of the items listed in Attachment II relate to Phase II of the verification effort. TES has submitted its Phase II Plan to the NRC. Although this portion of the verification effort is awaiting NRC approval, TES has initiated work in the Independent Program related to Phase II. Once the Phase II Plan has been approved by the NRC, PGandE will report on the progress and status of Phase II work in a separate section in the semimonthly reports.

III. PGandE's Review of Independent Program's Nineteenth Progress Reports

PGandE has reviewed the Independent Program's Nineteenth Progress Report and has no comments at this time.

STATUS OF INTERNAL TECHNICAL PROGRAM

This section describes the status of work in PGandE's Internal Technical Program being performed in addition to the Independent Program.

I. Annulus Review

This subsection provides a description of PGandE's progress in resolving concerns identified during review of the annulus design. Issues which were described in this section in previous reports but which are not now listed here, such as mechanical, piping, and conduit supports, are now complete.

Civil Engineering

Structures

The confirmatory analysis of the steel annulus structure is continuing. This analysis accounts for loadings from as-built mechanical equipment and piping. All members and their connections will be evaluated for Hosgri, DDE, and DE. The examination of the structure for Hosgri loads is complete, including the design of modifications. Confirmatory analyses of this structure for DE and DDE are in progress.

II. Corrective Action Program

Piping Review

Status reporting for each particular piping issue, identified as an Open Item by the Internal Technical Program and listed in Attachment III, has been discontinued. The status of piping review is now given on Table 2. Schedule information, including completion dates for each area listed in the table will be provided in the next semimonthly report.

B

TABLE 2: STATUS OF PIPING REVIEW

	Percent Complete
Large Bore Piping	
Field as-built check	95
Drawing incorporation of field check results	30
Establish procedures and criteria	98
Qualification or reanalysis of seismic and thermal problems	12
Large Bore Pipe Supports	
Procedures and criteria	98
Qualification or redesign of pipe supports	5
Small Bore Piping	
Procedures and criteria	90
Sample selections	90
Status reporting, detailed by issue and/or sam will be provided in future reports	ple, -
Small Bore Pipe Supports	
Procedures and criteria	90
Sample selections	90
Status reporting, detailed by issue and/or sam will be provided in future reports	ple, -

III. Open Items Status

To date, a total of 33 open items have been identified by PGandE (Attachment III). No new open item was identified during this period. To date, six open items generated by the Internal Technical Program have been closed by PGandE.

ohn

John B. Hoch Diablo Canyon Project Manager

ATTACHMENT I

STATUS OF IDVP ITEMS

LEGEND

- Asterisk denotes revision or addition since last report.
- 1. FILE NO: The file number assigned to each item by the IDVP.
- SUBJECT: Self-explanatory. Detailed description of the concern identified for each item is available in Revision 0 of the Open Item Report associated with the same file number.
- REV. O DATE: Date issue initially identified by Open Item Report, Revision 0.
- 4. LATEST REV. NO: Latest revision number received by PGandE.
- 5. LATEST REV. DATE: Date latest revision received by PGandE.
- 6. STATUS: Status is indicated by the type of classification of latest report received by PGandE:

OIR	-	Open Item Report
PPRR	-	Potential Program Resolution Report
PRR	-	Program Resolution Report
PER	-	Potential Error Report
ER	-	Error Report
CR	-	Completion Report
CI	-	Closed Item
DEV	-	Deviation
OIP	-	Open Item with future action by PGandE
A	-	Class A Error
В	-	Class B Error
С	-	Class C Error
D	-	Class D Error

Details of current actions related to each item are described in the latest revision of the referenced report with the same file number.

- ACTION REQ'D BY: Indicates whether action on an item is needed by either IDVP or PGandE. Closed means IDVP Completion Report has been received.
- PHY MODS: Physical modifications required to resolve the issue. Blank entry indicates that modification has not been determined.
- PGandE TASK NO: PGandE task number assigned for tracking. Task numbers are not necessarily sequential.

0341A

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
910	RACEWAY SUPPORTS INSTALLATION VARIANCE	01-05-82	7	07-23-82	CR	CLOSED	NO	70000
920*	AUX BLDG FLOOR RESPONSE SPECTRA DIFFERENCES	01-05-82	6	07-22-82	CR	CLOSED	NO	70001
930*	RACEWAY CRITERIA	01-05-82	6	07-23-82	CR	CLOSED	NO	70002
931	VALVE 9001A	01-06-82	3	05-24-82	CR	CLOSED	NO	70003
932	SUPPORT 585-23R DIRECTION	01-06-82	6	05-10-82	CR	CLOSED	YES	70004
933	LINE 110 DIMENSION	01-20-82	3	05-24-82	CR	CLOSED	NO	70005
934	SUPPORT 72-11R DIRECTION	01-20-82	3	05-24-82	CR	CLOSED	NO	70006
935	LINE 931 CONNECTION TO LINE 1971	01-20-82	2	04-09-82	CR	CLOSED	NO	70007
936	LINE 1971 DIMENSION	01-20-82	4	05-24-82	CR	CLOSED	NO	70008
937*	LINE 44 FLANGE	01-20-82	3	07-08-82	CR	CLOSED	NO	70009
938	VALVE 8805B ORIENTATION	01-20-82	3	06-19-82	PRR/OIP	IDVP	NO	70010
939	SUPPORT 73-72R DIRECTION	01-20-82	3	07-08-82	CR	CLOSED	NO	70011
940	LINE 103 DIMENSION	01-20-82	3	07-08-82	CR	CLOSED	NO	70012

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
941	SUPPORT 18-4R DIRECTION	01-20-82	3	05-24-82	CR	CLOSED	NO	70013
942	SUPPORT 18-7R LOCATION	01-20-82	3	05-24-82	CR	CLOSED	NO	70014
943	SUPPORT 5006V LOCATION	01-20-82	3	05-24-82	CR	CLOSED	NO	70015
944	SUPPORT 5003V LOCATION	01-20-82	3	05-24-82	CR	CLOSED	NO	70016
945	SUPPORT 55S-20R DIRECTION & LOCATION	01-20-82	3	05-24-82	CR	CLOSED	NO	70017
946	LINE 1980 DIMENSION	01-20-82	3	05-24-82	CR	CLOSED	NO	70018
947	VALVE 8821A ORIENTATION	01-20-82	3	05-24-82	CR	CLOSED	NO	70019
948	SUPPORT 13-23SL DIRECTION	01-20-82	3	05-24-82	CR	CLOSED	NO	70020
949	MAIN ANNUNCIATOR CABINET RIGIDITY & FREQUENCY	01-20-82	1	04-21-82	ER/AB	PG&E	YES	70021
950	VALVE FCV 95 PLATE THICKNESS	01-28-82	7	07-01-82	CR	CLOSED	YES	70022
951	LINE 593 DIMENSION	01-29-82	3	05-24-82	CR	CLOSED	NO	70023
952	LINE 593 DIMENSION	01-29-82	3	05-24-82	CR	CLOSED	NO	70024
953	SUPPORT 58S-69R DIRECTION	01-29-82	3	07-08-82	CR	CLOSED	NO	70025
954	LINE 574 DIMENSION	01-29-82	3	07-08-82	CR	CLOSED	NO	70026
955	SUPPORT 555-57R IDENTIFICATION	01-29-82	2	04-09-82	CR	CLOSED	NO	70027

STATUS OF IDVP ITEMS

FILE NO,	SUBJECT	REV. O DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
956	LINE 574 DIMENSION	01-29-82	3	05-24-82	CR	CLOSED	NO	70028
957	LINES 577 & 578 INSULATION	01-29-82	6	07-23-82	CR	CLOSED	YES	70029
958	SUPPORT 585-55V LOCATION	01-29-82	5	07-08-82	CR	CLOSED	NO	70030
959	SUPPORT 11-49SL LOCATION	01-29-82	3	06-28-82	CR	CLOSED	NO	70031
960	LINE 19 DIMENSION	01-29-82	3	05-24-82	CR	CLOSED	NO	70032
961	SUPPORT 11-59SL DIRECTION	01-29-82	2	06-19-82	PRR/OIP	PG&E		70033
962	SUPPORT 48-44R DIRECTION	01-29-82	3	06-21-82	CR	CLOSED	NO	70034
963	SUPPORT 58S-32R DIRECTION	01-29-82	5	07-19-82	ER/B	PG&E		70035
964	LINE 2519 SUPPORT IDENTIFICATION	01-29-82	3	05-10-82	ER/C	PG&E		70036
965	SUPPORT 55S LOCATION	01-29-82	4	06-19-82	CR	CLOSED	NO	70037
966	SUPPORT 14-33SL LOCATION	01-29-82	3	05-24-82	CR	CLOSED	NO	70038
967	INTAKE STRUCTURE ACCELERATIONS	01-30-82	2	04-17-82	PRR/OIP	PG&E		70039
968	HARDING LAWSON ASSOCIATES QA FINDING	01-30-82	2	05-24-82	CR	CLOSED	NO	70640
969	HARDING LAWSON ASSOCIATES QA FINDING	01-30-82	2	05-24-82	CR	CLOSED	NO	70041

*

STATUS OF IDVP ITEMS

FI	LE O.	SUBJECT	REV. O DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
9	70	HARDING LAWSON ASSOCIATES QA FINDING	01-30-82	2	05-24-82	CR	CLOSED	NO	70042
9	71	EDS NUCLEAR QA OBSERVATION	01-30-82	2	04-09-82	CR	CLOSED	NO	70043
9	72	EDS NUCLEAR QA OBSERVATION	01-30-82	2	04-09-82	CR	CLOSED	NO	70044
9	73	EDS NUCLEAR QA OBSERVATION	01-30-82	2	04-09-82	CR	CLOSED	NO	70045
9	74	EDS NUCLEAR QA OBSERVATION	01-30-82	2	04-09-82	CR	CLOSED	NO	70046
9	75	EDS NUCLEAR QA OBSERVATION	01-30-82	2	04-09-82	CR	CLOSED	NO	70047
9	76	EXTERIOR CONTAINMENT SPECTRA SUPERSEDED	02-05-82	2	04-17-82	CR	CLOSED	NO	70048
9	77	ANNULUS AREA REEVALUATION	02-05-82	2	05-11-82	PRR/OIP	PG&E		70049
9	78	REGENERATIVE HEAT EXCHANGER SPECTRA	02-05-82	3	06-21-82	CR	CLOSED	NO	70050
9	79	OTHER EQUIPMENT IN CONTAINMENT NOT REVIEWED	02-05-82	2	04-17-82	CR	CLOSED	NO	70051
9	80	ASWP COMPARTMENTS QUALIFICATION DOCUMENTATION	02-05-82	2	04-17-82	CR	CLOSED	NO	70052
9	81	BURIED PIPELINE IS TO AB QUALIFICATION	02-05-82	3	05-11-82	CR	CLOSED	NO	70053
9	82	TURB BLDG BLUME TRANSMITTALS	02-05-82	6	07-23-82	CR	CLOSED	NO	70054
9	83	RACEWAY SUPPORT SPECTRA	02-05-82	1	04-21-82	ER/A	PG&E		70055

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.	
984	TURB BLDG INTERFACE PROCEDURES	02-05-82	6	07-23-82	CR	CLOSED	NO	70056	
985	AUX BLDG WEIGHTS	02-05-82	2	04-17-82	CR	CLOSED	NO	70057	
986*	CONTROL ROOM SPECTRA	02-05-82	6	07-22-82	CR	CLOSED	NO	70058	
987	AUX BLDG QUALIFICATION DETAILED REVIEW	02-05-82	2	04-17-82	CR	CLOSED	NO	70059	
988	INTAKE STRUCTURE CRANE REVIEW	02-05-82	2	07-01-82	PRR/OIP	PG&E		70060	
989	TURB BLDG CRANE REVIEW	02-05-82	6	07-23-82	CR	CLOSED	NO	70061	
990	FH BLDG CRANE DESIGN INFO	02-05-82	6	07-23-82	CR	CLOSED	NO	70062	
991	FH BLDG CRANE MODIFICATIONS	02-05-82	6	07-23-82	CR	CLOSED	NO	70063	
992*	OD WATER TANK DESIGN INFO	02-05-82	3	08-23-82	OIR	IDVP		70064	
993*	OD WATER TANK DESIGN INFO	02-05-82	3	08-23-82	OIR	IDVP		70065	
994	PIPING CONSULTANT INTERFACE	02-06-82	2	04-09-82	CR	CLOSED	NO	70066	
995	EES TRANSMITTAL COVER SHEETS	02-06-82	2	04-09-82	CR	CLOSED	NO	70067	

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
996	BLUME PIPING CORRESPONDENCE	02-06-82	3	05-10-82	CR	CLOSED	NO	70068
997	VALVES TRANSMITTALS TO EES	02-06-82	2	04-09-82	CR	CLOSED	NO	70069
998	VALVES TRANSMITTALS TO EDS	02-06-82	2	04-09-82	CR	CLOSED	NO	70070
999	VALVES TRANSMITTALS TO EDS	02-06-82	2	04-09-82	CR	CLOSED	NO	70071
1000	VALVES TRANSMITTALS TO WESTINGHOUSE	02-05-82	2	04-17-82	CR	CLOSED	NO	70072
1001	VALVES VERIFICATION OF ACCELERATIONS	02-05-82	2	04-17-82	CR	CLOSED	NO	70073
1002	SUPPLY FANS S67, 68 & 69 INPUT	02-05-82	5	06-23-82	CR	CLOSED	NO	70074
1003	4 KV SW RM HVAC DUCT SUPPORT	02-05-82	2	06-21-82	PRR/OIP	IDVP	NO	70075
1004	WESTINGHOUSE CONTAINMENT ELEC EQUIP	02-05-82	6	06-22-82	CR	CLOSED	NO	70076
1005	WYLE LABS TRANSMITTALS OF SPECTRA	02-05-82	2	04-17-82	CR	CLOSED	NO	70077
1006	ELEC EQUIP QUALIFIED BY ANALYSIS	02-05-82	2	04-21-82	CR	CLOSED	NO	70078
1007	ELEC EQUIP TRANSMITTAL OF INFO	02-05-82	2	04-21-82	CR	CLOSED	NO	70079
1008	MAIN ANNUNCIATOR CABINET SPECTRA	02-09-82	2	06-08-82	ER/C	IDVP	NO	70080

٠

STATUS OF IDVP ITEMS

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
1009	CONTAINMENT INTERIOR ABOVE 140 SPECTRA	02-09-82	2	04-17-82	PRR/OIP	PG&E		70081
1010	TURB BLDG ABOVE 140 SPECTRA	02-09-82	6	07-23-82	CR	CLOSED	NO	70082
1011	DG OIL PRIMING TANK SPECTRA	02-09-82	3	07-09-82	CR	CLOSED	NO	70083
1012	DG OIL PRIMING TANK 15% DIFFERENCE	02-09-82	1	04-21-82	CR	CLOSED	NO	70084
1013	WYLE LAB SPECTRA	02-09-82	7	07-23-82	CR	CLOSED	NO	70085
1014	CONTAINMENT EXTERIOR PIPE RACK	02-09-82	2	04-17-82	PRR/OIP	PG&E		70086
1015	DG OIL PRIMING TANK DAMPING	02-11-82	2	04-17-82	CR	CLOSED	NO	70087
1016	ANCHOR ALLOWABLES	02-11-82	2	06-21-82	PRR/OIP	IDVP	NO	70088
1017	DG OIL PRIMING TANK SG WEIGHT	02-11-82	3	07-09-82	CR	CLOSED	NO	70089
1018	SUPPLY FAN S-31 SUPPORT	02-18-82	3	07-13-82	CR	CLOSED	NO	70110
1019	CVCS SYSTEM SEPARATOR/STABILIZER DOCUMENTATION	02-18-82	2	04-09-82	CR	CLOSED	NO	70090

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
1020	AUX SALTWATER PUMP PRELIM SPECTRA	02-18-82	3	06-29-82	CR	CLOSED	NO	70091
1021	CCWHX ANALYSIS AS RIGID ANCHOR	02-18-82	2	05-10-82	PRR/OIP	PG&E		70092
1022	POSITION OF AUX SALTWATER PUMP SUPPORT	02-18-82	2	05-10-82	PRR/CIP	PG&E		70093
1023	3" VELAN VALVE DOCUMENTATION	02-19-82	6	07-17-82	CR	CLOSED	NO	70094
1024	PIPE SUPPORT NOMENCLATURE	02-20-82	3	06-07-82	CR	CLOSED	NO	70095
1025	VERTICAL SPECTRA FOR TURB BLDG ELEV 104'	02-20-82	6	07-23-82	CR	CLOSED	NO	70096
1026	SPECTRA FOR TURB BLDG CLASS I ELEC CONDUIT	02-20-82	5	07-23-82	ER/AB	PG&E		70097
1027	FUEL HANDLING CRANE SUPPORT	02-23-82	6	07-23-82	CR	CLOSED	NO	70111
1028	AUX BLDG HORIZONTAL ACCELERATION	02-23-82	5	07-13-82	PRR/OIP	IDVP	NO	70112
1029	AUX BLDG MODEL DISCREPANCIES	02-25-82	3	07-22-82	CR	CLOSED	NO	70113
1030*	BORIC ACID TANK ANALYSES	02-25-82	3	07-09-82	CR	CLOSED	NO	70114
1031	VALVES FCV-37 AND LCV-115 DOCUMENTATION	03-02-82	7	07-17-82	CR	CLOSED	NO	70115
1032*	PIPE SUPPORT 73/70R DIRECTION	03-02-82	5	07-07-82	CR	CLOSED	NO	70116

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
1033	EES (CYGNA) QA OBSERVATIONS	03-02-82	2	04-09-82	CR	CLOSED	NO	70117
1034	EES (CYGNA) QA OBSERVATIONS	03-02-82	2	04-09-82	CR	CLOSED	NO	70118
1035	EES (CYGNA) QA OBSERVATIONS	03-02-82	2	04-09-82	CR	CLOSED	NO	70119
1036	EES (CYGNA) QA OBSERVATIONS	03-02-82	2	04-09-82	CR	CLOSED	NO	70120
1037	EES (CYGNA) QA OBSERVATIONS	03-02-82	2	04-09-82	CR	CLOSED	NO	70121
1038	EES (CYGNA) QA OBSERVATIONS	03-02-82	2	04-09-82	CR	CLOSED	NO	70122
1039	EES (CYGNA) QA OBSERVATIONS	03-02-82	2	04-09-82	CR	CLOSED	NO	70123
1040	EES (CYGNA) QA FINDINGS	03-02-82	2	05-24-82	CR	CLOSED	NO	70124
1041	EES (CYGNA) QA FINDINGS	03-02-82	2	05-24-82	CR	CLOSED	NO	70125
1042	ANCO QA FINDINGS	03-02-82	2	05-24-82	CR	CLOSED	NO	70126
1043	PIPE SUPPORTS 512/7R & 512/6R LOCATION	03-08-82	6	07-28-82	CR	CLOSED	NO	70129
1044*	SMALL BORE LINES LOCATION	03-08-82	6	08-11-82	CR	CLOSED	NO	70130
1045	SUPPORT 99/9R DIRECTION	03-08-82	6	07-28-82	CR	CLOSED	NO	70131
1046	SUPPORTS 99/7R & 99/9R DIMENSION	03-08-82	6	07-28-82	CR	CLOSED	NO	70132
1047	SMALL BORE LINES LOCATION	03-08-82	3	07-08-82	OIR	IDVP	NO	70133
1048	SUPPORT 99/101R LOCATION	03-08-82	3	06-10-82	CR	CLOSED	NO	70134

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
1049	MAIN ANNUNCIATOR TYPEWRITER SPECTRA	03-08-82	9	07-23-82	CR	CLOSED	NO	70135
1050	LINE 279-8 INSULATION	03-08-82	3	07-08-82	CR	CLOSED	NO	70136
1051	INSULATION SPEC FOR LINES 264-8 & 2519-8	03-08-82	3	06-07-82	CR	CLOSED	NO	70137
1052	WYLE LABORATORIES QA FINDINGS	03-09-82	2	05-24-82	CR	CLOSED	NO	70138
1053	DIESEL GEN STARTING AIR RECEIVER TANK DAMPING	03-09-82	3	07-09-82	CR	CLOSED	NO	70139
1054	DIESEL GEN STARTING AIR RECEIVER TANK ANALYSIS	03-09-82	4	06-22-82	CR	CLOSED	NO	70140
1055	CONTAINMENT ANNULUS SPECTRA	03-10-82	3	05-24-82	CR	CLOSED	NO	70149
1056	NO SIGNATURES ON SEVERAL PG&E CALCULATIONS	03-10-82	3	05-24-82	CR	CLOSED	NO	70150
1057	ANALYSIS 106 DIFFER FROM THE PG&E ANALYSIS	03-15-82	2	04-17-82	CR	CLOSED	NO	70151
1058	SMALL BORE PIPING LUG DESIGN	03-15-82	2	07-13-82	PRR/OIP	IDVP		70152
1059	SMALL BORE PIPE REPORT OVERSTRESS	03-15-82	2	06-21-82	PRR/OIP	PG&E		70153
1060*	PIPES AND ADPIPE CODES	03-15-82	1	08-16-82	OIR	IDVP		70154
1061	HVAC FAN S31 FABRICATION DRAWING	03-15-82	3	05-11-82	CR	CLOSED	NO	70155
1062*	RLCA PIPING ANALYSIS 100-STRESS DIFFERENCE	03-15-82	3	08-05-82	ER/C	PG&E		70156
1063	RLCA PIPING ANALYSIS 107-STRESS DIFFERENCE	03-15-82	2	07-22-82	ER/C	PG&E		70157

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. 0 DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
1064	PG&E, QA FINDINGS	03-15-82	1	05-24-82	CR	CLOSED	NO	70158
1065	PG&E, QA FINDINGS	03-15-82	1	05-24-82	CR	CLOSED	NO	70159
1066	PG&E, QA FINDINGS	03-15-82	1	05-24-82	CR	CLOSED	NO	70160
1067	URS/BLUME QA FINDINGS	03-15-82	1	05-24-82	CR	CLOSED	NO	70162
1068	URS/BLUME QA FINDINGS	03-15-82	1	05-24-82	CR	CLOSED	NO	70163
1069	VALVES LCV 113 AND LCV 115 UNSUPPORTED	03-15-82	5	06-30-82	ER/A	PG&E	YES	70164
1070	HORIZONTAL SOIL SPRING CALC DIFFER BY 50%	03-15-82	3	07-22-82	CR	CLOSED	NO	70165
1071*	RLCA PIPING ANALYSIS 109-OVERSTRESS	03-23-82	3	08-11-82	ER/C	PG&E		70166
1072	TURBINE-DRIVEN AUX FEEDWATER PUMP	03-23-82	2	07-08-82	PRR/DEV	IDVP	NO	70167
1073	AUX SALTWATER PUMP BOLT STRESSES	03-23-82	3	07-08-82	CR	CLOSED	NO	70168
1074	RLCA PIPING ANALYSIS 101-STRESS DIFFERENCE	03-23-82	2	08-05-82	ER/C	PG&E		70169
1075	SUPPORTS 5007-R & 18-5R DIRECTION	03-31-82	3	06-19-82	CR	CLOSED	NO	70170

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. O DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
1076	SUPPORT 55S-3R DIRECTION	03-30-82	3	05-24-82	CR	CLOSED	NO	70171
1077	* HVAC DUCT SUPPORT	04-06-82	4	08-11-82	PRR/OIP	PG&E	NO	70173
1078	VENTILATION SYSTEM LOGIC PANEL POV1, POV2	04-19-82	3	07-13-82	CR	CLOSED	NO	70177
1079	AUX BLDG - FUEL HANDLING STRUCTURE	04-19-82	6	07-23-82	CR	CLOSED	NO	70178
1080	RLCA PIPING ANALYSIS 103 - STRESS DIFFERENCE	04-22-82	0	04-22-82	OIR	IDVP		70179
1081	RLCA PIPING ANALYSIS 104 - STRESS DIFFERENCE	04-22-82	0	04-22-82	OIR	IDVP		70180
1082	VALVE FCV-95 ANALYSIS	04-22-82	3	07-01-82	CR	CLOSED	NO	70181
1083	HVAC VOLUME DAMPER 7A	04-22-82	3	08-19-82	PPRR/CI	IDVP	NO	70182
1084	RLCA PIPING ANALYSIS 102	05-14-82	1	07-19-82	PER/C	IDVP		70187
1085	RLCA PIPING ANALYSIS 105	05-14-82	1	07-21-82	PER/C	IDVP		70188
1086	RLCA PIPING ANALYSIS 108	05-14-82	0	05-14-82	OIR	IDVP		70189
1087	HOT SHUTDOWN REMOTE CONTROL PANEL	05-14-82	4	06-23-82	CR	CLOSED	NO	70190
1088	COMPONENT CLG WATER HEAT EXCHANGER	05-14-82	2	08-17-82	OIR	IDVP	NO	70191
1089	PIPE SUPPORT 3/30A	05-21-82	3	06-19-82	CR	CLOSED	NO	70199

,

STATUS OF IDVP ITEMS

FILE NO.	SUBJECT	REV. O DATE	LATEST REV. NO.	LATEST REV. DATE	STATUS	ACTION REQ'D BY	PHY. MODS	PG&E TASK NO.
1090	PIPE SUPPORT 11/92SL	05-21-82	3	06-19-82	CR	CLOSED	NO	70200
1091*	AUX BLDG - FUEL HANDLING BUILDING	05-21-82	6	08-10-82	CR	CLOSED	NO	70201
1092*	FUEL HANDLING BUILDING	06-11-82	6	08-10-82	ER/A	PG&E		70204
1093	AUX BLDG - FAN RM AND VENTILATION RM	06-18-82	6	07-22-82	CR	CLOSED	NO	70205
1094	INTAKE STRUCTURE SOILS REVIEW	07-07-82	3	07-09-82	PRR/OIP	PG&E	NO	70206
1095	AUX BLDG - FLOOR RESPONSE SPECTRA	07-09-82	0	07-09-82	OIR	IDVP		70207
1096	SUPPLY FAN S-31	07-09-82	1	07-13-82	PER/A	IDVP		70208
1097	AUX ELDG - FAN/MACHINE RM	07-13-82	4	07-22-82	ER/AB	PG&E		70209
1098	RLCA PIPING ANALYSIS 102 - SEP/STABILIZER	07-14-82	2	07-23-82	PRR/OIP	PG&E		70210
1099*	CCW HX FIELD INSPECTION DEFICIENCY	08-04-82	2	08-20-82	PRR/OIP	PG&E		70211
1100*	HLA SOILS REVIEW - OD WATER STORAGE TANKS	08-16-82	1	08-18-82	PPRR/DEV	IDVP		70215
1101*	HLA SOILS REVIEW - OD WATER STORAGE TANKS	08-16-82	1	08-18-82	PPRR/OIP	IDVP		70216
1102*	HVAC DAMPER 7A	08-19-82	1	08-19-82	PER/C	IDVP		70217
3000	HARDING LAWSON ASSOCIATES QA REPORT	05-24-82	2	06-22-82	CR	CLOSED	NO	70192
3001	EES (CYGNA) QA REPORT	05-24-82	2	06-22-82	CR	CLOSED	NO	70193
3002	ANCO QA REPORT	05-24-82	2	06-22-82	CR	CLOSED	NO	70194
3003	WYLE LABORATORIES QA REPORT	05-24-82	2	06-22-82	CR	CLOSED	NO	70195
3004	PG&E QA REPORT	05-24-82	2	06-22-82	CR	CLOSED	NO	70196
3005	URS/BLUME QA REPORT	05-24-82	2	06-22-82	CR	CLOSED	NO	70197

ATTACHMENT II

- * One asterisk denotes a revision since the last report.
- ** Two asterisks denote an addition since the last report.

REQUEST NO.	DATE OF REQUEST	DESCRIPTION OF REQUEST	ESTIMATED DELIVERY DATE	RESPONSIBLE GROUP
RLCA-173	04-27-82	Input and output information for diesel fuel oil tanks.	To be determined at a later date.	CIVIL
RLCA-174	04-27-82	Trip and travel information for auxiliary salt water pipe lines.	To be determined at a later date.	CIVIL
RLCA-201	05-20-82	Seismic analysis for fuel handling building.	To be Jetermined at a later date.	CIVIL
RLCA-236*	07-01-82	Hosgri design analysis for two auxiliary building members.	11-30-82	CIVIL
RLCA-241*	07-02-82	Two NCRs and 27 DRs and all of their attachments.	To be determined at a later date.	PROJECT MANAGEMENT
RLCA-247	07-06-82	Computer input/output and NRC correspondence related to soil spring stiffness values.	To be determined at a later date.	CIVIL

REQUEST NO.	DATE OF REQUEST	DESCRIPTION OF REQUEST	ESTIMATED DELIVERY DATE	RESPONSIBLE GROUP
RLCA-268*	07-23-82	Licensing commitments for the Hosgri analysis of the auxiliary building that provide for generation of translational response spectra at the center of mass rather than the center of rigidity.	09-03-82	CIVIL
RLCA-274**	08-10-82	HVAC duct and duct support licensing criteria.	09-03-82	LICENSING
RLCA-275**	08-10-82	Explanation of why items are listed in the FSAR and not in the Hosgri report.	09-10-82	MECH SYS
RI_CA-276**	08-10-82	Explanation of why items are listed in the Hosgri report and not in the FSAR.	09-10-82	MECH SYS
RLCA-277**	08-10-82	List all design Class I equipment that was not analyzed for Hosgri.	09-10-82	MECH SYS

REQUEST NO.	DATE OF REQUEST	DESCRIPTION OF REQUEST	ESTIMATED DELIVERY DATE	RESPONSIBLE GROUP
RLCA-278**	08-10-82	Type of fill used to build up to the neatline for the intake, containment, and auxiliary buildings.		CIVIL
RLCA-280**	08-10-82	Final excavation survey of the outdoor water storage tank area.	09-03-82	CIVIL
RLCA-282**	08-11-82	Support drawings and related information.	09-03-82	PIPING
RLCA-283**	08-12-82	Rock properties applicable to the elevation 100' foundation location of the auxiliary building.	09-30-82	CIVIL
RLCA-284**	08-12-82	Computer input (model geometry) for the intake, containment, and turbine buildings.	To be determined at a later date	CIVIL
RLCA-286**	08-12-82	Qualification analyses for the instrument ac panel and instrument panels PIA, B, and C.	09-10-82	ELEC
RLCA-287**	08-12-82	Qualification package (test and analysis) for the local instrument panels.	To be determined at a later date	I&C
RLCA-290**	08-12-82	Qualification details for the balance of plant P and delta P transmitters.	To be determined at a later date	I&C
RLCA-291**	08-18-82	16 design valve accelerations.	09-03-82	PIPING

REQUEST NO.	DATE OF REQUEST	DESCRIPTION OF REQUEST	ESTIMATED DELIVERY DATE	RESPONSIBLE GROUP
RLCA-292**	08-18-82	4 Hosgri support loads.	09-03-82	PIPING
RLCA-293**	08-18-82	Drawings of modifications to main annunciator cabinet.	09-10-82	ELEC
SWEC-3* (Phase II)	05-11-82	Mechanical/nuclear and electrical design information. 95% has been forwarded to SWEC.	09-01-82	MECH SYS ELECT HVAC
SWEC-5** (Phase II)	06-23-82	Documentation of temperature and pressure transients in turbine building.	08-27-82	MECH
SWEC-6* (Phase II)	06-24-82	Detailed design information identified during meetings of June 8, 9, and 10. 95% has been forwarded to SWEC.	09-01-82	D. C. PROJECT
SWEC-10* (Phase II)	07-12-82	One control room HVAC item.	09-07-82	HVAC
SWEC-13* (Phase II)	07-16-82	Additional documentation of hazards from chlorine release to control room operators.	09-01-82	HVAC
SWEC-16** (Phase II)	07-22-82	Documentation of motor starting voltage.	To be determined at a later date.	ELEC
SWEC-18** (Phase II)	07-30-82	Four nuclear documentation items related to the NCS analysis and PRTHRUST computer run.	To be determined at a later date.	MECH SYS
SWEC-21** (Phase II)	08-06-82	Information for the evaluation of the hazard from chlorine release to the control room operator.	09-01-82	HVAC

REQUEST NO.	DATE OF REQUEST	DESCRIPTION OF REQUEST	ESTIMATED DELIVERY DATE	RESPONSIBLE GROUP
TES-0056	06-21-82	Maximum stress information from DCM-M9, Line 508, listed in Table 8.3 of Hosgri report.	09-01-82	PIPING
TES-0080	08-03-82	Three 1981/1982 URS/Blume analyses.	09-01-82	CIVIL
TES-0086**	08-18-82	EDS Nuclear Job No. 0170-011-224 Problem File No. 1, Rev. 0.	TES to clarify request	CIVIL

ATTACHMENT III

OTHER FINDINGS (OPEN ITEMS)

LEGEND

- * Asterisk denotes item with revisions this reporting period.
- 1. TASK: The number assigned by PGandE for tracking.
- INITIATING DOCUMENT: The document which first identified the open item.
- 3. IDENT DT: The date the problem was identified (year-month-day).
- ECD: Estimated completion date. The computer will enter 999999 until a date is entered.
- 5. DESCRIPTION: Self-explanatory.
- 6. STATUS: Describes status of resolution.
- 7. A%C: Actual percent complete.
- 8. CLS DT: Closed date.
- Note 1: Task numbers are not necessarily sequential for this listing. All 70000 series task numbers are dedicated to IDVP items or OIs.

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A&C	CLS DT
70098*	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 1	820212	821130	PG&E OPEN ITEM: MODELING OF ALL ANNULUS AREA VALVES WAS REVIEWED. SIX WERE FOUND TO BE MODELED INCORRECTLY. THE VALVE MODELING IN ALL UNIT 1 PIPING ANALYSES WILL BE REVIEWED. IF MODELING ERRORS ARE FOUND, AFFECTED PIPING ANALYSES WILL BE RERUN.	BY THE REVISED PIPING VERIFICATION PLAN PRESENTED TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL		
70099	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 2	820212	820521	PG&E OP'N ITEM: THE DIGITIZATION OF THE EAST-WEST TRANSLATIONAL HOSGRI SPECTRA FOR THE 140' ELEVATION IN THE AUXILIARY BUILDING HAS BEEN FOUND TO CONTAIN AN ERROR. ALL AFFECTED PIPING ANALYSES WILL BE RERUN AND PIPE SUPPORTS REQUALIFIED.	*CLOSED* ONE ANALYSIS WAS FOUND TO NEED REANALYSIS. THAT REANALYSIS IS COMPLETE, AND SUPPORT QUALIFICATION AND REDESIGN ARE COMPLETE.	100	820521

STATUS OF PGandE OPEN ITEMS

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A%C	CLS DT
70100	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 3		821215	PG&E OPEN ITEM: THE METHOD USED TO CALCULATE RACEWAY WEIGHTS MAY HAVE RESULTED IN AN UNDERESTIMATION OF THE WEIGHTS OF SOME CONDUITS. A THOROUGH REVERIFICATION PROGRAM FOR ALL RACEWAY SUPPORTS WILL BE CONDUCTED.	*PG&E ACTION REQUIRED* ALL RACEWAY SUPPORTS ARE BEING RE-EVALUATED BASED ON REVISED WEIGHTS. IF REQUIRED, MODIFICATIONS WILL BE MADE. RACEWAY SUPPORTS WILL BE REEVALUATED BASED ON REVISED AUXILIARY BUILDING SPECTRA NOW BEING DEVELOPED.	50	
70101	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 4	820212	820315	PG&E OPEN ITEM: REVIEW OF ALL UNIT 1 SMALL BORE PIPING HAS IDENTIFIED FORTY SUPPORTS REQUIRING VERTICAL RESTRAINT WHERE ONLY A SINGLE ROD WAS UTILIZED. MODIFICATION OF THESE SUPPORTS WILL BE MADE.	BORE PIPING SINGLE ROD SUPPORTS HAVE BEEN	100	820315
70102*	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 5	820212	821130	PG&E OPEN ITEM: ONE VALVE LIST IN THE HOSGRI REPORT WAS NOT UPDATED AS REQUIRED BY THE SECOND PHASE. ALL DESIGN CLASS 1 ACTIVE VALVES WILL BE REVIEWED TO MAKE SURE THEY ARE QUALIFIED.	THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTED TO THE NRC IN BETHESDA	10 \M"	

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A&C	CLS DT
70103 *	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 6	820212	821130	PG&E OPEN ITEM: CERTAIN SMALL BORE PIPING SPANS HAVE BEEN IDENTIFIED AS DEVIATING FROM SEISMIC CRITERIA. REVIEW AND ANALYSIS WILL BE PERFORMED TO DETERMINE EXTENT AND SIGNIFICANCE.	*CLOSED* THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTED TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL BE DISCUSSED IN THE "STATUS OF INTERNAL TECHNICAL PROGR. SECTION OF THIS REPORT.		
70104*	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 7	820212	821130	PG&E OPEN ITEM: PIPING REVIEW OF THE ANNULUS REVEALED TWO THERMAL ANALYSES WHICH USED INCORRECT MODELING OF SUPPORTS. A SAMPLE OF OTHER THERMAL ANALYSES WILL BE PERFORMED.	*PG&E ACTION REQUIRED* THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTED TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL BE DISCUSSED IN THE "STATUS OF INTERNAL TECHNICAL PROGR SECTION OF THIS REPORT.		

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A&C	CLS DT
70105*	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 8	820212	821130	PIPING WITH SUPPORTS ATTACHED TO THE CONTAINMENT INTERNAL STRUCTURE ABOVE ELEVATION 140' WERE DYNAMICALLY ANALYZED USING 140' SPECTRA. PIPING, ELECTRICAL RACEWAYS AND	*PG&E ACTION REQUIRED* THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTED TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL BE DISCUSSED IN THE "STATUS OF INTERNAL TECHNICAL PROGR SECTION OF THIS REPORT.		
70106*	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 9	820212	821130	PG&E OPEN ITEM: ONE CASE OF A PIPE SUPPORT DESIGN WITH FEWER PIPE LUGS THAN REQUIRED BY DESIGN CRITERIA, RESULTING IN LOCAL PIPE OVERSTRESS, HAS BEEN IDENTIFIED. ALL PIPE SUPPORT DESIGNS WILL BE REVIEWED TO IDENTIFY ANY DEVIATIONS.	*PG&E ACTION REQUIRED* THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTED TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL BE DISCUSSED IN THE "STATUS OF INTERNAL TECHNICAL PROGRA SECTION OF THIS REPORT.		

STATUS OF PGandE OPEN ITEMS

٠

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A%C	CLS DT
70107*	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS, ITEM 10	820212	821130	PG&E OPEN ITEM: SEVEN ANALYSES WERE IDENTIFIED FOR WHICH THE SPECTRA SETS USED WERE NOT ENVELOPED BY THE APPROPRIATE REVISED REORIENTED SPECTRA. THE ANALYSES WILL BE RUN WITH APPROPRIATE SPECTRA.	THIS ITEM IS ADDRESSED BY THE REVISED PIPING		
70108*	SEMIMONTHLY STATUS REPORT NO 7 OTHER FINDINGS, ITEM 11	820212	820910	PG&E OPEN ITEM: DYNAMIC PROPERTIES USED IN THE SEISMIC QUALIFICATION OF THE PLANT EXHAUST VENT WILL BE REVIEWED.	*PG&E ACTION REQUIRED* URS/BLUME HAS COMPLETED THE DYNAMIC ANALYSIS OF THE PLANT EXHAUST VENT. THE VENT AND ITS SUPPORT ARE DETERMINED TO BE ADEQUATE AND THE RESULTS ARE BEING FORMALIZED.	95	

STATUS OF PGandE OPEN ITEMS

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	<u>A%C</u>	CLS DT
70109	SEMIMONTHLY STATUS REPORT NO. 7 OTHER FINDINGS ITEM 12	820212	820604	PG&E OPEN ITEM: SOME MASSES WERE REPRESENTED INCORRECTLY IN THE FORMULATION OF THE VERTICAL DYNAMIC MODEL OF THE CONTAINMENT INTERIOR STRUCTURE. AN INVESTIGATION WILL BE MADE TO DETERMINE THE SIGNIFICANCE OF THIS MATTER.	*CLOSED* REVISED FLOOR RESPONSE SPECTRA HAVE BEEN GENER- ATED FOR TWO FRAMES. THE MAXIMUM EFFECT WAS A 12% INCREASE AT ONE ELEVATION FOR ONE FRAME OVER A NAR- ROW FREQUENCY RANGE. PIPING ANALYSES HAVE BEEN FOUND TO BE UNAFFECTED BY THE SPECTRA CHANGES. THE SPECTRA CHANGES WERE WITHIN THE ENVELOPE OF SPECTRA USED FOR ANALYSES OF PIPING SUPPORTED FROM THOSE FRAMES.		820604
70141*	SEMIMONTHLY STATUS REPORT NO. 8 OPEN ITEM 13	820127	821130	PG&E OPEN ITEM: RLCA HAS IDENTIFIED NUMEROUS DISCREPANCIES BETWEEN THE AS- BUILT PIPING CONFIGURATIONS AND THE PIPING ISOMETRIC DRAWINGS. AUDITS, DRAWING REVISIONS AND, AS NECESSARY, PLANT MODIFICA- TIONS WILL BE PERFORMED.	*PG&E ACTION REQUIRED* THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENT TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL BE DISCUSSED IN THE "STAT OF INTERNAL TECHNICAL PRO SECTION OF THIS REPORT.	S L US	

STATUS OF PGandE OPEN ITEMS

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A%C	CLS DT
70142	SEMIMONTHLY STATUS REPORT NO. 8 OPEN ITEM 14	820224	820430	PG&E OPEN ITEM: A DEFICIENCY IN THE SMALL BORE SEISMIC ANCHOR MOVEMENT DESIGN CRITERIA DOCUMENT WAS FOUND DURING REVIEW AND REQUALIFICATION OF SMALL BORE PIPING FOR ATTACHED LARGE BORE PIPING REVISED SEISMIC DISPLACEMENTS. THE INSTRUCTION FOR PROJECTION OF SKEWED LINES INTO EFFECTIVE LENGTHS FOR THE APPROPRIATE PLANES RESULTED IN GREATER SPAN LENGTHS THAN THE TRUE PROJECTED LENGTH. THE INSTRUCTION WILL BE REVISED AND ALL SMALL BORE PIPING REVIEWED AND QUALIFIED.	ATTACHED TO DYNAMICALLY ANALYZED LARGE BORE PIPING HAS BEEN REVIEWED	100	820421
70143*	SEMIMONTHLY STATUS REPORT NO. 9 OPEN ITEM 15	820309	821130	PG&E OPEN ITEM: DOCUMENTATION FOR THE QUALIFICA- TION OF CERTAIN SMALL BORE PIPING SUPPORT STANDARD DETAILS FOR BIDIRECTIONAL LOADING CANNOT BE LOCATED. THE EXISTING STANDARD DETAILS WILL BE REQUALIFIED	THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTE	s Js	

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS A%C CLS DT
7014	4* SEMIMONTHLY STATUS REPORT NO. 9 OPEN ITEM 16	820309	821130	PG&E OPEN ITEM: THE EXISTING FILE 44 HOSGRI HORIZONTAL SEISMIC COEFFICIENT FOR THE AUXILIARY BUILDING AT ELEVATION 163' IS 5. FT. SHOULD BE 8.5. THE FILE 44 HORIZONTAL AND VERTICAL SEISMIC COEFFICIENTS WILL BE VERIFIED FOR CURRENT SPECTRA	
7014	5* SEMIMONTHLY STATUS REPORT NO. 9 OPEN ITEM 17	820309	821130	PG&E OPEN ITEM: SEISMIC ANCHOR MOVEMENT (SAM) EFFECTS WERE NOT ADDRESSED FOR LARGE BORE PG&E DESIGN CLASS I LINES THAT WE INSTALLED BY SPAN CRITERIA AND ATTACHED TO COMPUTER ANALYZED LINES. THESE LINES WILL BE IDENTIFIED AND ANALYZED FOR SAM.	*PG&E ACTION REQUIRED* 10 THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTED TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL BE DISCUSSED IN THE "STATUS OF INTERNAL TECHNICAL PROGRAM" SECTION OF THIS REPORT.

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS A	sc c	LS DT
70146	SEMIMONTHLY STATUS REPORT NO. 9 OPEN ITEM 18	820309	820831	PG&E OPEN ITEM: CLASS I EQUIPMENT FOR THE AUXILIARY SALTWATER SYSTEM IN THE INTAKE STRUCTURE WERE QUALIFIED TO THE HOSGRI GROUND RESPONSE SPECTRA INSTEAD OF THE FLOOR RESPONSE SPECTRA	*PG&E ACTION REQUIRED* 85 QUALIFICATION ANALYSES FOR CLASS I EQUIPMENT AND PIPING FOR THE AUXILIARY SALT WATER SYSTEM ARE CONTINUING. PIPING IS INCLUDED IN THE REVISED VERIFICATION PLAN.	5	
70148*	SEMIMONTHLY STATUS REPORT NO. 9 OPEN ITEM 19	820309	820915	PG&E OPEN ITEM: THE NRC CONSIDERS THAT THE 3D ANALYSIS OF THE CONTAINMENT POLAR CRANE SHOWS THAT THE RESULTS OF THE 2D NON-LINEAR ANALYSIS INCLUDED IN THE HOSGRI REPORT ARE UNCONSERVATIVE		ING. TO	
70147	SEMIMONTHLY STATUS REPORT NO. 9 OPEN ITEM 20	820309	820929	PG&E OPEN ITEM: THE SEISMIC ANALYSIS OF THE CONTAINMENT DOME SERVICE CRANE UTILIZED SOME RESULTS OF THE 3D NONLINEAR POLAR CRANE ANALYSIS. THESE ANALYSES HAVE NOT YET BEEN SUBMITTED FOR NRC REVIEW.	*PG&E ACTION REQUIRED* 5 ANALYSIS OF THE DOME SERVICE CRANE WILL CON- TINUE AS SOON AS INPUT FROM THE POLAR CRANE BECOMES AVAILABLE.	5	

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A&C	CLS DT
70161*	SEMIMONTHLY STATUS REPORT NO. 10 OPEN ITEM 21	820322	820910	PG&E OPEN ITEM: CALCULATIONS MADE BY EDS FOR 14" HVAC DUCT SUPPORT LOADINGS USED INCORRECT SEISMIC RESPONSE SPECTRA IN SOME CASES. THIS MAY HAVE RESULTED BECAUSE THE SPECTRA PROVIDED BY PG&E (SHOWN IN APPENDIX A OF THE EDS CALCUATION FILE) INADVERTENTLY OMITTED DESIGNATING THE ELEVATION 163' SPECTRA AS PERTAINING TO THE AUXILIARY BUILDING ONLY. APPARENTLY, EDS PERSONNEL MIS- TAKENLY ASSUMED THAT THOSE SPECTRA COULD BE USED FOR SEISMIC LOADING AT ELEVATION 163' IN THE TURBINE BUILDING.	*PG&E ACTION REQUIRED* FLOOR RESPONSE SPECTRA AT ELEVATION 163' IN THE TURBINE BUILDING HAVE BEEN DEVELOPED. THE HVAC DUCT AND ITS SUPPORTS HAVE BEEN REANALYZED. THE TURE BUILDING HAS BEEN CHECKED NEW SUPPORT LOADS. DOCUME THIS WORK IS BEING FINALIZ	FOR T	
70172*	SEMIMONTHLY STATUS REPORT NO. 11 OPEN ITEM 22	820405	821130	PG&E OPEN ITEM: THE REACTOR COOLANT SYSTEM PRESSURIZER SUPPORTS AND THE COMPONENT COOLING WATER HEAT EXCHANGER WERE MODELED IN COMPANY SCOPE PIPING ANALYSES AS RIGID. ADDITIONAL ANALYSES WILL BE PERFORMED WITH ACTUAL EQUIPMENT STIFFNESSES TO VERIFY THE APPROPRIATENESS OF THIS MODELING TECHNIQUE, OR REANALYSIS AND REQUALIFICATION OF ASSOCIATED PIPING SYSTEMS WILL BE PERFORMED.	*PG&E ACTION REQUIRED* THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTE TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL BE DISCUSSED IN THE "STATU OF INTERNAL TECHNICAL PROO SECTION OF THIS REPORT.	ED S	

STATUS OF PGandE OPEN ITEMS

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A&C	CLS DT
70174*	SEMIMONTHLY STATUS REPORT NO. 12 OPEN ITEM 23	820412	821001	PG&E OPEN ITEM: THE BLUME INTERNAL REVIEW HAS DETERMINED THAT SEVERAL COMPUTER ANALYSES WERE PERFORMED BEFORE IT WAS REQUIRED THAT ALL COMPUTER ANALYSES BE QA VERIFIED. EACH SUCH PROGRAM IS BEING INVESTIGATED THOROUGHLY.			
70175*	SEMIMONTHLY STATUS REPORT NO. 12 OPEN ITEM 24	820414	821001	PG&E OPEN ITEM: THE BLUME INTERNAL REVIEW HAS IDENTIFIED SEVERAL QUESTIONS CONCERNING THE TURBINE BUILDING ANALYSIS. THESE QUESTIONS ARE RELATED TO THE MATHEMATICAL MODELING AND COMPUTER ANALYSIS OF THE BUILDING AND TO THE EFFECT OF SOME THE HOSGRI AND POST-TMI MODIFICATIONS ON THE BUILDING RESPONSE.		60	

STATUS OF PGandE OPEN ITEMS

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A&C	CLS DT
70176*	SEMIMONTHLY STATUS REPORT NO. 12 OPEN ITEM 25	820420	820917	PG&E OPEN ITEM: THE BLUME INTERNAL REVIEW HAS IDENTIFIED QUESTIONS RELATED TO THE SEISMIC ANALYSIS OF THE CONTAINMENT INTERIOR. THESE QUESTIONS ARE INSUF- FICIENTLY ADDRESSED IN THE EXISTING DOCUMENTATION OF THE ANALYSES, AND RELATE TO THE MASS, SHEAR VALUES, STIFF- NESS, AND TO THE CENTERS OF MASS AND RIGIDITY OF THE MODEL AS WELL AS TO THE INTERPRETATION OF SOME OF THE RESULTS.	*PG&E ACTION REQUIRED* PG&E IS CONTINUING TO MONITOR THE RESOLUTION OF THE BIR ITEMS.	80	
70183	SEMIMONTHLY STATUS REPORT NO. 13 OPEN ITEM 26	820504	820504	PG&E OPEN ITEM: THE BLUME INTERNAL REVIEW HAS REQUESTED URS/BLUME TO REVISE THE AUXILIARY BUILDING REPORT TO REFLECT THE ACTUAL TIME HISTORY USED IN THE ANALYSIS (20 RATHER THAN 24 SECONDS LONG) AND TO SUPPLEMENT THE CALCULATIONS TO DEMONSTRATE THE APPROPRIATENESS OF THE TRUNCATED TIME-HISTORY.	*CLOSED* CALCULATIONS HAVE BEEN PERFORMED AND WILL BE INCLUDED IN REVISION 1 OF THE CALCULATION FILES WHICH DEMONSTRATE THAT TH TRUNCATED TIME-HISTORY PF DUCES AN IDENTICAL RESPON SPECTRUM TO THAT OF THE ORIGINAL TIME-HISTORY. T REPORT WILL BE REVISED TO REFLECT THE ACTUAL TIME- HISTORY USED.	HE RO - NSE THE D	820504

,

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A&C	CLS DT
70184	SEMIMONTHLY STATUS REPORT NO. 13 OPEN ITEM 27	820503	821015	PG&E OPEN ITEMS: THE BLUME INTERNAL REVIEW HAS IDENTIFIED A POSSIBLE DISCREPANCY IN THE CORRELATION BETWEEN INTAKE STRUCTURE INPUT SPECTRUM AND FLOOR RESPONSE SPECTRA. THIS MAY AFFECT THE INTAKE STRUCTURE CRANE ANALYSIS. IT WAS ALSO NOTED THAT THE INTAKE STRUCTURE SEISMIC ANALYSIS DID NOT INCLUDE THE EFFECTS OF A TSUNAMI AFTER POSSIBLE SEISMIC DAMAGE TO THE INTAKE FLOW DIVIDER WALLS.	*PG&E ACTION REQUIRED* URS/BLUME HAS DEVELOPED FLOOR RESPONSE SPECTRA AND HAS QUALIFIED THE INTAKE STRUCTURE CRANE WITH THE SPECTRA. THE EFFECTS OF A TSUNAMI ON THE INTAKE STRUCTURE ARE BEING STUDIED.	50	
70185	SEMIMONTHLY STATUS REPORT NO. 13 OPEN ITEM 28	820506	821031	PG&E OFEN ITEM: AN ELECTRICAL DESIGN REVIEW HAS FOUND THAT INCORRECT CIRCUIT BREAKERS WERE SUPPLIED FOR CERTAIN 125 VDC CIRCUITS; 20,000 AMP INTERRUPTING CAPACITY BREAKERS WERE SPECIFIED: HOWEVER. 10,000 AMP BREAKERS WERE RECEIVED AND INSTALLED.	*PG&E ACTION REQUIRED* REPLACEMENT BREAKERS ARE ON SITE.	50	

STATUS OF PGandE OPEN ITEMS

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS	A&C	CLS DT
70186*	SEMIMONTHLY STATUS REPORT NO. 13 OPEN ITEM 29	820507	821130	PG&E OPEN ITEM: PIPE SUPPORT SPACING TABLES FOR NONCOMPUTER ANALYZED PIPING DO NOT CONSIDER THE EFFECT OF THE PIPE INSULATION, AND THE TABLE USED FOR PIPING GREATER THAN 4" DIAMETER WAS NOT REVIEWED, APPROVED, AND CONTROLLED AS REQUIRED BY THE PG&E QUALITY ASSURANCE PROGRAM.	DISCONTINUED. STATUS WIL	S L US	
70198*	SEMIMONTHLY STATUS REPORT NO. 14 OPEN ITEM 30	820521	821015	PG&E OPEN ITEM: DURING THE ADDITION IN 1979 OF THE CONTROL ROOM PRESSURI- ZATION SYSTEM, THE VITAL ELECTRICAL POWER SUPPLY TO THE REDUNDANT CONTROL ROOM HEATING, VENTILATION, AND AIR CONDITIONING (HVAC) SYSTEM FOR EACH UNIT WAS CHANGED. THIS CHANGE DEFEATED THE ABILITY OF THE UNIT 1 CONTROL ROOM HVAC SYSTEM TO MEET THE SINGLE FAILURE CRITERIA IF UNIT 2 WERE NOT OPERATING.	*PG&E ACTION REQUIRED* DESIGN REJECTED BY PSRC. ENGINEERING AND NPO HAVE PERFORMED TESTS AND ARE DETERMINING EXACT REQUIREMENTS.	40	

,

TASK	INITIATING DOCUMENT	IDENT DT	ECD	DESCRIPTION	STATUS A&C	CLS DT
70202*	SEMIMONTHLY STATUS REPORT NO. 15 OPEN ITEM 31	820604	821130	PG&E OPEN ITEM: THE BLUME INTERNAL REVIEW HAS IDENTIFIED CERTAIN ITEMS WHICH REQUIRE FURTHER INVESTIGATON TO VERIFY THE ACCEPTABILITY OF WELDED PIPE ATTACHMENTS AT THE MAIN STEAM AND FEED- WATER PIPING ANCHOR. THE ANCHOR IS LOCATED ON COLUMN LINE G.	*PG&E ACTION REQUIRED* 10 THIS ITEM IS ADDRESSED BY THE REVISED PIPING VERIFICATION PLAN PRESENTED TO THE NRC IN BETHESDA ON AUGUST 6, 1982. STATUS REPORTING BY ISSUE IS DISCONTINUED. STATUS WILL BE DISCUSSED IN THE "STATUS OF INTERNAL TECHNICAL PROGRAM" SECTION OF THIS REPORT.	
70203	SEMIMONTHLY STATUS REPORT NO. 15 OPEN ITEM 32	820607	999999	PG&E OPEN ITEM: MODELS AND ASSUMPTIONS USED IN THE ANALYSES FOR THE SEISMIC QUALIFICATION OF THE FUEL HANDLING BUILDING STEEL SUPERSTRUCTURE MAY HAVE RESULTED IN DESIGNS WHICH DO NOT TOTALLY SATISFY ALL OF THE APPLICABLE CRITERIA.	IS UNDERWAY TO VERIFY THE ACCEPTABILITY OF THE	
70212	SEMIMONTHLY STATUS REPORT NO. 19 OPEN ITEM 33	820813	821215	PG&E OPEN ITEM: A REVIEW OF THE HOSGRI QUALIFI- CATION CALCULATIONS FOR CLASS I HVAC DUCT SUPPORTS IDENTIFIED A GENERIC SUPPORT TYPE WHICH APPARENTLY DOES NOT SATISFY THE APPLICABLE CRITERIA.	*PG&E ACTION REQUIRED* 5	