

NUCLEAR REGULATORY COMMISSION

T-1129

---

---

In the Matter of:

ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

SUBCOMMITTEE ON WASHINGTON PUBLIC POWER SUPPLY  
SYSTEM, UNIT TWO

---

---

DATE: September 2, 1982 PAGES: 1 thru 171

AT: Richland, Washington

TRØ4  
Delete B. White

ALDERSON  REPORTING

400 Virginia Ave., S.W. Washington, D. C. 20024

Telephone: (202) 554-2345

8209090002 820902  
PDR ACRS PDR  
T

1 UNITED STATES OF AMERICA  
2 NUCLEAR REGULATORY COMMISSION  
3 ADVISORY COMMITTEE ON REACTOR SAFEGUARDS  
4 SUBCOMMITTEE ON  
5 WASHINGTON PUBLIC POWER SUPPLY SYSTEM, UNIT TWO  
6 OPEN MEETING

7 - - -

8 Holiday Inn  
9 Lewis and Clark Room  
10 1515 George Washington Way  
11 Richland, Washington

12 Thursday, September 2, 1982

13 The meeting of the ACRS Subcommittee on Washington  
14 Public Power Supply System, Unit Two, was convened at 1:12  
15 p.m.

16 PRESENT FOR THE ACRS:

17 M. S. PLESSET, Chairman  
18 J. C. MARK, Member  
19 J. J. RAY, Member  
20 J. EBERSOLE, Member  
21 W. LIPINSKI, Consultant  
22 I. CATTON, Consultant  
23 M. GRIESMEYER, Staff

24 DESIGNATED FEDERAL EMPLOYEE:

25 G. QUITTSCHREIBER

ALSO PRESENT:

Present for the NRC and Industry:

26 R. Auluck  
27 A. Schwencer  
28 F. Eltawila  
29 R. T. Dodds

Present for the NRC and Industry: (Cont.)

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

- A. Toth
- D. Willett
- W. C. Bibb
- D. W. Mazur
- R. G. Matlock
- J. R. Honekamp
- J. D. Martin
- J. V. Everett
- D. L. Renberger
- J. E. Rhoads
- R. L. Corcoran
- C. M. Powers
- D. T. Evans
- E. A. Fredenburg
- P. K. Shen
- R. Johnson
- B. Holmberg
- D. Bouchay
- R. Davidson
- J. Kimball
- D. Bedrosian
- F. Owen
- J. Sorensen
- F. Markowski
- S. Rifaye
- T. Meade

P R O C E E D I N G S

1  
2 MR. PLESSET: The meeting will come to order.

3 This is a meeting of the Advisory Committee on  
4 Reactor Safeguards Subcommittee on Washington Public Power  
5 Supply System Unit Two.

6 I am Milton Plesset, Subcommittee Chairman.

7 Other ACRS members present at this meeting are  
8 Carson Mark and Mr. Ray and Mr. Ebersole. We also have in  
9 attendance ACRS consultants Dr. Lipinski and Dr. Catton and  
10 Dr. Mathis -- is he here?

11 MR. CATTON: No, he should be.

12 MR. PLESSET: Oh. Well, he may be here later.

13 The purpose of this meeting is to begin the ACRS  
14 review of the application of the Washington Public Power  
15 Supply System to operate Unit Two and this meeting is being  
16 conducted in accordance with the provisions of the Federal  
17 Advisory Committee Act and the Government in the Sunshine Act.

18 Dr. Gary Quittschreiber, on my far right, is the  
19 Designated Federal Employee for the meeting. Also we have  
20 another ACRS engineer present at the meeting, is Dr. Gries-  
21 meyer on my immediate left.

22 The rules for participation in today's meeting have  
23 been announced as part of the notice of this meeting previ-  
24 ously published in the Federal Register on Wednesday, August  
25 18, 1982. The rules for participation in today's meeting

1 have been announced as part of the notice of this meeting  
2 as previously published. A transcript of the meeting is  
3 being kept and will be made available, as stated in the  
4 Federal Register notice. It is requested that each speaker  
5 first identify himself or herself and speak with sufficient  
6 clarity and volume so that he or she can be readily heard.  
7 We received no written statements or requests for time to  
8 make oral statements from members of the public.

9 I'll proceed with the meeting, and before going  
10 into the organized agenda, I want to express on behalf of  
11 the Subcommittee and our consultants our appreciation to the  
12 staff of WNP-2 for the courtesy and consideration they showed  
13 to us in our tour of the plant this morning.

14 If there are any comments from members of the Sub-  
15 committee -- yes, Dr. Mark.

16 MR. MARK: Mr. Chairman.

17 MR. PLESSET: Yes, sir.

18 MR. MARK: I wish to underline your comment on the  
19 marvelous, the helpful, courteous, understanding and detailed  
20 attention that we received from the people that took us on  
21 the tour of the plant. That's one thing. I believe that was  
22 very good, it was as good as it could possibly be, and I  
23 thought it was just done in the best possible arrangement.

24 The second thing was: what the devil is that light  
25 shining on us doing?

1 MR. PLESSET: That's because you didn't get enough  
2 sunshine this morning and we are trying to get you a little  
3 more tan, Carson. But . . .

4 MR. MARK: Must we put up with it?

5 MR. PLESSET: No, they'll stop as soon as we stop  
6 these preliminary --

7 MR. MARK: Good.

8 MR. PLESSET: -- considerations, if that's agreeable  
9 with you.

10 Mr. Ray, do you want to make any comment?

11 MR. RAY: I couldn't possibly top that.

12 MR. PLESSET: Well, it's very difficult. When we  
13 want to make a very meaningful statement like the one of  
14 appreciation, we have to rely on Dr. Mark to do it properly.

15 Well, I guess that takes care of the . . . Walt, do  
16 you have any comment now, and Ivan?

17 MR. LIPINSKI: No.

18 MR. PLESSET: Why don't we proceed to the agenda  
19 and I'll call on Raj Auluck of the NRC staff to give us his  
20 report. Are you organizing it for the NRC?

21 MR. AULUCK: Yes.

22 MR. PLESSET: All right, fine. Thank you.

23 (Pause.)

24 MR. AULUCK: Good afternoon. My name is Raj Auluck.  
25 I am the assigned Licensing Project Manager for the NRC on

1 this facility, WNP-2. I would like to thank everybody on  
2 the ACRS Subcommittee for giving us permission to speak.

3 What I have done are on handouts given to all the  
4 members of the ACRS and I will go in order of the handout.

5 Before I start I would like to introduce some people  
6 who have come from the NRC. Al Schwencer, he is my super-  
7 visor. Farouk Eltawila, Containment Systems Branch. And  
8 from the region, Bob Dodds. Al Toth, he is the Resident  
9 Inspector. Dennis Willett, another inspector from the region.  
10 And we have people from Seismology and Geology here too,  
11 Jeff Kimball, Ina Alterman, and Steve Brokaum, and they'll  
12 be happy to answer any of your concerns.

13 MR. MARK: You referred to the region and the nice  
14 people who are involved in that region. What is the region  
15 exactly or roughly? I don't mean exactly, I mean roughly.

16 MR. AULUCK: Is it -- right now it's the part of  
17 the field offices. There are five regions.

18 MR. MARK: Oh, I vaguely understand that. But are  
19 we talking about the whole area between the Mississippi and  
20 the Pacific, or what?

21 MR. AULUCK: Mostly on the plans for that, because  
22 the plans are under the Region V, maybe Bob Dodds would like  
23 to take . . .

24 MR. DODDS: I am Bob Dodds. I am a section chief  
25 in Region V of the NRC's office. It's located in Walnut

1 Creek, California. The Region V office is responsible for  
2 the inspection activities in Arizona, Nevada, California,  
3 Oregon, Washington, Alaska, Hawaii and Guam.

4 MR. MARK: That appears to me exactly the question.

5 MR. PLESSET: It's not an important region. However,  
6 it's part of the U.S., Carson.

7 MR. MARK: Well, it's a wonderfully important region  
8 so far as the U.S. is concerned, but not so far as nuclear  
9 activities are concerned.

10 (Slide)

11 MR. AULUCK: I would like to go to our first item  
12 on the handout. That is a review and there are a few dates  
13 I would like to mention. That is the history of the project.

14 The first is August '71 when the application to  
15 construct Unit No. 2 was submitted to the NRC. September '72,  
16 a construction permit was -- and a supplement safety viola-  
17 tion report for the CP stage was issued. The next item, the  
18 date is March '73 when the construction permit was issued,  
19 and the number is given as CPPR-93.

20 March 1977, application for operating license was  
21 tendered. And then we issued a Final Environmental Statement  
22 for the operating license in December of '81.

23 In March of this year we issued a safety violation  
24 report and operating license. And August of '82 we issued  
25 a first supplement to the safety violation report. And after



1 that we are meeting today at a subcommittee meeting. The  
2 full committee will probably meet in October. And the next  
3 supplement will be issued late October or the first week of  
4 November.

5 And the last item in this slide is the applicant's  
6 estimated fuel load date is September 1983, a year from now.

7 MR. PLESSET: I might clarify this remark about the  
8 full committee, Raj. Going to the full committee primarily  
9 is on the recommendation of this subcommittee.

10 MR. AULUCK: Yes, I understand.

11 MR. PLESSET: Yes, okay.

12 (Slide)

13 MR. AULUCK: The next transparency, we have a  
14 comparison with other plants. The closest resemblance to  
15 WNP-2 is La Salle. One of the main differences is the type  
16 of containment. This is only a free-standing steel contain-  
17 ment on domestic BWRs. It's enclosed in a reinforced concrete  
18 biological shield wall and subjected by compressed isolation  
19 material.

20 MR. MARK: Could you tell me or help me? This is  
21 a free-standing steel containment and it is different from  
22 La-Salle, which, I believe, has reinforced concrete, perhaps  
23 with a steel liner or something.

24 MR. AULUCK: Yes.

25 MR. MARK: Is this a more rugged, more versatile,

1 more commodious containment than La Salle, or is it more  
2 fragile?

3 MR. AULUCK: I think it should be as good as any  
4 other containment. It's just a different design. But it  
5 should meet -- still has to satisfy all the containment indi-  
6 cative requirements of the NRC.

7 MR. MARK: Well, it has a design pressure which is,  
8 what, 45 PSI --

9 MR. AULUCK: 45 PSI.

10 MR. MARK: As does, I think, La Salle. If I push  
11 air into this containment or into La Salle containment and  
12 run it up to 45 PSI above the -- no, it's not above atmos-  
13 pheric, it's 45 PSI absolute. Is this containment better or  
14 worse or different, and in what way because it's made of  
15 steel? Steel is more stretchy, I think. You tell me that  
16 it's different in being steel instead of something else.  
17 From an operational point of view, in what way does one think  
18 of it?

19 MR. SCHWENCER: Al Schwencer, NRC staff. Dr. Mark,  
20 I am not sure that we can answer the comparative between  
21 La Salle and the WNP-2 with respect to what their ultimate  
22 strengths are. They essentially have to meet the same re-  
23 quirements. Perhaps the applicant may be able to give you  
24 some comparative on why he ended up selecting steel versus  
25 the reinforced concrete. But essentially it's the same

1 internal dimensions.

2 MR. MARK: I am perhaps reasonably aware of the  
3 fact they each have to meet some requirements and in this  
4 case the same requirement, but in their properties and in  
5 their nature they respond differently to things that might  
6 happen. And I am wondering if it's possible to say that  
7 have being all steel is a lot better because then, you know,  
8 if the pressure goes up to 47 PSI the steel is still is still  
9 with you, whereas the concrete is gone, and things like that.

10 MR. SCHWENCER: I think we would have to ask you to  
11 defer and ask the applicant that particular question with  
12 regard to the comparatives.

13 MR. AULUCK: Next we have --

14 MR. CATTON: Before you leave that previous table --

15 MR. AULUCK: Yes, can you put that back?

16 MR. CATTON: There were a few things that were part  
17 of your -- the table that you had on the SER where things --  
18 where you were comparing one plan against another, and it  
19 shows a maximum heat flux of 428,360 BTUs per square-foot-hour  
20 where plants like La Salle have 361,000. It also shows a  
21 average heat flux of 163,000 contrasted with La Salle at  
22 145,000, and the fuel max temperature is 100 degrees Fahren-  
23 heit higher than La Salle. All have the same kilowatts per  
24 foot. Could you kind of put that all together for me? How  
25 can I have a higher average heat flux yet have the same

1 kilowatts per foot?

2 MR. AULUCK: Yes, we asked the applicant just before  
3 the meeting if they can find out on the differences because  
4 from the number of fuel rods and --

5 MR. CATTON: They are the same.

6 MR. AULUCK: -- fuel assemblies is almost identical  
7 to La Salle. And right now we don't have the answer, but  
8 I will --

9 MR. PLESSET: This doesn't say anything about the  
10 power distribution.

11 MR. CATTON: Well, the average --

12 MR. PLESSET: Axial power distribution.

13 MR. CATTON: The average does.

14 MR. PLESSET: The average is right. That's, that's  
15 right.

16 MR. CATTON: And the average is maybe 15 percent  
17 higher. The average heat flux on the rod is maybe 15 percent  
18 higher, yet the table says that the kilowatts per foot are  
19 the same for all of these plants, and somehow something is  
20 either wrong with the table or --

21 MR. AULUCK: Yes, I am going to check that table  
22 also, but the plant as such is very identical to La Salle.

23 MR. PLESSET: Was the -- that's . . . was that in  
24 the table here?

25 MR. CATTON: It was in the table that was in the

1 SER, --

2 MR. PLESSET: Not here, but in the SER, yes.

3 MR. CATTON: -- but it's not on the table he showed  
4 us.

5 MR. PLESSET: All right.

6 MR. AULUCK: This table is part of the --

7 MR. PLESSET: Yes.

8 MR. AULUCK: -- SER table, one part.

9 MR. CATTON: Which piece of the table is of interest  
10 depends on one's personal interest.

11 MR. PLESSET: Yes, Jesse?

12 MR. EBERSOLE: Can I ask a question? Yes, may I ask  
13 -- well, on the tour I noticed something that I'll inquire  
14 about here regarding the comparison with other plants. I am  
15 always looking for the motive power, the mechanical device  
16 that pumps heat out of the plant into an ultimate heat sink  
17 after it's got into trouble of some sort, like a small or  
18 any kind of a loss of coolant engine. I find in this plant  
19 I am down ultimately to just two RLR pumps. -- Earlier BWR  
20 designs had four smaller pumps. The original concept of the  
21 single failure criterion was having to -- had to do with  
22 simply of magnetic clutches on rods, and it dropped in, it  
23 had no time sense and depth. In the interpretation of the  
24 single failure criterion, does the staff have a practice of  
25 looking at it in time depth along the lines of, say, if I

1 have a failure following an accident of one of the two RHR  
2 pumps and I have only one left, do I need to go in and fix  
3 the one that didn't start, or have I a point in time where I  
4 must invoke maintainability, or must I have a tertiary way  
5 of getting out of the woods, so to speak? I believe that  
6 this plant has another way of cooling the suppression pool.  
7 And, as you know, a boiling water reactor's weak point is  
8 it dumps its heat into a suppression pool and it has no exit  
9 to the external atmosphere except by coupling it with RHR  
10 pumps to a river or heat sink. The evaporative process avail-  
11 able to PWRs is not normally available to it. I understand  
12 in this design that the ultimate intent here if you lose the  
13 RHR pumps or pump, the one that's left, that it is the intent  
14 to release evaporating suppression water from the top of the  
15 vessel. Is that true of all these? Do you have a back door?

16 MR. AULUCK: Yes, Supply System.

17 MR. NELSON: The Supply System --

18 MR. PLESSET: Would you identify yourself, please?

19 MR. NELSON: Yes. My name is Roger Nelson. I am  
20 the Manager of Licensing for WNP-2

21 Jesse, we will be discussing all of these elements  
22 of our design later on in our system description. So I think  
23 maybe the Supply System, we would like to defer it to us  
24 until a later time at which we will be discussing the entire  
25 subject.

1 MR. EBERSOLE: Is my question clear?

2 MR. NELSON: Yes, it's clear.

3 MR. EBERSOLE: My comment.--

4 MR. NELSON: As a matter of fact, our presentation  
5 will cover the subject that you are talking about.

6 MR. EBERSOLE: I have seen maintainability after an  
7 accident invoked as a way to get out of the woods here, but  
8 here you have another course, I believe. But we'll take it  
9 later.

10 MR. NELSON: Yes, I think it would be easier. If  
11 our question -- if your question isn't addressed directly in  
12 our presentation, please ask it again.

13 MR. EBERSOLE: All right, then. Thank you.

14 MR. PLESSET: Go ahead, Raj.

15 (Slide)

16 MR. AULUCK: When we issued the Supplement SER in  
17 August and tables of outstanding issues, there were 31 issues,  
18 and these are divided in two parts. The first transparency  
19 shows the resolved-outstanding issues and these are numbers  
20 corresponding to the issued number in the supplement. And the  
21 next transparency shows items which are still outstanding.

22 MR. CATTON: Before you leave that one, could you  
23 put that back? Number -- I don't understand why No. 7 is  
24 still a concern.

25 MR. AULUCK: No, I said these are resolved.

1 MR. SCHWENCER: Resolved.

2 MR. PLESSET: Those are resolved.

3 MR. CATTON: Oh, I see.

4 MR. PLESSET: Those are resolved.

5 MR. CATTON: Good.

6 (Slide)

7 MR. AULUCK: The next one is the -- shows the number  
8 of remaining outstanding issues. Among these, No. 3, 4, 8,  
9 10, 21 and 31 are still under NRC review, so we will report  
10 the resolution of those in a supplemental SER. But I will  
11 go over one by one on all these outstanding issues.

12 MR. RAY: Raj, you have it labeled "outstanding  
13 issues." Are there any real issues, or is this just a matter  
14 of subjects that need to be confirmed?

15 MR. AULUCK: No, there are no real issues.

16 MR. RAY: There's no disagreements fundamentally?

17 MR. AULUCK: There are minor disagreements.

18 MR. RAY: Thank you.

19 MR. AULUCK: No disagreements which cannot be re-  
20 solved.

21 MR. EBERSOLE: In Item 4, regarding the disadvantage-  
22 ous orientation of the turbine missiles, is it a standard  
23 requirement that you impose, design requirements associated  
24 with the turbine rupture speed of 180 percent, plus or minus?

25 MR. AULUCK: Yes, right now this item is under



1 review, especially in this case where the turbine is in the  
2 nonperfect position. And --

3 MR. EBERSOLE: Well, there --

4 MR. AULUCK: -- we have been giving stress to a new  
5 procedure of review and not relying on the old procedure  
6 where you are merely talking on the property of the strike.  
7 And that --

8 MR. EBERSOLE: Well, do you consider the strike  
9 velocity as the 180-percent-odd failure point of the turbine,  
10 not the 110 or thereabouts?

11 MR. AULUCK: I cannot answer that for the . . .

12 MR. EBERSOLE: Well, sometimes people invoke a  
13 exotic control scheme on the thesis that they can control  
14 the problem, but that always leaves you with the mechanical  
15 function of the actual valving in question.

16 MR. AULUCK: Yes, under the new procedures the most  
17 stress is being -- were given to the vendor to come up with  
18 the property of the missile being ejected, so then we try  
19 to relate it to this.

20 (Slide)

21 Internally Generally Missiles. Applicant has --

22 MR. CATTON: Before --

23 MR. AULUCK: -- not completed the study yet.

24 MR. CATTON: Could I ask a question first? Earlier,  
25 I think on the SER you listed channel box deflection as being

1 an issue. Has that been settled?

2 MR. AULUCK: Yes. It has been just resolved recent-  
3 ly, and . . .

4 MR. CATTON: I have a question out of ignorance.  
5 I understand how the channel box deflection question is faced.  
6 You make your tests and when the rods won't fall because of  
7 friction, you decide that, gee, it's time to do something.  
8 That seems like a reasonable thing. On the other hand, if  
9 your interest is fuel box lifting, you tend to approach  
10 that separately and you don't concern -- it seems to me that  
11 there is no consideration given to the fact that the channel  
12 box may be deflected and that a given delta-P across the  
13 channel may put more force between the cruciform and the box  
14 wall. Could you sort of clear that up for me?

15 MR. AULUCK: I -- G.E. came with a study and the  
16 NRC has reviewed it.

17 MR. CATTON: I took a look at some of that and it  
18 seemed to me that they had taken the two questions and done  
19 -- and in separate hands looked at them. One was the channel  
20 box deflection and how they would recognize it, and the other  
21 was is if everything is just fine, what would happen if we  
22 had a LOCA and had the pressure so that would push the channel  
23 box wall against the cruciform.

24 MR. EBERSOLE: Yes, I agree with --

25 MR. CATTON: But you didn't take the case where you

1 had the deflection that you were testing for simultaneously,  
2 in other words, near the point that you would be getting some  
3 rubbing between the two, then have a LOCA. You understand --

4 MR. AULUCK: Yes, I see.

5 MR. CATTON: -- my concerns?

6 MR. AULUCK: I think I have it correct.

7 MR. CATTON: I have looked at both reports. Neither  
8 one seems to be related to the other.

9 MR. EBERSOLE: The post-LOCA case refers to a clean  
10 square box.

11 MR. CATTON: That's right.

12 MR. AULUCK: Is anybody from G.E. here?

13 MR. NELSON: Maybe he is here, but I can't see him.  
14 We just talked to him. We are not ready to answer that.

15 MR. AULUCK: Then you basically don't --

16 MR. NELSON: We would like to defer it and we will  
17 answer it at a later time, if we can, please.

18 MR. CATTON: Okay, fine.

19 MR. AULUCK: For that question?

20 MR. PLESSET: That's okay.

21 MR. CATTON: I just want to get the questions out.

22 MR. NELSON: Yes. Well, we'll try to get a response  
23 to you certainly before the meeting is over.

24 MR. CATTON: Good.

25 MR. AULUCK: Now, in this case the study is still

1 incomplete and applicant is scheduled to submit to NRC the  
2 complete report by October '82. So we will report that  
3 information in a later supplement.

4 MR. EBERSOLE: A related matter to this but one not  
5 listed is the hit and blast effects that are associated with  
6 missiles. You don't have it listed. I would like to ask you,  
7 have you made a methodical study of the control rod drive and  
8 exhaust tube routings and the aspect of potential jet and  
9 blast forces, with the thought in mind that you can only tol-  
10 erate a very limited number of rod failures to insert as to  
11 a LOCA, probably about four?

12 MR. PLESSET: I think the applicant has been made  
13 aware of this, Jesse, and maybe they will be able to comment  
14 on it before the meeting is over.

15 MR. EBERSOLE: Um hm. All right.

16 MR. PLESSET: I think they understand your problem.

17 MR. EBERSOLE: They do.

18 MR. PLESSET: Is that correct, sir?

19 MR. NELSON: I'm sorry.

20 MR. PLESSET: Mr. Ebersole raised a question of  
21 damage to the control rod drive lines as a result of failure  
22 in other high pressure lines in the area.

23 MR. NELSON: Yes.

24 MR. PLESSET: Remember we talked about this.

25 MR. NELSON: We did.

1 MR. PLESSET: Will you be able to say something  
2 about this?

3 MR. NELSON: Yes, we will.

4 MR. PLESSET: All right.

5 MR. NELSON: We have --

6 MR. PLESSET: So we'll defer that also.

7 MR. EBERSOLE: Sure.

8 MR. PLESSET: All right?

9 MR. EBERSOLE: I'm just letting it out so we --

10 MR. NELSON: We'll have somebody look at it. We  
11 have someone here at the meeting that is present --

12 MR. PLESSET: Okay.

13 MR. NELSON: -- and can address that.

14 MR. PLESSET: So we'll go on.

15 MR. EBERSOLE: Sure.

16 MR. CATTON: One more thing before you leave this.  
17 I noticed that in the SER that you would do a report on ICCS  
18 instrumentation and in -- it was due July '82 from the appli-  
19 cant, and it was going to address various questions like in-  
20 core thermocouples, and so forth. Have you received that  
21 report?

22 MR. AULUCK: Yes, can you --

23 MR. NELSON: The NRC has not received the report  
24 yet. The report is complete. It's under review by the own-  
25 er's group right now and the scheduled -- the new scheduled

1       submittal date is September, end of September. It is --  
2       it is complete now and it's under final review for submittal.

3               MR. CATTON: I guess I have jumped the gun. That's  
4       -- that was a licensing issue or something, wasn't it?

5               MR. NELSON: It was.

6               MR. AULUCK: A licensing issue.

7               MR. CATTON: Okay.

8               MR. NELSON: It was.

9               MR. PLESSET: Go on, Raj.

10              (Slide)

11              MR. AULUCK: Okay. The next item is the tornado  
12       missile protection for the diesel generator exhaust. We have  
13       received the applicant's response to it, and -- which is  
14       different from what we are requiring from our branch techni-  
15       cal position's standard review plans. Applicant believes  
16       that since the probability of a tornado of sufficient velo-  
17       city to lift large and heavy missiles which is almost 1000  
18       feet away is very small, and it's very unlikely that it will  
19       plug the diesel generator exhaust, so there should not be  
20       any protection needed for this exhaust. We have suggested  
21       that applicant can provide some additional controls, and  
22       applicant's position is that those controls are also unnec-  
23       essary. This is still under our staff review and we are  
24       going to meet with the applicant soon to resolve this issue.

25              (Slide)

1 MR. AULUCK: As I mentioned earlier, this issue is  
2 still under review and will be reported in a later SER.  
3 Applicant does not owe us anything in this area. Anybody  
4 have any questions? Next, please.

5 (Slide)

6 MR. AULUCK: Electrical Equipment Qualification.  
7 Here they are talking about environmental equipment qualifi-  
8 cation and seismic audit. Applicant is proposing to submit  
9 both the reports by the end of September, and we plan to do  
10 the environmental audit in the end of October and the seismic  
11 audit towards the end of November.

12 MR. CATTON: As part of your audit, do you take a  
13 walk through the plant to ensure that there is no electrical  
14 equipment that is in any way going to be affected by a flow?

15 MR. AULUCK: We do the audit on a sample basis.  
16 We . . .

17 MR. CATTON: So you don't have a plant walk-through?

18 MR. AULUCK: We have a plant walk-through, but we  
19 also asked the applicant to provide all the details for cer-  
20 tain systems, certain components.

21 MR. CATTON: Has anybody walked through to make sure  
22 that there isn't a piece of equipment just through a doorway,  
23 or something, where there might be flow as a result of a line  
24 break? I am concerned about a little bit more than direct  
25 jet impingement. I am concerned about having a doorway

1 somewhere where you'll have flow through it that would cause  
2 vibrations in equipment on the downstream side. Do you check  
3 to see that that's not the case?

4 MR. AULUCK: Bob, could you answer?

5 MR. DODD: Pardon? I was writing down -- making  
6 some notes on this. Could you restate the question?

7 MR. CATTON: What I am wondering is that as part of  
8 your electrical equipment qualification do you do a walk-  
9 through of the plant to make sure that you don't have any  
10 equipment that's sitting somewhere where there may be flow  
11 as a result of a line break, and I mean more than just jet  
12 impingement, but indirect flow, like if you have a doorway to  
13 the room where a line break may take place, do you have any-  
14 thing that's just outside that doorway that may be affected?

15 MR. AULUCK: It's usually not a part of the audit --

16 MR. CATTON: I can't hear you.

17 MR. DODDS: I would --

18 MR. CATTON: I would be willing to wait for the  
19 answer to that.

20 MR. PLESSET: You want to give it later or you want  
21 to answer now?

22 MR. DODDS: The region --

23 MR. PLESSET: If you want to answer, use a micro-  
24 phone.

25 MR. DODDS: The region has not --



1 MR. PLESSET: Use a microphone, please.

2 MR. DODDS: -- made it a part of that audit team  
3 and I have not been involved in any of these audits, so I  
4 can't specifically answer your question.

5 MR. AULUCK: I will check on it, but I believe the  
6 audit team does not go through checking those -- any obstruc-  
7 tions on the way.

8 MR. CATTON: I really think they ought to.

9 MR. SCHWENCER: Well, Al Schwencer. The main thing  
10 that the electrical equipment audit does is to check to see  
11 that the equipment was procured and is fully qualified for  
12 all of the ambient conditions that it's expected to see.  
13 Now, there are -- there are degrees of it. Those that are  
14 in the most harsh environment have to be qualified to the  
15 temperatures, pressures and radiation that are involved.  
16 There is -- there certainly is another element of the staff's  
17 review, and this is the high and moderate energy line breaks.  
18 Those potential line break areas are looked at. Then another  
19 cross-cut on this is from the fire protection point of view  
20 where it's conceivable that the sprays from a fire protection  
21 could wet down the equipment. So I am not sure that there  
22 is a nice clean answer in terms of this is a -- I guess you  
23 would say it's a unwanted systems interaction that you are  
24 concerned about that could happen.

25 MR. CATTON: I am concerned that most of the time

1 electrical equipment qualification is autoclaved at pressure,  
2 temperature and humidity, and I think a little more is needed.  
3 And I am just wondering if it's done, and I get the feeling  
4 it's not.

5 MR. PLESSET: Carson --

6 MR. DODDS: With respect to the regional inspection  
7 program for electrical equipment qualification, we do audit  
8 to see whether or not the equipment has been qualified, that  
9 is part of our routine inspection program. But to specifi-  
10 cally look for what you are asking, that may well get picked  
11 up as a part of our independent inspection effort, and I am  
12 trying to think if that's happened. I know we have raised  
13 the question aside from a routine program with respect to  
14 the flow, but not specifically, I think, to the type of  
15 missile.

16 MR. PLESSET: Okay, thank you. Mr. Ray wants to  
17 make a comment.

18 MR. RAY: On your comment or your response, the  
19 audit that the inspection role makes on the adequacy of qual-  
20 ification is a matter of document and record, is it not,  
21 rather than inspection?

22 MR. SCHWENCER: Yes, sir, that's correct.

23 MR. RAY: What you are saying is that there ought  
24 to be a more physical inspection in more depth.

25 MR. CATTON: That's correct. If -- I keep repeating

1 the same example, which is the HDR reactor in Germany where  
2 they set out to run a test and they were going to test steam  
3 isolation valves and instrumented the place, it was a beau-  
4 tiful experiment. They ran the experiment and all the in-  
5 strumentation went to hell because there were effects at a  
6 distance. When steam goes out of a room and goes around the  
7 corner, it wreaks havoc with anything that's there, and if  
8 you don't look for that, you miss it. And I don't see any-  
9 where in the NRC equipment, electrical equipment qualification  
10 standards, or anything, that it's required that they do this.

11 MR. RAY: It isn't there.

12 MR. CATTON: If you don't do it, it could be that  
13 it's a far more severe impact on the equipment and that auto-  
14 claving just doesn't do it.

15 MR. EBERSOLE: Mr. Plesset. Along that line, you  
16 know, the boiling water reactor's claim to fame is it's got  
17 so many ways of putting water in on the core, so it advertises  
18 that as being much better than the pressurized water reactors.  
19 However, that's based on the premise that you can get the  
20 pressure down. In the limiting -- in the safety grade cases,  
21 there's really only two safety grade ways of putting high  
22 pressure water in this reactor. That's the diesel-driven  
23 HPCI and the RCIC. The requirement if you lose those, and  
24 one of them, at least, is rather nervous, you have to blow  
25 down. Your blowdown is accomplished by some of these

1 environmentally qualified gadgets, the SRV solenoid valve,  
2 and that is type-tested by the electrical industry. Well,  
3 type-testing raises an ugly question in the first place, is  
4 type-testing really adequate, because subsequent product  
5 lines have to have an absolute uniformity of the production  
6 process to ensure you are going to get a replica of the tested  
7 product. I am not sure that the QA, what with QA being what  
8 it has been, ensures that you get a perfectly replicated  
9 product. I would certainly think, if it were my reactor, I  
10 would look individually at every one of those, D.C. hot-  
11 actuated, they are zero voltage to fail, they are high voltage  
12 to work, to see that I had in fact a guaranteed mode of de-  
13 pressurization. I acknowledge you can get only two of these  
14 to work out of a large number and you are all right. But  
15 there has been a knowing suspicion that you should have other  
16 ways of depressurizing the -- or your, this reactor than by  
17 depending on solenoid valves inside a hostile environment.  
18 So I suggest you take a real hard look at that particular  
19 environmental qualification problem.

20 MR. AULUCK: I agree with you.

21 MR. PLESSET: Dr. Mark.

22 MR. MARK: This really goes back to either the last  
23 slide or the one before the last side, the turbine missile.

24 MR. AULUCK: Turbine missiles?

25 (Slide)

1 MR. MARK: Right. 3.5. 1.3. It seems to me that  
2 that really is perhaps not unique here, the generator and its  
3 placement and orientation is unfavorable. That has happened  
4 before. Is it particularly objectionable here, or is it some-  
5 thing we have swallowed or gone ahead with in other places?  
6 I am wondering why is it now an issue?

7 MR. AULUCK: Well, now, the issue is because we are  
8 changing the review procedure.

9 MR. MARK: But are there plants in which the same  
10 problem is just as prominent?

11 MR. AULUCK: Yes.

12 MR. MARK: And in this plant we are looking at it  
13 because it is indeed a question. It hardly seems to me that  
14 it's likely that this is unique to WNP-2 and that the solu-  
15 tion, if it requires a solution, doesn't specifically and  
16 only apply to this plant.

17 MR. SCHWENCER: Raj?

18 MR. AULUCK: Yes.

19 MR. SCHWENCER: I'll speak just briefly to that.  
20 I agree with you entirely that it's not unique. The orienta-  
21 tion of this turbine is similar to many that have been built  
22 and that are currently operating, and I have no doubt that  
23 the matter will be satisfactorily resolved. The emphasis that  
24 Raj has been speaking about is that the staff is attempting  
25 to place more emphasis on the long term inspection and making

1 sure that rotors are -- the rate of crack of propagation is  
2 sufficiently well characterized at the beginning of life so  
3 that appropriate inspections can be made frequently enough  
4 throughout the life of the plant that we can maintain a high  
5 degree of confidence that the probability of failure will  
6 stay within the bounds that we expect it to be when the  
7 plant's first started. Now this requires that we obtain addi-  
8 tional information, more than we have generally in the past,  
9 from the turbine manufacturers themselves on the properties  
10 of the materials and the inspections, and the capability of  
11 doing it. And, as Raj has indicated, the staff has received  
12 the information that it believes it needs to complete this  
13 work and it's currently under review. But we would not char-  
14 acterize it as a major problem for this plant uniquely.

15 MR. MARK: Are you telling me then that it's some-  
16 thing which can be addressed by procedural remedies in this  
17 plant, which perhaps also ought to be applied in other cases,  
18 but that it's not really a new thing?

19 MR. SCHWENCER: Yes.

20 MR. EBERSOLE: Al, in this connection, what you say  
21 suggests you are just dealing with that component of the  
22 turbine missile problem associated with failure at near-syn-  
23 chronous feed, because that's all you'll see when you inspect  
24 it, whether the rotor is good enough to give you a reliabil-  
25 ity number so as not to fail at synchronous speed. There is

1 a speed, of course, at which it will come apart, normally  
2 called about 180 percent.

3 MR. SCHWENCER: I am not sure I can answer you in  
4 terms of the quantitative 100 percent, but the staff will  
5 be looking at the properties of the material, the crack --  
6 the crack propagation --

7 MR. EBERSOLE: Yes.

8 MR. SCHWENCER: -- characteristics. And we'll also  
9 be looking at the means of overspeed protection and making  
10 sure that that's appropriately surveilled during the life of  
11 the plant. I can't tell you off the top what the overspeed  
12 protection limits are for this plant, but whatever they are,  
13 we do require that they go up to that in calculating when  
14 the applicant and the turbine manufacturer calculates the  
15 stresses. We do need to know what those stresses are that  
16 they would reasonably expect to see at the point that you  
17 would -- you would hit your overspeed protection.

18 MR. EBEROLE: What I am saying is, if you lock up  
19 the stop valve and the control valves so they remain open,  
20 you will fail inevitably. I don't care how good the metal-  
21 lurgy is, and you'll fail at a very damaging speed because  
22 there is -- the only terminus to this accident is when the  
23 turbine comes apart. The question is: what's the probability  
24 of that?

25 MR. SCHWENCER: I think the probability is --

1 MR. AULUCK: Westinghouse --

2 MR. SCHWENCER: -- is taken into account.

3 MR. AULUCK: Westinghouse is recommending a genera-  
4 tion of missiles, a probability for generating missiles of  
5 destructive overspeed as  $1.7 \times 10^{-6}$ .

6 MR. EBERSOLE: That's destructive overspeed.

7 MR. AULUCK: Destructive overspeed.

8 MR. EBERSOLE: Is that -- I guess that's low enough  
9 to live with.

10 MR. SCHWENCER: I think that sounds typical.

11 MR. EBERSOLE: How reliable is that and on what  
12 basis? We were -- had a talk at the turbine standard on this  
13 trip. We drew the analogy that it looked like the BWR scram  
14 system except it was a hydraulic dump system and there were  
15 plenty of ways that you could probably valve out the dis-  
16 charge or have a closed volume, except somebody said it was  
17 an open tank. But there is a distinct analogy between this  
18 dump system and that of the rod system. I think you better  
19 open the black box at the end of the turbine standard and  
20 see how the oil is dumped before we start developing statis-  
21 tical numbers based on past experience. We just need one  
22 case to be in trouble. We don't, I don't think, ever open  
23 that can of worms at the head of the turbine and determine  
24 to our own satisfaction how reliable the hydraulic dump sys-  
25 tem really is.



1 MR. MARK: I guess --

2 MR. NELSON: Milt -- pardon me, please.

3 MR. PLESSET: Yes?

4 MR. NELSON: Can I make one -- I have had a request  
5 from the audience to -- if the members of the panel would  
6 please speak into the microphones. Apparently they are having  
7 a hard time hearing you in the back. If you would, please.

8 MR. PLESSET: Well, I was going to urge the members  
9 up here to moderate their enthusiasm and interest because we  
10 are running way behind. Dr. Mark, if you have a very weighty  
11 question --

12 MR. MARK: I won't run you very much further behind,  
13 sir.

14 MR. PLESSET: But he will.

15 MR. MARK: This question of the turbine missiles,  
16 however, is it viewed by the staff as something which can be  
17 handled by inspection and surveyance, moves of that sort, or  
18 does it require or is it likely to require a plant change?

19 MR. SCHWENCER: At this point we do not believe a  
20 plant change will be required.

21 MR. PLESSET: All right?

22 MR. MARK: Yes, sir.

23 MR. PLESSET: Raj, it's yours to go on.

24 MR. AULUCK: Next transparency, please.

25 (Slide)

1 MR. AULUCK: The next item is pressure interlocks  
2 on emergency core cooling injection. The staff's concern  
3 here was that the design prevents injection valve opening  
4 when delta-P across the valve exceeds approximately 750 PSID.  
5 That could be a stage where the check valve fails. This  
6 low-pressure EECS piping will seal the high reactor pressure  
7 vessel. So to eliminate that, Supply System has committed  
8 that this valve, motor-operated valve will open on the reactor  
9 pressure rather than the differential pressure across the  
10 valve. So they agreed that they'll make this modification  
11 not until the first refueling, which is under review. The  
12 staff is asking to do it earlier, but we have not made the  
13 decision on that.

14 (Slide)

15 MR. AULUCK: Modifications of ADS logic. WNP-2 is  
16 part of the BWR owners group and they are planning to submit  
17 its position in October '82, and Supply System intends to  
18 follow that. So we'll take action after reviewing their in-  
19 put.

20 (Slide)

21 MR. AULUCK: Standby Service Water System I&C Design.  
22 The standby service water system is controlled using multi-  
23 plexed signals to operate associated pumps and valves. This  
24 is a redundant system. The staff has received all the infor-  
25 mation and we are reviewing it, and we had some more questions,

1 and applicant has submitted all the information. So we'll  
2 report of a resolution in the next supplement.

3 MR. EBERSOLE: May I ask a very quick question?

4 MR. PLESSET: Sure.

5 MR. AULUCK: Please do.

6 MR. EBERSOLE: Did the ask the question of why is  
7 this fundamental system, which is the final coupling to the  
8 ultimate heat sink, be complexed by such a thing as a system  
9 like this. Fundamentally it would appear to be very -- it  
10 could be very simple, and it is the ultimate connection to  
11 the heat sink.

12 MR. AULUCK: Yes.

13 MR. EBERSOLE: Why is the complications of multi-  
14 plexing even admitted for a review? It gets back to the  
15 fact that the staff appears to be willing to review virtually  
16 anything without asking why it is what it is.

17 MR. AULUCK: No, we asked a lot of questions and --

18 MR. SCHWENCER: Raj.

19 MR. AULUCK: -- especially this is the first time  
20 the . . .

21 MR. SCHWENCER: I guess I would just interject, Mr.  
22 Ebersole, that we review this on the basis that it's not a  
23 forbidden thing. We have to look at designs that are pro-  
24 posed to us to decide whether they are safe, not whether  
25 they are optimum. Our hands in our regulatory role are tied

1 to some degree as to how much we can dictate design. I  
2 agree with you this is very unique to have this multiplexing  
3 system rather than a hard wire between here and there, and,  
4 as you can see from the -- Raj's write-up here, we do have  
5 this concern about is there any common mode that could wipe  
6 out the multiplexing between the plant. And we -- it is  
7 under review. We have not said "No."

8 MR. EBERSOLE: Well, I would like to propose an  
9 investigation be started as to why you are obligated to  
10 accept virtually any Goldberg scheme that's brought to your  
11 table. I think you should have a prerogative of saying  
12 "I refuse to investigate Goldberg schemes" on some grounds,  
13 one being common sense and reason.

14 MR. SCHWENCER: Well, multiplexing is not Goldberg.  
15 It's a proven --

16 MR. EBERSOLE: Right.

17 MR. SCHWENCER: -- technique. In this case it is  
18 unique.

19 MR. EBERSOLE: The question is: is it needed?

20 MR. AULUCK: It's the first nuclear application and  
21 the applicant believes it's a better system.

22 MR. PLESSET: Go on, then.

23 (Slide)

24 MR. AULUCK: Control System Failures. The major  
25 concern here is that if two or more control systems receive

1 power or sensor information from common power sources or  
2 common sensors, failure of these sources or sensors or  
3 rupture/plugging of a common impulse line could result in  
4 event sequences more severe than considered in the plant  
5 safety analysis.

6 The applicant is performing a study result, and  
7 they will do the necessary modifications, if required. We  
8 will wait for their study in December and we'll take action  
9 accordingly later on.

10 MR. EBERSOLE: The scope of that issue is limited  
11 to two or more control systems. Will you please extend it  
12 to control and safety systems intermixed with the same sensor  
13 information, because that's a limited scope study. If I have  
14 any mixture of a control system and a safety system actuation,  
15 for instance, from the same impulse or static line, I may  
16 have a worse problem than this. That's control systems.

17 MR. AULUCK: Yes, yes.

18 MR. EBERSOLE: And I think, as a matter of fact,  
19 you may find we have certain cases, or we have had in the  
20 past, where a control and a safety system look into the proc-  
21 ess through a common sensing line and it produces degrading  
22 effects that leave you without redundancy in the mitigating  
23 functions. So I would like to request you extend the scope  
24 of that.

25 MR. SCHWENCER: Mr. Ebersole, my understanding that

1 the staff's review on the safety systems, they do look at  
2 the isolation or the coupling between safety and control  
3 systems. This was intended to be something in addition to  
4 that that, I believe, if I am not mistaken, Westinghouse  
5 brought this to the staff's attention at some time in the  
6 past, that looking at an inadvertent performance of a control  
7 system, it could in some way perturb. And this caused us to  
8 ask, and we ask this on all applications now, are there any  
9 ways where the control systems could have consequences more  
10 severe than we have considered in a plant safety analysis.  
11 So I look at this as something in addition to the safety  
12 control separation criteria that we have, to my understanding,  
13 have always looked at.

14 MR. EBERSOLE: Al, I think we have looked at it in  
15 the electrical context only. We have not looked forward of  
16 the transducer into the impulse line designs.

17 MR. SCHWENCER: Yes, I am aware of the sensing line  
18 concern that you have on that.

19 MR. EBERSOLE: This is precisely what I am talking  
20 about here.

21 MR. SCHWENCER: Yes. Okay.

22 (Slide)

23 MR. AULUCK: Criteria for Testing Hot Pipe Contain-  
24 ment Penetration. We had a discussion with the applicant  
25 earlier this week and we were informed that since it is a

1 steel containment, they do not have to perform this testing.  
2 We have asked for more justification and then we'll see what  
3 we will review it and report our resolution. Since there is  
4 a -- a degradation of the concrete doesn't affect the integ-  
5 rity of the containment, they said they do not have to per-  
6 form this test.

7 (Slide)

8 MR. AULUCK: The next one, Emergency Planning Pro-  
9 gram. The applicant has submitted their emergency planning  
10 program for the onsite and corporate activities only. Off-  
11 state and local entities within the emergency planning zones  
12 have not submitted their plan. So once we receive those  
13 plans, the NRC will take further action at that time.

14 MR. MARK: What groups, entities, agencies must one  
15 deal with in this connection?

16 MR. AULUCK: Is there --

17 MR. MARK: Here we are in the middle of a federal  
18 reservation. The nearest thing is Richland, as far as I know.  
19 What people must be involved to fill in what you say is lack-  
20 ing?

21 MR. SCHWENCER: Dr. Marks, I understand the appli-  
22 cant is prepared to discuss that in some more detail later  
23 in the meeting today or tomorrow.

24 MR. MARK: Just fine.

25 MR. AULUCK: He is the first agenda item tomorrow

1 morning.

2 (Slide)

3 MR. AULUCK: Control Room Design Review. Applicant  
4 will submit to us the complete report in March of '83. They  
5 are waiting for the generic report by BWR owners group in  
6 January of '83. So --

7 MR. CATTON: Wouldn't it be more appropriate to  
8 speed that up in that the control room is being put together  
9 right now? If you wait until March of '83, it will be fin-  
10 ished.

11 MR. AULUCK: I think they are in contact with the  
12 owners group, so I suppose they are looking at a draft of  
13 that report. Am I right?

14 MR. NELSON: I can answer that. The owners group  
15 has now just had an interface with the NRC staff on their  
16 review of the owners group report, which we are a part of.  
17 When that report is finally approved by the NRC, we would  
18 use it as part of our plant-unique report. So in conjunction  
19 with that we also are -- would be involved with an owners  
20 group visit where they would come and do the human factors  
21 review of our control room prior to our issue of our report  
22 as well. So that -- and that won't occur until January, so  
23 that's where the March comes in. And that still is -- it  
24 should be in plenty of time for the staff to complete their  
25 human factors review before fuel load in the criteria that



1 we have agreed to.

2 MR. CATTON: I am just a little bit -- I am just  
3 interested in what good a review is going to do six months  
4 from now when right now you might be able to change something.

5 MR. NELSON: Yes, maybe we -- yes, the answer is  
6 that we don't anticipate that we are not following the guid-  
7 ance that we expect the staff to have in the final form any-  
8 way. We work on a very close basis with the staff as well  
9 as the owners group, and the staff works with the owners  
10 group, so we feel that when March comes there won't be any  
11 surprises for either the staff or us.

12 (Slide)

13 MR. AULUCK: ATWS. The staff presented its recom-  
14 mendation on plant modifications to the Commission in Septem-  
15 ber of '80. The Commission will determine the required  
16 modifications to resolve ATWS concerns as well as the required  
17 schedule for implementation. In the interim, the staff is  
18 requiring the applicants to develop emergency procedures for  
19 this event; and applicant will provide such information in  
20 their March '83 submittal.

21 MR. LIPINSKI: I have a question on that. As part  
22 of the fix, a recirculation pump trip has been incorporated  
23 and it's part of this plant design. One of the issues that  
24 was never answered satisfactorily was what happens to reactor  
25 power if you leave the rods fully withdrawn and coast those

1 recirculation pumps to where the power drops off to 20 or  
2 30 percent. There is still an issue with respect to core  
3 stability as to whether that core chugs or not, or whether  
4 it operates stably with the rods fully withdrawn. Is the  
5 staff going to have an answer to that?

6 MR. NELSON: No, that's -- that will be part of our  
7 final ATWS. But, no, we are not prepared to address that.  
8 We can look into it, if you wish us to.

9 MR. LIPINSKI: Yes, but right now you have committed  
10 yourself to running your recirc pumps back, and the question  
11 is: what happens to your core if you are at a 100 percent  
12 power and you roll those pumps to where you are going to  
13 coast down to 20 percent power. How does that core operate?

14 MR. AULUCK: Will you take it tomorrow?

15 MR. CATTON: And to add a little to that, under  
16 thermohydraulic evaluation findings it says you are not to  
17 use the natural circulation mode, so how the hell can you  
18 trip the pumps?

19 MR. NELSON: Okay. I think maybe it might be more  
20 appropriate, again, I don't want to keep putting you off,  
21 but we are going -- or at least we'll have the right people  
22 available to discuss various aspects of the plant operation  
23 and system design during our portion of the presentation.  
24 It may be inappropriate to answer it here because we want to  
25 make sure the right people are answering the questions. So

1 I am not saying we are not going to answer it, but I think  
2 it may be more directly and more easily answered by the right  
3 people during our portion, if that's acceptable. We'll have  
4 the right guys here.

5 MR. CATTON: We won't let you forget it.

6 MR. AULUCK: Next one, please.

7 (Slide)

8 MR. AULUCK: TMI Item, Containment Isolation Depend-  
9 ability. And here we are -- our concern was mainly the oper-  
10 ability of the purge valves only. The staff's position was  
11 that the performance and reliability of purge system isola-  
12 tion valves should be demonstrated under conditions similar  
13 to those existing in the containment following onset of a  
14 LOCA. The applicant is waiting for information from the  
15 vendor and plans to submit the information to us in October  
16 of '82.

17 (Slide)

18 MR. AULUCK: Pipe Break in the BWR Scram System.  
19 By NUREG-0803, it's the "Generic Safety Evaluation Report  
20 Regarding Integrity of BWR Scram System Piping." The concern  
21 was that -- the report states that pipe breaks in the control  
22 rod drive hydraulic system and the resulting environmental  
23 effects should be verified on a plant specific basis. The  
24 applicant has responded to our concern, and, but -- and we  
25 have asked some more questions, and the response is expected

1 in October. It was the break in the CRE piping between the  
2 penetration and a closed isolation valve.

3 (Slide)

4 MR. AULUCK: The next one is "Steam Bypass from a  
5 Stack Open Wetwell-to-Drywell Vacuum Breaker." As you know,  
6 this was -- this concern was raised by the ACRS last year.  
7 Due to this large delta-P developed during the chugging phe-  
8 nomenon, the vacuum breaker may open, and since the cycle is  
9 repeated every two seconds, the vacuum breaker may be called  
10 upon to function in a cyclic manner. There is a possibility  
11 that failure of a vacuum breaker to close this -- during this  
12 timeand could result in a steam bypass of the pool, and just  
13 the integrity of the containment may be breached.

14 The applicant has indicated that he is participating  
15 in a valve qualifications program and considering design  
16 modifications to resolve this concern. The applicant has  
17 Anderson-Greenwood valves and they are proposing to add some  
18 kind of a damping device to the valves to help with this con-  
19 cern. And information -- I think they will be installed by  
20 the fuel load, so which is a year away.

21 (Slide)

22 MR. AULUCK: The next one is the "Heavy Load Hand-  
23 ling System." As part of the NUREG-0612, "Control of Heavy  
24 Loads at Nuclear Power Plants," which provides guidelines to  
25 ensure safe handling of heavy loads. The staff identified

1 a number of measures dealing with safe load paths, procedures,  
2 operator training, and crane inspections, testing and mainte-  
3 nance. Applicant responded to us, addressing the concerns  
4 in this report and there were some questions we had, so,  
5 and which the applicant is working on now. And the response  
6 is expected again in October of '82.

7 (Slide)

8 MR. AULUCK: Sprinkler and Standpipe System. Most  
9 of these automatic sprinkler systems are designed to the pro-  
10 visions of NFPA Standards 13 and 15, and there were about 15  
11 which required this cable protection to ensure forest fire  
12 shutdown capability. Of those 15, the applicant stated that  
13 12 areas have fire loadings of less than a half hour, and  
14 7 of these 12 have fire loadings which correspond to less  
15 than a quarter hour, which the staff accepts and the deletion  
16 of the automatic suppression system from those areas. The  
17 justification for deletion of this automatic suppression sys-  
18 tem in the remaining other five areas is still under review.

19 That pretty much closes the -- all the open items,  
20 and we have the confirmatory issues which are shown on these  
21 next two transparencies.

22 (Slide)

23 MR. AULUCK: Most of the information on these will  
24 be coming in the end of this year. Item Nos. 1 through 7,  
25 the information will be submitted by December. Item 9 through

1 12, they are part of the G.E. input and reported only in-  
2 house, and the NRC is reviewing them. On Item 13, 14 and  
3 15, is March of '83. 17 is September and 18 is due in before  
4 plant operation.

5 (Slide)

6 MR. AULUCK: The last one, design-basis volcanic  
7 ash, this was raised recently. U.S.G.S. estimated that the  
8 design ash-fall conditions, a little higher than what the  
9 applicant reported in the FSAR. They said the compressed  
10 thickness of the ash fall could be as high as seven inches  
11 and with the FSAR stated that the plant is designed for a  
12 4.2 inches or so. We have had discussions with the applicant  
13 and they are looking into it and will report the evolution  
14 to us. We are asking them to look, that it affects the  
15 design of the plant.

16 MR. CATTON: What does the ash do to the --

17 MR. AULUCK: Volcanic ash.

18 MR. CATTON: -- spray ponds?

19 MR. AULUCK: Mount St. Mount Helens.

20 MR. CATTON: I can't hear you.

21 MR. AULUCK: St. Mount Helens eruption.

22 MR. CATTON: Oh, I -- what does it do to your spray  
23 pond?

24 MR. LIPINSKI: It covers it with dirt.

25 MR. AULUCK: It will collect at the bottom of the

1 pond.

2 MR. CATTON: Oh, so when it wets, it sinks.

3 MR. AULUCK: Wets and sinks, it's heavy. And appli-  
4 cant is looking at all the systems which will be affected,  
5 and if they are affected, proper action will be taken, modi-  
6 fications will be done.

7 If you have no other questions, that will be all.

8 I would like to add another point here. We learned  
9 a couple of days back that their management has been reorgan-  
10 ized, the corporate management of Supply System, and I believe  
11 they will discuss the new organization today. So what I will  
12 be having in the SER will have to be looked and we'll have  
13 to amend our SER sections in those areas.

14 MR. PLESSET: Very well, thank you.

15 Al, do you have further . . .

16 MR. SCHWENCER: No, no further comments to add,  
17 Dr. Plesset.

18 MR. PLESSET: Is this the time when we have the I&E  
19 report?

20 MR. SCHWENCER: Yes, Mr. Robert Dodds from the  
21 region will make that presentation.

22 MR. DODDS: I am Bob Dodds. I am the Section Chief  
23 in Reactor Projects Section One, responsible for the inspec-  
24 tion program that's being conducted on the Supply System  
25 projects and the progress of.

1           In the region presentation, I'll discuss the con-  
2           struction status. Al Toth will discuss quality assurance.  
3           I'll give you a brief summary of the history of management,  
4           and then Dennis Willett will discuss the project from the  
5           operations end of our business, where he is involved in the  
6           startup testing program and review of the plant operating  
7           staff's training, maintenance, and etc.

8           The construction is about 91 percent complete.  
9           Supply System is geared for an active construction completion  
10          and preoperational testing program to support fuel loading  
11          in September 1983. The major milestone to support that goal  
12          is the successful completion of the hydrostatic pressure test  
13          with the primary system last Friday, August 27th. That's  
14          about where we are today.

15          Electrical installation is greater than 90 percent  
16          complete. However, the installa -- in our view, the instal-  
17          lation practices do not in all cases appear to meet the NRC  
18          guidance to Reg Guide 1.75. Deviations have been identified  
19          in the areas of physical separation, electrical isolation of  
20          associated, and the identification of Class 1E and associated  
21          circuits. Justifications for specific deviations are the  
22          subject of discussions between us, NRR, and the licensee.  
23          We are hopeful that these issues will be resolved shortly,  
24          enabling us to complete the inspection program in these areas.

25          With that brief introduction, I would ask Al Toth to



1 come up and give you our synopsis of the quality assurance  
2 program from the beginning of construction to date.

3 (Pause)

4 MR. TOTH: The construction permit for the project  
5 was issued March 19th, 1973. In mid-1976 weaknesses were  
6 observed in the performance of the Supply Systems quality  
7 assurance program. Our routine and special inspection find-  
8 ings eventually led to major enforcement action and a civil  
9 penalty in mid-1980. That enforcement and the corrective  
10 action history includes the following items.

11 You'll have to pardon me. My contact lens just  
12 slipped, it had some dirt in it.

13 In July 1976 the construction was reported as 35  
14 percent complete. At this time our inspectors identified  
15 deficiencies in the QA program for the contractor of the  
16 sacrificial shield wall. This resulted in an issuance of a  
17 notice of violation, and in November we found that the Supply  
18 Sytem's corrective action did appear to be acceptable.

19 Almost a year later, in February 1977, the Supply  
20 System reported a cracked weld in the sacrificial shield wall  
21 and in December of 1977 the Supply System reported some  
22 cracked welds in the radial beams which connect to the sacri-  
23 ficial shield wall. Our inspectors monitored the Supply  
24 System's corrective actions.

25 In 1978 February the Supply System reported some

1    apparent weld record falsifications. The NRC follow-up  
2    inspections confirmed that there were weaknesses in the  
3    Supply System quality assurance program, and in May of 1978  
4    we held an enforcement conference and issued an immediate  
5    action letter confirming the commitments which the Supply  
6    System had made to us regarding corrective actions. And our  
7    inspectors again monitored the corrective actions taken by  
8    the Supply System.

9            In April 1979 the NRC requested the Supply System  
10    to take further steps to improve the quality assurance pro-  
11    gram since our inspectors had identified nine violations in  
12    the first three months of 1979. The Supply System submitted  
13    appropriate commitments to us in May.

14            In the next months the NRC received and investigated  
15    several allegations of improper work on the sacrificial  
16    shield wall and the pipework supports. During one of the  
17    special inspections, the NRC inspector questioned the separa-  
18    tion between rings No. 3 and 4 of the sacrificial shield wall.  
19    Subsequent investigation by the Supply System disclosed that  
20    these rings had not been welded together, but rather the weld-  
21    ing had been to shims which had been used to adjust the atti-  
22    tude of the rings. The shims were installed between rings  
23    3 and 4. At this time, the Supply System stopped work on the  
24    sacrificial shield wall and on the pipework restraints. The  
25    NRC issued an immediate action letter to assure the NRC review

1 of the corrective action plans prior to the restart of work  
2 on those structures.

3 NRC inspections then through February 1980 identi-  
4 fied another 20 violations which resulted in our initiation  
5 of escalated enforcement action. In June 17th, 1980, the  
6 NRC issued that escalated enforcement action, a civil penalty  
7 and a special request for detailed information. The NRC  
8 requested that the Supply System provide information to con-  
9 firm that the prior completed safety-related work meets the  
10 requirements and that future work will meet requirements.  
11 The Supply System was requested to report the results to NRC  
12 and to define measures for assessing the quality assurance  
13 at other Supply System facilities based upon the lessons  
14 learned at this project.

15 During the period that the enforcement action was  
16 being formulated, our inspectors were investigating allega-  
17 tions regarding various quality assurance program discrepan-  
18 cies by the mechanical contractor. This investigation was  
19 conducted between June 1st and July 25th in 1980. It resulted  
20 in the identification of 12 violations and numerous question-  
21 able items. Also in June a major labor strike occurred which  
22 essentially shut down all the construction activities at the  
23 site.

24 On July 17th of 1980, the Supply System submitted  
25 its corrective action plan. These included work method and

1 records reviews and hardware reinspections. The Supply  
2 System stated that the site contractor work had been stopped  
3 and that the mechanical contractor would not be permitted to  
4 restart until a special management re-evaluation by the  
5 Supply System had been completed. The NRC requested review  
6 of that re-evaluation and the corrective action plans prior  
7 to the start of work. At this time an NRC inspector was  
8 assigned to the project site on June 25th to monitor the  
9 details of the corrective action programs.

10 On January 20th, 1981, the NRC concurred with lim-  
11 ited restart of work to repair the weld of rings 3 and 4 of  
12 the sacrificial shield wall. The general release of work  
13 was not issued until May 31st, 1981.

14 On June 1st of 1981, the Supply System implemented  
15 a major corrective action in the designation of Bechtel as  
16 the construction manager and the Supply System's completion  
17 contractor. Shortly thereafter, the Supply System relieved  
18 the mechanical contractor of future and further hardware work.  
19 Bechtel provided managers to direct the staff of the mechani-  
20 cal contractor in the review of existing records of completed  
21 and partially completed work. The Supply System later adopted  
22 this effort as part of the reverification program.

23 During the second half of 1981, the Supply System  
24 incorporated the overall corrective actions program into  
25 their normal management structure. The Supply System

1 mobilized for performing reverification of records reviews  
2 and reinspections of samples of hardware. An NRC resident  
3 inspector has been on site to monitor these activities.  
4 Particular attention was given to the work restart planning  
5 and the initial mobilization for the reverification program.  
6 The Supply System integrated the record reviews and hardware  
7 reinspections and repairs into the ongoing project completion  
8 effort. Data was not compiled regarding the amount of physical  
9 rework arising from the reviews and reinspections, but  
10 our inspectors noted that the deficiency control documents  
11 were incorporated into work controls for the ongoing project  
12 completion effort. Significant deficiencies appear to have  
13 been appropriately reported to the Commission in accordance  
14 with our existing Regulation 10-CFR-50.55E.

15           The work restart effort involved intensive reviews  
16 of specifications and work procedures by the Supply System  
17 and its contractors. One aspect of that review involved the  
18 elimination of requirements beyond those specified in codes  
19 and standards which were committed in the safety analysis  
20 report. This has permitted the Supply System acceptance of  
21 conditions which previously they had identified as discrepant.  
22 It also forms the basis for the Supply System's reinspection  
23 of previous work. In some cases the Supply System has imple-  
24 mented positions which do not meet the quality assurance  
25 requirements of codes and standards generally referenced in

1 the safety analysis report. However, the Supply System has  
2 notified the NRC of these matters and the NRC acceptance has  
3 not yet been completed. It appears that some safety analysis  
4 report amendments may be called for and are in progress.

5 Currently Bechtel is acting in the dual role of the  
6 construction manager and systems completion contractor. Com-  
7 pletion of the mechanical systems is being performed directly  
8 by Bechtel forces. Although the Bechtel program was origi-  
9 nally perceived as a mature and tested management system,  
10 there have been some indications that the program implementa-  
11 tion has some weaknesses. The Supply System appears to be  
12 trying to improve the Bechtel performance in this regard.

13 As of this date, the NRC has not completed inspec-  
14 tions and records reviews in this plant. Some of this  
15 inspection effort was deferred pending completion of the  
16 reviews, reinspections and rework by the Supply System.  
17 Additionally, we have not completed our inspection program  
18 for electrical installations. Some inspections have been  
19 repeatedly deferred due to the continued lack of definition  
20 of the applicable cable separation criteria for the project.

21 In summary, the project has experienced significant  
22 quality assurance problems in the past. However, the Supply  
23 System has taken intensive corrective actions to assure that  
24 the plant will meet minimum standards. The NRC has not yet  
25 fully assessed the effectiveness of those actions. Some

1 issues remain to be resolved and implemented, but there is  
2 no indication that the resolution and implementation cannot  
3 be achieved.

4 And I believe Mr. Dodds has some comments.

5 MR. PLESSET: I think we have a question. Mr. Ray.

6 MR. TOTH: Yes, sir?

7 MR. RAY: I agree with your statement that there  
8 seems to have been a significant lack of quality in the audit-  
9 ing on the part of WPSS in the past. It wasn't clear to me  
10 from your narration as to whether or not these deficiencies  
11 were reported by them or were they brought to the surface by  
12 your audits?

13 MR.TOTH: It seems to be a little of both. Many of  
14 the key deficiencies were identified by the Supply System.  
15 Many they did not identify. A lot of these came to light as  
16 the result of allegations of personnel on the site pointing  
17 us in the direction of problems which the Supply System's  
18 auditing program had not recognized. So it's a matter of  
19 both cases there.

20 MR. RAY: Um hm. I gathered from your narration  
21 that there was a combination of deficiency in QA on the part  
22 of the contractors and QA deficiency on the part of the  
23 Supply System. Is that conclusion correct?

24 MR. TOTH: Yes.

25 MR. RAY: It's both.

1 MR. TOTH: And --

2 MR. RAY: Well, what assurance do you have that in  
3 the plants, and I use the plural here, still to be completed  
4 that the Supply System has an adequate quality control system  
5 of QA, and so on?

6 MR. TOTH: Well, a lot of --

7 MR. RAY: Well, is there -- has there been a change  
8 in the QA organization on the part of the licensee, and will  
9 you tell us about that when you make your presentation?

10 MR. MATLOCK: Yes, I can.

11 MR. RAY: Well, maybe that's the time to get the  
12 answer. However, an opinion on your part would be appreci-  
13 ated.

14 MR. TOTH: There certainly have been positive  
15 changes in the quality assurance program at the site. I said  
16 the contractors' procedures had previously been reviewed by  
17 the architect engineer and the Supply System in a joint organ-  
18 ization. Things had been missed. Those procedures had all  
19 been re-examined. They had been compared in detail by teams  
20 upon teams of personnel who were taking the commitments of  
21 the safety analysis report. They were taking the applicable  
22 codes and standards, and they were drawing upon prior reviews  
23 of previous deficiencies, all the various things they had  
24 documented and identified, and identified trends, and they  
25 drew upon this data base to evaluate their work procedures



1 to effect changes to preclude reoccurrence of the problems  
2 which had been experienced.

3 MR. RAY: In the earlier stages of these events,  
4 I would like your opinion as to whether or not there was a  
5 deficiency in the staff commitment on the part of the licen-  
6 see to QA.

7 MR. TOTH: By "staff commitment," what would --

8 MR. RAY: Well, magnitude, number of inspection  
9 personnel, and so on.

10 MR. TOTH: You mean NRC staff?

11 MR. RAY: No, QA on the part of the Supply System.

12 MR. TOTH: The Supply System's?

13 MR. RAY: Commitment of personnel to this function,  
14 was that inadequate?

15 MR. TOTH: Al?

16 MR. DODDS: Excuse me. That's a very difficult  
17 question to answer because of the type of organization and  
18 the changes that have occurred in the organization at this  
19 site. And --

20 MR. RAY: Well, you certainly would have an opinion  
21 as to --

22 MR. DODDS: Well, one of --

23 MR. RAY: -- the adequacy when these things were  
24 developing.

25 MR. DODDS: We did identify the quality assurance

1 program and one -- some problems with the quality assurance  
2 programs along the way. It's been our feeling all along that  
3 the licensee has been responsive to our observations for the  
4 quality assurance program, but the job wasn't getting done.  
5 This did culminate in the issuance of the -- of a 50.54F  
6 letter request for information in which we said "Hey, go back  
7 and take a good hard look at everything that you have done in  
8 the past and come up with a program to provide assurance that  
9 you don't have another sacrificial shield wall lurking out in  
10 the piping system or electrical or instrumentation, or what-  
11 ever." And so that was the purpose of that letter, to force  
12 them into not only a records review but a hands-on sampling  
13 program to assure themselves that they did get the quality  
14 that they thought they had out there, and so -- and some ben-  
15 efit has been, certainly been derived from that. I think the  
16 Supply System is planning to address this in a great deal of  
17 issue --

18 MR. RAY: Thank you. I like to hear that.

19 MR. DODDS: -- detail later.

20 MR. RAY: Thank you.

21 MR. EBERSOLE: Mr. Chairman?

22 MR. PLESSET: Yes, go ahead, Jesse.

23 MR. EBERSOLE: We earlier mentioned environmental  
24 qualification of electrical equipment. Some of this type-  
25 tested equipment requires a high degree of procedural control

1 in the field to realize the typed model. Are you looking in  
2 particular to see in your QA program whether you are realiz-  
3 ing the typed model, and do you have any in situ tests that  
4 validate that you have an environmentally qualified electri-  
5 cal component?

6 MR. TOTH: Part of our routine inspection program  
7 does involve the inspector selecting specific hardware items,  
8 including electrical hardware items, and reviewing the rec-  
9 ords associated with those and the physical installation.  
10 In terms of a commitment to an IEEE standard that a particu-  
11 lar environmental test be done, this is something the inspec-  
12 tor would look for in terms of confirming records.

13 MR. EBERSOLE: So there is no test. There is just  
14 an examination of records.

15 MR. TOTH: We don't --

16 MR. EBERSOLE: In other words --

17 MR. TOTH: We don't do a test.

18 MR. EBERSOLE: Yes.

19 MR. TOTH: We would look for the records which indi-  
20 cate that the vendor or the responsible designer had arranged  
21 for such tests.

22 MR. EBERSOLE: For instance, would you find out that  
23 there would be a record of torquing up the bolts on a water-  
24 tight cover on a gear box or -- is that the sort of thing you  
25 are talking about?

1 MR. TOTH: We would look for those, but, for  
2 instance, if there is a specification requirement -- or let's  
3 start with the safety analysis report, a statement that there  
4 will be a compliance with a particular IEEE standard regard-  
5 ing environmental qualifications or seismic qualifications,  
6 and that IEEE standard would identify certain tests which  
7 need to be done for a type of equipment. Our inspector, in  
8 looking at the records for the item of equipment he selected,  
9 the program would call for him to verify that the records  
10 show that the tests called for by the IEEE in fact had been  
11 conducted and had at least been evaluated and deemed to be  
12 acceptable test results. He might not get into the details  
13 of the numbers and the calculations of the tests themselves,  
14 but I believe he would go at least as far as identifying that  
15 the test conclusion is that this meets the IEEE.

16 MR. EBERSOLE: Yes, but if I have an environmentally  
17 qualified piece of equipment as a type model and I go into  
18 the field with it, and I have to take it apart and put it  
19 together again without good QA about how I did that, I don't  
20 know whether I have got an environmentally qualified end prod-  
21 uct or not, and there is no test I know other than in situ  
22 exposure test, which I don't think you do, that'll confirm  
23 whether it's any good.

24 MR. TOTH: As far as taking it apart and putting it  
25 together, that element is a installation or maintenance

1 activity, and the one thing that would be covered by the  
2 quality assurance program would be the requirement that the  
3 vendor manufacturer's manuals and recommendations for per-  
4 forming that activity be referred to and considered in the  
5 activity.

6 MR. EBERSOLE: How do you realize that that's been  
7 done?

8 MR. TOTH: Well, we have for in -- for operations  
9 and operations maintenance, I can't directly speak there.  
10 In terms of construction and the initial installation, if  
11 the device has to be taken apart and put together as part of  
12 installation or preventive maintenance, we look at the qual-  
13 ity assurance program to see that there are requirements  
14 there that the designer refer to the manufacturer's manuals,  
15 or we look for the requirements that the constructor do this.  
16 That's one element when we look at the procedures review.  
17 The other is that during a routine inspection, let's again  
18 consider the electrical area, as the inspector observes  
19 an installation, and he should observe the quality control  
20 inspection, the crafts performing the installation and the  
21 in-process generation of records, at that time his acceptance  
22 criteria for determining whether what he is observing is  
23 acceptable, that criteria would have to come from his refer-  
24 ral to the equipment manufacturer's recommendations, or alter-  
25 natively to the installation specification.

1 MR. EBERSOLE: You say he has to observe the actual  
2 performance of the reassembly?

3 MR. TOTH: The way this goes is that the NRC inspec-  
4 tions are a sampling, random type of an activity. The --  
5 normally the inspectors come from a regional office and visit  
6 a site. They might appear at a site three or four days out  
7 of a month or a six to eight-week period. As they arrive at  
8 the site, if it's an electrical inspector, he would tour the  
9 plant and look for work activities in process, and should he  
10 encounter this type of an activity, then he would include  
11 that in his sample.

12 MR. EBERSOLE: Um humm.

13 MR. TOTH: It is certainly quite possible that over  
14 the entire course of the plant construction he may never  
15 encounter that type of a operation in progress.

16 MR. EBERSOLE: In short, I could go out and find  
17 some loose gaskets, I guess.

18 MR. TOTH: Now, of course, we do a records review  
19 also. When you get into the records, you would be looking  
20 for an installation record which has a quality control inspec-  
21 tion which verifies the installation in accordance with  
22 procedures. From that record, that would take you to the  
23 procedures which governed that installation. Those proce-  
24 dures then would be compared to the specification requirements  
25 and the vendor's recommendations for the installation. If

1 the records omit some major item, the inspector would  
2 certainly question why that vendor recommendation, parti-  
3 cularly a precaution, --

4 MR. EBERSOLE: Yes.

5 MR. TOTH: -- was not included.

6 MR. EBERSOLE: Uh huh. Thank you.

7 MR. TOTH: Bob?

8 MR. DODDO: I'll give a real brief summary of the  
9 construction management for the facility to date. Supply  
10 System has gone through several gyrations in arriving at the  
11 current construction management organization. Initially  
12 Burns & Roe acted as both the architect engineer and the  
13 construction manager with the Supply System serving an over-  
14 view function, including approval of contracts. Management  
15 studies indicated that the Supply System's needs might better  
16 be served by using an integrative organization wherein the  
17 Supply System and the architect engineer worked as one in  
18 their quality assurance and construction management organi-  
19 zations. This combined organization was implemented in 1978.  
20 The Supply System put this same type of organization in ef-  
21 fect at all of its construction sites.

22 In 1980 when Mr. Ferguson was hired as the managing  
23 director for the Supply System, it was very evident to him  
24 that this concept was not working at any of the sites. Con-  
25 struction schedules were not being met, nor were they well-

1 defined. It was not readily apparent who had the prime  
2 responsibility to get the job done. Therefore, the organiza-  
3 tions were de-integrated at all three sites. This occurred  
4 around November of 1980.

5 At WNP-2, Burns & Roe was retained as the architect  
6 engineer. Bechtel Power Corporation was hired as the con-  
7 struction manager and the systems completion contractor. As  
8 systems completion contractor, what happens, when one con-  
9 tractor finishes his system to where basically that he has  
10 finished his contract obligations, he turns it over to Bechtel.  
11 They then walk the system down, check it out basically, and  
12 follow through on any additional construction items that may  
13 need to happen as far as that system is concerned.

14 The Supply System has now returned to the role of  
15 oversite project management. Experienced management was  
16 brought in to support this organization. We find that this  
17 last change has resulted in a substantial improvement in the  
18 licensee's project management team, management controls, and  
19 in the attitude of the project personnel towards quality.  
20 And that's basically where we stand as far as the current  
21 construction organization is concerned.

22 MR. PLESSET: Well, thank you.

23 MR. DODDS: Dennis Willett will address the opera-  
24 tion organization and the pre-operational testing, their  
25 readiness for pre-operational testing.



1 MR. WILLETT: Hello, my name is Dennis Willett and  
2 I am one of these traveling inspectors that goes out and  
3 looks at the plants to make sure everybody is doing what they  
4 are supposed to be doing. I have been asked to give a brief  
5 description today of the operations inspection program from  
6 the Region and this is going to be a brief overview of what  
7 we do.

8 The NRC's operational inspection program consists  
9 of a repetitive, a programmatic approach to monitoring select  
10 activities and their results, with a periodic overall ap-  
11 praisal consisting of the total inspection program. This  
12 consists of construction, security, health physics, enforce-  
13 ment history, LER analysis, allegations. These are all com-  
14 bined into a systematic licensing appraisal program review.  
15 The key elements of the operations inspectors are to look at  
16 maintenance, surveillance, audit activities, and, of course,  
17 operations.

18 The analysis of plant operations from the systematic  
19 licensing appraisal for the previous appraisal period, the  
20 regional I&E management considers that the plant procedures  
21 and preparation guidelines and the general employee training  
22 program for WNP-2 to be adequate. However, implementation  
23 of these requirements should not be inspected due to lack of  
24 activity.

25 If there's any questions, please feel free to

1 interrupt me.

2 The maintenance activities to date I observed to  
3 be adequate and they have established an adequate and effec-  
4 tive organization.

5 Surveillance and pre-operational testing has been  
6 limited to the review of test and start-up organization, pre-  
7 operational test procedures, component and system flushing  
8 programs, with very little physical work to date. We expect  
9 that the activities after cold hydro to pick up significantly.

10 The audit and review activities for quality assur-  
11 ance have been conducted as required and the on-site quality  
12 assurance organization has been and is performing surveil-  
13 lance and plant operation and pre-operational testing  
14 activities. The test working group has been performing in  
15 accordance with its charter and the testing startup program  
16 manual.

17 In addition to the overall appraisal and the routine  
18 inspections, the Region is involved in additional licensing  
19 reviews. Early in 1982, NRC regional staff and my management  
20 came to Richland for a presentation by the Supply System for  
21 a management presentation on the organization of WPPSS.  
22 Along with this presentation, the NRR and Region V staff  
23 interviewed key managers, directors, supervisor and key  
24 personnel within the different organization's components of  
25 the Supply System. This presentation included a detailed

1 description of the scope and responsibilities for each  
2 principal unit and their task and management interfaces.  
3 During the several days of these presentations, our office  
4 interviewed people at the site and in the corporate offices.  
5 The organizations and personnel examined on the site included  
6 startup people, maintenance personnel, their management, the  
7 training organization, plant staff, reactor operators, opera-  
8 tions supervisor, reactor operators, if I didn't mention it  
9 already. And in the opinion of the regional staff, the  
10 operating organization and personnel meet and exceed the  
11 regulatory requirements which ensure that the facility can  
12 be operated by the applicant without unduly endangering the  
13 health and safety of the public.

14 MR. EBERSOLE: May I ask a question?

15 MR. WILLETT: Yes, sir.

16 MR. EBERSOLE: If I were to go into the plant and  
17 say that I was looking for records of procedures --

18 MR. WILLETT: Records of procedures.

19 MR. EBERSOLE: Yes, interpreting procedures as being  
20 critical to the quality of the product. And I would look in  
21 two areas, one would be the environmental qualification of  
22 electrical records. And -- what percent of these procedural  
23 controls do you look at, for instance, on the electrical  
24 elements inside a containment that perform critical safety  
25 functions? Do you look at one percent, ten percent, five

1 percent, and do you require the presence of procedural  
2 controls, which you believe? That --

3 MR. WILLETT: Well, I think the answer to your  
4 question, do we look at them, is -- one of the answers to  
5 your question, yes, we do look at them. To --

6 MR. EBERSOLE: What percent?

7 MR. WILLETT: -- a percentage of the sample size,  
8 I can't tell you off the top of my head.

9 MR. EBERSOLE: Can you give me a crude estimate?

10 MR. WILLETT: Well, let me give you an example of  
11 how the program works. We have specific inspection proce-  
12 dures, okay. They are divided up, for example, let's discuss  
13 maintenance and working on a quality-related pump valve or  
14 a solenoid valve or an environmentally qualified piece of  
15 equipment. So I take out an inspection module that gives me  
16 the high -- the key points that I should look for to assure  
17 myself that the maintenance department can work on an environ-  
18 mentally-qualified, Class 1E piece of equipment. And --

19 MR. EBERSOLE: Is that just -- that's an examination  
20 of paper, that's all, isn't it? You are just looking at the  
21 paper record?

22 MR. WILLETT: Well, I look at the paper record, but  
23 I also monitor the work if it's being performed.

24 MR. EBERSOLE: No, the work, as I am invoking it  
25 here, has been done.

1 MR. WILLETT: Okay.

2 MR. EBERSOLE: So there you look at the paper  
3 record . . .

4 MR. WILLETT: Yes, I do.

5 MR. EBERSOLE: . . . and you look for fabrication of  
6 procedural controls.

7 MR. WILLETT: Yes.

8 MR. EBERSOLE: And if you don't find them, what do  
9 you do then? Do you look further?

10 MR. WILLETT: Yes.

11 MR. EBERSOLE: And what percent do you look at, did  
12 you say, maybe ten percent? I don't want to --

13 MR. WILLETT: Well, I couldn't give you that number.  
14 I --

15 MR. EBERSOLE: Well, it's not a -- it's far from a  
16 hundred.

17 MR. DODDS: Could I --

18 MR. EBERSOLE: Uh, yes.

19 MR. DODDS: Could I respond to that?

20 MR. EBERSOLE: Yes.

21 MR. DODDS: Generally we look at a -- in the con-  
22 struction field in looking at it, we might look at a sample  
23 of 10 to 20 pieces of equipment --

24 MR. EBERSOLE: Out of a --

25 MR. DODDS: -- for the environmental qualification.

1 We would not look at all of them, but we would do a random  
2 sample of that, that number, that magnitude of pieces of  
3 equipment.

4 MR. EBERSOLE: Out of how many?

5 MR. DODDS: Well, there are -- there are hundreds.

6 But --

7 MR. EBERSOLE: So it's somewhere between one and ten  
8 percent maybe?

9 MR. DODDS: That's -- that's right.

10 MR. EBERSOLE: And this is for type-tested equipment  
11 requiring field assembly? These are type-proven equipment  
12 but they do require field assembly?

13 MR. DODDS: A lot of that equipment is not, not  
14 taken apart in the field and put back together.

15 MR. EBERSOLE: There are degrees of disassembly.

16 MR. DODDS: There are degrees of it certainly, yes.

17 MR. EBERSOLE: All right. Okay, that's a fair pic-  
18 ture. Okay, now let's go to one other area. Suppose I find  
19 a weld or X welds, and I have no procedural records of how  
20 that was put together, what do you do about those cases?

21 MR. DODDS: If I find where there is a weld that  
22 there is no procedural records of how that was put together, --

23 MR. EBERSOLE: Yes.

24 MR. DODDS: -- that weld comes out.

25 MR. EBERSOLE: In short, you consider the procedural

1 controls an integral part of the weld quality.

2 MR. DODDS: Yes, they . . .

3 MR. EBERSOLE: You can't inspect it and validate  
4 it sufficiently, is this what you are saying?

5 MR. DODDS: You have got to be able to validate the  
6 quality of that weld. Now, again, you have got to look at  
7 the piece of equipment and the applicable codes that apply  
8 to that weld.

9 MR. EBERSOLE: I know.

10 MR. DODDS: And in some instances there are no codes  
11 that apply to it, and so then all you can do is inspect it  
12 for commercial grade quality, because that's, you know, that's  
13 the way it's fabricated.

14 MR. EBERSOLE: But if it's a critical safety weld,  
15 you require the presence of the procedural controls with  
16 which it was put together?

17 MR. DODDS: That's generally the case, yes.

18 MR. EBERSOLE: Are there exceptions?

19 MR. DODDS: I don't know of any, but, you know, I'm  
20 not going to -- I am not going to say here and say there  
21 isn't . . .

22 MR. EBERSOLE: Yes, okay.

23 MR. DODDS: . . . because I haven't looked into it  
24 in that detail, and I do know that there are some, some welds,  
25 but generally --

1 MR. EBERSOLE: I guess my point is that it's to  
2 find out whether or not by a simple non-destructive inspec-  
3 tion and test whether you can qualify a weld in a critical  
4 system, and I guess the answer is no.

5 MR. DODDS: I guess that's right, yes.

6 MR. EBERSOLE: All right, thank you.

7 MR. DODDS: Now, there was some -- could I just  
8 amplify one little -- that it's possible to go ahead and do  
9 some on-site testing to qualify off-the-shelf components.  
10 The applicant can do that, or he may do that. He may do  
11 that for valves or something else like that to get them  
12 environmentally qualified.

13 MR. EBERSOLE: You can qualify off-the-shelf compo-  
14 nents without procedural controls on how they were fabricated?

15 MR. DODDS: Oh, no. No, you have got to exercise  
16 a procedure and a control system entirely. But what I am  
17 saying is that they can do on-site qualification of equipment.

18 MR. EBERSOLE: Yes. Well, thank you.

19 MR. PLESSET: Does that complete --

20 MR. WILLETT: Yes, sir.

21 MR. PLESSET: -- the presentation?

22 MR. WILLETT: I'll turn it over to Mr. Dodds again.

23 MR. DODDS: I'm through.

24 MR. PLESSET: Well, fine. We'll declare --

25 MR. AULUCK: That concludes the NRC presentation.



1 MR. PLESSET: All right, very good. I will declare  
2 a ten-minute recess.

3 (Whereupon, a short recess was taken.)

4 //

5 //

6 //

7 //

8 //

9 //

10 //

11 //

12 //

13 //

14 //

15 //

16 //

17 //

18 //

19 //

20 //

21 //

22 //

23 //

24 //

25 //

AFTERNOON SESSION

grm/1

3:10 p.m.

1  
2  
3 MR. PLESSET: We will now go to a presentation by the  
4 applicant and, as I understand it, Mr. Bibb will begin. Mr.  
5 Bibb.

6 MR. BIBB: Good afternoon. My name is Bill Bibb. And  
7 as Director of the Supply Systems Power Generation Unit I'm  
8 pleased to welcome you all here, NCRS panel, NRC and members  
9 of the public.

10 We are all here to assure the same objective, that  
11 WP II is built and operated safely and meets all the state  
12 and federal requirements. As a person who spent 28 years in  
13 the commercial nuclear field, I understand how important it  
14 is to keep the commercial nuclear power industry's safety  
15 record intact.

16 I am here today as the person responsible to the chief  
17 operating officer and the managing director for safe and  
18 efficient operation of our plants. I know what that job  
19 entails. Since I've been with the supply system, I've  
20 helped to develop the start-up program. I've been involved  
21 in project management on I and IV and just prior to this job  
22 I was the project manager on unit II.

23 On the operations side, I've been involved in start-up  
24 and operations of a number of boiling water reactors both  
25 foreign and domestic. I hold a reactor operator's license

2  
1 and senior reactor operator's license in three other plants.

2 Based on that experience, in view of what we've done  
3 here, I believe that WNP-2 will be ready for full power  
4 operating license on or before the scheduled fuel-up date of  
5 September 1983. Our presentations today and tomorrow are  
6 designed to demonstrate how we intend to accomplish that  
7 goal.

8 To give you a little bit of an overview on the supply  
9 system. The creation of the Washington Public Power Supply  
10 System, we call it for short Supply System, in 1957 marked  
11 the innovative departure in the nation's history of electric  
12 energy generation.

13 When the energy demands of the Northwest became too  
14 great for any single utility to resolve, the consumer-owned  
15 utilities in Washington banded together to form the Supply  
16 System. By joining forces, they were able to share in the  
17 financing, constructing and operating of electric generating  
18 plants. Today the Supply System is a municipal corporation  
19 of the State of Washington, which has 19 public utility  
20 districts and 4 municipal power systems as its members.

21 Each of these utilities has elected a representative  
22 to our board of directors. This board has the final authority  
23 to purchase, acquire, construct, terminate and decommission  
24 power plants, works and facilities.

25 Until recently, most of the policy decisions affecting

3  
1 the operation of our plants were vested in the full board.  
2 That's no longer the case except in those instances I've just  
3 mentioned. Now, the senior policy group is the executive  
4 board made up of five members elected from the full board and  
5 six outside members who were chosen for their business exper-  
6 tise.

7 I'm pleased to tell you that among those there are two  
8 chief executive officers from other utilities who have opera-  
9 ting nuclear plants and, in addition, a man who is a veteran  
10 manager of some of the largest energy-related construction  
11 projects in the Northwest.

12 Our managing director, Bob Ferguson, is accountable  
13 to this board for insuring the safe and efficient operation  
14 of our plants. He has personally assured the executive board  
15 members that his safety standards for WNP-2 are more stringent  
16 than any of those imposed upon us.

17 In fact, he has demanded a complete independent tech-  
18 nical audit of WNP-2 plant completion plan to make sure that  
19 it is being implemented effectively.

20 Dr. John Honekamp, who is here today, will be speaking  
21 to you a little bit later and giving you some detail on that  
22 independent review.

23 We must be responsive not only to the power needs of  
24 the Northwest but to the welfare of our community. The mana-  
25 ging director, the chief operating officer and I each have the

4  
1 authority to terminate the operation or stop work for safety  
2 reasons; to declare an emergency and take the necessary steps  
3 to mitigate and recover from an accident; and to implement  
4 other management decisions that are to protect the health  
5 and safety of the public and our employees.

6 Now, I want to discuss the Supply System organization.  
7 The managing director has recently announced a realignment  
8 of our company. That was mentioned a little earlier today.  
9 It is designed as another step in the transition of becoming  
10 a power generation utility. In this latest move, he has named  
11 Mr. Don Mazur as our chief operating officer with the title of  
12 Director of Operations.

13 Mr. Mazur reports directly to the managing director.  
14 He has reporting to him the Program Directors for all the  
15 projects for power generation and for engineering, the  
16 organizations that must work together to get the job done.

17 Mr. Mazur has 19 years of general and nuclear related  
18 construction experience. Prior to joining the Supply System  
19 in November of 1980, he served as project manager with the  
20 field project office of the Department of Energy Strategic  
21 Petroleum Reserve Program in Louisiana. Prior to assuming  
22 this post, he served as managing director at the Fast Flux  
23 Test Facility where he assisted in its overall construction,  
24 engineering and start-up.

25 Mr. Mazur holds a bachelor of science degree in

5  
1 mechanical engineering from the Lawrence Institute of Tech-  
2 nology in Michigan. Don will speak to us for a few minutes  
3 and give us some corporate overview in his new role and,  
4 following that, I will return to give you some specifics on  
5 functions of the company.

6 MR. MAZUR: My name is Don Mazur. I'm the Director  
7 of Operations for the Supply System, recently reorganized.  
8 I want to cover just two basic points before turning you back  
9 to Mr. Bibb.

10 One related to the role that Mr. Ferguson has in  
11 reporting to the executive board of the Supply System, that  
12 is member board that Mr. Bibb referred to. And in the  
13 delegation of that board has given Mr. Ferguson regarding  
14 all matters related to nuclear safety, that is a standing  
15 delegation that Mr. Ferguson has. No questions regarding that.  
16 That in turn represents the discharge of Mr. Bibb's and my  
17 responsibility in carrying that delegation out. That is in  
18 order.

19 Regarding the organization and the reasons. As was  
20 indicated, we're heavily oriented into a construction program  
21 for the last number of years, starting with roughly five  
22 nuclear power plants as late as one year ago and presently  
23 into a two reactor construction program and one in an extended  
24 delay program.

25 In the operation that took place in the fall of 1980

6  
1 when Mr. Ferguson came on board and in the deintegration of  
2 the Supply System and a more focused responsibility aimed at  
3 getting the plants designed and built to the quality stand-  
4 ards, that organizational structure of Mr. Ferguson has basi-  
5 cally been in place for that period of time, roughly a little  
6 over a year and a half.

7 As we move that through construction period and in the  
8 preparation for achieving operational status, as we are on  
9 the verge of now, it was necessary for us to look at our organi-  
10 zation and see if it represented the cleanest lines of res-  
11 ponsibility, the necessary interfaces to assure no mis-  
12 management as we went into operation, and that we were the  
13 strongest capable.

14 Secondly, we were somewhat unique in that we are an  
15 all nuclear utility. And it was reasonable to take a look at  
16 us from the standpoint of a clean organization. Mr. Ferguson  
17 chartered the input organization and specifically Mr. Wilkin-  
18 son and Zack Bate to come out to the Supply System and review  
19 our organization, interview the personnel, see how the system  
20 worked and suggest if appropriate changes to that organization.

21 Further, he met with CEO's of other utilities to see  
22 how they were managed. And in the collection of that intel-  
23 ligence, it led to the decision to make the changes as you  
24 see on the board representing the role of the CEO.

25 In addition, we cleaned up one other area that was

7  
1 put in place back in the late 80's, and that was all quality  
2 assurance functions were removed from the program directors  
3 and brought into a central QA function administered from the  
4 home office.

5 Those are the major changes that we have put in place.  
6 And we have presently implemented those, and they are  
7 functioning to right now. I offer that the organization  
8 represents a strong commitment to nuclear safety, a strong  
9 commitment to excellence, not because of other standards  
10 but because this management is going to do it right and  
11 administer it right.

12 I think some of the comments made by the NRC repre-  
13 sentatives have indicated changes in the attitude and changes  
14 in the plus direction toward that commitment. We are  
15 committed to continue those.

16 With that, I will return you back to Mr. Bibb who will  
17 answer any questions you may have.

18 MR. MARK: Well, just before you should do so, and  
19 I'm not disapproving. In fact, I'm admiring the statements  
20 you have made. Your statement that you've done some changes  
21 in the late 80's gives me a peculiar feeling.

22 MR. MAZUR: I think I was referring to the calendar  
23 year '80, not the decade.

24 MR. MARK: You mean late 1978?

25 MR. SCHWENCER: Late in 1980.



8

1

MR. MAZUR: Late in the year 1980.

2

3

4

5

6

MR. RAY: Mr. Mazur, as Director of Operations, you indicate an emphasis on safety of operation. You also have responsibility for economy of operation. Would I be putting words in your mouth if I said that the safety issue precedes economy?

7

8

MR. MAZUR: The second part, you said I have responsibility for economy of safety; is that what you said?

9

10

MR. RAY: Economy of operation, financial responsibility.

11

12

MR. MAZUR: I have financial responsibility for building and operating the plants, yes.

13

14

15

16

17

MR. RAY: Okay. Well now, would I be putting words in your mouth if I said that what you have said leads me to believe correctly that your emphasis, your prime priority, is going to be on safety of operations rather than economy of operations?

18

19

MR. MAZUR: My prime emphasis will be on safety of operation.

20

21

22

23

24

MR. RAY: Okay, I'm interested in the organization. I see here in the chart mention of every function except distribution and transmission and that one of the earlier charts indicated the organization is not responsible for the distribution.

25

What about transmission?

9  
1 MR. MAZUR: That is a function of BPA. We go to a  
2 load center which BPA then has transmission responsibility  
3 for distributing the energy.

4 MR. RAY: Then you are dependent on BPA for operation  
5 of the integrating transmission between the various WPPSS  
6 plants.

7 MR. MAZUR: We put it into the grid system and they  
8 are the ones that do the distribution, energy distribution,  
9 yes.

10 MR. RAY: Well, in this respect, there is a divided  
11 responsibility that would concern me from the viewpoint of  
12 reliability of operation of your plants. Let's assume that  
13 the extremely improbable event of a system black-out occurs.  
14 Who controls the restoration of the transmission system to  
15 bring the systems back into linkage?

16 MR. BIBB: Could I ask that -- Mr. Powers will be  
17 addressing the electrical distribution system a little later  
18 in the program and is prepared to discuss that.

19 MR. RAY: I'm not talking about distribution. I'm  
20 talking about bulk power transmission, the interties between  
21 your plants.

22 MR. BIBB: I think we can cover that, if I could, a  
23 little later. But it is a -- it fits into a scenario that  
24 needs to be described in its full content, in that we do have  
25 dams here that supply power, each of them supply as --

1 essentially as an island. And that will be covered pretty  
2 clearly a little later on.

3 MR. RAY: Thank you. I'll wait.

4 MR. BIBB: I appreciate the question.

5 MR. EBERSOLE: May I ask a question, please? Mr.  
6 Mazur, I'd like to have you explain, express what you think  
7 is the basis for your feeling that you have a safe plant and  
8 a safe operation. You could tell me if NRC says it's safe,  
9 it's safe; if GE says it's safe, it's safe; if Gibson Hill  
10 or Bechtel says it's safe, it's safe; or you might tell me  
11 within my corporate structure I've got some people who tell  
12 me it's safe, and I believe them.

13 What do you do to stand on your grounds that you say  
14 a given plant is safely designed and safely operated? What's  
15 your source, basis for that?

16 MR. MAZUR: The first source is the strength and the  
17 skills of the organization to which I manage, and the reliance  
18 I place on their professional skill, training and background.  
19 That's first.

20 MR. EBERSOLE: Is that the corporate?

21 MR. MAZUR: Corporate as well as at the site.

22 Secondly, as an individual I meet every month at every  
23 one of the plants and review the status of design, con-  
24 struction, quality, safety operations of all that, and I  
25 personally review that at every plant.

11

1 I personally conduct special reviews on specifics of  
2 the plant in terms of design verification, in terms of pro-  
3 cedural control, in terms of trend analysis. I meet daily  
4 with the managing director on any and all issues that might  
5 be pertinent to the system.

6 So both in a structural sense and reliance upon the  
7 professionals we have working for us, and in the personal  
8 contact with the plant day in and day out.

9 MR. BIBB: Then I will continue with the next slide.  
10 I'm going to quickly run through some slides to sort of give  
11 an overview of the organization and responsibilities.

12 (Slide.)

13 Obviously, the managing director is over all res-  
14 sponsibility for establishing policy for the entire company.  
15 Mr. Mazur is the chief operating officer with responsibility  
16 for those functions that we've mentioned before, construction,  
17 operation and engineering.

18 And we have a Director of Support Services, as you  
19 can see, who is an organization that is a service organi-  
20 zation for the plants. And I will get into that a little bit  
21 in detail in the next two or three slides.

22 MR. CATTON: Before you take this slide off, the one  
23 on the left, are you trying to indicate where your various  
24 safety review committees come into play? Normally each plant  
25 has one and usually there is some kind of a review committee

12

1 that ties plant to the top level of management.

2 MR. BIBB: There is a nuclear safety review board at  
3 the corporate level, and I do have a slide on that a little  
4 later. But there are other committees as well that we'll be  
5 talking about.

6 The Director of Licensing and Assurance has responsibility  
7 at the corporate level for quality assurance and for the  
8 licensing interface with the NRC and others.

9 (Slide.)

10 The Director of Power Generation, myself, overall  
11 responsibility for the safe operation of the plants. In that  
12 position, I've been relieved of all other responsibilities  
13 so that I can put full attention on the safe operation of the  
14 plants. And that, of course, includes the training of  
15 personnel, acquisition of personnel, and the overall staffing  
16 and operation of the plants.

17 The Program Director, Dr. Matlock, will be speaking to  
18 you a little later, has the responsibility for the successful  
19 completion of WNP-2.

20 MR. MARK: Could you help me? You have a respon-  
21 sibility for the acquisition of personnel.

22 MR. BIBB: In operations, that's right.

23 MR. MARK: Right. Now, speaking of WNP-2, the per-  
24 sonnel that will be -- will be a thousand people, or something  
25 like that, maybe you can correct me. How many of those

13 1 personnel will you, in fact, sign a slip saying yes, the  
2 hiring action is okay? For 10 of those, or 100 of those,  
3 certainly not for 1,000 of those.

4 MR. BIBB: First off, the operating staff is more like  
5 250 to 280. Those are the people that I'm directly res-  
6 ponsible for. I sign the papers on those who report directly  
7 to me, which would be the plant manager and I review those  
8 that the plant manager himself hires. Below that, we go  
9 with the department managers. And the acquisition of people  
10 now includes an in depth review of their background, certain  
11 testing of individuals, not written tests now; I'm talking  
12 about psychological testing and all those kinds of things.

13 So there's a number of requirements that a person  
14 must meet before they can be put on the staff. Again, that  
15 depends on the type of job that you're looking at.

16 MR. MARK: You yourself will however be signing the  
17 papers on the order of 10 of those 250, or something of that  
18 sort?

19 MR. BIBB: That's correct.

20 MR. MARK: And the others will be passed to you as  
21 approved by half a dozen other people at the -- what I might  
22 refer to, because I'm in the atomic energy business, as  
23 clearance of the rest will be vouched for by those half a  
24 dozen.

25 MR. BIBB: Yes, I think that's right, I do, and follow

14

1 up on that though, as I'm sure you are aware the training  
2 program, even after a person is put on staff, is extensive.  
3 For an operator, for example, we're looking at about three  
4 years. And Mr. Martin, our plant manager, will be giving  
5 you the details of that program a little later.

6 MR. MARK: I'll be happy to wait until later and I  
7 don't really want to make much of this question, but I'm  
8 wondering nevertheless, you might have 1,000 applicants for  
9 100 jobs, or whatever the ratio happens to be. And you reject  
10 some fraction, some small fraction, probably. I'm wondering  
11 what that is and why?

12 MR. BIBB: What the reject ratio is?

13 MR. MARK: That is partly it and partly why do you  
14 reject people? What are the bases that you come to? I can  
15 understand that a guy can't read and can't write and doesn't  
16 know up from down, you reject him. Maybe he looked like an  
17 uneasy employee, you might reject him. I'm just a little  
18 curious as to what your experience in real life may be along  
19 lines like that.

20 MR. BIBB: I can't give you the exact ration but I  
21 think that's probably about one out of 25 or something like  
22 that, is that about right? Something in that neighborhood.  
23 It's ---

24 MR. MARTIN: I'll be addressing that.

25 MR. BIBB: Yes, Jerry Martin, the plant manager, will

15

1 be addressing that a little later.

2 MR. MARK: That will be very fine, thank you.

3 MR. BIBB: It's a screened function and the things we  
4 look for, of course, is basic learning skills and a history  
5 of their experiences. So if I can carry them a little further,  
6 he's got a specific item to address on that one.

7 MR. MARK: I would welcome a comment on it from the  
8 background of real experience.

9 MR. BIBB: We will cover that, yes.

10 MR. PLESSET: I think that Dr. Mark had another point.  
11 At least, it seemed to me that he did. Not only competence,  
12 but the general character is important for you people.

13 MR. MARK: I certainly meant to include that.

14 MR. PLESSET: Yes. And how do you go about getting  
15 this element in employees, because everyone who has got  
16 access to your plant is important, as important as anybody  
17 else, even the manager, in the sense of safety and reliability  
18 and so on. We've heard of many cases where there have been  
19 disturbances of a plant operation by insiders, very undesirable  
20 thing. It's something to be avoided.

21 MR. BIBB: We understand ---

22 MR. PLESSET: Do I make my amendment to Dr. Mark's  
23 point?

24 MR. BIBB: We understand the question very well. It's  
25 something that we deal with all the time and I would like



16

1 to leave that category because he is specifically going to  
2 address that subject.

3 MR. PLESSET: Fine, thank you.

4 MR. BIBB: I covered the Program Director.

5 Now, the Director of Technology, of course, provides  
6 engineering services for the plants. And I'm going to get  
7 on to that a little bit later.

8 Now, I'd like to expose to you the experience of some  
9 of the key management people in our company.

10 (Slide.)

11 You will notice Mr. Ferguson, our managing director,  
12 has 20 years of experience in the nuclear industry. I know,  
13 for example, that Mr. Ferguson worked for some time as a  
14 reactor engineer himself, so he has got a personal exposure  
15 to what it means to operate a plant.

16 You will notice Mr. Martin, our plant manager, for  
17 example, has 22 years of experience. I've known Jerry for  
18 a number of years, a good deal of that is on boiling water  
19 reactors. So he is well-qualified.

20 Notice our Training Manager, 16 years of experience in  
21 the nuclear field.

22 And then our Director of Licensing and Assurance,  
23 24 years of experience in that field. So we feel that we  
24 have a strong staff, both at the corporate level and, as you  
25 will see a little later, at the plant level.

1 (Slide.)

2 Now, I'd like to get a little bit into the power  
3 generation organization; starting from the left on the slide,  
4 we have -- we do have two operating plants, Hanford Generating  
5 Project and the Packwood plant. The Hanford Generating Plant  
6 uses waste steam from the N reactor, produces 870 megawatts  
7 electric gross. The Packwood Plant is a small hydroelectric  
8 unit up in the mountains and is a 30 megawatt plant.

9 The next organization that I will cover is a generation  
10 services we call it. It's a central organization in my group  
11 that is for the purpose of supporting the operating plant.  
12 They provide services such as non-destructive testing, stan-  
13 dards, laboratory or calibration of instrumentation, and  
14 labor services and other similar activities.

15 Our philosophy is that we would like the plant manager  
16 to be responsible for those things that he needs on a rou-  
17 tine basis to operate the plant, day to day basis. Most other  
18 kinds of things that he doesn't have to worry about along  
19 that line we would have in a service function. This is one  
20 of those functions.

21 Another group that we have centrally is generation  
22 training. We have a manager, Mr. Stickney, that provides --  
23 and his organization -- that provides policy and guidance  
24 specifically for all the plants to keep our training program  
25 on track and following say a road map.

1 In addition to that, he provides instructors that  
2 do generic types of training.

3 The next organization, sticking down a little bit there,  
4 is the test and start-up group on WNP-2. It's pretty clear  
5 what they do right now, since we just completed the hydro-  
6 static tests, getting into flushing of systems. A large  
7 percentage of the plant is now in some phase of an operating  
8 condition. Mr. Afflerbach has a group of approximately 70  
9 people, engineers, that provide the testing of that plant.  
10 That will go through the prerequisite testing, the pre-  
11 operational testing and some of those folks will stay on to  
12 assist with the power test program, under Mr. Martin.

13 The next organization is WNP-1. The plant manager is ---

14 MR. MARK: Excuse me. You say some of them will stay  
15 on to assist. Does that mean they are not really devoted  
16 employees of your operation?

17 MR. BIBB: All of those ---

18 MR. MARK: Are they on loan or what?

19 MR. BIBB: Oh, no. All of ---

20 MR. MARK: Why won't they stay on forever?

21 MR. BIBB: Let me clarify. All of those 70 people are  
22 Supply System employees. Our intention that some number of  
23 those will stay in the WNP-2 plant to assist with the power  
24 test program. The rest of them we fully intend to keep and  
25 hope we don't lose a single one of them because there's a

1 place for them in the Supply System in some other function,  
2 engineering or whatever. They will be a valuable resource,  
3 and our intention is to keep every one of them.

4 MR. MARK: Thank you.

5 MR. BIBB: Yes, they are valuable people because they  
6 have learned the plant, they know a lot about it.

7 MR. MARK: Well, is it possible in some situations that  
8 I am sure you are aware of, we've heard of people coming to  
9 help who really had their hearts somewhere else. These don't  
10 necessarily, as I understand what you said.

11 MR. BIBB: Okay. Number one, as you may know, is a  
12 pressurized water reactor, 1,250 megawatt plant.

13 I'll skip over to number three, that's also a  
14 pressurized water reactor and Mr. Wilson is the manager, the  
15 plant manager. It's a 1,240 megawatt combustion engineering  
16 plant.

17 Now, I'll jump back to number two which you toured  
18 this morning. Jerry Martin is the plant manager and that,  
19 of course, is a 1,100 -- approximately 1,100 megawatt plant.  
20 And you will be hearing more of the details of that plant as  
21 we get on through the presentations.

22 MR. RAY: Before you remove that slide, please. You  
23 didn't say this, or at least I didn't hear it unless I wasn't  
24 listening hard enough, but your chart indicates, going back  
25 to the basic chart, a WNP-3, a 2 and a 1 program director.

20

1 And then a subsequent chart delineated the responsibilities of  
2 the WNP-2 program director. And that delineation indicates  
3 that he will be responsible through construction. And I  
4 presume that would include start-up testing. And then this  
5 chart indicates that there is a WNP-1, 2 and 3 operations  
6 manager. This implies to me that the program directors are  
7 phased out. Is that correct?

8 MR. BIBB: The construction -- as the construction  
9 phases out, the program director phases out. That's correct.  
10 Our intention is that the baton would change at about fuel  
11 load, okay. So there is a long transition that goes from  
12 construction to an operating condition. And that has to be  
13 a gradual thing. For example, up until just a few months ago,  
14 we had start-up working with Dr. Matlock as the program  
15 director because the emphasis was on construction.

16 As we get along to the hydrostatic tests, the emphasis  
17 starts changing. It's more toward the testing phase of the  
18 plant. As that happened, when we transferred start-up over  
19 to my organization because it then becomes a hand in glove  
20 operation with the operators on the plant staff. And so that  
21 type of transition moves right on through until it's fully  
22 an operational unit, and the total responsibility then rests  
23 with the plant manager.

24 MR. RAY: I can understand that, but then what happens  
25 to this program director? That's a resource for the Supply

21

1 System that would seem to me to be very valuable.

2 MR. BIBB: We'll find a place for him, that's certain.

3 MR. RAY: You are maybe going to make him president of  
4 the organization.

5 MR. MATLOCK: Thank you for your observation.

6 MR. BIBB: I'm sorry. I didn't mean to make light of  
7 that. Was that your question?

8 MR. RAY: Yeah.

9 MR. BIBB: Okay.

10 (Slide.)

11 MR. BIBB: Okay. I'm going to try and cover some of  
12 the detail of the support functions now of each of these  
13 organizations that we've looked at as they support the  
14 operating power plant. This is on the assumption that we've  
15 moved into that phase where we are into operations.

16 I talked about the support services directorate under  
17 Mr. Shannon. It provides radiological and chemical support  
18 services. Now, that means that he helps to provide the  
19 overview on the plant chemistry and radiological program.  
20 He does not do the implementation. We have a plant staff  
21 that does that. So he is the group that sort of fits in  
22 between our engineering folks and the plant operating folks  
23 to assure that we have a check and balance, if you will, of  
24 those programs.

25 In addition, he provides the security for the plant.

1 He also has the folks working with him that do the planning,  
2 preparation of the emergency preparedness.

3 MR. MARK: Where does he exist, in Seattle?

4 MR. BIBB: No, sir, right here in Richland.

5 MR. MARK: And he has on his mind, along with health  
6 physics, security.

7 MR. BIBB: That's correct. Industrial safety and  
8 certain administrative and records management type of thing.  
9 Now, all of these -- well, security is a full responsibility  
10 of his. This is, he has 100 or so security people that  
11 actually provide that service on the plant. They report  
12 through an organization to him.

13 MR. MARK: Does he have to give thought to whether the,  
14 heaven knows, barbed wire fences, TV monitors, and any other  
15 such things you might like to mention, whether they are  
16 operated properly or designed properly or functioning pro-  
17 perly and so on? I admit that in a plant like this the  
18 business of diversion of material is foolish line of  
19 thought, but nevertheless the inhibiting of sabotage is a  
20 very real requirement, perhaps less real here than many places,  
21 but still real.

22 Are those all on his mind as he comes in to work in  
23 the morning?

24 MR. BIBB: I'm not certain that I understand that  
25 question. It was a very long question. But I think that I

23  
1 can maybe clarify that a little bit in that he has been --  
2 he or his people have been involved in the review of the  
3 plant security system, the electronic security system or  
4 surveillance system from its inception. They've been in-  
5 volved in that review process, so they understand that system  
6 and they have input to it.

7 They also have an extensive training program for those  
8 people, security people themselves, in the understanding of  
9 those types of things that you're covering here. So I believe  
10 that answers your question; is that correct?

11 MR. MARK: Yes, it does.

12 MR. BIBB: And he is concerned in all those areas as  
13 fulfilled to this point, those things that need to be ---

14 MR. MARK: They are, of course, rather un -- not closely  
15 connected with health physics, which I think he is also  
16 supposed to think of, whether employees do or don't get too  
17 much radiation.

18 MR. BIBB: Well, the folks that are involved in the  
19 implementation of that program are at the site and report  
20 directly to the plant manager. What Mr. Shannon does in  
21 this role and his people is that they provide an overview on  
22 us, let's say, on our plant staffs to assure that that program  
23 is moving as it should, that people are trained, that the  
24 procedures are okay, and that we are properly implementing  
25 those procedures. It's essentially an assurance of quality



1 on that implementation.

2 MR. EBERSOLE: May I ask a question? This man's work,  
3 I take it, is to keep people out of places they shouldn't  
4 be. This is a security effort.

5 MR. BIBB: Security effort, that's correct.

6 MR. EBERSOLE: Does he also have the more terrible  
7 burden of assessing who he should let in and who he should  
8 not let in?

9 MR. BIBB: No, sir. The guard ---

10 MR. EBERSOLE: Who does that?

11 MR. BIBB: There are a set of fixed rules that would  
12 allow a person in to a certain area.

13 MR. EBERSOLE: And you have a ritual or a procedure  
14 or a policy or whatever it is that ---

15 MR. BIBB: Maybe I can answer that by an example.  
16 The rooms in the parts of the reactor building are accessed  
17 by a card and a code through the computerized system, security  
18 system. The decision on who gets that entry has been made  
19 some time before, and that is based on the psychological  
20 profiles and knowledge of that person and his capabilities  
21 prior to that time.

22 MR. EBERSOLE: You have test definition and duration  
23 times for him to do what he does when he goes in?

24 MR. BIBB: His time in there is known and monitored,  
25 that's correct.

25 1 That pretty well covers the support services direc-  
2 torate.

3 I am now getting into Mr. Glasscock's organization of  
4 licensing and assurance. Mr. Glasscock, being a director of  
5 the company, reporting to the managing director, has reporting  
6 to him the managers of quality assurance at each site. He  
7 has the -- for each plant, let me put it this way, for each  
8 plant there is an operational quality assurance manager and  
9 a construction quality assurance manager. Both of those  
10 report directly to Mr. Glasscock?

11 MR. MARK: Now, is Mr. Glasscock in charge of the  
12 operations from the early 70's until the late 70's?

13 MR. BIBB: No, sir, he is not.

14 MR. EBERSOLE: That function you just described -- there  
15 was two, you said operational QA and construction QA. What  
16 QA function takes care of the adequacy of the design drawings  
17 and the specs?

18 MR. BIBB: That's construction, construction quality  
19 assurance.

20 MR. EBERSOLE: I'm talking about not just confirming  
21 that construction matches specifications and requirements,  
22 but who investigates the adequacy of the original specifi-  
23 cations? Construction? It wouldn't be construction; their  
24 function is to build. Is it design? Do you have a design  
25 assurance effort?

1 MR. BIBB: Yes, we do. And I don't like to keep  
2 deferring questions, but I do want to keep them in proper  
3 perspective. Dr. Honekamp will be speaking to you just a  
4 little later and he will discuss the entire of the design  
5 verification and the -- as I mentioned a little earlier on  
6 the plant itself. And I think that would fit a little better  
7 in that perspective.

8 MR. MARK: Probably in that same phase, the fact that  
9 you have had here some quality assurance problems and have  
10 made some dramatic changes on that account and you must now  
11 be in a position -- and I don't question the fact that you  
12 probably are -- to assure that whatever those problems were,  
13 have been caught up with. That will come up later?

14 MR. BIBB: I think that fits very well into Dr. Mat-  
15 lock's presentation.

16 MR. MARK: Very good.

17 MR. BIBB: And that is a very intensive and very long  
18 drawn-out program.

19 MR. MARK: I don't want an intensive and long drawn-  
20 out discussion of it.

21 MR. BIBB: I can assure you he gets to the point.

22 Okay, back on the quality assurance side, Mr. Glasscock  
23 is responsible for developing corporate policy and guidance  
24 for those QA programs I mentioned. He also has reporting to  
25 him the manager of licensing and the people who interface, as

1 I said a while ago, with the outside.

2 (Slide.)

3 Within the power generation organization I mentioned  
4 earlier is a central service function, and these are -- and  
5 the training. And here are lists of some of the things that  
6 are provided by our organization to the operating plants.

7 (Slide.)

8 In the technology directorate, there are a number of  
9 technical types of services that are to provided to the  
10 operating plant. Again, getting back to the water chemistry  
11 thing, here, for example, is where the specification would  
12 be developed and assistance in materials, those kinds of  
13 things. Fuels management comes under the technology direc-  
14 torate, including planning, procuring, licensing, reload  
15 cores and all of those kind of things come under that direc-  
16 torate.

17 Environmental monitoring. Reactor safety. Core  
18 analysis. Engineered modifications including configuration  
19 control. Maybe just take a second to cover how we would view  
20 a modification and how our procedures are currently established  
21 to do that. Real quickly, the plant manager and the plant  
22 operating review committee would recognize the need for a  
23 change wherever it might come from. That would be reviewed  
24 and determined whether or not it would passed on to engineering  
25 and engineering, at that point, would pick up the traveler

28

1 that moves along with that package and perform the modification  
2 in accordance with the base line, designed base line, or  
3 approve the change to the base line if that were necessary.

4 After the engineering work is complete, that would be  
5 passed back to the plant and the plant would review it again  
6 through the plant operating review committee and provide the  
7 implementation of that modification at an appropriate  
8 scheduled time.

9 MR. CATTON: Does this particular directorate support  
10 all the other plants?

11 MR. BIBB: Yes, it does. So there are a group of  
12 people that would be assigned for each plant as a routine.

13 MR. CATTON: Within this group, what kind of capa-  
14 bility do you have? For example, would -- within this group  
15 would you do the Chapter 15 type calculations that are in  
16 the ASFR?

17 MR. BIBB: Is Dr. Shen in the audience?

18 MR. NELSON: Yes, he is here.

19 MR. BIBB: Would you care to address that? Did you  
20 hear the question?

21 MR. SHEN: I may have.

22 MR. BIBB: Ivan, would you restate the question.

23 MR. CATTON: I am interested in trying to get a measure  
24 of what kind of technical capability this particular group  
25 has. So I asked whether or not you have complete capability

29 1 of doing, for example, Chapter 15 type calculations or  
2 reload type calculations, LOCA calculations.

3 MR. SHEN: On the relay and licensing questions, I  
4 think we will rely on the vendor to provide the basic  
5 calculation. With Chapter 15, for example, the safety  
6 envelope and the core design. But we do have capability and  
7 we have engineers who have many years of experience and core  
8 modeling experience to be able to either from an overview point  
9 of view or from a checking point of view.

10 MR. CATTON: I believe I've asked the question of some  
11 utilities that are far smaller than your own and they have  
12 found that it's beneficial to them to be able to do these kind  
13 of calculations because it makes them more aware of how a  
14 plant works. I'm very surprised that you don't.

15 MR. SHEN: The question I'm answering is the degree  
16 of -- we don't really take the full, for example, credit, at  
17 this time, for the licensing aspect. But we do have the codes  
18 available. For example, the RETRAN has been modeled and the  
19 reactor performance, for example, the WNP-2 core, has been  
20 modeled and we are able to follow those operations.

21 MR. CATTON: By your own people?

22 MR. SHEN: Yes.

23 MR. CATTON: You do have the RETRAN operational?

24 MR. SHEN: Yes, that's right.

25 MR. CATTON: What about a PRA? Could the people that

30

1 you have in this group do a PRA?

2 MR. SHEN: We have people familiar with PRA but we're  
3 not at this present time -- have developed the codes or the  
4 methodology to apply it.

5 MR. CATTON: Do you plan to?

6 MR. SHEN: When it's needed, we will.

7 MR. CATTON: What does that mean in numbers?

8 MR. EBERSOLE: Before you go back, Dr. Shen, this may  
9 be Mr. Bibb's question but I saw something in the plant that  
10 I was pleased to see. It looked like maybe you are looking  
11 at the unresolved safety issues and doing at least something  
12 about some of them. I saw jockey pumps on the spray system,  
13 which I understand that you put on? Am I correct? This is  
14 an addition? Would this have followed the course you have  
15 here, you decided that you needed them?

16 MR. BIBB: Jockey pumps for filling the system.

17 MR. EBERSOLE: The water hammer. That's one of the  
18 unresolved issued.

19 MR. BIBB: That's right, yes.

20 MR. EBERSOLE: Before you put that on, did you examine  
21 the need for them and you found a need and you put them on and  
22 they're there now; is that the kind of thing that comes under  
23 the technology directorate?

24 MR. BIBB: That type of review, yes.

25 MR. EBERSOLE: Did they get on there through the process?

31 1 MR. BIBB: I'm sorry, that happened before my time, so  
2 I really can't address that specifically. I don't know if  
3 there is anybody here who can.

4 I'm not even sure those jockey pumps were retrofits, if  
5 that's what you are thinking.

6 MR. SHEN: My answer is the same. I think we are in  
7 the transition to go with this kind of organization. But in  
8 the past the Supply System has pretty much a mixed organization  
9 with the project engineering and the central engineering. So  
10 a lot of things happened in the past probably go through that.

11 MR. EBERSOLE: You could have taken up that problem.  
12 You have the people to do that, if they brought it to your  
13 attention or maybe -- do you bring it to your own attention?

14 MR. SHEN: We hope there are mechanisms which will  
15 bring to our attention automatically.

16 MR. EBERSOLE: Let me bring you a mechanism that I  
17 happened to see. It was in another plant, Perry. I saw  
18 hydraulic dampeners and the main feed water swing checks.  
19 They weren't put there without reason. I don't think they are  
20 on your plant. Does that mean I could find an analysis in  
21 your plant that says you don't need them?

22 MR. SHEN: I can't answer that.

23 MR. EBERSOLE: Can I get that answer from anybody?

24 MR. BIBB: We'll get the answer. I can't answer it  
25 off the top of my head, but we will get the answer for you.



1 MR. EBERSOLE: Okay, thank you.

2 MR. NELSON: Jessie, just to not drop the whole issue  
3 related to the jockey pumps which was your question, the  
4 answer to that question, that was a generic study that GE  
5 did actually some time prior to ours. That was already a  
6 recommendation prior to our design. So it was an original  
7 design.

8 MR. BIBB: To my knowledge, jockey pumps are on all  
9 the boiling water reactors.

10 MR. NELSON: They are now. They were retrofitted on  
11 a lot of plants, but our plant was original design.

12 MR. RAY: I see the next to the last bullet says  
13 "Engineering obtains modification design." Obtains design.  
14 Does this mean you don't have the technical disciplines within  
15 your organization to actually engineer plant modifications?

16 MR. SHEN: Let me describe the size. At this time,  
17 the engineering has about 150 engineers. Now, if you will  
18 look at the normal modification of any nuclear power plants,  
19 the total work involved in the engineering would be in the  
20 neck of 500 or 600. So we are not -- at least the manage-  
21 ment has decided that we are not going to have a full spectrum  
22 of engineering design capability.

23 But we do have the procedure and the process to assure  
24 the managing of those modification design also with adequate  
25 discipline engineers.

1 MR. RAY: And you will contract the actual design  
2 modification.

3 MR. SHEN: Yes, we have two steps. Number one is we  
4 maintain the present AE, as a continuation of AE until we can  
5 have most of the design modifications accumulated as time  
6 allows us to deal with it. And beyond that, we also contract  
7 with about seven or eight major engineering firms at this time  
8 that we'll be able to call upon them for any type of assis-  
9 tance including PRA, for example.

10 MR. BIBB: I want to take just a minute to give you  
11 some feel for the number of people and how they are dis-  
12 tributed through the company. At this point in time, we are  
13 at about 1,740 people or less, or a little less. They are  
14 distributed -- I don't know if you can read this from where  
15 you are, but within Mr. Glasscock's group there are 69  
16 people responsible for those functions that I mentioned a  
17 little earlier.

18 I will skip over public relations and we have within  
19 the financial side about 182 people. And then that support  
20 services group, 384. In the organization I havem power  
21 generation, there are 551 of those. And all but about 50 some  
22 of those people are at the sites, by the way, to give you a  
23 feel for that.

24 We have a small group in the termination group of WNP-4  
25 and 5. On the number three project, there are 117 people and

1 on the number two project, under Dr. Matlock, there are 136  
2 people. He will get into that a little bit later.

3 Number one is 57 people and Dr. Shen's group is 150.  
4 This just sort of gives you a feel for how those folks are  
5 distributed through the company and the area that they will  
6 be supporting the operating plants at a later date and here  
7 on out.

8 MR. MARK: You skipped over the public relations  
9 group. I don't really want to know how many people are  
10 involved in that, but could you perhaps just give me a word  
11 on what it is they do.

12 MR. BIBB: That's very difficult to explain but I'll  
13 try.

14 MR. MAZUR: Let me try.

15 MR. BIBB: Go ahead.

16 MR. MAZUR: We have considerable media coverage. We  
17 live in a glass fishbowl and we are besieged daily by the  
18 press, the TV. In fact, we had TV interviews this morning  
19 wanting to know about something on fire protection. We con-  
20 duct tours that are at requests. We have all kinds of infor-  
21 mational requests of labor through public relations in chamber  
22 of commerces, Kiwanis and so forth. And it is through that  
23 organization that it is coordinated to try and take the  
24 burden off of the likes of us so that we can get on the job.

25 MR. BIBB: Okay. All right. If there are no further

1 questions, I'm going to get into the next speaker, and that is  
2 Dr. Matlock, WNP-2 program director. Bob is responsible for  
3 the project activities on number two. Prior to joining the  
4 Supply System in August 1980 Dr. Matlock's experience included  
5 20 years in the advanced engineering projects including the  
6 design and management of nuclear, fossil and solar energy  
7 research and development programs. He also served in a  
8 senior capacity in the experimental nuclear reactor construc-  
9 tion, start-up and operations at the Department of Energy's  
10 Idaho Nuclear Engineering Laboratory in Idaho Falls.

11 Dr. Matlock holds a bachelor of science degree in  
12 mechanical engineering from the University of Washington and  
13 a doctorate in nuclear physics from the University of  
14 Colorado.

15 MR. MATLOCK: Thank you, Bill. Good afternoon, ladies  
16 and gentlemen. As Bill said, I'm Bob Matlock and I'm program  
17 director on number two.

18 My primary responsibility is to manage the completion  
19 of construction of WNP-2 and see that the transition from  
20 construction completion to a smooth operating organization  
21 at number two takes place.

22 Now, Bob Dodd and Al Toth from Region 5 did an excellent  
23 job of giving a good part of my presentation, so I will go  
24 quickly through some of the history and what I would really  
25 like to focus in on are the quality problems that we had in

36  
1 the past and how we overcame those. And I would also like to  
2 spend a short amount of time on documentation since the  
3 adequacy of documentation at number two has been questioned  
4 and then I will entertain questions.

5 (Slide.)

6 You see here a chart from the chronology of number two.  
7 Engineering started just prior to 1970, as you were told, and  
8 in May of '73 construction began. And progress proceeded.  
9 There was an intervening period between 1977 and 1981 when we  
10 were besieged with quality problems, and I will get back to  
11 that.

12 We are now tracking to completion of number two for  
13 fuel load in September of '83, and it's achievable without  
14 sacrificing the quality of the product and that will support  
15 fuel load in February of 1984.

16 Now, I'd like to say a word about the way that we are  
17 organized currently.

18 (Slide.)

19 The WNP-2 program. My scope on purpose has been  
20 systematically reduced to concentrate just on construction  
21 completion of number two. About a year and a half ago, all  
22 of the individuals at the number two site were reporting to  
23 me, operations, start-up, quality assurance and the con-  
24 struction organization. As you see, subsequently we've made  
25 some transitions to reduce the scope of that activity.

1           You see on the first line is primarily support activities  
2 and the second line is for the technical interface and  
3 technical direction with the direction and management con-  
4 tractors occurs at the number two site.

5           On the left, General Electric, the Nuclear Steam Supply  
6 System supplier, and Burns & Roe, architect/engineer, inter-  
7 face directly with project engineering. That's run by Bruce  
8 Holmberg, my engineering manager. Bruce has about 10 people  
9 in his organization to manage that process. He does also have  
10 some assistance from time to time by the Bechtel Power  
11 Corporation.

12           Burns & Roe is responsible for project engineering,  
13 engineering and support of completion of the project. They  
14 are also responsible for the engineering subcontractors in  
15 addition to the architect/engineers that are on the number  
16 two site.

17           We've made a change to that form about a year and half  
18 ago. And I will talk to that a little bit later.

19           Over on the construction side, Hugh Crisp is my con-  
20 struction manager, and Hugh has two major functions. One is  
21 to be the Supply System's technical interface with Bechtel  
22 Power Corporation who is managing the construction contractors,  
23 and also who are engaged in systems completion work.

24           The other function that carries out, which I will talk  
25 more to, that is being carried out under Hugh Crisp's

1 organization is quality verification program. And this gets  
2 to the issue, Mr. Ray, that you brought up of the adequacy of  
3 the past installed work. And I will talk to that also.

4 MR. RAY: I notice the broken line from quality  
5 assurance back into your channel. What does the broken line  
6 mean?

7 MR. MATLOCK: The broken line means that that function  
8 is matrixed to me and the director reports to corporate  
9 quality assurance.

10 MR. RAY: So a solid line, to complete this chart,  
11 would indicate a route to the top.

12 MR. MATLOCK: Yes.

13 MR. MARK: Am I right in thinking that Burns & Roe is  
14 no longer any part of the picture, but Bechtel has taken over  
15 all of that?

16 MR. MATLOCK: No, that's not correct. The organizational  
17 changes that we made about a year and a half ago would follow  
18 him. At that time, Burns & Roe was the architect construction  
19 management on this project. And they were not only responsi-  
20 ble for the engineering, but they were responsible for  
21 managing the various erection contractors, a half a dozen or  
22 so, in getting this job done.

23 One of the changes that we made was to assign that con-  
24 struction management responsibility for those erection con-  
25 tractors to Bechtel Power Corporation. We assigned undivided

39 1 responsibility for engineering and support of completion of  
2 WNP-2 to Burns & Roe, and reduced their management effort  
3 in supporting this project. Burns & Roe is the architect/  
4 engineer on this project.

5 MR. MARK: That helps me. Now, just totally irrelevant  
6 question. I heard this morning in one of the conversations  
7 with some of those admirable people that showed us around the  
8 estimate that there were about 5,000 people involved in this  
9 project, give or take, at this time.

10 MR. MATLOCK: Yes, that's right, about 5,300 on site.

11 MR. MARK: Excuse me?

12 MR. MATLOCK: About 5,300 on site today.

13 MR. MARK: That number will, about a year from now, if  
14 everything goes well, drop to about 1,000?

15 MR. MATLOCK: That's approximately correct, yes.

16 MR. MARK: Thank you.

17 MR. MATLOCK: Now, I want to talk just for a minute  
18 to major organization transitions that have taken place and  
19 that I see taking place between -- up to the time that the site  
20 responsibility flows over to the plant manager during fuel  
21 load.

22 (Slide.)

23 As I mentioned at the outset, a year and a half ago all  
24 of the people on the site, all the Supply System people on the  
25 site were reporting directly to me. That included quality



40 1 assurance both for the project and for operations that included  
2 plant operations and start-up, and it included construction  
3 organization.

4 I did that for a purpose. We did have a great deal of  
5 difficulty at that time and we had quality problems and were  
6 shut down. It was a necessary action from my point of view in  
7 order to get reorganized, get back in shape and get on with  
8 constructing the plant. We've done that now and we are in  
9 a construction mode, we are in a restart mode and a con-  
10 struction mode and clearly, as Bill or somebody pointed out  
11 previously, we're moving rather smartly into operations phase.  
12 This is not all that long until we are going to be loading  
13 fuel.

14 There's a need for plant operations department, for  
15 instance, and testing start-up to belong now to generation.  
16 We did this, as you see, in this second and third line, in  
17 the spring of this year. In the fall of last year, as a  
18 matter of fact, we transferred the quality assurance depart-  
19 ment director to report to the corporate QA organization,  
20 and they are also matrixed to the operation, the plant  
21 operations group now.

22 And then in April of this year, Roger Johnson, who  
23 was and still is my project quality assurance man, who was  
24 reporting directly to me, now he does report directly to  
25 Bob Glasscock and corporate quality assurance. And Roger

41

1 Johnson is matrixed to me.

2 The last two items that I am looking at in the way of  
3 major organization transitions, the next to the last one is  
4 the assumption of design responsibility and control by the  
5 Supply System, and that issue, I believe, was covered  
6 sufficiently by Peter Shen. Ultimately design responsibility  
7 and design control for that plant will vest with the tech-  
8 nology organization. As Peter described, we are transitioning  
9 into that mode now.

10 Then the phase-out of the construction activities and  
11 turn-over responsibility for the site to generation, to  
12 Jerry Martin, in September of '83. Those are things that we  
13 are working on and planning for and planning for the reduction  
14 of the staff from what it is on site to that number of about  
15 1,000 that Dr. Mark mentioned.

16 Now, I want to come back to those ---

17 MR. RAY: Dr. Matlock, before you go on, I notice from  
18 the chart that Mr. Johnson has 16 people in his QA organi-  
19 zation.

20 MR. MATLOCK: Yes, he does.

21 MR. RAY: And of course that's Supply System personnel.

22 MR. MATLOCK: Yes.

23 MR. RAY: How many people, total QA responsibility,  
24 contractors as well as your own organization, would you esti-  
25 mate are at this number two plant?

42 1 MR. MATLOCK: I believe that ---

2 MR. JOHNSON: I'm Roger Johnson, QA manager at WNP-2.  
3 And these are just rough estimates, but in addition to the  
4 16 QA people in my organization, Bechtel has 9 QA people and  
5 approximately 100 QC people performing first line QC func-  
6 tions.

7 Burns & Roe has about 5 QA people and each of the site  
8 contract organizations have both a QA and QC organization com-  
9 bined. And we have about 5 acting site contractors now.  
10 And their organizations will average about 9 to 10 people.

11 MR. RAY: I'm estimating from what you say -- unless  
12 my arithmetic is completely wrong -- 200 to 250 total people  
13 on the project whose responsibilities are quality.

14 MR. MATLOCK: Yes.

15 MR. JOHNSON: It was closer to 300 actually. I just  
16 counted that up and looking across, Bechtel and the Supply  
17 System organization and the contract organizations, it  
18 approaches 300.

19 MR. RAY: Would you venture for me an estimate of what  
20 it was in 1980?

21 MR. JOHNSON: Let's see. That would have been 81  
22 people in the integrated organization plus about a little --  
23 a little over 100.

24 MR. RAY: So it's more than doubled.

25 MR. JOHNSON: Yes.

1 MR. RAY: Thank you.

2 MR. MATLOCK: To come briefly back to this chronology,  
3 I've indicated in red the areas and time and the issues that  
4 were confronting number two. As Region 5 people pointed out,  
5 actually our problems and difficulties with number two started  
6 back in March of '77 and major civil, structural and piping  
7 mechanical was defaulted at that time. The project, as Al  
8 Toth mentioned, was shut down and it was shut down by the  
9 Supply System in the June-July time frame in 1980, and we spent  
10 that ensuing year, between June of '80 and June of '81, on  
11 two major tasks.

12 And one of them had to do with addressing -- with  
13 developing a method for addressing past quality problems that  
14 could have occurred. Part of that exercise was also addressing  
15 and improving our ability to do quality work on into com-  
16 pletion of this project. That was one of the major exercises.

17 The second major exercise was to completely reschedule  
18 based on the project and we did that in the spring of '81, and  
19 that's the schedule and plan that we are working to now for  
20 project completion.

21 (Slide.)

22 Now, I would like to address the July stopped work.  
23 The problem was the construction quality wasn't being achieved.  
24 We identified problems. There were tangible quality prob-  
25 lems that were identified. Actions to that time -- those

1 actions had not been successful in keeping backlogs of  
2 unresolved issues down and keeping problems down. As a matter  
3 of fact, they were increasing.

4 The recovery process that was selected was in two parts.  
5 One part we refer to as the Restart Program and that was  
6 going through a great deal of internal scrubbing and reordering  
7 in our house to develop a system whereby we could assure our-  
8 selves and the Nuclear Regulatory Commission that when we  
9 did start work up again to completion of construction that we  
10 do it right.

11 The second part was the quality verification program,  
12 and that was a program that was directed at going back and  
13 looking at the previously installed safety-related work at  
14 number two and assuring ourselves and the Nuclear Regulatory  
15 Commission that what had been previously installed was  
16 adequate.

17 Specifically the Restart Program included all of Class  
18 One and/or seismic one complements instructions and assistance.  
19 And things that we did, we went back into the contractor  
20 organizations, including our own, reviewed and evaluated the  
21 QA programs and work procedures, and inspection procedures  
22 and management control systems and made a substantial number  
23 of modifications there. Some statistics are that there were  
24 upwards of 700 procedures that were either modified and/or  
25 rewritten across the system and we estimated that there was

1 about 100 man-years worth of effort directed specifically at  
2 that scrubbing process.

3 Changes were made to assure that in the future that  
4 there was going to be a compliance with the specifications  
5 in the codes and standards and that the management control  
6 systems were in fact implemented.

7 MR. MARK: This is a rude and unformed question. In  
8 spring of '80, I think you said, the WPPSS, etc., decided  
9 to sort of step back and take a look at things; am I giving  
10 the correct picture?

11 MR. MATLOCK: Yes.

12 MR. MARK: Now, who are those people? Where do they  
13 exist? Those five guys who live on Wall Street or are they  
14 five guys who live in Seattle, or where are they and what is  
15 their main interest and how did it happen that they decided  
16 to step back and look at things?

17 MR. MATLOCK: One of them is right here. As a matter  
18 of fact, this is the guy that shut it down. And I don't  
19 know, do you want me to put words in your mouth or do you  
20 want to ---

21 MR. BIBB: Go ahead.

22 MR. MATLOCK: There was no question that there were  
23 difficulties on number two in the way that the work had been  
24 carried out because there was tangible evidence. There were  
25 indications of -- they were missing welds, there were welding

1 problems and there were quality problems that had to be dealt  
2 with.

3 MR. MARK: There were problems, I understand that.  
4 But who was the management, who was the governing group that  
5 took a look at this thing and said we've got to do something?  
6 Where do they exist, who are they, how many of them are still  
7 in the business or have their hands still on the -- where things  
8 go?

9 MR. MATLOCK: Specifically, I'm just not equipped to ---

10 MR. MARK: I don't want names or anything of that kind.

11 MR. MATLOCK: -- to answer that question directly.

12 I was not here at the time. However, I believe that this is  
13 probably one of the few people who are remaining in the  
14 organization. It was Bill's -- at his initiative that the  
15 safety related work was stopped in June.

16 MR. MARK: We are always asked, you see, and we plague  
17 ourselves with questions about not merely human factors, stuff  
18 having to do with operators and that sort of thing, but we  
19 are very anxious to know if they can. And it's very difficult  
20 to know what one can know about management. And this is a  
21 tremendous instance of management.

22 MR. MATLOCK: Would it suffice to say that we have had  
23 substantial turnover in the Supply System in the last couple  
24 of years.

25 MR. MARK: Would you say a few words?

47

1 MR. BIBB: I'll try to answer some of that. I was moved  
2 to WNP-2 in -- I believe it was December of '79, and at that  
3 time there had already been a well established list of  
4 problems that had been identified through the process of the  
5 existing project management at that time.

6 My task in being assigned to that project was to review  
7 that and try and make some determinations as to just what the  
8 status of that project was. We set about through some task  
9 forces to do that. We assigned some people into the mechanical  
10 contractor's organization to get a better feel in depth of  
11 the problems. We have a few documentation deficiencies.

12 Weld records, for example, they were not -- they were  
13 called forgeries and that sort of thing, but what they were  
14 in fact was -- I guess I could call it laziness on the part  
15 of individuals who either failed to put a date on or to sign  
16 the sheet, that sort of thing. But there were multitudes of  
17 those kind of things.

18 It was just that the records hadn't been religiously  
19 maintained. So through that process, we reviewed all of that.  
20 The sacrificial shield wall that the NRC folks discussed a  
21 little earlier was a hot issue at the time. The fact that  
22 we had two segments that had not been welded together, but in  
23 fact had been welded to shims. The NRC and the Supply System  
24 and Burns & Roe were involved in that, and that process came to  
25 a head through the task force reviews that we had.



48

1           So by the first of June, I guess, of 1980 we had  
2 pretty well established that we had serious problems that we  
3 had to do something about. And that came to fruition on  
4 July 17, 1980 when I signed the letter stopping the project,  
5 stopping all work on the project until we could bring this  
6 thing together.

7           Now, that was followed immediately by an immediate  
8 action letter from Region 5 that was in agreement with the  
9 action we had taken in stopping the job. And those activities  
10 that have been discussed by the NRC and by Bob were set into  
11 place. And we spent the next, I guess, 14 months or something  
12 like that getting that project restarted. It involved those  
13 100 man years that Bob talked about.

14           There were, for example, about 550 engineers pulled  
15 together in the mechanical contractor's shop for the purpose  
16 of in depth review of every single document they had. That  
17 process is just now winding down, just finishing. We were  
18 able to, on May 31 of last year, restart some of the work  
19 through that process of in depth review. It came to the point  
20 that each package was reviewed and approved at either my  
21 level or Bob's level until we finally got some substantial  
22 successes behind us and saying yes, we now understand the  
23 problem, the depth of the problem. We know what to do about  
24 it.

25           And that was just a growing process as we put more of

1 those packages behind us. We got more of the work restarted  
2 on a slow gradual basis until now, we're now back to full  
3 speed construction.

4 MR. MARK: I think what you said is very helpful to  
5 me. I am also reading into what you said -- although you  
6 didn't say it exactly -- that this effort, this realignment  
7 and restart, carries with it the full cooperation of the --  
8 whoever they are, the ultimate management.

9 MR. BIBB: Yes.

10 MR. MATLOCK: Yes, I think that's true.

11 Most of these items that are on this graph I have talked  
12 about. But there is one item, the bottom one, that means a  
13 great deal to me and contributes rather significantly to  
14 the cleansing of past problems and identifying past issues  
15 and getting them resolved.

16 One further action that we took in the later summer of  
17 last year was to terminate the mechanical -- the then  
18 mechanical contractor. We assigned the balance of the  
19 mechanical contract work to Bechtel. What that did, with  
20 hindsight, is force a detailed and complete review of all  
21 Section 3, all ASME code paper because we changed out the  
22 code responsibility. And that was a horrendous undertaking.  
23 It took, as Bill said, about 500 people the better part of a  
24 year to accomplish this, and it's now accomplished, and I will  
25 about that documentation review and evaluation program here

1 subsequently.

2 (Slide.)

3 I spoke about the restart program, things that we did,  
4 changes that we made in the system, controls, etc., so that  
5 we could show ourselves and others that work that was done,  
6 is being done now and will be done between now and completion  
7 will be done right. By the way, I notice a very high degree  
8 of success. But once in a while we run into a problem where  
9 we have a system in place where we find the problems when  
10 they occur and solve them.

11 The other part of the quality issue that we had to  
12 address was past work. That was addressed under an on-going  
13 program called quality verification.

14 (Slide.)

15 This is something that we developed with Region 5 that  
16 will be completed some time in the spring of '83, it's  
17 currently scheduled for completion in March of '83. The scope  
18 is all past quality class 1 completed before the shut-down.  
19 It involved a documentation review, a hardware reinspection  
20 and random sampling in each system -- in each area of at  
21 least 10 percent.

22 The major elements had to do with past work done by  
23 contractors that are currently working on the project. Those  
24 re-evaluations and reverifications of the past work have been  
25 done by those contractors and overseen by Bechtel, and have

51

1 been carried out according to procedures that were pre-  
2 approved by us.

3 For pre-purchase and inactive contracts, we pre-  
4 purchased the equipment and provided it at the site and we,  
5 the Supply System, were reviewing the pre-purchased and in-  
6 active contracts for possible past deficiencies and identifying  
7 action items to clean up any problems.

8 Then there were special tasks. For instance, one thing  
9 that was done was to go into the numerous deficiencies that  
10 had been identified in past contracts and look at their  
11 position, do an assessment of the adequacy of the disposition  
12 of past deficiencies in the past.

13 We also, as a result of accumulation of a broad base of  
14 data, assessed training and qualification of personnel who  
15 were -- that were on the project in the past. And we report  
16 that now on a bi-monthly basis and have been doing that to  
17 NRC for about a year now.

18 . (Slide.)

19 What we found. The top bullet says the construction  
20 problems found by that quality verification program were in  
21 fact being identified by the project and other special tasks.  
22 What that really means is that in spite of the intensity of  
23 the ongoing quality verification program, we have not un-  
24 covered any other generic or general categories of problems  
25 at number two.

52 1 Now, that would be other than the ones that we have  
2 already discovered and are working on. As I mentioned, the  
3 deficiency document reviews is one of the special tasks and  
4 do indicate the past technical dispositions were adequate.

5 We have identified and resolved or are in the process of  
6 resolving a number of issues and this program gives us con-  
7 fidence that the work completed prior to July 1980 was by and  
8 large adequate with the exceptions of those problems that we  
9 have already found.

10 The program is accomplishing what we wanted it to do.  
11 It is giving us a substantive feeling about the adequacy of  
12 previously installed work.

13 (Slide.)

14 Now, Contract 215 is the past mechanical contractor.  
15 And I told you that about a year ago we changed out that  
16 contractor and put them to work just reviewing their docu-  
17 mentation, bringing it into shape so that code responsibility  
18 could be transferred for that work to the Bechtel Corporation  
19 who was going to complete that work.

20 On the right is the substance of that review, that  
21 list of numbers gives you an idea of the size of the task.

22 (Slide.)

23 The first three bullets list numbers of items that were  
24 reviewed. The first one, 14,000 purchase orders. Three of  
25 those had about 3,000 separate items within each one of them.

1 So there was substantially in excess of 14,000.

2 A number of installation packages were reviewed. A  
3 lot of non-destructive examination records were reviewed,  
4 about 55,000. In fact, all of the Section Three welds for  
5 this contractor were reviewed, about 2,700 of them. And as  
6 a matter of fact, we found some problems. We repaired about  
7 80 welds that were outside of "allowable."

8 The bottom line there in that documentation review  
9 was that after a number of exceptions and/or deficiencies  
10 were identified, it resulted in about 1,000 nonconformances.  
11 That is, about 1,000 instances where repairs have to be made,  
12 something new or different had to be done, something had to  
13 be cut out.

14 The point of this, of these two view graphs is that  
15 we were concerned -- a number of people were concerned for  
16 some time about missing documentation, that just not being  
17 there was really giving us a problem. The point is the docu-  
18 mentation really was not missing; it was not very well organized  
19 and it was an organizational problem primarily. What we found  
20 was that was -- that which was there, when we got it organized,  
21 it was acceptable, it was quality documentation, and as a  
22 result we had minimal hardware impact from missing documen-  
23 tation.

24 MR. RAY: I have to comment that this is an impressive  
25 record in view of the degree of degradation -- if I can put it

54 1 that way -- to which the QA program had descended by 1980.

2 MR. MATLOCK: Well, there has been -- I have to note  
3 that there has been a dedicated effort by everybody on this  
4 project to get those past problems identified and resolved  
5 and get back up working and get things done. And one of the  
6 things I was going to do was go through the recent accomplish-  
7 ments that we have made on the project. But they have already  
8 been outlined three or four times, so I won't do that.

9 (Slide.)

10 Now, my conclusion at this point is that we do have an  
11 experienced design and construction organization and we are  
12 converging on project completion. We essentially have the  
13 past problems behind us and now we're finishing number two  
14 and we're doing it right.

15 We've resolved or are resolving a lot of past problems  
16 and we have controls in place and verifications means to  
17 assure that the designs we've got are correct and that the  
18 construction in accordance -- is in accordance with that  
19 design. That's called the plant verification program, and  
20 it's a separate program, started at the number two project.  
21 It now reports directly to Bob Ferguson; John Honekamp will  
22 be talking about that next.

23 And finally, we have planned and are in the process of  
24 implementing an orderly transition from construction to  
25 operation. This is the first big operation that the Supply

1 System will have and we are considering not only completion  
2 of construction on number two, but also the transition of the  
3 various organizational elements within the Supply System  
4 to support that operation.

5 (Slide.)

6 It is in the form of a plan. These are the major  
7 elements. Construction completion, of course. And that is  
8 primarily our schedule and plan for completion. We have  
9 activities going on establishing organizational readiness;  
10 assumption of engineering responsibility by the Supply System,  
11 for instance, is part of that activity.

12 Operational readiness. The training is doing an  
13 intensive program in Bibb's organization to make sure that  
14 we are ready to operate.

15 And then finally, the plant verification program, which  
16 cuts diagonally across everything that's related to number two.  
17 I'll say no more about that.

18 And if there are no questions, I will turn the podium  
19 over to John Honekamp and he will speak to the plant  
20 verification program. Thank you.

21 MR. MAZUR: Mr. Chairman, I'd like to just have the  
22 record reflect one slight slip of the tongue by Mr. Matlock in  
23 his opening remarks, that has to do the fuel load at this  
24 plant. I believe he referred to fuel load in February of  
25 '84, that commercial operation. Fuel load is actually 9 of



1 '83.

2 MR. MATLOCK: Did I really say that?

3 MR. MARK: I'm not sure this question fits in exactly  
4 here, but maybe it does. It may not fit in anywhere.

5 You've got an absolutely marvelous site, of course,  
6 namely absolutely completely removed from everybody. To what  
7 extent does that diminish your commercial capability? I  
8 mean, as you understand we on this committee are concerned  
9 from time to time with siting, and if all the plants in the  
10 country could be put here, that would relieve that problem.

11 Does it mean that your power costs one percent, 10  
12 percent, 100 percent more at the places where it is needed, or  
13 what? Can you just say a simple sentence on that point?  
14 Is it costing you a lot or is it really quite manageable? And  
15 sites could be removed if people would only make up their minds  
16 to do it.

17 MR. MAZUR: I sort of apologize. There were a lot of  
18 things flying back and forth in here on this and I didn't  
19 quite get it all, but can you sort of summarize the question?  
20 It had to do with power costs as related to ---

21 MR. MARK: Well, we as a committee, living as a committee  
22 in Washington, keep talking to ourselves about siting, you  
23 know. It would be nice to have sites away from places that  
24 would be terribly bothered. Here you are in such a site.  
25 The places where your power is needed are not very close to

1 here.

2 MR. PLESSET: I think this is a kind of generalized  
3 question.

4 MR. MARK: It's a very general question.

5 MR. PLESSET: And since we are way behind, we'll let  
6 them think about it and discuss it.

7 MR. MARK: Perfectly fine.

8 MR. MAZUR: I will provide you with some information.

9 MR. PLESSET: Send him a little note.

10 MR. MARK: Or pass the word in the hall.

11 MR. HONEKAMP: My name is John Honekamp. I report to  
12 Bob Ferguson. And I understand, Mr. Plesset, that you've  
13 asked that I reduce my remarks to about 15 minutes, so what  
14 I'll do is try to -- I'll be skipping many of the view graphs  
15 that are in the hand-out that you have.

16 (Slide.)

17 One of the major points I wanted to make is that the  
18 process that Bob Matlock referred to is the plant completion  
19 plan which started actually back in January of 1980. About  
20 six months after Bob Ferguson took over as the managing  
21 director, or roughly about the same time that the work was  
22 stopped, the intent of the acceptance review process was quite  
23 clear from Bob's directive.

24 He had really had two things in mind. He wanted a  
25 process that would assure him of a well documented basis for

1 his acceptance of the plant and its readiness to operate.  
2 And secondly, it specifically addressed the problems that  
3 were being encountered at WNP-2 at that time. And what he  
4 was asking for is assurance that the construction quality  
5 deficiencies that could significantly affect safety or per-  
6 formance would be identified and corrected.

7 So that's what started the acceptance review process  
8 which ended up being called the plant completion plan which  
9 Bob Matlock has already identified.

10 An element of that is plant verification. And Bob  
11 ticked off the elements that were there, construction veri-  
12 fication, design verification, operating verification and  
13 so forth.

14 The approach we have taken to convincing ourselves that  
15 the plant is designed and constructed in accordance with  
16 our commitments is, first, to pull together in one place those  
17 things that we have done in the past and those things that we  
18 were planning to do and take a good hard look at them and see  
19 if they made a complete set.

20 To provide the objectivity and independence, I was moved  
21 to the managing director's office to provide direct overview  
22 of the program and its development, its implementation. We  
23 have contracted with an outside technical auditor to provide  
24 independent review of the program scope and audit the  
25 implementation of the program as it's developed; and then the

1 activities that are addressed under plant verification will  
2 be tracked to completion in the plant completion plan so that  
3 the managing director will have in front of him the docu-  
4 mented basis for his acceptance of the plant by the time it  
5 is completed.

6 (Slide.)

7 Now, what I want to do now is just focus in on one  
8 aspect, since you've asked me to shorten it, that is design  
9 reverification, or quality of design, which is the other part  
10 we haven't talked about. And I will try to just rush through  
11 that quickly. Stop me at any point.

12 The basic evidence that you've got that a plant is  
13 designed correctly really comes from two things. One, the  
14 design process that was in place at the time that the work  
15 was done. And secondly, a requirement to design reverification  
16 that we are doing now with independent people who were not  
17 involved in the original design.

18 Now, the basis evidence that the process that was in  
19 place at the time was sound comes from several things. One,  
20 the QA reviews and the audits of the design process that was  
21 taking place at that time. I'm talking here about audits  
22 done by Burns & Roe corporate QA organization at that time,  
23 some 80 audits that corporate QA of Burns & Roe did on Burns  
24 & Roe project.

25 GE corporate audit is done on the GE design organization.

60 1 Supply System audits of the Burns & Roe design organi-  
2 zation and the GE design organization.

3 In addition to those, we've had external technical  
4 audits, design reviews. By technical audits, I'm talking  
5 about audits done, for example, by the off project Burns &  
6 Roe people of the Burns & Roe design engineers at a technical  
7 level as opposed to a quality assurance program level where  
8 they actually came in and checked calculations. And it's  
9 done, I think, twice a year on each discipline by the Burns &  
10 Roe organization.

11 In addition there are GE interface reviews that are per-  
12 formed both in process and then some formal periodic reviews  
13 where they come in with a team of people to review a pre-  
14 selected list of N-triple S interface items with the Burns &  
15 Roe, the AE, to make sure that those interfaces have been  
16 properly addressed.

17 MR. EBERSOLE: Could I take a point here and just  
18 take a case in point, and I will pick the crane, the 125-ton  
19 crane. Have you looked at the -- what I'd guess you just have  
20 to call the guts of that questing device, the pillow blocks,  
21 the teeth designs, the brakes, the cables, the potential for  
22 the crane disgesting itself if its limit switches don't work?

23 MR. HONEKAMP: Have I?

24 MR. EBERSOLE: Yes, is there buried in this kind of  
25 review a study of such a thing as that to insure yourself that

61

1 you won't drop a 125-ton cask sometime?

2 MR. HONEKAMP: I understand what you're saying. The --  
3 buried in the first docks under the first bullets -- I can't  
4 address the specific thing on the crane without getting into  
5 a lot more back-up information. I can tell you that there  
6 have been substantial Supply System technical reviews of the  
7 design of many, many elements as the plant design evolved.  
8 If you will bear with me a second, I can look back and pick  
9 off some examples here.

10 MR. EBERSOLE: One aspect of this that I just referred  
11 to was frequently the designers of a hoist or a crane or an  
12 air compressor or whatever will enthusiastically put too much  
13 horsepower available to the shafts so that when some little  
14 switch fails someplace, the machine proceeds to digest itself.

15 MR. HONEKAMP: I understand what you're saying.  
16 The only thing I'm telling you is I don't know -- I can't put  
17 my finger on a piece of evidence right now that's at Supply  
18 System or some external organization looked at the crane on  
19 February 27th.

20 I can tell you there are just numerous examples of  
21 independent technical reviews, either by off project Burns &  
22 Roe people, GE on Burns & Roe, Supply System on GE or Burns  
23 & Roe. We've looked at large numbers of technical issues in  
24 addition to QA audit.

25 MR. HOLMBERG: John, I have a specific answer to that

1 question. We, in reviewing -- oh, I'm Bruce Holmberg, I'm  
2 the manager of engineering at WNP-2 for the Supply System.

3 I do have an answer to the specific question with  
4 regard to the crane. We have a group of Bechtel engineers  
5 assigned to me as consultants in this. During their tenure  
6 on the site here, they have looked at various aspects of our  
7 design and what we have done in response to various questions  
8 from the NRC. And this particular case, we had Bechtel send  
9 in a crane expert to look at what we had done with our crane,  
10 with regard to the testing of the crane to ensure that we met  
11 the particular requirement. And we do have significant  
12 review of the crane as it is currently installed.

13 MR. RAY: Mr. Honekamp, there's something you said a  
14 moment ago which I'd like to have clarification on. External  
15 technical audits and design reviews by the various agencies.  
16 Do I understand from something you said in response to Mr.  
17 Ebersole that you've had GE audit technically the adequacy of  
18 design on the part of Burns & Roe? .

19 MR. HONEKAMP: No, that's not what I said. I said  
20 there have been periodic reviews by GE of the GE-Burns & Roe  
21 technical interface to make sure that the information trans-  
22 ferred across is correctly transferred.

23 MR. RAY: Okay, the interface. Okay. And when --  
24 another question. Has the -- have you or do you plan to have  
25 Supply System, your organizational QA audit the audits by

1 these organizations on a sample basis?

2 MR. HONEKAMP: Would you repeat? I'm not sure I  
3 understand your question.

4 MR. RAY: Does Supply System -- has the Supply System  
5 or does it plan to have their own QA organization audit the  
6 audits that are conducted by these organizations?

7 MR. HONEKAMP: Okay.. Supply System -- the answer to  
8 that is yes, and they have been.

9 MR. RAY: They have done?

10 MR. HONEKAMP: Oh, yes. I buzzed through a lot of  
11 numbers real quick for you, but basically I think over the  
12 10 years or so that the design process has been going, there's  
13 been some 40 audits by corporate QA of the Burns & Roe design  
14 activity in addition to the Burns & Roe QA audits of their  
15 own design activities.

16 MR. EBERSOLE: I guess what I was trying to get at was  
17 do you do -- when you do something like this, do failure  
18 modes and effects analyses and look at such things as not  
19 merely what we call adequate design but maybe excess  
20 adequacy? For instance, if you've got big valves out in the  
21 plant, if I stick the torque switches or limit switches, do  
22 the valves proceed to shear their stems? And if so, does  
23 that imply valve destructive process if I get too much  
24 pressure instead of too little pressure? Am I in trouble if  
25 I get too high a voltage on the DC system instead of not



1 enough? Am I in trouble? I'm poking about, you know, both  
2 ends of the spectrum.

3 MR. HONEKAMP: I understand what you're saying.

4 MR. EBERSOLE: You have policies that make you look in  
5 all directions.

6 MR. HONEKAMP: What I'd like to do, I guess, if you  
7 want to get into that, is defer to Doug Timmins.

8 MR. EBERSOLE: Well, I don't know. It may not be  
9 appropriate to the schedule here.

10 MR. HONEKAMP: It depends on, you know -- what you're  
11 talking about is the level of technical review that's gone  
12 into this whole string of activities that have gone on for  
13 the last 10 years. And I don't, I really can't answer in that  
14 kind of detail.

15 MR. EBERSOLE: In many cases, it can be too much of  
16 a good thing.

17 MR. HONEKAMP: I know what you're saying. You're saying  
18 that -- just because it's heavier doesn't necessarily mean  
19 better.

20 (Slide.)

21 Bruce Holmberg already touched on one aspect. There is  
22 a separate Bechtel AE group that is assigned to the project  
23 engineering organization at WNP-2 to assist them in the  
24 management of the engineering activity on WNP-2. And they  
25 have looked at some 300-some areas there when they first came

1 in, issues that Bechtel engineering was aware that are prob-  
2 lems on other plants throughout the country to assure them-  
3 selves that there was a program in place in Burns & Roe to  
4 address those type of issues. And then they would spot check  
5 things in depth.

6 So this is a technical group over and above the QA  
7 type review that we're talking about. And then I've already  
8 mentioned Supply System technical overview. For example, the  
9 kinds of things that would involve in the time period where  
10 the specifications were being developed. Supply System was  
11 directly involved in review of the specifications for tech-  
12 nical adequacy.

13 (Slide.)

14 In '77, the Supply System did a series of design  
15 reviews. They started with the review of the Burns & Roe  
16 design process and then a selection of 32 systems were re-  
17 viewed. These were multi-disciplinary reviews with findings  
18 documented and resolved.

19 It covers main steam, extraction steam, condensate,  
20 feed waters, the long string of systems that were reviewed  
21 at that stage of the design by the Supply System.

22 Now, what we are doing -- and this is basically what  
23 I'm talking about is what has been done in the past. If you  
24 go look at the record of what has been done in the past, it  
25 would convince you that it was -- the design was adequate.

1 On top of that, we are in the process of doing right  
2 now a requirements and design reverification review. And it  
3 consists of three elements. The first two are very closely  
4 tied with the engineering transition activity that both Bob  
5 Matlock and Peter Shen talked to you about.

6 The first element is basically a review of the engineering  
7 record on a system by system basis. It's a completeness  
8 review. Do we have the engineering records that the Supply  
9 System people believe they have to have to assume design  
10 control as we get it from Burns & Roe. You can view it as  
11 a technical turn-over process of the data coming from the AE  
12 to the Supply System.

13 That review is done -- we make an -- in that case we  
14 make use of some Burns & Roe people who actually assemble  
15 the record. In the review of the design requirements, what  
16 we do then is for all safety systems we take the engineering  
17 record that has been compiled and review it against an inde-  
18 pendent check list, basically an NC45211 design input check-  
19 list. Does this engineering record contain a clear docu-  
20 mented basis for the design.

21 And then the last thing is a detailed review of three  
22 selected systems. If you will go on.

23 (Slide.)

24 MR. EBERSOLE: Pardon me, what were those systems?

25 MR. HONEKAMP: It's RHR, the suppression pool cooling.

1 That's what I thought was the next view graph but I guess I  
2 got them out of order. RHR, suppression pool cooling, HPCS  
3 including the diesel feed all the way back to the feed pumps  
4 including the transition from Section 3 to B-311, QC-1, QC-2  
5 Seismic-1, Seismic-2.

6 We picked those systems based on the criteria that they  
7 are all important to safety. They contain major design inter-  
8 faces between AE and the N-triple S vendor, and they have  
9 an appropriate or at least a meaningful distribution amongst  
10 mechanical, electrical and INC.

11 MR. EBERSOLE: At the time you did the RHR, suppression  
12 pool cooling mode, did you consider that if you really need  
13 an RHR in an accident mode that you presumably, at least the  
14 design basis is, you would only have started with one because  
15 the other on a random basis didn't start. And then you would  
16 be dependent on the single one left for a rather lengthy  
17 period, and that one should consider whether you must pick up  
18 the option of maintaining and restarting the other one under  
19 dirty conditions? Or has some way out the back door like  
20 venting the containmant?

21 How did you rationalize what you did?

22 MR. HONEKAMP: What I'm talking about here at this  
23 point are design reverification reviews that we are doing  
24 now. The purpose of these reviews we're doing now is to  
25 confirm that the plant was designed in accordance with our

1 required commitments, our requirements, as we stated them in  
2 the FSAR.

3 MR. EBERSOLE: Well, it wasn't an examination of the  
4 basic philosophy?

5 MR. HONEKAMP: No, sir.

6 MR. EBERSOLE: Who does that?

7 MR. HONEKAMP: That was done in the original ---

8 MR. EBERSOLE: Is there somebody in your organization  
9 who looks at the real root philosophy, like this maintenance  
10 problem that I talked about? Shall there be two pumps? Is  
11 that enough? Should there be three or four or five, shall I  
12 maintain them after an accident or not; if not, what's my  
13 basis for believing that one will run for 90 days? This sort  
14 of thing, who does that?

15 MR. HONEKAMP: That was done in the original design.  
16 We're not re-looking at the original design basis.

17 MR. EBERSOLE: That's GE; is that right?

18 MR. HONEKAMP: If GE was Supply System's technical  
19 overview, but the basic GE design was accepted.

20 MR. EBERSOLE: I see, thank you.

21 MR. HONEKAMP: What I was just trying to do here was  
22 just quickly give you a feel for the scope. What we are  
23 trying to do with these three reviews is to confirm what we  
24 believe is the case that the reviews that were done during the  
25 design process were adequate and demonstrate that we had good

69  
1 control of the quality of the design process. So it's kind  
2 of a last look at the end to make sure that what we did and  
3 what our records tell us we did is in fact supported if you  
4 look at it again today.

5 MR. EBERSOLE: But that's based on a handed-over philo-  
6 sophy to you from your supplier.

7 MR. HONEKAMP: We checked the design requirements as  
8 design inputs against independent check list that bases it  
9 do you have system functional requirements, are they defined  
10 and do they make sense. But we're not going back into the  
11 original safety analysis that was done by GE and has been  
12 thoroughly reviewed by ---

13 MR. EBERSOLE: It's real simple. I have a bad accident  
14 of some sort. I have one pump that didn't start. Both of  
15 them are all dirtied up now. By what right do I figure it's  
16 going to run 30 months -- I'm sorry, 3 months?

17 MR. HONEKAMP: I hear what you are saying.

18 MR. EBERSOLE: Who looks at that? It looks like --  
19 usually the user utility would look at that sort of thing  
20 from a fundamental philosophical viewpoint. And convince  
21 himself it's all right or it's not all right. Who does that?

22 MR. NELSON: Are you referring to like operational  
23 feedback or experience feedback kind of a system?

24 MR. EBERSOLE: Whatever is your rationale for believing  
25 that these things will run the way that they have to do.

70

1 MR. NELSON: And you're really concerned at this point  
2 in time with after the plant is operational, how can we  
3 determine what the plant maintenance schedule, surveillance  
4 schedule, that sort of thing?

5 MR. EBERSOLE: No, I'm talking about the original  
6 hypothesis.

7 MR. NELSON: Oh, was it valid?

8 MR. EBERSOLE: Yes. Do you have any program where  
9 one looks at the original hypothesis?

10 MR. NELSON: I think John probably has a better view  
11 of that.

12 MR. HONEKAMP: Actually we have no unique program to  
13 go back -- as I understand your question, you're talking  
14 about post-accident equipment operation that forms the basis  
15 for the system's reliability.

16 MR. EBERSOLE: Another one is a simple one. We've  
17 got this closed dump volume for the scrim system. Is it  
18 rationale to dump the rods into a closed volume or would it  
19 be more rationale to not wait until you had confirmed closure  
20 of the rods before you closed the dump volume. It's a simple  
21 thing, root logic. Is the original hypothesis fundamentally  
22 sound? I would personally rather see the rods dumping toward  
23 an open volume and confirm that they have been set and are  
24 home, and then close it. But what we do? We close the volume  
25 first, and it's not all that big. But we say that's all right

1 because we put a lot of paraphernalia out there that says we  
2 know whether the thing is empty or not.

3 What this is doing is erecting a set of conditional  
4 requirements as a supportive argument that things are all  
5 right. It's a lot better not to have to generate these  
6 supportive arguments if you can avoid it.

7 For instance, do you ever think maybe you would like to  
8 change the logic of the rod drive as your own operating  
9 utility and say I'm going to discharge my control rods to  
10 an open volume and then I will close it. Do you follow me?

11 MR. NELSON: Yes, I do.

12 MR. EBERSOLE: Because it doesn't seem to make sense  
13 that I should close it first. That's based on an old and  
14 worn out thesis that a little bit of radiation is going to hurt  
15 somebody. You could leave it open to the suppression pool.  
16 It wouldn't matter worth a nickel.

17 It's just root logic and I'm asking you really do you  
18 get back and look at these basic root things or, I've guess  
19 I've criticized the staff. They would review a concrete  
20 airplace if it were brought in to them as thought that's the  
21 way it had to be.

22 MR. SCHWENCER: If it would fly.

23 MR. EBERSOLE: Do you do that too?

24 MR. NELSON: I guess the answer to that is from the  
25 Supply System point of view where we're mixing really



72  
1 construction with operation. But the answer is that we  
2 would evaluate that kind of input from whomever it came from.  
3 In this case, we're specifically of course talking about the  
4 design criteria for the CRV system is set by General Electric  
5 Company. And we would evaluate their input to us.

6 I think the answer, you are saying, is do we go back  
7 into their shop and find out who made that original decision  
8 to close up the down scram volume ---

9 MR. EBERSOLE: Yes.

10 MR. NELSON: -- and was that a good decision. And the  
11 answer to that is probably no except that we are also not a  
12 closed mind. We would ---

13 MR. EBERSOLE: Good.

14 MR. NELSON: -- evaluate any new recommendations that  
15 may come.

16 MR. EBERSOLE: . You are telling me you are going to think  
17 about these things?

18 MR. NELSON: Certainly. We would all the time.

19 MR. EBERSOLE: Who's going to do the thinking in your  
20 organization?

21 MR. NELSON: We're talking about managers. That's his  
22 responsibility to see that that happens and we have an  
23 organization that feeds that kind of information to him.

24 MR. EBERSOLE: I see. Thank you.

25 MR. HONEKAMP: I don't know how much further you want

1 to go into this.

2 (Slide.)

3 The next thing I had was the requirements reverification  
4 and design reviews are the selected systems. We've structured  
5 that program with a lot of external visibility to make sure  
6 that there's little question by the time we get done that if  
7 there were findings that they are out on the table and they've  
8 been addressed. We've done it by the independence of the  
9 reviewers. The reviewers were people who were not involved  
10 in the original design. They are Supply System people for the  
11 most case. They report to Peter Shan in technology, not to  
12 Bob Matlock.

13 We've structured a findings review committee independent  
14 of that organization that reports directly to me that receives  
15 all the findings to assess their significance. I have  
16 responsibility for direct oversight of the program, which  
17 includes the scope of the design reviews, verification or I  
18 should say approval of the selection of the people to assure  
19 that they are in fact independent, they are not reviewing their  
20 own work.

21 And then of course we have program review and audit by  
22 an outside technical auditor.

23 (Slide.)

24 MR. RAY: Who were the members of your plans review  
25 committee?

74 1 MR. HONEKAMP: All right. It is Larry Harold who is  
2 assistant director of technology reporting to Peter Shen.  
3 We've got Herb McGilton who is the manager of safety assurance  
4 who reports to Bob Glasscock. Neil Porter, engineering manager  
5 for unit one. Barr Bee, a new man who reports to operations.  
6 He's in the technology portion -- I should say the technical  
7 staff reporting to Jerry Martin. That's it.

8 Oh, there's also Jerry Sorenson, the licensing manager  
9 too.

10 MR. RAY: You have technical discipline representatives  
11 as well as management and QA.

12 MR. HONEKAMP: They are all senior technical people  
13 with many years of experience, it's a cross discipline mix  
14 covering electrical, mechanical, INC types.

15 MR. RAY: Thank you.

16 MR. PLESSET: I'm going to declare a five-minute  
17 recess and I hope you will not trickle away very far. So let's  
18 recess for five minutes.

19 (A short recess was taken.)

20 MR. PLESSET: Let's reconvene, please.

21 MR. MARTIN: My name is Jerry Martin. I am the plant  
22 manager at WNP-2. It's a pleasure to have you folks out to  
23 the site today and I have been the plant manager for three  
24 years, since June of 1979. And my responsibility during the  
25 construction phase has been in parallel to develop a staff

75  
1 that would be ready when the plant is ready. I've been asked  
2 to cut this presentation down considerably so I'll be moving  
3 rapidly. I would like to address some of the questions that  
4 came up earlier on staffing and hiring.

5 (Slide.)

6 As I get into the presentation, this first slide shows  
7 the plant structure as one item. But it also shows the on-  
8 site nuclear experience. In the process of staffing, the  
9 policy that we used was to hire those people with directly  
10 related experience as much as possible. In other words,  
11 those that had been involved in the commercial nuclear power  
12 plant field and particularly in the operation of boiling water  
13 reactors.

14 So on-site presently I have 239 people essentially  
15 staffed. We're shooting for 240, so we're there. Of those  
16 239 people, the total nuclear experience adds up to 1,861  
17 man years. And of that, we have greater than 600 man years  
18 of BWR experience, commercial experience. Of that is included,  
19 however, the number of years that we spent at WNP-2. So that  
20 may reduce somewhat from a commercial sense.

21 I'm going to stay on this slide for a while to answer  
22 the questions that came up earlier on staffing. As plant  
23 manager, I sign 100 percent of those people -- employees that  
24 we hire on. They have been reviewed by the six department  
25 managers that report directly to me and upon their interview --

76  
1 the interview process, the psychological exam -- we use the  
2 Minnesota multiphasic -- plus the physical examinations and  
3 a review of the ANS 3.1 requirements, and a personal inter-  
4 view. That's the selection process. So the employees that  
5 I hire I do sign 100 percent of those people.

6 MR. MARK: You spoke of the number 240. Is that the  
7 number of live bodies that will be at that plant when it is  
8 running? I thought it would be a much larger number.

9 MR. MARTIN: Yes, that number is strictly represented  
10 on this chart as those directly reporting to me, the plant  
11 manager.

12 MR. MARK: Okay. They have managerial status and you  
13 have under them another 700 or so.

14 MR. MARTIN: No, no. Let me correct the -- the 240  
15 include all of those on the permanent plant operating staff  
16 that is accounted for in these six departments. That includes  
17 as we go across the chart, on the far left, the maintenance  
18 department, for example, I have 76 people. That includes all  
19 the craftsmen on the plant -- permanent plant maintenance  
20 staff.

21 In the training department, the next one, are 16  
22 counting the training manager and his training engineers, there  
23 are 16 of those.

24 Operations, there's 71 right now.

25 Administration, there's 22.

1 Technical, there's 24.

2 And HP/Chemistry, there's 28. And counting myself and  
3 my secretary, those numbers all add up to 239 right now with  
4 the one opening shown as the assistant plant manager.

5 Now, in addition to that, Mr. Bibb referred to the  
6 start-up organization of Mr. Afflerbach as Afflerbach's start-  
7 up organization which reports directly to Mr. Bibb as I do  
8 reporting directly to Bibb. So that will be an additional.  
9 Currently right now approximately 100 people.

10 Now, to supplement that, we obviously during the peak  
11 man loading period of the start-up testing period, we will  
12 have on-site extra support. And that's where the number  
13 expands from the 240 directly reporting to me to the several  
14 hundred other possibly contractors who will be available for  
15 support during the power program.

16 MR. MARK: Now, when you're through that power program,  
17 down to operation, you will have operators, senior operators,  
18 junior operations and businessmen. This is not included in.  
19 this 240.

20 MR. MARTIN: Yes, they are.

21 MR. MARK: All of them?

22 MR. MARTIN: Yes.

23 MR. MARK: So your equilibrium number after you are in  
24 business will be like 240 or 250 or something like that.

25 MR. MARTIN: That's correct. That's based on a review

1 of the operating BWR's in the country.

2 MR. MARK: That's a tidy number. It's possible then  
3 to imagine that your insider saboteur is one of those 240.

4 MR. MARTIN: That question was raised earlier and let  
5 me address that to say that of the 240 people reporting  
6 directly to me there could be an insider who may cause sabo-  
7 tage. To preclude against that, we have what we call unescorted  
8 access program. For an individual to have that ---

9 MR. MARK: Don't, please -- our chairman is anxious to  
10 conserve time so -- and so am I.

11 MR. MARTIN: Okay.

12 MR. MARK: That is a number which is possible for you  
13 or for one of your close associates to know all of the guys.

14 MR. MARTIN: Yes.

15 MR. MARK: And to at least have a feeling for whether  
16 he's having traumatic problems. And that was the kind of  
17 feeling I was trying to develop. You have an organization  
18 where you have signed the hiring orders, where somebody at  
19 least known to you knows them and is in touch with them. And  
20 so your insiders are a finite, manageable thing.

21 MR. MARTIN: Yes. We have a continued surveillance  
22 program or continuous observation for aberrant behaviour. All  
23 of our direct line managers and the supervisors under them  
24 have had -- some have had training. We're about 60 percent  
25 complete in this area, but before fuel load they will all --

1 all first line supervisors will have had training in the  
2 continued observation for aberrant behavior. We recognize ---

3 MR. MARK: Does this 240 include your guard and  
4 security force?

5 MR. MARTIN: No, sir, it does not.

6 MR. MARK: That's another 40 or 50.

7 MR. MARTIN: About approximately 100. And as I go in,  
8 I've got a chart that develops the shift organization. Of  
9 course, on shift at 3:00 a.m. we have security on site who  
10 report through the shift manager.

11 MR. RAY: Just a brief question. You can answer it yes  
12 or no. During fuel load periods there will no doubt be an  
13 expanded maintenance program to be conducted. Will you staff  
14 your expansion of the maintenance people at that time by  
15 contract?

16 MR. MARTIN: No. Let me make sure I understand the  
17 question. My position at the time of fuel load is that the ---

18 MR. RAY: No, no, refueling.

19 MR. MARTIN: Oh, okay. On out after the power ascension  
20 at refuel, yes, we will have to certainly expand that by  
21 contract.

22 MR. RAY: You don't intend to have an in-house staff  
23 that you rotate between the plants,--for instance.

24 MR. MARTIN: When we're a five plant utility, we were  
25 planning for that, but at the current point we've had to



80  
1 shrink down our organization and we're not currently planning  
2 for that.

3 MR. RAY: Thank you.

4 MR. EBERSOLE: Mr. Martin?

5 MR. MARTIN: Yes.

6 MR. EBERSOLE: I think maybe it's a good thing. I see  
7 you have an aversion to committees. We usually say a thing --  
8 maybe to this one even. We usually see on these things  
9 nuclear safety review committee, etc., etc., etc., comprised  
10 of some members down in the line organizations.

11 How do you handle -- you take it in the line organi-  
12 zations. You have this function buried in that?

13 MR. MARTIN: Well, the full presentation went on  
14 and developed the total plant staff in great detail, but to  
15 answer your question in summary, we have as part of the  
16 duties of each of the department managers you see there, they  
17 are members of the plant operations review committee. We call  
18 it POC. That is the in-plant, in-organization, as required  
19 by the technical specifications plant safety review committee.

20 Now, we are responsible obviously to the corporate  
21 nuclear safety review board. As plant manager, we review --  
22 I review all safety related procedures in the committee. If  
23 there is any member of the POC that disagrees with my approval  
24 of a procedure and my signature, he can go to the higher court,  
25 being the corporate nuclear safety review board.

1 MR. EBERSOLE: Well, now you, as the plant manager,  
2 you are handed this plant on a platter, I guess, almost. And  
3 it's yours to run then. And do you make a physical assessment  
4 of what you've got as it is handed over to you and decide you  
5 do or you don't like certain situations?

6 MR. MARTIN: Let me answer that by saying this will  
7 be my fifth boiling water reactor and I was responsible, as  
8 the operations manager, at Browns Ferry Unit 1 and 2, GKN in  
9 Holland, KKM in Switzerland and Millstone Unit 1 under a full  
10 turnkey contract with the General Electric Company.

11 I believe very strong in that I do not wait for the  
12 plant to be handed to me. I've had this organization  
13 operational now for over a year on shift. During the operation  
14 on hydro we had 14 people on shift round the clock. During  
15 the really the phase of transition from construction comple-  
16 tion on the vessel as it went through its section three code  
17 hydro, the pumps were run by the operators, the systems were  
18 reviewed by the operational QA engineers.

19 Our maintenance people were the ones that prepared the  
20 plant for this operational hydro and all aspects of taking  
21 the pumps apart. I guess what I'm saying in summary is that  
22 we don't -- I can't accept the proposition having the plant  
23 handed to me on a platter. We take the plant from the point  
24 of probational acceptance of any testable component and have  
25 had our maintenance people involved in the initial bump and run

1 of the motors, the running of the motors, initial energy ---

2 MR. EBERSOLE: I guess I'm speaking more in the con-  
3 text of the design than you are.

4 MR. MARTIN: Okay. In the area of design and in  
5 response to your question on the scram discharge volume, having  
6 lived with a BWR for a number of years, the issue of the scram  
7 discharge volume. As plant manager, I do worry about the  
8 control rod drive system, but I have -- it has been proven to  
9 me over a number of years that the number of -- well, the  
10 operating experience has been good.

11 And what I worry about on unit two is discharge volume  
12 in the sense that the outlet scram valves will open into a  
13 empty and an adequate volume. And one way to do that would be  
14 to assure that it is drained by piping it to the suppression  
15 pool.

16 MR. EBERSOLE: Brown's Ferry thought that they were  
17 drained until they found they weren't drained.

18 MR. MARTIN: That's right.

19 MR. MARK: In that chart you have HP/Chemistry. HP is  
20 health physics?

21 MR. MARTIN: That's correct.

22 MR. MARK: So they're the radiation monitoring pro-  
23 visions?

24 MR. MARTIN: That's correct.

25 Again very quickly, these six department managers -- let

1 me just say -- they are all degreed individuals. They all  
2 have a substantial number of years of experience. In the  
3 interest of time at the request of the chairman, I was going  
4 to go into the resumes of each of those but I will just say  
5 they are all degreed, all a number of years of experience, and  
6 the structure of the plant and the number of 240 came about as  
7 a result of a continual review of the industry.

8 The single unit BWR's, for example, which we are, how  
9 many over the years of the plants had to have to operate the  
10 plant was a real basis.

11 (Slide.)

12 Let me move to further development of the plant organi-  
13 zation at this time. This next chart -- I realize you can't  
14 read all of the writing on here. It is in the hand-out material.  
15 I've already summarized the numbers that gets up to 240.  
16 Let me go quickly from left to right.

17 The first department shown here is training. And I  
18 will skip that for just a little later because the rest of  
19 the presentation was all on the total development of the  
20 training program for the plant staff.

21 The next organization is administration. The admini-  
22 stration manager is the chairman of our plant operations  
23 review committee. Excuse me, he is the secretary. The plant  
24 manager is the chairman. And the administrative manager is  
25 responsible for scheduling the plant operations review

84  
1 and assuring that all of the plant procedures are properly  
2 scheduled for review. And he also provides the clerical staff  
3 who actually produce the procedures on site.

4 We have written all of our own plant operating and  
5 maintenance procedures. There's 1,350 approximately. And of  
6 that number we only have 137 left to write. And we are writing  
7 these using La Salle's, Brown's Ferry, Peach Bottom, all of  
8 the other previous BWR's. And we are refining them obviously  
9 to WNP-2 and they are being written by our shift managers whose  
10 overall average is just over 10 years in the commercial power  
11 plant field.

12 The third department is the technical manager. This  
13 individual, Kirk Cowan, has 22 years. He's a degreed  
14 individual. He also has an MBA. He is a professional engineer.  
15 His staff of an additional 23 individuals one of whom, Chris  
16 Powers, is the supervisor of the nuclear engineering section.  
17 Chris will be talking to you tomorrow.

18 This organization, the technical department, have 21  
19 major programs that they are concerned with. Of significance,  
20 the power ascension program is the key one and at the point  
21 of fuel load, the loading of the first fuel bundle is done  
22 under the first power ascension test program, which is written  
23 by the engineers in the technical department. At that point,  
24 we on the plant staff really, we feel that's the transition  
25 point whereas as a plant now, we function as an organization

85  
1 from the loading of the first fuel bundle. Again it's by the  
2 plant operations department who loads the fuel and by the  
3 plant technical department who has written the procedure and  
4 we'll be fully on shift and functioning. In fact, we will be  
5 in that mode several months before fuel loading.

6 The operations department is fully staffed, 71  
7 individuals. And I have one slide I will quickly go over  
8 which breaks down the actual shift organization of the plant  
9 operations department.

10 (Slide.)

11 The operations manager, Roger Corcoran, also is  
12 degreed. He is certified at the SRO level and he will be  
13 licensed holding a senior reactor operator license on WNP-2.

14 The maintenance department, as I mentioned, 76 people.  
15 We are supplementing that with temporary hires. And as you  
16 mentioned earlier, I believe it was Mr. Ray, we will have to  
17 supplement that during our refueling outage time with several  
18 hundred other maintenance individuals.

19 And the last department on the right is the health  
20 physics and chemistry department. Mr. Graybeal is the mana-  
21 ger and I believe his number of years of experience is 27.  
22 He set up the health physics program at the Lacrosse boiling  
23 water reactor and at the Duane Arnold Energy Center. In  
24 addition, he was working with the Hanford Production Reactors  
25 for 11 years.

86

1 MR. MARK: Where in that -- I guess you've switched to  
2 a new one -- there ought to be somebody or perhaps there  
3 ought to be two or three people keeping abreast of the reports  
4 of disasters from other reactors?

5 MR. MARTIN: Yes, sir.

6 MR. MARK: You know, the valves didn't work or some-  
7 thing.

8 MR. MARTIN: Yes. Every morning ---

9 MR. MARK: Where does that come into this? It's not  
10 the administration manager, not the technical ---

11 MR. MARTIN: I feel responsible to keep abreast of  
12 the industry. And in so doing, I'm a member of the Western  
13 States Plant Managers Meeting. I attend the BWR owners  
14 group meetings on occasion.

15 MR. MARK: Good for you. But you can't possibly read  
16 all the LER's.

17 MR. MARTIN: As far as LER's and what I wanted to do is  
18 put it in perspective. In so doing that, I receive a daily  
19 report which gives me a daily accounting of the significance  
20 of events that are happening out in the industry.

21 Now, to cover the LER's, that is invested in the group  
22 that you're referring to earlier as the safety engineering  
23 group. When the process starts there, they screen the sig-  
24 nificant events, bulletins, orders, LER's, and then route them  
25 to me and I route them to the plant staff and specifically to

87  
1 the technical department manager for deposition.

2 MR. MARK: I have this feeling that there ought to be  
3 somebody not as heavily involved as you who could view those  
4 things and sift them, say here's something we ought to pay  
5 attention to because you're going to be on a trip to some  
6 place.

7 MR. MARTIN: Yes, that's what -- that's when I  
8 referred to Herb McGilton as the safety engineering review  
9 manager for unit two. And it's his specific job to, in his  
10 organization, screen those events.

11 MR. MARK: Right.

12 MR. BOUCHAY: He reports to assurance -- quality  
13 assurance and licensing. He's -- I'm Don Bouchay, manager  
14 of nuclear safety and licensing. This group that Jerry is  
15 referring to is independent ---

16 MR. MARK: It's impossibly dull but very important  
17 and may take unlimited time just to get that done somehow.

18 MR. MARTIN: Yes.

19 MR. NELSON: As you know, the CN program with the  
20 INFO/INSEC group looks at all LER's that are issued to the  
21 NRC. And they have a program where they evaluate the signi-  
22 ficance of those events. And that -- Jerry is referring to  
23 the CN program which we subscribe to. We also review the  
24 BWR specific events. The CN group looks at all of them, the  
25 whole industry. So there is an integration there and a



1 feedback.

2 MR. MARK: My question was of course that you have  
3 that covered. It wasn't clear to me from this organization  
4 chart where it would be covered. And it shouldn't be the  
5 responsibility of the plant manager.

6 MR. NELSON: The answer is yes, we do have it covered.  
7 It's covered at the corporate level and the input is into  
8 the plant manager's operation staff or technical staff.

9 MR. BIBB: In addition to that, we have a central  
10 group in power generation that collects data from the industry  
11 and that is provided as a data base. Information is then made  
12 available to each of the plant managers and the staff. That's  
13 something that's an ongoing kind of a thing that's fed  
14 every day to develop a data base.

15 MR. MARTIN: I'm interested on the significant events  
16 like La Salle going through their power ascension programs  
17 having high dry well problems or the Brown's Ferry 3 scram  
18 discharge volume. I knew about it immediately. Those sig-  
19 nificant events is what I'm referring to that ---

20 MR. MARK: That's what I was also thinking of.

21 MR. MARTIN: I'm told my time is up.

22 (Slide.)

23 Are there any further questions? The shift structure ---  
24 Let me skip this slide and go to the shift structure. I  
25 would like to cover that.

1 (Slide.)

2 As we develop the operations, I want to say that on  
3 shift we will have, as shown in your copy and here, a shift  
4 manager with a control room supervisor, both senior reactor  
5 operators. The reactor operators, equipment operators, the  
6 question came up earlier, all report in under this organi-  
7 zation. What we have done after Three Mile Island to answer  
8 the questions, many questions, we've developed a shift  
9 structure to include a shift support supervisor who has  
10 responsibilities outside the control room.

11 For example, he can worry about red waste. He can  
12 worry about administrative details to relieve the shift  
13 manager and the control room supervisor. For example, call  
14 in overtime timesheets and so forth so that the control room  
15 supervisor and the shift manager are freed of those admini-  
16 strative duties.

17 I'll skip that. It just shows the make-up of our  
18 total plant staff.

19 (Slide.)

20 And in the training, this is the introduction to the  
21 training presentation. I will just use this slide then as  
22 an explanation that we cover. We have a very comprehensive  
23 training program that includes not only cold license training  
24 but all the other required training for non-licensed indi-  
25 viduals, maintenance training, start-up test engineers

90  
1 training, health physics training, and we have on the plant  
2 staff -- I mentioned 16 people dedicated to the plant specific  
3 training. And I will just skip to the last slide which is  
4 a summary of the training.

5 (Slide.)

6 There are many, many slides on training, detailing our  
7 total program. In summary, we are committed to a comprehensive  
8 and extensive training program. We have our own plant  
9 specific simulator being constructed. We expect to have it  
10 ready in the spring or the middle of '83. We have done a  
11 college technology program to update the analytical skills  
12 of the shift managers. There's a recommendation out of Three  
13 Mile Island.

14 We have committed to having an on-shift technical  
15 advisors who are degreed individuals, but I also made the  
16 requirement that they have the cold license training so that  
17 they would have credibility with the licensed shift managers.

18 And we have that program moving along on schedule. I  
19 mentioned we trained and tested the start-up people in  
20 addition and they have been in portions of the cold license  
21 program. We have had our program evaluated by the New York  
22 Regents and, as a result of the college technology upgrade,  
23 we were able to achieve about 42 semester credit hours, adding  
24 that to the previous experience of our shift managers who are  
25 over the 60 semester credit hours. So we feel that we've

1 mat that commitment.

2 The bottom line, our managing director, Bob Ferguson,  
3 has sent a letter of August 6 to Ernest Wilkinson, the presi-  
4 dent, to start the process of the total accreditation of our  
5 training program. We are committed to accreditation of this  
6 overall program.

7 My summary slide. I feel very strong that we have a  
8 good plant. I've lived with the BWR and the basis for the  
9 hiring of the staff was those who are familiar with the  
10 operation and the staffing is there. It's complete. We  
11 feel that we're ready and will be ready when the plant is  
12 ready. And our training program will complement the experience  
13 that we have.

14 I will conclude with those remarks.

15 MR. PLESSET: Thank you, Mr. Martin. You mustn't feel  
16 that we aren't impressed with your work; we are very much so.  
17 And I personally am exceptionally pleased with the effort that  
18 you're making. I think it's very good and most unusual. Don't  
19 you think so?

20 MR. MARK: I want to ask one more question. The number  
21 240, which I believe you suggested to us was the equilibrium  
22 level of the total operational staff. It sounds like a very  
23 tidy shift and I think it's great. Is it not a great deal  
24 smaller than most plants come out with?

25 MR. MARTIN: Let me answer that by saying Cooper Station

1 had 138 people at one time and Cooper has one of the better  
2 plant records.

3 MR. MARK: I wasn't criticizing it from being small.  
4 I thought some of them ran more towards 500 instead of 200.

5 MR. MARTIN: Yes, the numbers are definitely increasing  
6 and the 240 in the statistical sampling of all the plant were  
7 right in the middle, from Cooper being low to Oyster Creek  
8 being on the high end. If you look at all of that, we're  
9 right in the middle.

10 MR. NELSON: And you might refer back to the presentation  
11 of Bill Bibb where we talked about a central corporate  
12 support staff to the plant manager in operations. So this  
13 240 are the people on site operating the plant. But he also  
14 has -- he can drop on support activities that come out of  
15 Peter Shen's organization. There are other people within the  
16 Supply System that also support him from corporate downtown.

17 MR. MARK: Fine.

18 MR. CATTON: I was just curious. One of your bullets  
19 indicated that your courses had been evaluated by the New  
20 York State Regents.

21 MR. MARTIN: Yes.

22 MR. CATTON: I'm just curious how they managed to get  
23 some expertise in the nuclear business.

24 MR. MARTIN: Let me turn to Rod Davidson, our training  
25 manager, who had that process -- put that process in place.

93 1 MR. CATTON: What's wrong with the University of  
2 Washington?

3 MR. DAVIDSON: My name is Rod Davidson. I'm the  
4 training manager at unit two. And what it amounted to was  
5 when we first started what we call out college technology  
6 program to upgrade the analytical skills of our shift managers  
7 and our control room supervisors, as we felt that it was  
8 reflected by the TMI accident. You know, there wasn't enough  
9 analytical skills there, so we started a college technology  
10 program. We had some guidance as to 60 semester credit hours  
11 in certain areas.

12 And we contacted a local organization called the Joint  
13 Center for Graduate Studies. And they are really only  
14 responsible for conducting graduate level classes in the Tri-  
15 City area. They really didn't do much in the undergraduate  
16 area.

17 We did feel that they had an excellent staff. They did  
18 have access to many, many engineering and professional type  
19 people in this area that were in the nuclear industry for  
20 many years, and we felt that they could conduct a really good  
21 program for us.

22 The problem is they couldn't accredit the program,  
23 other than continuing education units. So we looked around  
24 and we contacted the University of Washington, Washington  
25 State University, Oregon State University, and all of their

94 1 programs they had really didn't -- we didn't feel they  
2 totally met our needs. And they didn't want to change their  
3 programs because their programs were already accredited.

4 And so what we did is we contacted the New York State  
5 Regents External Degree Program. They have an evaluation arm  
6 called PONCSI. It stands for Program on Non-Collegiate  
7 Sponsored Instruction. And so we contacted these people.  
8 They arranged to have a professor of nuclear engineering from  
9 the University of Wisconsin. There was a professor from  
10 New Jersey Institute of Technology and also an individual from  
11 the Idaho Falls area that came out as an evaluation panel,  
12 and looked at our -- at several of our courses.

13 They looked at the college upgrade program that the  
14 Joint Center actually conducted for us, and accredited that  
15 with 42 semester credit hours, college level credit.

16 They also looked at some of the classes that my staff  
17 actually conducts. We have a systems class that was accredited  
18 with four semester credit hours of upper division engineering  
19 technology. We also had a research reactor training class  
20 that was accredited with one semester credit hour of engineering  
21 technology.

22 So the expertise really came from this panel that came  
23 out. It was a contract thing really, is what it was.

24 MR. MARTIN: The college is phase one in your hand-out  
25 and I was going to explain phase one and phase two. But the

95  
1 phase one is actually thermodynamics, hydraulics, chemistry,  
2 really not necessarily nuclear related because phase two then,  
3 we put it into the application of the nuclear. You know,  
4 these are not necessarily just nuclear courses that are ---

5 MR. CATTON: That's good.

6 MR. MARTIN: Heat transfers, thermohydraulics and so  
7 forth.

8 MR. PLESSET: Thank you again.

9 MR. MARTIN: One other question that was asked about.  
10 We don't demonstrate -- on the ATWS question, I just want to  
11 say just one or two brief sentences here.

12 The recirc pump trip, during the power ascension  
13 program we do demonstrate core stability in the natural  
14 circulation mode. And Chris Powers, the supervisor of our  
15 nuclear engineering section, will address that question.  
16 But in any rod pattern, as you trip the recirc pumps, we will  
17 demonstrate as we coast down the power to flow map, we will  
18 go down into the natural circulation mode. And we will  
19 demonstrate core stability.

20 MR. CATTON: Well, the SCR now says that you can't  
21 use that for circulation.

22 MR. MARK: It's not merely you can't use it. It isn't  
23 allowed.

24 MR. CATTON: That's what I mean, it isn't allowed.

25 MR. MARTIN: It's not a normal operating mode. It's



96 1 out of the envelope of our power to flow map that we have  
2 in our technical specifications. However, during the power  
3 ascension program, we go through all the major transients.  
4 And one is the demonstration of natural circulation. And we  
5 also go out of the envelope to cavitation search on the jet  
6 pumps and recirc pumps.

7 MR. MARK: Will there be a presentation from the staff  
8 in which we can ask them why they disallow natural circulation?

9 MR. EBERSOLE: Among other things they disallow.

10 MR. LIPINSKI: As part of your normal ascension testing  
11 then, will you have any fast recorders to show what the flux  
12 variations are as a function of time. Your normal plant  
13 recorders will not tell you what's happening to that core.

14 MR. MARTIN: We have a very sophisticated transient  
15 data acquisition system that is capable of recording that  
16 information. I'd like to defer that to Chris Powers, if we  
17 may, in the interest of the lateness of the hour.

18 MR. LIPINSKI: Okay, but one final question. You will  
19 do this from 100 percent power with the recirc pump trip  
20 coasting down.

21 MR. MARTIN: We do a combination of trips, one pump  
22 trips, two pump trips, and we have ---

23 MR. LIPINSKI: But the worst case is 100 percent power  
24 and all the pumps tripped.

25 MR. MARTIN: Both recirc pumps tripped?

97 1 MR. LIPINSKI: No, all -- yes, both recirc pumps  
2 tripped.

3 MR. MARTIN: Chris, are you in the audience? I would  
4 like to introduce Chris Powers and let him answer because,  
5 again, we do demonstrate that while he's walking up here on  
6 different combinations.

7 MR. POWERS: My name is Chris Powers and I am the  
8 reactor engineering supervisor for unit two. I have direct  
9 technical responsibility for the power ascension test program  
10 which we will conduct from fueling through declaration of  
11 commercial operation.

12 To specifically address your question, we have a  
13 special test exception contained within our technical specifi-  
14 cations that allows us to maneuver the plant into the natural  
15 circulation mode at the top left corner of power flow map  
16 which is the bottom of the 100 percent load line. And we  
17 demonstrate our margins to core stability criteria at that  
18 point.

19 MR. LIPINSKI: Let me ask the question again because  
20 the way you've answered it, I'm not sure that I got the answer  
21 to the question.

22 From 100 percent power, you trip both recirc pumps and  
23 let the power coast down.

24 MR. POWERS: Yes.

25 MR. LIPINSKI: Thank you.

1 MR. PLESSET: You will do that.

2 MR. POWERS: That is correct.

3 MR. PLESSET: Does your boss know you are going to do  
4 that?

5 MR. EBERSOLE: And what do you expect the power level  
6 to be when you do that?

7 MR. POWERS: We expect the power level to drop to  
8 approximately 45 percent, 47 percent.

9 MR. EBERSOLE: And you expect it to be stable?

10 MR. POWERS: Yes, we do.

11 MR. EBERSOLE: And that's been analytically predicted.

12 MR. POWERS: Very definitely so.

13 MR. EBERSOLE: Has it been proven in other plants yet?

14 MR. POWERS: Other plants have operated at the  
15 natural circulation condition at the low end of the 100 per-  
16 cent loadline which is the power level we would go to should  
17 we experience the two pump trip from 100 percent power.

18 I can state unequivocally that the -- for our unit,  
19 our analysis shows that we have stability in that regime.

20 MR. PLESSET: I think we should pursue this tomorrow  
21 maybe.

22 MR. EBERSOLE: I thought it was more nearly 30, but I ---

23 MR. LIPINSKI: GE was quoting numbers 20 to 30  
24 depending on ---

25 MR. MARTIN: It's a standard power ascension program.

99  
1 It's test condition four. Test condition four envelopes that  
2 power level.

3 MR. PLESSET: I think we'd better retire this. You  
4 are having a presentation tomorrow?

5 MR. POWERS: Not on that particular issue, but I will  
6 be up at the podium tomorrow.

7 MR. PLESSET: Okay.

8 MR. POWERS: I'd be glad to address any questions  
9 that I can.

10 MR. PLESSET: You might talk to Donald Lipinski a few  
11 minutes after we're adjourned for the evening and see if --  
12 what he has in mind.

13 MR. POWERS: I will try to be prepared.

14 MR. PLESSET: Okay. Thank you. We appreciate that.  
15 Well, we've got a lot of interesting things coming up for  
16 tomorrow also, it's clear.

17 Mr. Bibb, Mr. Mazur, I want to thank you too for your  
18 obviously very well prepared presentations and we look for-  
19 ward to your improving even farther for the point of brevity.

20 So let's adjourn then until tomorrow morning at 8:30.

21 (Whereupon, at 5:47 p.m. the hearing was adjourned, to  
22 reconvene at 8:30 a.m., Friday, September 3, 1982.)

23 --oOo--  
24  
25

NUCLEAR REGULATORY COMMISSION

This is to certify that the attached proceedings before the

ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

in the matter of: Washington Public Power Supply System, Unit Two

Date of Proceeding: September 2, 1982

Docket Number: Open Meeting

Place of Proceeding: Richland, Washington

were held as herein appears, and that this is the original transcript thereof for the file of the Commission.

Margaret Miller

Official Reporter (Typed)

*Margaret Miller*

Official Reporter (Signature)

SUMMARY OF LICENSING STATUS  
WASHINGTON PUBLIC POWER SUPPLY SYSTEM  
NUCLEAR PROJECT NO. 2

AUGUST 1971	APPLICATION TO CONSTRUCT, NO. 2
SEPTEMBER 1972	CP-SER ISSUED
MARCH 1973	CONSTRUCTION PERMIT ISSUED (CPPR-93)
MARCH 1977	APPLICATION FOR OPERATING LICENSE TENDERED
DECEMBER 1981	OL-FES ISSUED
MARCH 1982	OL-SER ISSUED
AUGUST 1982	OL-SSER NO. 1 ISSUED
SEPTEMBER 1983	APPLICANT'S ESTIMATED FUEL LOAD DATE

COMPARISON WITH OTHER PLANTS

<u>FEATURE</u>	<u>WNP-2</u>	<u>LA SALLE</u>	<u>ZIMMER</u>
TYPE REACTOR	BWR/5	BWR/5	BWR/5
CONTAINMENT	MARK II *	MARK II	MARK II
RATED THERMAL POWER, MW	3323	3293	2435
GROSS ELECTRICAL OUTPUT, MW	1150	1122	883
FUEL LATTICE	8X8	8X8	8X8
NUMBER OF FUEL ASSEMBLIES	764	764	560
FUEL RODS - PER ASSEMBLY	<del>65</del> <sup>2</sup>	62	63
NUMBER OF CONTROL RODS	185	185	137
REACTOR VESSEL INSIDE DIAMETER,	251	251	218
REACTOR VESSEL DESIGN PRESSURE (PSIG)	1250	1250	1250
SYSTEM PRESSURE (PISA)	1020	1020	1020

\*FREE-STANDING STEEL CONTAINMENT

## RESOLVED OUTSTANDING ISSUES

- (1) GEOLOGY AND SEISMOLOGY
- (5) COMPONENT SUPPORTS
- (7) CONDENSATION OSCILLATION AND CHUGGING LOAD SPECS
- (11) ENGINEERED SAFETY FEATURE RESET CONTROL
- (12) REMOTE SHUTDOWN SYSTEM I&C DESIGN
- (14) ADEQUACY OF STATION ELECTRIC DISTRIBUTION SYSTEM
- (15) QUALITY GROUP CLASSIFICATION FOR THE DG AUXILIARY SYSTEMS
- (16) DIESEL ENGINE COOLING HEATER PREHEAT
- (17) DIESEL ENGINE LUBE OIL SYSTEM'S ABILITY PRECLUDE DRY STARTING
- (18) BLOCKAGE OF THE DG COMBUSTION AIR INTAKE AND EXHAUST SYSTEM
- (19) SHIFT SUPPORT SUPERVISOR TRAINING PROGRAM
- (20) ADMINISTRATIVE PROCEDURES: LIMITATION ON WORKING HOURS
- (25) GENERAL DESIGN CRITERION (GDC) 51
- (27) TMI II.K.3.28; QUALIFICATION OF ACCUMULATORS ON ADS VALVES



## REMAINING OUTSTANDING ISSUES

- (2) INTERNALLY GENERATED MISSILES
- (3) TORNADO MISSILE PROTECTION FOR DIESEL GENERATOR (DG)  
EXHAUST
- (4) TURBINE MISSILES
- (6) EQUIPMENT QUALIFICATION
- (8) PRESSURE INTERLOCKS ON ECCS INJECTION VALVES
- (9) MODIFICATION OF ADS LOGIC
- (10) STANDBY SERVICE WATER SYSTEM I&C DESIGN
- (13) CONTROL SYSTEM FAILURES
- (21) CRITERIA FOR TESTING HOT PIPE CONTAINMENT PENETRATIONS
- (22) EMERGENCY PLANNING PROGRAM
- (23) CONTROL ROOM DESIGN REVIEW
- (24) ANTICIPATED TRANSIENTS WITHOUT SCRAM (ATWS)
- (26) TMI II.E.4.2 (OPERABILITY OF PURGE VALVES ONLY)
- (28) PIPE BREAK IN THE BWR SCRAM DISCHARGE
- (29) STEAM BYPASS FROM A STUCK OPEN WETWELL-TO-DRYWELL  
VACUUM BREAKER
- (30) HEAVY LOAD HANDLING SYSTEM
- (31) SPRINKLER AND STANDPIPE SYSTEM

1. GEOLOGY AND SEISMOLOGY (SSER 2.5)

AFTER REVIEWING ALL THE INFORMATION AVAILABLE AT THIS TIME, THE STAFF HAS NO BASIS FOR ALTERING THE CONCLUSIONS IN THE CP-SER FOR WNP-2, THAT THERE ARE NO CAPABLE FAULTS WITHIN FIVE MILES OF THE SITE, AND THE GROUND MOTION VALUES OF 0.25G AND 0.125G USED AS THE ZERO PERIOD LIMIT OF APPROPRIATE RESPONSE SPECTRA FOR SSE AND OBE ARE ADEQUATELY CONSERVATIVE.

STATUS: RESOLVED

2. INTERNALLY GENERATED MISSILES (SER 3.5.1.1, 3.5.1.2)

THE APPLICANT'S SCHEDULED COMPLETION DATE FOR THE  
REPORT IS OCTOBER 1982.

STATUS: AWAITING FURTHER INFORMATION

3. TORNADO MISSILE PROTECTION FOR DIESEL GENERATOR EXHAUST  
(SER 3.5.2, 9.5.8)

THE STAFF IS PROPOSING TWO ALTERNATIVE METHODS OF PROVIDING TORNADO MISSILE PROTECTION, NAMELY, 1) HAVE CONTROL OF THE BLUFF AREA AND COMMIT TO HAVING NO LOOSE MATERIALS INCLUDING UTILITY POLES STORED THERE DURING THE LIFE OF THE FACILITY.

THE APPLICANT BELIEVES THAT THE PROBABILITY OF A TORNADO OF SUFFICIENT VELOCITY TO LIFT LARGE, HEAVY MISSILES ALMOST 1000 FEET AWAY AND PLUG THE DIESEL EXHAUSTS IS EXTREMELY LOW AND THUS ADDITIONAL PROTECTION OR ADMINISTRATIVE CONTROLS ARE UNNECESSARY.

THE STAFF WILL BE MEETING WITH THE APPLICANT IN THE NEAR FUTURE.

STATUS: UNDER REVIEW

4. TURBINE MISSILES (SER 3.5.1.3)

THE WNP-2 HAS A WESTINGHOUSE TURBINE GENERATOR AND ITS PLACEMENT AND ORIENTATION IS UNFAVORABLE WITH RESPECT TO THE REACTOR BUILDING; THAT IS, THERE ARE SAFETY-RELATED TARGETS INSIDE THE LOW TRAJECTORY MISSILE (LTM) STRIKE ZONE.

THE STAFF HAS RECEIVED THE REQUESTED INFORMATION FROM THE APPLICANT.

STATUS: UNDER REVIEW

5. COMPONENT SUPPORTS (SER 3.9.3.3)

THE STAFF IS REVIEWING THE APPLICANT'S RESPONSE TO IE BULLETIN 79-02 WITH RESPECT TO THE PIPE SUPPORT BASEPLATE FLEXIBILITY AND ITS EFFECT ON ANCHOR BOLT LOADS. WITH RESPECT TO BASE PLATE FLEXIBILITY, THE APPLICANT HAS DESCRIBED THE METHOD FOR CALCULATING THE LOADS IN THE BOLTS AS A RESULT OF PLANT FLEXIBILITY FOR VARIOUS PLATE AND BOLT CONFIGURATIONS AND THE STAFF FINDS THIS ACCEPTABLE.

STATUS: RESOLVED

6. ELECTRICAL EQUIPMENT QUALIFICATION (SER 3.10, 3.11)

THE APPLICANT HAS COMMITTED TO SUBMIT THE REMAINING INFORMATION IN THESE AREAS IN SEPTEMBER 1982.

ENVIRONMENTAL EQUIPMENT QUALIFICATION AUDIT IS SCHEDULED FOR ACTION 1982 AND SEISMIC QUALIFICATION REVIEW TEAM (SQRT) AUDIT IS SCHEDULED FOR NOVEMBER 1982.

STATUS: AWAITING INFORMATION

7. CONDENSATION - OSCILLATION (CO) AND CHUGGING LOAD  
SPECIFICATIONS (SSER 6.2)

WNP-2 PLANT DIFFERS FROM OTHER DOMESTIC MARK II PLANTS IN TWO RESPECTS; IT HAS A FREE STANDING STEEL CONTAINMENT (NOT REINFORCED CONCRETE) AND THE SUPPRESSION POOL HAS A SLOPING INSTEAD OF FLAT FLOOR. THE APPLICANT DEVELOPED A PLANT - UNIQUE CHUGGING SPECIFICATION FOR WNP-2 WHICH IS MORE CONSERVATIVE THAN THE GENERIC SPECIFICATION. THE APPLICANT HAS PRESENTED ARGUMENTS THAT CO LOADS ARE NOT THE GOVERNING LOADS FOR WNP-2 AND A SEPARATE ANALYSIS FOR RESPONSE TO CO LOADS IS NOT NECESSARY

STATUS: RESOLVED



8 . PRESSURE INTERLOCKS ON EMERGENCY CORE COOLING INJECTION VALVES (SER 6.3.2.3)

THE CURRENT DESIGN OF LOW PRESSURE ECCS PROVIDES OVERPRESSURIZATION PROTECTION FROM REACTOR VERSEL THROUGH THE USE OF TESTABLE CHECK VALVE FOLLOWED BY NORMALLY CLOSED MO INJECTION VALVES. THE DESIGN PREVENTS INJECTION VALVE OPENING WHEN  $\Delta P$  ACROSS THE VALVE EXCEEDS APPROXIMATELY 750PSID.

THE STAFF'S POSITION IS THAT THIS INTERLOCK BE PRESENT AT ALL TIMES FOR BOTH AUTOMATIC AND MANUAL VALVE ACTUATION, AND THAT THE SETPOINTS BE SUCH THAT THE VALVE CANNOT BE OPENED UNTIL REACTOR COOLANT PRESSURE IS BELOW THAT OF THE LOW PRESSURE ECCS INVOLVED.

THE APPLICANT HAS AGREED TO MAKE THIS MODIFICATION, BUT NOT UNTIL FIRST REFUELING OUTAGE

STATUS: JUSTIFICATION FOR DELAY UNDER REVIEW

9. MODIFICATIONS OF AUTOMATIC DEPRESSURIZATION SYSTEM (ADS)  
LOGIC (II.K.3.18, SER 6.3.6)

THE APPLICANT HAS TAKEN TO POSITION THAT THE CURRENT ADS LOGIC DESIGN, WITH IMPLEMENTATION OF THE SYMPTOM - ORIENTED EMERGENCY PROCEDURES GUIDELINES (EPG'S), IS ADEQUATE. THE STAFF'S POSITION IS THAT THE APPLICANT PROVIDE LOGIC MODIFICATIONS THAT ELIMINATE THE NEED FOR OPERATOR ACTION TO DEPRESSURIZE THE VESSEL FOR THE CASE OF A STUCK OPEN SAFETY RELIEF VALVE OR OUTSIDE STEAMLINER BREAK (WITH FAILURE OF HPCS)

STATUS: AWAITING FURTHER INFORMATION

10. STANDBY SERVICE WATER SYSTEM INSTRUMENTATION AND CONTROL  
(I&C) DESIGN (SER 7.3.2.4)

THE STANDBY SERVICE WATER SYSTEM IS CONTROLLED USING MULTIPLEXED SIGNALS TO OPERATE ASSOCIATED PUMPS AND VALVES. THE SYSTEM IS REDUNDANT (ONE CHANNEL PER ESF DIVISION), POWERED FROM CLASS IE POWER SOURCES, AND IS SEISMICALLY QUALIFIED.

THE STAFF IS REVIEWING AND DISCUSSING THE UNIQUE FAILURE MODES SUCH AS AN ELECTROMAGNETIC INTERFERENCE, TESTABILITY, AND SURVEILLANCE WITH THE APPLICANT.

STATUS: UNDER REVIEW

11. ENGINEERING SAFETY FEATURES RESET CONTROL - IE 80-06)  
(SSER D.3.2.7)

IN THE SER, THE STAFF STATED THAT A FULL RESPONSE TO IE BULLETIN 80-06, WAS REQUIRED AND THAT CORRECTIVE ACTIONS, IF NEEDED, WERE TO BE COMPLETED PRIOR TO FUEL LOAD. THE APPLICANT HAS COMMITTED TO MODIFY EQUIPMENT PRIOR TO FUEL LOAD, AND ALSO HAS COMMITTED TO PREOPERATIONAL TESTING TO VERIFY THAT ALL EQUIPMENT REMAINS IN ITS EMERGENCY MODE UPON REMOVAL OF THE ACTUATING SIGNAL AND/OR RESET.

STATUS: RESOLVED

12. REMOTE SHUTDOWN SYSTEM I&C DESIGN (SSER 7.4.2.3)

THE STAFF'S CONCERN WAS THAT THE REMOTE SHUTDOWN CAPABILITY DESCRIBED IN THE FSAR MIGHT NOT MEET THE QUALITY AND REDUNDANCY STANDARDS NEEDED TO CONFORM TO GDC 19.

THE APPLICANT HAS AGREED TO INSTALL AN ALTERNATE SHUTDOWN SYSTEM LOCATED ABOUT 300 FT. FROM THE REMOTE SHUTDOWN SYSTEM. THIS WILL BE INSTALLED DURING FIRST REFUELING OUTAGE. THIS WILL BE MADE A CONDITION OF THE LICENSE.

STATUS: RESOLVED

13. CONTROL SYSTEM FAILURES (SER 7.7.2.1, 7.7.2.2, 7.7.2.3)

THE MAJOR CONCERN HERE IS THAT IF TWO OR MORE CONTROL SYSTEMS RECEIVE POWER OR SENSOR INFORMATION FROM COMMON POWER SOURCES OR COMMON SENSORS, FAILURES OF THESE POWER SOURCES OR SENSORS OR RUPTURE/PLUGGING OF A COMMON IMPULSE LINE COULD RESULT IN EVENT SEQUENCES MORE SEVERE THAN THOSE CONSIDERED IN THE PLANT SAFETY ANALYSIS.

THE APPLICANT HAS COMMITTED TO PERFORM A STUDY TO DETERMINE CONTROL SYSTEMS FAILURES WHICH COULD RESULT IN PHENOMENA WHICH COULD INITIATE OR WORSEN A TRANSIENT/ACCIDENT.

THE RESULTS OF THE STUDY WILL BE PROVIDED IN DECEMBER 1982 AND, IF NEEDED, REMEDIAL ACTIONS WILL BE IMPLEMENTED PRIOR TO PLANT OPERATION.

STATUS: AWAITING INFORMATION

14. ADEQUACY OF STATION ELECTRIC DISTRIBUTION SYSTEM VOLTAGES  
(SER 8.4.4)

EXPERIENCE HAS SHOWN THAT ADVERSE EFFECTS ON THE CLASS IE LOADS CAN BE CAUSED BY SUSTAINED LOW GRID VOLTAGE CONDITIONS WHEN CLASS IE BUSES ARE CONNECTED TO OFFSITE POWER. THESE LOW VOLTAGE CONDITIONS WILL NOT BE DETECTED BY THE LOSS OF VOLTAGE RELAYS (LOSS TO OFFSITE POWER) WHOSE LOW VOLTAGE PICKUP SETTING IS GENERALLY IN THE RANGE OF 0.7 PER UNIT VOLTAGE OR LESS.

THE APPLICANT HAS ADDRESSED THIS PROBLEM AND WNP-2 DESIGN IS IN CONFORMANCE WITH PSB BTP-1. ITEM IS RESOLVED PENDING DOCUMENTATION IN THE FSAR AND SUBMITTAL OF THE DRAWINGS.

STATUS: RESOLVED

15. QUALITY GROUP CLASSIFICATION FOR THE DG AUXILIARY SYSTEMS  
(SSER 9.5.4)

THE FUEL OIL TRANSFER SYSTEM PIPING AND COMPONENTS BETWEEN THE ENGINE INTERFACE AND THE ENGINE AUXILIARY SKID INTERFACE ARE DESIGNED SEISMIC CATEGORY I. THE PIPING IS DESIGNED TO ANSI B31.1 AND IS QUALITY GROUP D.

THE STAFF POSITION IS THAT PIPING COMPONENTS BE DESIGNED TO SATISFY ASME SECTION III CLASS 3 (QUALITY GROUP C) REQUIREMENTS. TO MEET THIS, THE STAFF WILL REQUIRE THAT ALL DIESEL ENGINE AUXILIARY SYSTEM PIPING BE HYDROSTATICALLY TESTED TO A MINIMUM OF 125% OF DESIGN PRESSURE. THE STAFF WILL VERIFY THESE TESTS PRIOR TO LICENSING.

STATUS: RESOLVED



16. DIESEL ENGINE COOLING HEATER PREHEAT (SER 9.5.5)

THE STAFF'S CONCERN WAS IF THE DIESEL GENERATOR ROOM HVAC SYSTEM FAILED, THE ROOM TEMPERATURE MAY APPROACH BELOW FREEZING LEVEL. IMPROPER PREHEATING OF THE DIESEL ENGINE UNITS MAY PREVENT PERFORMANCE OF THEIR REQUIRED SAFETY FUNCTION AND MAY DEGRADE AVAILABILITY OF DIESEL GENERATOR TO AN UNACCEPTABLE LEVEL. THE STAFF REQUIRES THAT ALARMS BE INSTALLED SO THAT, IF THE ROOM TEMPERATURE DROPS BELOW THE CONTROLLED TEMPERATURE LEVEL, THE DROP WOULD BE ALARMED IN THE MAIN CONTROL ROOM. THE APPLICANT HAS COMMITTED TO PROVIDE THE ALARMS.

STATUS: RESOLVED

17. DIESEL ENGINE LUBE OIL SYSTEMS ABILITY PRECLUDE DRY  
STARTUP (SSER 9.5.7)

THE PREHEAT LUBRICATION SYSTEM FOR THE DIESEL ENGINE IS COMPOSED OF A CONTINUOUSLY OPERATING AC PUMP AND A STANDBY DC PUMP THAT PRELUBRICATES THE TURBOCHARGER BEARINGS ONLY. THE OTHER WEARING PARTS OF THE ENGINE DO NOT RECEIVE ANY LUBRICATION UNTIL AFTER THE ENGINE STARTS AND THE ENGINE-DRIVEN LUBE OIL PUMPS REACH FULL SPEED. THE STAFF REQUIRED A PRELUBRICATION OF THE DIESEL ENGINES BECAUSE DRY STARTING OF THE DIESEL ENGINES UNDER EMERGENCY CONDITIONS WILL RESULT IN MOMENTARY LACK OF LUBRICATION AT THE VARIOUS MOVING PARTS.

THE MANUFACTURER'S RECOMMENDATION WOULD NOT TOTALLY ALLEVIATE THE PROBLEM OF DRY STARTUP OF THE ENGINE, IN THAT ONLY THE WEARING PARTS LOCATED IN THE LOWER HALF OF THE ENGINE ARE LUBRICATED. THE APPLICANT NOW HAS AGREED TO MANUALLY PRELUBRICATE THE DIESEL ENGINES IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS ATLEAST ONCE A WEEK AND BEFORE EACH MANUAL DIESEL ENGINE START.

STATUS: RESOLVED

18. BLOCKAGE OF THE DG COMBUSTION AIR INTAKE AND EXHAUST SYSTEM  
(SER 9.5.8)

THE STAFF'S CONCERN WAS THAT THE APPLICANT HAS NOT ADEQUATELY ADDRESSED POTENTIAL BLOCKAGE OF THE COMBUSTION INTAKE STRUCTURE DUE TO THE DESIGN WORST CASE DUST STORM AND BLOCKAGE OF THE DIESEL ENGINE EXHAUST STACK DUE TO SEVERE METEOROLOGICAL EVENTS SUCH AS FREEZING RAIN, SNOW, DUST STORM, AND HEAVY RAIN.

THE APPLICANT HAS PROVIDED ADDITIONAL INFORMATION WHICH SATISFIES STAFF'S CONCERN.

STATUS: RESOLVED

19. SHIFT SUPPORT SUPERVISOR TRAINING PROGRAM (SSER 13.2.2.5)

THE SHIFT SUPPORT SUPERVISOR WILL RECEIVE IN ADDITION TO GENERAL EMPLOYEE TRAINING, THE SPECIFIC SYSTEMS AND PROCEDURES TRAINING BEFORE FUEL LOAD.

STATUS: RESOLVED

20. ADMINISTRATIVE PROCEDURES; LIMITATION ON WORKING HOURS  
(SER 13.5.1.4)

THE STAFF'S POSITION WAS THAT THE OVERTIME LIMITATIONS ON WORKING HOURS BE EXPANDED TO INCLUDE OTHER PERSONNEL PERFORMING SAFETY-RELATED FUNCTIONS SUCH AS HEALTH PHYSICISTS AND KEY MAINTENANCE PERSONNEL, AND DEVIATIONS FROM THE GUIDELINES BE AUTHORIZED BY THE PLANT MANAGER OR HIS DEPUTY, OR HIGHER LEVELS OF MANAGEMENT.

STATUS: RESOLVED

21. CRITERIA FOR TESTING HOT PIPE CONTAINMENT PENETRATIONS

THE APPLICANT HAS RECENTLY STATED THAT UNLIKE OTHER MARK II PLANTS IT HAS A FREE STANDING STEEL CONTAINMENT AND THE ABOVE CRITERIA FOR TESTING OF HOT PIPE CONTAINMENT PENETRATIONS IS NOT APPLICABLE TO WNP-2.

THE STAFF IS DISCUSSING THIS WITH THE APPLICANT & WILL RESPORT THE RESOLUTION IN LATER SSER.

STATUS: UNDER REVIEW

22. EMERGENCY PLANNING PROGRAM (SER 13.3)

THE APPLICANT HAS FILED EMERGENCY PLANNING PROGRAM FOR WNP-2 ONSITE AND CORPORATE ACTIVITIES ONLY. OFFSITE STATE AND LOCAL ENTITIES WITHIN THE EMERGENCY PLANNING ZONES HAVE NOT SUBMITTED THEIR PLAN.

STATUS: AWAITING FURTHER INFORMATION

23. CONTROL ROOM DESIGN REVIEW (SER 18.0)

THE APPLICANT PROPOSES TO SUBMIT THE CONTROL ROOM DESIGN REVIEW REPORT BY MARCH 1983. THE STAFF WILL REPORT THE RESULTS OF THE EVALUATION IN A FUTURE SUPPLEMENT.

STATUS: AWAITING FURTHER INFORMATION



24. ANTICIPATED TRANSIENTS WITHOUT SCRAM (ATWS) (SER 15.2.1)

THE STAFF PRESENTED ITS RECOMMENDATION ON PLANT MODIFICATIONS TO THE COMMISSION IN SEPTEMBER 1980. THE COMMISSION WILL DETERMINE THE REQUIRED MODIFICATIONS TO RESOLVE ATWS CONCERNS AS WELL AS THE REQUIRED SCHEDULE FOR IMPLEMENTATION OF SUCH MODIFICATIONS.

FOR THE INTERIM PERIOD, STAFF REQUIRES THAT EMERGENCY PROCEDURES BE DEVELOPED FOR AN ATWS EVENT. APPLICANT WILL PROVIDE INFORMATION ON EMERGENCY PROCEDURES IN MARCH 1983.

STATUS: AWAITING INFORMATION

25. GENERAL DESIGN CRITERION (GDC)51, (FRACTURE PREVENTION  
OF CONTAINMENT PRESSURE BOUNDARY) (SSER G.2.7)

THE STAFF HAS COMPLETED THE REVIEW OF THE APPLICANT'S SUBMITTAL AND CONCLUDES THAT THE FERITIC MATERIALS IN THE WNP-2 CONTAINMENT PRESSURE BOUNDARY MEET THE FRACTURE TOUGHNESS REQUIREMENTS THAT ARE SPECIFIED FOR CLASS 2 COMPONENTS BY THE 1977 ADDENDA OF SECTION III OF THE ASME CODE. THE REQUIREMENTS OF GDC 51 ARE SATISFIED.

STATUS: RESOLVED

26. TMI ITEM II.F.4.2, CONTAINMENT ISOLATION DEPENDABILITY  
(OPERABILITY OF PURGE VALVES ONLY - SER 6.2.4.4)

THE STAFF REQUIRES THAT THE PERFORMANCE AND RELIABILITY OF PURGE SYSTEM ISOLATION VALVES SHOULD BE DEMONSTRATED UNDER CONDITIONS SIMILAR TO THOSE EXISTING IN THE CONTAINMENT FOLLOWING ONSET OF A LOCA.

THE APPLICANT HAS NOT SUBMITTED INFORMATION CONCERNING PURGE VALVE OPERABILITY UNDER LOCA LOADS. SUBMITTAL IS EXPECTED IN OCTOBER 1982.

STATUS: AWAITING FURTHER INFORMATION

27. TMI ITEM II.K.3.2.8, QUALIFICATION OF ACCUMATORS ON ADS VALVES (SER 6.3.6)

THE ADS BACKUP AIR SUPPLY SYSTEM HAS BEEN DESIGNED FOR SUFFICIENT INVENTORY TO CYCLE THE ADS VALVES IN THE EVENT THEY ARE REQUIRED TO OPERATE. THE BACKUP SUPPLY BOTTLE BANKS WILL HAVE DAILY SURVEILLANCE TO ASSURE THE BOTTLES ARE NOT LEAKING AND LOSING NITROGEN PRESSURE. IN ADDITION TO THE DAILY SURVEILLANCE OF THE SYSTEM THE FOLLOWING SURVEILLANCE REQUIREMENTS SHOULD BE PERFORMED IN ORDER TO VERIFY THE BOTTLE BANK SYSTEM WILL BE ACTUATED IN THE EVENT OF A LOSS OF THE NORMAL AIR SUPPLY. THIS SURVEILLANCE REQUIREMENT WILL BE INCORPORATED INTO THE PLANT TECHNICAL SPECIFICATIONS.

EACH ADS AIR SUPPLY SYSTEM SHALL BE DETERMINED OPERABLE (UNLESS REACTOR PRESSURE IS LESS THAN 125 PSIG) BY:

- A.) AT LEAST ONCE PER 31 DAYS, PERFORMING A CHANNEL FUNCTIONAL TEST OF THE ACCUMULATOR BACKUP COMPRESSED GAS SYSTEM LOW PRESSURE ALARM SYSTEM.
- B.) AT LEAST ONCE PER 18 MONTHS, PERFORMING A CHANNEL CALIBRATION OF THE ACCUMULATOR BACKUP COMPRESSED GAS SYSTEM LOW PRESSURE ALARM SYSTEMS AND VERIFYING AN ALARM SETPOINT OF (135PSIG) + (3 PSIG) ON DECREASING PRESSURE.

- c.) AT LEAST ONCE PER 24 HOURS VERIFYING THE PRESSURE IN EACH OF THE BOTTLES ON THE ACCUMULATOR BACKUP COMPRESSED GAS SYSTEM BOTTLE BANK IS PRESSURIZED TO AT LEAST 2200 PSIG.
  
- d.) AT LEAST ONCE PER 18 MONTHS PERFORMING A CALIBRATION OF THE ACCUMULATOR BACKUP COMPRESSED GAS SYSTEM BOTTLE BANK PRESSURE GAGES ON EACH OF THE BOTTLES.

STATUS: RESOLVED

28. PIPE BREAK IN THE BWR SCRAM SYSTEM (SER 4.6)

NUREG-0803, "GENERIC SAFETY EVALUATION REPORT REGARDING INTEGRITY OF BWR SCRAM SYSTEM PIPING", STATES THAT PIPE BREAKS IN THE CONTROL ROD DRIVE HYRAULIC SYSTEM AND THE RESULTING ENVIRONMENTAL EFFECTS SHOULD BE VERIFIED ON A PLANT SPECIFIC BASIS. THE APPLICANT HAS BEEN ASKED TO RESPOND TO THIS CONCERN. RESPONSE EXPECTED OCTOBER 1982.

STATUS: AWAITING FURTHER INFORMATION

29. STEAM BYPASS FROM A STACK OPEN WETWELL-TO-DRYWELL VACUUM BREAKER (SER 6.2.1.8.6)

THIS CONCERN WAS RAISED BY THE ACRS DURING THE APRIL 28-29, 1981, FLUID DYNAMICS SUBCOMMITTEE MEETING. DUE TO THE LARGE  $\Delta P$  DEVELOPED DURING THE CHUGGING PHENOMENON, THE VACUUM BREAKERS MAY OPEN, AND SINCE THE CHUGGING PHENOMENON IS REPEATED EVERY 2 SECONDS ON THE AVERAGE, THE VACUUM BREAKER MAY BE CALLED UPON TO FUNCTION ON A CYCLIC MANNER. FAILURE OF A VACCUM BREAKER TO CLOSE DURING THIS TIME PERIOD COULD RESULT IN STEAM BYPASS OF THE POOL, THUS JEOPORADIZING THE INTEGRITY OF THE CONTAINMENT. THE APPLICANT HAS INDICATED THAT HE IS PARTICIPATING IN THE VALVE QUALIFICATIONS PROGRAM AND CONSIDERING DESIGN MODIFICATICNS TO RESOLVE THIS CONCERN.

STATUS: AWAITING FURTHER INFORMATION

30. HEAVY LOAD HANDLING SYSTEM (SSER 9.1.5)

NUREG-0612, "CONTROL OF HEAVY LOADS AT NUCLEAR POWER PLANTS," PROVIDES GUIDELINES TO ENSURE SAFE HANDLING OF HEAVY LOADS. THE STAFF ALSO IDENTIFIED A NUMBER OF MEASURES DEALING WITH SAFE LOAD PATHS, PROCEDURES, OPERATOR TRAINING AND CRANE INSPECTIONS, TESTING, AND MAINTENANCE.

THE APPLICANT HAS NOT PROVIDED SUFFICIENT INFORMATION TO DETERMINE COMPLIANCE WITH SOME OF THE CRITERIA IN NUREG-0612. ADDITIONAL RESPONSE EXPECTED OCTOBER 1982.

STATUS: AWAITING FURTHER INFORMATION



31. SPRINKLER AND STANDPIPE SYSTEM (SER 9.5.1.6)

THE WET PIPE SPRINKLER SYSTEM AND STANDPIPE HOSE SYSTEM ARE CONNECTED TO COMMON RISERS FROM THE UNDERGROUND WATER SUPPLY LOOP. TWELVE FIRE AREAS HAVE FIRE LOADING OF LESS THAN 1/2 HOUR (LESS THAN 40,000 BTU/FT<sup>2</sup>). SEVEN OF THESE HAVE FIRE LOADINGS WHICH CORRESPOND TO LESS THAN 1/4 HOUR (LESS THAN 20,000 BTU/FT<sup>2</sup>), WHICH THE STAFF ACCEPTS THE DELETION OF THE AUTOMATIC SUPPRESSION SYSTEM. THE JUSTIFICATION FOR DELETION OF THE REMAINING FIVE IS UNDER REVIEW.

STATUS: UNDER REVIEW

## CONFIRMATORY ISSUES


- (1) BREAK LOCATION
- (2) PREOPERATIONAL TESTING OF SNUBBERS
- (3) REACTOR INTERNALS ANALYSIS UNDER FAULTED CONDITIONS
- (4) HYDRODYNAMIC LOADS
- (5) CLASS 1 FATIGUE EVALUATIONS FOR THE SAFETY/RELIEF VALVE (SRV) DISCHARGE PIPING AND DOWNCOMERS
- (6) METHOD FOR COMBINING DYNAMIC RESPONSES
- (7) DESIGN OF COMPONENT SUPPORTS
- (8) SYSTEMS DRAWINGS FOR INSERVICE TESTING
- (9) FUEL ROD MECHANICAL FRACTURING
- (10) FUEL ASSEMBLY STRUCTURAL DAMAGE FROM EXTERNAL SOURCES
- (11) FUEL ROD BOWING
- (12) OVERHEATING OF GADOLINIA FUEL PELLETS
- (13) AUTOMATIC RESTART CAPABILITY FOR REACTOR CORE ISOLATION COOLING (RCIC) SYSTEM
- (14) MODIFICATION TO PREVENT SPURIOUS ISOLATION OF RCIC SYSTEM
- (15) EMERGENCY PROCEDURES REVIEW
- (16) ADS, LOW PRESSURE COOLING SYSTEM (LPCS) AND LOW PRESSURE COOLANT INJECTION SETPOINT
- (17) RCIC SYSTEM
- (18) SRV POSITION INDICATIONS

CONFIRMATORY ISSUES


- (19) ADDITIONAL ACCIDENT MONITORING INSTRUMENTATION
- (20) ROD BLOCK MONITOR
- (21) MITIGATING CORE DAMAGE TRAINING
- (22) ASSURANCE OF ESF FUNCTIONING AND SAFETY-RELATED SYSTEM  
OPERABILITY STATUS
- (23) GENERAL PLANT GUIDANCE-BUILDING DESIGN
- (24) DESIGN-BASIS VOLCANIC ASH

## LICENSE CONDITIONS


- (1) ULTIMATE HEAT SINK
- (2) CHANNEL BOX DEFLECTION
- (3) EFFECTS OF HIGH-BURNUP FISSION GAS RELEASE ON LOCA ANALYSIS
- (4) INADEQUATE CORE COOLING (ICC) INSTRUMENTATION ANALYSIS
- (5) CONDITIONS FOR OPERATIONS BEYOND CYCLE 1
- (6) IE BULLETIN 80-06, "ENGINEERED SAFETY FEATURES RESET CONTROL"
- (7) POST-ACCIDENT SAMPLING
- (8) RELOCATIONS OF ENGINE-MOUNTED CONTROLS
- (9) CONFORMANCE OF DIESEL GENERATOR FUEL OIL SYSTEM
- (10) BWR STARTUP OR OPERATING EXPERIENCE
- (11) PHYSICAL SECURITY
- (12) PROHIBITION OF OPERATIONS WITH PARTIAL FEEDWATER HEATING
- (13) REMOTE SHUTDOWN SYSTEM




Test 6 (Conduit)  
Test Article being Removed from  
Furnace for Hose Test (typical  
for Tray Tests)




Test 6 (Conduit)  
Test Article being Removed  
from Furnace for Hose Test  
(typical for Tray Tests)




Test 6 (Conduit)  
Test Article being Removed  
from Furnace for Hose Test  
(Typical for Tray Tests)




Test 6 (Conduit)  
Hose Stream Test (typical  
for Tray Tests)




Test 6 (Conduit)  
Test Article in Booth  
following Hose Stream Test



Test 1 (Tray) Showing Cut  
Away in End and Repair "Patch"  
Removal on Top




Test 6 (Conduit)  
Hose Stream Test (typical  
for Tray Tests)




Test 6 (Conduit)  
Hose Stream Test (typical  
for Tray Tests)






Test 1 (Tray) Showing  
Close-up of Cut Away in  
End

Test 1 (Tray) Showing Removal of Repair  
"Patch" on Top (Note Undamaged Nylon  
Cable Tie)






Test 3&5 (Tray and Air Drop Cable) Showing Cut Away in End, Top, and Air Drop Cable




Test 3&5 (Tray and Air Drop Cable) Showing Close-up of Cut Away in Top of Tray (Note Undamaged Cable Ties)



Test 3&5 (Tray and Air Drop Cable) Showing Close-up of Cut Away of Air Drop Cable Envelope (Note Undamaged Electrical Tape Holding Thermocouple Wires in place)


Test 3&5 (Tray and Air Drop Cable) Showing Close-up of Cut Away of Air Drop Cable Envelope (Note Undamaged Electrical Tape Holding Thermocouple Wires in place)





Test 3&5 (Tray and Air Drop Cable) Showing Close-up of Cut Away in End of Tray (Note Undamaged Cable Ties and Masking Tape)

Test 3&5 (Tray and Air Drop Cable) Showing Close-up of Cut Away in End of Tray (Note Undamaged Cable Ties and Masking Tape)



TEST 3&5  
3 HOUR


WASHINGTON PUBLIC POWER  
SUPPLY SYSTEM


WNP-2  
ACRS SUBCOMMITTEE  
MEETING

SEPTEMBER 2-3, 1982  
RICHLAND, WASHINGTON



# Washington State Map









# **CORPORATE ORGANIZATION & MANAGEMENT**

- **POWER GENERATION ORGANIZATION**


**W. C. BIBB**

**DIRECTOR, POWER GENERATION**

## **WASHINGTON PUBLIC POWER SUPPLY SYSTEM MISSION**

- **MUNICIPAL CORPORATION CREATED TO BUILD AND OPERATE ELECTRICAL GENERATING FACILITIES FOR NORTHWEST UTILITIES**
- **NO MARKETING OR DISTRIBUTION RESPONSIBILITIES**
- **VIRTUALLY ALL NUCLEAR COMPANY**

# WASHINGTON PUBLIC POWER SUPPLY SYSTEM



# ORGANIZATIONAL RESPONSIBILITIES

## MANAGING DIRECTOR

ESTABLISH POLICY AND DIRECTION FOR SAFE AND EFFICIENT MANAGEMENT OF ALL SUPPLY SYSTEM ACTIVITIES . . . ACCOUNTABLE TO BOARD OF DIRECTORS FOR SAFE AND SUCCESSFUL COMPLETION AND OPERATION OF SUPPLY SYSTEM ELECTRICAL GENERATING FACILITIES.

## DIRECTOR OF OPERATIONS

RESPONSIBLE AND ACCOUNTABLE TO THE MANAGING DIRECTOR FOR SAFE AND SUCCESSFUL CONSTRUCTION AND OPERATION OF SUPPLY SYSTEM GENERATING FACILITIES.

## DIRECTOR, SUPPORT SERVICES

PROVIDES ADMINISTRATIVE, SECURITY, HEALTH PHYSICS, INDUSTRIAL SAFETY, EMERGENCY PREPAREDNESS, FIRE PROTECTION AND TECHNICAL TRAINING SUPPORT SERVICES FOR THE SUPPLY SYSTEM PLANTS.

## DIRECTOR, LICENSING AND ASSURANCE

PROVIDES LICENSING SUPPORT, QUALITY ASSURANCE, AND NUCLEAR SAFETY ASSURANCE FOR SUPPLY SYSTEM NUCLEAR PLANTS.

# **ORGANIZATIONAL RESPONSIBILITIES (continued)**

**DIRECTOR, POWER  
GENERATION**

**RESPONSIBLE AND ACCOUNTABLE TO THE DIRECTOR OF OPERATIONS FOR SAFE AND EFFICIENT OPERATION OF SUPPLY SYSTEM GENERATING PROJECTS.**

**WNP-2 PROGRAM DIRECTOR**

**RESPONSIBLE AND ACCOUNTABLE FOR THE SAFE AND SUCCESSFUL COMPLETION OF THE WNP-2 PROJECT . . . ACCOMPLISHED THROUGH THE MANAGEMENT AND DIRECTION OF A/E AND CM ORGANIZATIONS AND SUPPLY SYSTEM PERSONNEL.**


**DIRECTOR, TECHNOLOGY**

**PROVIDES FOR TECHNICAL SUPPORT OF PROJECT ACTIVITIES IN AREAS SUCH AS SYSTEMS ENGINEERING, GENERATION ENGINEERING, NUCLEAR ENGINEERING SERVICES, FUELS, ENVIRONMENTAL, AND TECHNICAL INFORMATION SYSTEMS . . . RESPONSIBLE FOR PLANT DESIGN AND DESIGN CONTROLS FOR OPERATIONAL PLANTS.**

# NUCLEAR EXPERIENCE OF KEY MANAGEMENT OFFICIALS

Individual	Title	Total Years Nuclear Experience
Mr. R. L. Ferguson	Managing Director	20
Mr. A. Squire	Deputy Managing Director	30
Mr. D. W. Mazur	Director of Operations	19
Dr. R. G. Matlock	WNP-2 Program Director	21
Mr. C. S. Carlisle	WNP-2 Deputy Program Director	35
Mr. W. C. Bibb	Director, Power Generation	28
Mr. J. D. Martin	WNP-2 Plant Manager	22
Mr. J. R. Holder	Manager, Generation Services	11
Mr. R. R. Stickney	Manager, Generation Training	16
Dr. P. K. Shen	Director, Technology	15
Mr. J. W. Shannon	Director, Support Services	30
Mr. R. B. Glasscock	Director, Licensing and Assurance	24

# POWER GENERATION ORGANIZATION





# **PLANT SUPPORT FUNCTIONS**

## **SUPPORT SERVICES DIRECTORATE**

- **RADIOLOGICAL & CHEMISTRY SUPPORT SERVICES**
- **SECURITY**
- **EMERGENCY PREPAREDNESS PLANNING**
- **INDUSTRIAL SAFETY, INDUSTRIAL HYGIENE, FIRE PROTECTION**
- **ADMINISTRATIVE SERVICES AND RECORDS MANAGEMENT SUPPORT**

## **LICENSING AND ASSURANCE DIRECTORATE**

- **INDEPENDENT QA OVERVIEW**
- **QA POLICY AND GUIDANCE**
- **LICENSING COORDINATION AND NRC INTERFACE**
- **OPERATIONAL NUCLEAR SAFETY ASSURANCE**

# **PLANT SUPPORT FUNCTIONS (continued)**

## **CENTRAL SUPPORT FROM POWER GENERATION**

- **DEVELOPMENT OF OPERATING POLICY**
- **DEVELOPMENT OF TRAINING POLICIES**
- **ASSISTS WITH GENERAL TRAINING, SIMULATOR TRAINING,  
AND COLLEGE TECHNOLOGY/ACADEMIC PROGRAMS**
- **OPERATING EXPERIENCE PROGRAM/REVIEW (SEE-IN), NOMIS,  
PPICS, ETC.**
- **ADMINISTRATIVE SUPPORT**
- **LABOR SERVICES**
- **NDE—PROCEDURES, DATA ANALYSIS AND EVALUATION,  
TECHNIQUE METHODOLOGY, STANDARDS**
- **STANDARDS LABORATORY**

# **PLANT SUPPORT FUNCTIONS (continued)**

## **TECHNOLOGY DIRECTORATE**

- **SPECIAL TECHNICAL EXPERTISE**
  - **WATER CHEMISTRY AND MATERIALS, ETC.**
- **FUEL MANAGEMENT**
  - **INCLUDES PLANNING, PROCURING AND LICENSING RELOAD CORES, ENSURING FUEL AVAILABILITY**
- **ENVIRONMENTAL MONITORING**
- **REACTOR SAFETY AND CORE ANALYSIS**
- **ENGINEERED MODIFICATION, INCLUDING CONFIGURATION CONTROL**
  - **PLANT MANAGER AUTHORIZES WORK**
  - **ENGINEERING OBTAINS MODIFICATION DESIGN IN ACCORDANCE WITH BASELINE OR APPROVES CHANGE TO BASELINE**
  - **PLANT AUTHORIZES (THROUGH P.O.C.) WORK AND IMPLEMENTS**

# **PLANT SUPPORT FUNCTIONS (continued)**

## **CORPORATE NUCLEAR SAFETY REVIEW BOARD**

- **INDEPENDENT ASSESSMENT OF NUCLEAR SAFETY MATTERS**
- **MEETS TECHNICAL SPECIFICATION REQUIREMENTS**
- **UTILIZES OUTSIDE MEMBERS AND CONSULTANTS**


# **SUMMARY CORPORATE ORGANIZATION**

- **CORPORATE COMMITMENT TO SAFETY AND OPERATIONAL EXCELLENCE**
- **TOP LEVEL MANAGERS HAVE SUBSTANTIAL NUCLEAR EXPERIENCE**
- **ADEQUATE STAFF FOR OPERATION AND TECHNICAL SUPPORT FUNCTIONS**


**WNP-2  
CONSTRUCTION MANAGEMENT  
ORGANIZATION**

**R. G. MATLOCK  
PROGRAM DIRECTOR,  
WNP-2**

# WNP-2 CHRONOLOGY



# WNP-2 PROGRAM ORGANIZATION






# MAJOR ORGANIZATION TRANSITIONS

- OPERATIONAL QUALITY ASSURANCE DEPARTMENT (COMPLETED 11/81)
- PLANT OPERATIONS DEPARTMENT (COMPLETED 3/82)
- TEST AND STARTUP DEPARTMENT (COMPLETED 3/82)
- PROJECT QUALITY ASSURANCE DEPARTMENT (COMPLETED 4/82)
- ASSUMPTION OF DESIGN RESPONSIBILITY BY THE SUPPLY SYSTEM
- PHASE OUT OF CONSTRUCTION ACTIVITIES AND TRANSITION TO GENERATION

## **WNP-2 STATUS/SCHEDULE**

- **CONSTRUCTION - > 91% COMPLETE**
- **SYSTEMS TURNOVER - 20% COMPLETE**
- **SYSTEMS PROVISIONAL ACCEPTANCE - 60% COMPLETE**
- **SUPPORT SYSTEMS - OPERATIONAL**
- **ROOM TURNOVER - 40% COMPLETE**
- **CURRENT ONSITE WORK FORCE - 5400**
- **HYDRO - COMPLETE**
- **FUEL LOAD - SEPTEMBER 1983**
- **COMMERCIAL OPERATION - FEBRUARY 1984**
- **SPECIAL NUCLEAR MTLs. LICENSE - RECEIVED**
- **FUEL FABRICATED & STORED**

# WNP-2 CHRONOLOGY



# **JULY 1980 STOP WORK**

## **THE PROBLEM**

- **REQUIRED CONSTRUCTION QUALITY NOT BEING ACHIEVED**
- **PROJECT MANAGEMENT ACTIONS NOT SUCCESSFUL**
- **BACKLOG OF UNRESOLVED AND RECURRENT PROBLEMS INCREASING**

## **THE RECOVERY PROCESS**

- **RESTART PROGRAM—A PROGRAM TO ASSURE THAT PROPER QUALITY IS ACHIEVED FOR FUTURE CONSTRUCTION**
- **QUALITY VERIFICATION PROGRAM—A PROGRAM TO VERIFY CONSTRUCTION QUALITY FOR WORK COMPLETED BEFORE JULY 1980 AND/OR INITIATE CORRECTIVE ACTION AS NECESSARY**

## **RESTART PROGRAM**

- **SCOPE INCLUDED QUALITY CLASS I AND/OR SEISMIC CATEGORY I COMPONENTS, STRUCTURES, AND SYSTEMS.**
- **PROGRAM INCLUDED REVIEW AND EVALUATION OF CONTRACTOR'S QA PROGRAMS, WORK, AND INSPECTION PROCEDURES AND MANAGEMENT CONTROL SYSTEMS.**
- **CHANGES WERE MADE TO ASSURE COMPLIANCE TO SPECIFICATIONS, CODES AND STANDARDS, AND REGULATORY REQUIREMENTS AND TO IMPLEMENT IMPROVED MANAGEMENT CONTROLS.**

## **OTHER PROGRAM IMPROVEMENTS**

- **STRENGTHENED PROJECT MANAGEMENT BY CONSOLIDATING TOTAL PROGRAM RESPONSIBILITY UNDER A PROGRAM DIRECTOR REPORTING DIRECTLY TO THE MANAGING DIRECTOR.**
- **HIRED BECHTEL POWER CORPORATION AS SYSTEMS COMPLETION CONTRACTOR AND CONSTRUCTION MANAGER.**
- **ASSIGNED THE A/E UNDIVIDED RESPONSIBILITY FOR ENGINEERING IN SUPPORT OF PROJECT COMPLETION.**
- **REVIEWED AND REDUCED DEFICIENCY BACKLOGS TO WITHIN NEW PERFORMANCE MEASUREMENT LIMITS.**
- **ADDITIONALLY — REASSIGNMENT OF REMAINING PIPING MECHANICAL WORK TO BECHTEL FORCED A COMPLETE ACCEPTANCE REVIEW OF PAST ASME WORK AND ASSOCIATED DOCUMENTATION DUE TO THE CHANGE IN CODE RESPONSIBILITIES.**

# QUALITY VERIFICATION PROGRAM

- SCOPE — QCI/SCI WORK COMPLETED AND ACCEPTED BEFORE JULY 1980
  - DOCUMENTATION REVIEW AND HARDWARE REINSPECTION
  - FOR EACH SYSTEM A RANDOM SAMPLE OF AT LEAST 10%
  
- MAJOR ELEMENTS — SYSTEMS COMPLETION
  - PREPURCHASE & INACTIVE CONTRACTS
  - SPECIAL TASKS
  
- STATUS — PROGRAM 75% COMPLETE
  - PROJECTED COMPLETION IN MARCH 1983
  
- IMPLEMENTATION BY CONTRACTORS UNDER SUPPLY SYSTEM DIRECTION
  
- PERIODIC REPORTS TO THE WNP-2 PROGRAM DIRECTOR WITH BI-MONTHLY REPORTS TO NRC REGION V

# **QUALITY VERIFICATION PROGRAM (QVP) FINDINGS**

- **CONSTRUCTION PROBLEMS FOUND BY THE QVP WERE BEING IDENTIFIED BY THE PROJECT IN SPECIAL TASK EFFORTS**
- **DEFICIENCY DOCUMENT REVIEWS TO DATE INDICATE THAT PAST TECHNICAL DISPOSITIONS WERE CORRECT.**
- **EXCEPT AS ALREADY IDENTIFIED AND BEING RESOLVED BY SPECIAL PROGRAMS, NATURE AND NUMBER OF DEFICIENCIES ENCOUNTERED BY QVP PROVIDE CONFIDENCE IN THE WORK COMPLETED BEFORE JULY 1980.**
- **QVP IS ACCOMPLISHING ITS PRIMARY PURPOSE OF VERIFYING PAST WORK AND INITIATING CORRECTIVE ACTION WHERE NECESSARY.**



## **CONTRACT 215 DOCUMENTATION REVIEW**

**CONCLUSION: THE MATERIAL AND INSTALLATION DOCUMENTATION IS IN COMPLIANCE WITH CODE AND SPECIFICATION REQUIREMENTS WITH EXCEPTION TO IDENTIFIED DEFICIENCIES. THESE DEFICIENCIES ARE NOT CAUSING EXTENSIVE HARDWARE REWORK. THE ORIGINAL CONCERNS FOR WIDESPREAD DOCUMENTATION PROBLEMS HAVE NOT BEEN CONFIRMED.**

- **REVIEWED AND EVALUATED ALL QCI PURCHASE ORDERS TO ESTABLISH MATERIAL ACCEPTABILITY (CONTRACT 215 AND BECHTEL).**
- **REVIEWED AND EVALUATED ALL CONSTRUCTION DOCUMENTATION TO ESTABLISH INSTALLATION ACCEPTABILITY AND TO PRODUCE ASME CODE DATA REPORTS (CONTRACT 215 - 100%/BECHTEL - 100% → 15%).**
- **MINIMIZED HARDWARE IMPACT BY:**
  - **USING CODE CASES AND OPTIONAL CODE PROVISIONS.**
  - **ACQUIRING MISSING DOCUMENTATION FROM SUPPLIERS.**
  - **PERFORMING ADDITIONAL NONDESTRUCTIVE EXAMINATIONS.**
- **CONFIRMED WELD QUALITY BY REVIEW OF ALL ASME RADIOGRAPHS AND SAMPLE FIELD REINSPECTION.**

## WBG DOCUMENTATION REVIEW

• PURCHASE ORDERS REVIEWED	14,000
• INSTALLATION PACKAGES REVIEWED	9,500
• NDE RECORDS REVIEWED (ASME RADIOGRAPHS)	55,000 (2,690)
• EXCEPTIONS IDENTIFIED	4,825
• EXCEPTIONS VALIDATED	3,725
• MISSING DOCUMENTATION INCOMPLETE NDE	1,300
• RESOLVED BY CODE CASES AND OPTIONAL CODE PROVISIONS, ETC.	1,425
• NONCONFORMANCES WRITTEN	1,000

# **CONSTRUCTION PROGRAM SUMMARY**

## **WE:**

- **HAVE EXPERIENCED DESIGN AND CONSTRUCTION ORGANIZATIONS CONVERGING ON PROJECT COMPLETION.**
- **HAVE RESOLVED OR ARE RESOLVING PAST PROJECT CONSTRUCTION QUALITY PROBLEMS AND IMPLEMENTED PROGRAMS TO ASSURE THE ACCEPTABILITY OF HARDWARE INSTALLED BEFORE JULY 1980.**
- **HAVE CONTROLS AND VERIFICATION MEANS IN PLACE TO ASSURE THE DESIGN IS CORRECT AND THAT CONSTRUCTION IS IN ACCORDANCE WITH THE DESIGN.**
- **HAVE PLANNED AND ARE IN THE PROCESS OF IMPLEMENTING AN ORDERLY TRANSITION FROM CONSTRUCTION TO OPERATION (PLANT COMPLETION PLAN).**

# **PLANT COMPLETION PLAN**

- **CONSTRUCTION COMPLETION**
- **ORGANIZATIONAL READINESS**
- **OPERATIONAL READINESS**
- **PLANT VERIFICATION**
  - **REQUIREMENTS AND DESIGN VERIFICATION**
  - **CONSTRUCTION VERIFICATION**
  - **PERFORMANCE VERIFICATION**
  - **OPERATING ENVELOPE VERIFICATION**

**ACCEPTANCE REVIEW/  
QUALITY ASSURANCE**

**J. R. HONEKAMP**

**TECHNICAL SPECIALIST**

# **ACCEPTANCE REVIEW PLANS**

**R. L. FERGUSON LETTER OF JANUARY 22, 1981**

**. . . DEVELOP DETAILED "ACCEPTANCE REVIEW" PLANS FOR EACH OF OUR PROJECTS WHICH WILL ASSURE A THOROUGH, SYSTEMATIC REVIEW BY SUPPLY SYSTEM PERSONNEL OF OUR NUCLEAR PLANTS PRIOR TO TURNOVER FROM OUR CONTRACTORS FOR COMMERCIAL OPERATION AND WHICH WILL CONSTITUTE A WELL-DOCUMENTED BASIS FOR MY ACCEPTANCE OF PLANT COMPLETION, SAFETY AND TECHNICAL ADEQUACY.**

**. . . FOR WNP-2, SPECIAL CONSIDERATION SHOULD BE GIVEN TO ASSURING THAT ANY UNDETECTED QUALITY DEFECTS THAT SIGNIFICANTLY AFFECT PLANT PERFORMANCE OR SAFETY WOULD BE IDENTIFIED AND CORRECTED IN THE COURSE OF OUR FUNCTIONAL TESTING AND ACCEPTANCE REVIEWS.**

# PLANT COMPLETION PLAN

- COORDINATION POINT
- DOCUMENTATION OF ACCEPTANCE REVIEWS
- PHASE I OF THE PLAN (UP TO FUEL LOAD) WAS ISSUED 12/81 AND COVERS:

CONSTRUCTION  
EMERGENCY PREPAREDNESS  
ENGINEERING  
ENVIRONMENTAL REQUIREMENTS  
HEALTH PHYSICS/CHEMISTRY  
INDUSTRIAL SAFETY/  
FIRE PROTECTION  
LEGAL/FINANCIAL  
NUCLEAR FUEL  
OPERATIONAL READINESS

PREOPERATIONAL TESTING  
QUALITY ASSURANCE  
RECORDS  
REGULATORY/LICENSING  
SECURITY  
STARTUP TESTING  
SUPPLIES MANAGEMENT/  
LOGISTICS PLANNING  
MILESTONE SCHEDULE

# **PLANT VERIFICATION APPROACH**

- **PLANT VERIFICATION PROGRAM PLAN**
  - **BASIS FOR CONFIRMATION WNP-2 DESIGNED AND CONSTRUCTED AS COMMITTED**
- **OVERVIEW OF PROGRAM DEVELOPMENT AND IMPLEMENTATION FROM OFFICE OF THE MANAGING DIRECTOR**
- **UTILIZE OUTSIDE INDEPENDENT TECHNICAL AUDITOR TO:**
  - **REVIEW PROGRAM SCOPE**
  - **AUDIT IMPLEMENTATION**
  - **ASSURE OBJECTIVITY AND INDEPENDENCE**
- **TRACK COMPLETION OF PLANT VERIFICATION ACTIVITIES IN PLANT COMPLETION PLAN**



## **PLANT VERIFICATION INCLUDES:**

- **REQUIREMENTS VERIFICATION**
- **DESIGN VERIFICATION**
- **CONSTRUCTION VERIFICATION**
- **PERFORMANCE VERIFICATION**
- **OPERATING ENVELOPE VERIFICATION**

# **ADEQUACY OF DESIGN ESTABLISHED BY:**

- **EVIDENCE THAT THE BASIC DESIGN PROCESS WAS SOUND**
  - QA REVIEWS AND AUDITS OF DESIGN PROCESS
  - EXTERNAL TECHNICAL AUDITS AND DESIGN REVIEWS BY GE, BECHTEL, BRI, AND EDS
  - MANAGEMENT AND TECHNICAL OVERVIEW BY THE SUPPLY SYSTEM
- **REQUIREMENTS AND DESIGN REVERIFICATION**
  - REVIEW OF THE ENGINEERING RECORD ON A SYSTEM-BY-SYSTEM BASIS FOR ALL SYSTEMS
  - REVIEW OF THE DESIGN REQUIREMENTS FOR ALL SAFETY SYSTEMS
  - DETAILED REVIEW OF THE DESIGN OF THREE SYSTEMS

**ASSURANCE OF OBJECTIVITY/INDEPENDENCE  
IS PROVIDED BY:**

- **INDEPENDENCE OF REVIEWERS**
- **FINDINGS REVIEW COMMITTEE**
- **DIRECT OVERSIGHT FROM THE OFFICE OF THE  
MANAGING DIRECTOR**
- **PROGRAM REVIEW AND AUDIT BY OUTSIDE  
TECHNICAL AUDITOR**

## **SCOPE OF OUTSIDE INDEPENDENT TECHNICAL AUDITOR**


- PHASE I • REVIEW OF THE ADEQUACY OF THE WNP-2 PLANT VERIFICATION PROGRAM**
- RECOMMEND APPROACH FOR INDEPENDENT REVIEWS AND AUDITS OF THE IMPLEMENTATION OF KEY VERIFICATION ACTIVITIES.**
- PHASE II • PERFORM PERIODIC REVIEWS AND AUDITS OF THE IMPLEMENTATION OF KEY VERIFICATION ACTIVITIES AND PRODUCTS.**

## **REQUIREMENTS AND DESIGN REVERIFICATION INCLUDES:**

- **REVIEW OF THE ENGINEERING RECORD ON A SYSTEM BASIS FOR ALL SYSTEMS**
- **REVIEW OF THE DESIGN REQUIREMENTS FOR ALL SAFETY SYSTEMS**
- **DESIGN REVERIFICATION REVIEWS (DETAILED REVIEW OF THE DESIGN OF THREE SYSTEMS)**

# DESIGN REVERIFICATION REVIEWS

- RHR — SUPPRESSION POOL COOLING MODE
- HPCS — INCLUDING HPCS DIESEL GENERATOR
- FEED — INCLUDING FEED PUMPS; ASME III/ANSI B31.1;  
QCI/QCII; SCI/SCII
- SELECTION CRITERIA
  - IMPORTANT TO SAFETY
  - MAJOR DESIGN INTERFACES
  - MECHANICAL, ELECTRICAL, AND I&C
- MINIMUM OF 100 REVIEW POINTS PER SYSTEM
- INCLUDES FIELD INSPECTION TO CONFIRM THAT INSTALLED CONFIGURATION MATCHES DESIGN



# SELECTION OF REVIEW POINTS

- FOCUS ON ITEMS NOT DEMONSTRATED IN PREOPERATIONAL AND POWER ASCENSION TEST PROGRAM
- INPUTS TO SELECTION PROCESS
  - DESIGN PROBLEM AREAS
  - MAJOR DESIGN CHANGES
  - DESIGN PROCESS FLOW CHARTS
- EXAMPLES OF REVIEW POINTS
  - VERIFICATION THAT IMPORTANT DERIVED INPUT IS CORRECT
  - VERIFICATION THAT REVISED DESIGN INPUTS WERE PROPERLY TRANSFERRED AT A KEY INTERFACE
  - DETAILED REVIEW OF A PIPE STRESS ANALYSIS



# REVIEW TEAM QUALIFICATIONS

- ORGANIZATION RESPONSIBILITY FOR POST-COMMERCIAL OPERATION DESIGN CONFIGURATION CONTROL.
- TEAM MEMBERS EXPERIENCED IN DESIGN AND ANALYSIS:
  - I&C                    3 ENGINEERS, 9 YEARS AVERAGE EXPERIENCE
  - ELECTRICAL:        3 ENGINEERS, 15 YEARS AVERAGE EXPERIENCE
  - ENGRG. MECH.:    3 ENGINEERS, 9 YEARS AVERAGE EXPERIENCE
  - MECHANICAL:      4 ENGINEERS, 15 YEARS AVERAGE EXPERIENCE
- MECHANICAL SYSTEMS/PIPING/HANGER STRESS, ELECTRICAL AND INSTRUMENTATION AND CONTROLS ENGINEERS ON EACH TEAM.
- ACCESSIBILITY TO MATERIALS, WELDING, STRUCTURAL, OPERATIONS, AND MAINTENANCE ENGINEERS.
- EXPERIENCED IN ASME DESIGN AUDITS.
- EXPERIENCED IN SYSTEM REVIEWS.

# SCHEDULE

PREPARE DRAFT PLANT VERIFICATION PROGRAM PLAN	MARCH 1982
SELECT OUTSIDE TECHNICAL AUDITOR AND ESTABLISH CONTRACT	MARCH 1982
INITIAL PROGRAM REVIEW BY OUTSIDE TECHNICAL AUDITOR	APRIL 1982
ISSUE REVISED PLAN FOR REVIEW BY OUTSIDE TECH. AUDITOR	JUNE 11, 1982
REPORT OF OUTSIDE AUDITOR ON REVISED PLAN	AUGUST 9, 1982
ENGINEERING RECORD REVIEWS	PER SYSTEM TURNOVER SCHEDULE
REQUIREMENTS REVERIFICATION REVIEWS	PER SYSTEM TURNOVER SCHEDULE
DESIGN REVERIFICATION REVIEWS REPORT	MAY 15, 1983

## **SUMMARY**

- **MANAGING DIRECTOR INITIATED A FORMAL ACCEPTANCE REVIEW PROGRAM IN JANUARY 1981**
- **PROGRAM IS IN PLACE AND WORKING**
- **DESIGN REVERIFICATION REVIEWS ARE PERFORMED INDEPENDENT OF WNP-2 PROGRAM BY ORGANIZATION RESPONSIBLE FOR CONFIGURATION CONTROL AFTER STARTUP**
- **SCOPE AND DEPTH OF DESIGN REVERIFICATION REVIEWS WILL PROVIDE SUBSTANTIVE MEASURE OF THE QUALITY OF THE DESIGN**


# **OPERATIONS AND MAINTENANCE**

- PERSONNEL SELECTION
- TRAINING

**J. D. MARTIN  
PLANT MANAGER,  
WNP-2**


# WNP-2 PLANT

## NUCLEAR EXPERIENCE



- GREATER THAN 1800 MANYEARS ONSITE NUCLEAR EXPERIENCE.  
OF WHICH
- GREATER THAN 600 MANYEARS ONSITE COMMERCIAL BWR EXPERIENCE.

# MATURE PLANT OPERATING ORGANIZATION




## **SHIFT STRUCTURE**

- **Planning and staffing for 6 shifts (5 shifts minimum)**
- **Nominally 14 people per shift (9 minimum)**
- **Structure**
  - **4 Operating shift**
  - **1 Relief shift**
  - **1 Training shift**

# WASHINGTON PUBLIC POWER SUPPLY SYSTEM


## WNP-2 OPERATIONS DEPARTMENT



- \* TO BE PROVIDED AS NEEDED FROM A POOL OF EQUIPMENT OPERATORS
- \*\* TO BE PROVIDED FROM MAINTENANCE DEPARTMENT
- \*\*\* TO BE PROVIDED FROM HP/CHEM DEPARTMENT
- \*\*\*\* TO BE PROVIDED FROM THE TECHNICAL DEPARTMENT AS REQUIRED
- \*\*\*\*\* SEE SECURITY PLAN FOR TOTAL SECURITY FORCE STAFFING LEVEL

### LEGEND

- FUNCTIONAL REPORTING
- - - - - LINE OF COMMUNICATION






# WNP-2 PLANT OPERATIONS STAFFING

	On Board 8/82	Manning at WNP-2 Fuel Load
Plant Management	2	3
Operations	71	71
Includes: Supervision	1	2
Principal Engineer	1	1
Shift Managers	11	6
CR Supervisors	5	6
Shift Support Supervisors	0	6
Reactor Operators	10	12
Equipment Operators	38	38
Operations Engineers	5	0
Maintenance	76	76
Includes: Supervision	5	6
Electricians	16	12
I&C Technicians	25	28
Mechanics	27	25
Spare Parts	2	2
Storekeeper	1	3
Technical	24	24
Includes: Supervision	4	4
Plant Engineering	11	10
Reactor Engineering	9	10
HP/Chemistry	28	28
Includes: Supervision	6	6
Technicians	22	22
Administration	22	22
Training	16	16
<b>TOTAL</b>	<b>239</b>	<b>240</b>


## **TRAINING PROGRAMS FOR STARTUP AND OPERATION OF WNP-2**

- **WNP-2 TRAINING DEPARTMENT ORGANIZATION**
- **PHILOSOPHY FOR PLANT STAFF TRAINING**
- **GENERAL EMPLOYEE TRAINING**
- **OPERATOR TRAINING**
- **TECHNICAL STAFF TRAINING**
- **MAINTENANCE TRAINING**
- **HEALTH PHYSICS/CHEMISTRY TRAINING**
- **TRAINING DEPARTMENT STAFF TRAINING**
- **STARTUP/TEST STAFF TRAINING**


# WNP-2 TRAINING DEPT. ORGANIZATION




# PHILOSOPHY FOR PLANT STAFF TRAINING




# GENERAL EMPLOYEE TRAINING



# OPERATOR TRAINING



# FULL COLD LICENSE TRAINING PROGRAM



# COLLEGE TECHNOLOGY PROGRAM (CTP)

## PHASE I

---

MATHEMATICS (THRU DIFFERENTIAL &  
INTEGRAL CALCULUS)

GENERAL PHYSICS  
THERMO DYNAMICS  
HEAT TRANSFER  
FLUID MECHANICS

INORGANIC CHEMISTRY

MATERIALS & FRACTURE MECHANICS

ELECTRICAL CIRCUIT THEORY

## PHASE II

---

BWR NUCLEAR ENGINEERING

ABNORMAL EVENT ANALYSIS

BWR CHEMISTRY & CORROSION

BWR MATERIALS


BWR PROCESS INSTRUMENTS

BWR RADIOLOGICAL OCCURRENCES


CONTROL ROOM MANAGEMENT



# PLANT TECHNICAL STAFF TRAINING




# MAINTENANCE TRAINING



\*INDIVIDUAL HOURS  
BASED ON EVALUATION  
OF QUALIFICATIONS


# HEALTH PHYSICS/CHEMISTRY STAFF TRAINING

HP/CHEMISTRY TECHNICIANS  
IN-GRADE HP/CHEM TECHNICIANS




\*INDIVIDUAL HOURS  
BASED ON EVALUATION  
OF QUALIFICATIONS

# PLANT TRAINING DEPARTMENT STAFF TRAINING



# STARTUP/TEST STAFF TRAINING



## **WNP-2 SIMULATOR STATUS**

- **PLANT SPECIFIC SIMULATOR ORDERED IN SEPTEMBER 1980**
- **SCHEDULED FOR USE BY APRIL 1983**
- **TRAINING PROGRAMS CURRENTLY UNDER DEVELOPMENT**
  - **EXAM REFRESHER TRAINING**
  - **HOT LICENSE TRAINING**
  - **RETRAINING ON 6 WEEK CYCLE**

# **SUPPLY SYSTEM TRAINING COMMITMENT**

**THE SUPPLY SYSTEM IS FIRMLY COMMITTED TO PROVIDING A VIGOROUS AND EFFECTIVE TRAINING PROGRAM. EXAMPLES OF THIS INCLUDE:**

- **EACH TYPE OF PLANT WILL HAVE A PLANT SPECIFIC SIMULATOR.**
- **A COLLEGE TECHNOLOGY PROGRAM IS IN PLACE TO IMPROVE THE ANALYTICAL SKILLS OF THE SHIFT MANAGERS & CONTROL ROOM SUPERVISORS.**
- **SHIFT TECHNICAL ADVISORS ARE ATTENDING THE COLD LICENSE TRAINING PROGRAM AS WELL AS STA TRAINING.**
- **THE TEST & STARTUP STAFF HAVE PARTICIPATED IN MANY ELEMENTS OF THE COLD LICENSE TRAINING PROGRAM INCLUDING EXTENSIVE SYSTEMS TRAINING & SIMULATOR TRAINING**
- **SEVERAL SUPPLY SYSTEM COURSES HAVE BEEN EVALUATED BY THE NEW YORK STATE REGENTS AND RECOMMENDED FOR COLLEGE LEVEL CREDIT.**
- **R. L. FERGUSON LETTER TO E. P. WILKINSON, PRESIDENT OF INPO, DATED AUGUST 6, 1982 TO INITIATE PROCESS THAT WILL RESULT IN ACCREDITATION OF OUR TRAINING PROGRAMS.**

## **SUMMARY**

- **WELL STAFFED OPERATING ORGANIZATION (STAFFING NEARLY COMPLETE)**
- **OPERATING STAFF HAS EXTENSIVE NUCLEAR EXPERIENCE (INCLUDING COMMERCIAL BWR EXPERIENCE)**
- **COMPREHENSIVE TRAINING PROGRAMS PROVIDED FOR PLANT AND PLANT SUPPORT STAFF**



**EMERGENCY PLANNING**


**J. V. EVERETT**

**MANAGER,  
EMERGENCY PREPAREDNESS**

## **EMERGENCY PREPAREDNESS PRESENTATION**

- 1) 10 mile Emergency Planning Zone (EPZ)**
- 2) 50 mile Emergency Planning Zone (EPZ)**
- 3) Emergency Organization**
- 4) Response Organization**
- 5) Emergency Centers**
- 6) Communications**
- 7) Early Warning System**
- 8) Public Relations**

# TEN MILE EMERGENCY PLANNING ZONE



HANFORD RESERVATION  
 WNP 1, 2






FIGURE 1-2. 50 MILE EMERGENCY PLANNING ZONE


# OVERALL EMERGENCY ORGANIZATION




--- COMMAND  
 - - - COMMUNICATION  
 \* WNP 2 ONLY



**EMERGENCY RESPONSE ORGANIZATIONS**





WNP-2 CONTROL ROOM LOCATION




WNP-2 TECHNICAL SUPPORT CENTER






WNP-2 OPERATIONS SUPPORT CENTER


# PLANT SUPPORT FACILITY FIRST FLOOR PLAN



NEARSITE EMERGENCY OPERATIONS FACILITY (SHIELDED)  
 EMERGENCY USE AREAS (UNSHIELDED)




**PLANT SUPPORT FACILITY  
SECOND FLOOR PLAN**





MULTIPURPOSE FACILITY  
(FIRST FLOOR)



SECOND FLOOR PLAN

MULTIPURPOSE FACILITY  
(SECOND FLOOR)


# **EMERGENCY COMMUNICATION NETWORKS**

- **Radio**
- **Dedicated Phones**
- **Crash Network**
- **Facsimile**

## **EARLY WARNING SYSTEM**

- **Sirens for Transient Areas**
- **Tone Activated Radios for Residents**
- **1300 Residents in 10 mile EPZ**

# SIREN COVERAGE





## **PUBLIC INFORMATION**

- **Annual Program**
  - **Brochure**
  - **Media**
- **Speakers Bureau**
- **Visitors Center**
- **Emergency Operations**
  - **Joint Press Center**
  - **Rumor Control**

## **ADVANTAGES OF HANFORD SITE FOR EMERGENCY PLANNING**

- **LONG HISTORY OF NUCLEAR OPERATIONS**
- **LARGE POOL OF TECHNICAL PERSONNEL AND RESOURCES**
- **LOW POPULATION IN PLANNING ZONE**
- **LOCAL ACCEPTANCE AND UNDERSTANDING OF NUCLEAR OPERATIONS**
- **ACTIVE DOE EMERGENCY PREPAREDNESS PROGRAMS**

## **ADVANTAGES OF SUPPLY SYSTEM ORGANIZATION**

- **NUCLEAR ORIENTED COMPANY**
- **STRONG UPPER MANAGEMENT SUPPORT FOR SAFETY**
- **CORPORATE OFFICES NEAR THE PLANTS**

# **GEOLOGY & SEISMIC ISSUES**


**D. L. RENBERGER**


**DEPUTY DIRECTOR,  
TECHNOLOGY**

# **GEOLOGY/SEISMOLOGY**

- **REGIONAL AND SITE GEOLOGY**
- **CP LICENSING BASIS**
- **NEW INFORMATION**
- **OL LICENSING BASIS**

# CENTRAL COLUMBIA PLATEAU STRUCTURES





CENTRAL COLUMBIA PLATEAU STRATIGRAPHY

# LICENSING ACTIONS

1973 -	CP ISSUED
1973 - 1975	INVESTIGATIONS FOR WNP-1 CP (ISSUED 1975)
1975 - 1977	1872 EARTHQUAKE STUDIES AND WNP-4 CP (ISSUED 1978)
1982	WNP-2 OL-SSER AUGUST 1982



# CP LICENSING BASIS

- **LARGEST HISTORICAL EARTHQUAKE INTENSITY (MM) VII**
- **ASSUME RATTLESNAKE CAPABLE**
- **FOR CONSERVATISM INCREASE TO INTENSITY (MM) VIII**
- **DESIGN BASIS 0.25g ZPA WITH APPROPRIATE RESPONSE SPECTRUM**

# **SUMMARY OF NEW DATA**

**MAPPING/TRENCHING ON SIGNIFICANT GEOLOGIC STRUCTURES**

**BORINGS**

**MAGNETICS/GRAVITY**

**REFRACTION/REFLECTION SURVEYS**

**REMOTE SENSING**

**GEODETTIC MEASUREMENTS**

**ADDITIONAL SEISMIC RECORDINGS**

**NEW EVALUATION OF HISTORIC SEISMIC RECORDS**

## **OL LICENSING BASIS**

### **LARGEST HISTORICAL EARTHQUAKE**

**VII 1936 MILTON-FREEWATER EVENT; MAGNITUDE 5<sup>3</sup>/<sub>4</sub>**

### **NEAREST CAPABLE FAULT**

**CENTRAL FAULT, GABLE MOUNTAIN; MAGNITUDE 5**

### **SSE STRUCTURE**

**RATTLESNAKE-WALLULA; MAGNITUDE 6.5**

### **SMALL MAGNITUDE EARTHQUAKES**

**MAXIMUM MAGNITUDE M 3**

**GROUND MOTION CALCULATED FOR A MAGNITUDE 4**

### **SITE SPECIFIC RESPONSE SPECTRUM**

**MAGNITUDE 6.1 AT RANDOM DISTANCES**

### **PROBABILITY**

**1.1 × 10<sup>-4</sup> ANNUAL PROBABILITY OF 0.25g EXCEEDANCE**

## CONCLUSIONS

- Original SSE of .25g confirmed adequate and conservative by:
  - Estimation of maximum magnitude on nearby potential source structures
  - Site specific response spectra based on a conservative estimate of the largest historic earthquake
  - Evaluation of small magnitude earthquakes in close proximity to site
  - Probabilistic evaluation of exceeding SSE considering potential sources within 50 km
- There are no open items

**EQUIPMENT QUALIFICATION**

**J. E. RHOADS**

**PROGRAM MANAGER,  
EQUIPMENT QUALIFICATION**

# OBJECTIVES

- 1. Confirm that WNP-2's safety related equipment can perform its safety function under all postulated accident and seismic conditions. Where documentation is deficient to establish this confirmation, take the necessary corrective action.**
- 2. Meet the reasonable & technically justifiable concerns raised by NRC.**
- 3. Meet these concerns with an aggressive, cost-effective program that minimizes the impact to plant completion.**
- 4. Establish the resource & expertise within the Supply System to carry on the work throughout plant life.**

## **REQUIREMENT**

- 1. All safety-related electrical equipment shall be qualified to the requirements of NUREG 0588 by 4 months prior to full power operation. All non-qualified items to be dispositioned (in test, in analysis, being replaced, etc.) by audit.**
- 2. All safety-related electrical and mechanical equipment shall be qualified to SQRT requirements (including seismic and hydrodynamic loads) by fuel load, with 85% qualified and installed by audit.**

## **EXPECTED MODIFICATION**

- 1. NUREG 0588 limited to harsh areas only and schedule extended to no later than November 30, 1985, with justification for interim operation approved by NRC. Rule making on this in 1982.**
- 2. Seismic requirement rule making expected in 1982.**
- 3. Mild area safety-related electrical equipment qualification guidelines to be issued in 1982.**



# PROJECT HISTORY/QUALIFICATION REQUIREMENTS WNP-2





FIGURE 2

# SUPPLY SYSTEM EQUIPMENT QUALIFICATION ORGANIZATION



# **Establishing the Evaluation Criteria**

- 1. Disagreed with NUREG 0588**
- 2. Establish EPRI programs to address technical issues**
  - a) Equipment qualification data bank
  - b) Aging-seismic link studies
  - c) State of the art - aging technology
  - d) Literature search - radiation effect
  - e) Mild environment
  - f) Hydrogen burn survival tests
- 3. AIF workshops to address areas of disagreement**
- 4. Addressing the legal aspects (Nuclear Utility Group on E.Q.)**

# **Establishing the Evaluation Criteria**

## **AIF Workshops**

- 1. Schedule**
- 2. Mild environment equipment qualification**
- 3. Replacement parts**
- 4. Pre-aging before seismic testing**
- 5. Aging - harsh environments**
- 6. One hour time margin**
- 7. Test facilities accreditation**
- 8. Surveillance and maintenance**
- 9. Radiation considerations**
- 10. System operating times**
- 11. Margins**
- 12. Containment profile**
- 13. Independent verification testing**

# **Establishing Accident Environmental Criteria**

**(original basis was generic specification)**

- 1. Radiation (inside & outside containment)**
- 2. High energy line breaks (outside containment)**
- 3. LOCA & MSLB (inside containment)**
- 4. LOCA & MSLB effects in secondary containment (BWR)**
- 5. Flooding (inside and outside containment)**

## **Establishing the Basis**

- **List of equipment**
  - **Harsh areas - primary focus**
    - 1) **Tag numbers - including components**
    - 2) **Manufacture, model number**
    - 3) **Safety function**
    - 4) **Plant location**
    - 5) **Time duration of operation during accident(s)**

## **Finding Documentation**

1. **A/E Files**
2. **Vendor Contacts**
3. **Utility Sharing**

## **Performing the Evaluation**

- 1. Supply System equipment qualification staff.  
(8 Engineers, 2 Record Analysts)**
- 2. Supplement where needed by consultant working under direction from Supply System engineers.**

**On-Site: 3 Engineers - Consultant**

**Off-Site: Analysis Support**

**GE**

**EDS**

**CYCNA**

**NUTECH**

## **Implementing the Corrective Action**


- 1. Direct contracts with 2 laboratories (WYLE, ANCO)**
- 2. Cost sharing with other BWRs of WNP-2 vintage (EQUATE)**
- 3. Selected cost-sharing program**
  - a) Instrument group - supplemental analysis**
  - b) ITT general dampers**






# SEISMIC QUALIFICATION SCHEDULE

## MECHANICAL EQUIPMENT



## ELECTRICAL EQUIPMENT



**Environmental  
Qualification Report  
(Harsh Areas) (IE)**

- **1st submittal made: January 15, 1982**
- **Present Status: 78% qualified**
- **2nd submittal: Sept. 1982 includes:**
  - **Responses to NRC review of 1st submittal**
  - **Completion of confirmatory analysis (environments)**
  - **Corrective action plans for equipment with deficient status**
  - **Justification that WNP-2 can be operated safety pending completion of corrective actions plans**

## **Schedule**

- **Assume NRC accept JIO and schedule extension.**
- **Assume second refueling outage no earlier than November 1985.**

**If above is true, environmental qualification is not a constraint on plant licensing and initial operation. Cost sharing is possible. Budget can be maintained.**

## **PROGRAMS CURRENTLY UNDERWAY**

### **By Supply System**

<b>MARROTA VALVES</b>	<b>Seismic &amp; Environmental</b>
<b>AIR HANDLING UNITS</b>	<b>Seismic</b>
<b>STANDBY GAS TREATMENT SYSTEM EQUIPMENT</b>	<b>Seismic &amp; Environmental</b>
<b>DELCO MOTORS</b>	<b>Seismic</b>

### **By Cost Sharing Groups**

<b>LIMITORQUE M. O.</b>	<b>Seismic &amp; Environmental</b>
<b>EQUATE (SS is sharing in items)</b>	<b>Seismic &amp; Environmental</b>
<b>ITT/GC EHO</b>	<b>Seismic &amp; Environmental</b>

**Replacement  
Actions Currently  
Underway**

- **NAMCO limit switches**
- **ASCO solenoid valves steam tunnel**
- **ASCO solenoid valves inside containment**
- **GE, Curtis and Cinch terminal blocks inside containment**
- **Bailey transmitters**

**Environmental (Mild  
Environment) Qualification**

- **NRC has recently published guidelines that this is not a qualification requirement but a QA requirement.**
- **A good maintenance and surveillance program meeting Appendix B and Reg. Guide 1.33 is sufficient.**
- **WNP-2 complies**

## CONCLUSIONS


- **85% of items are seismically qualified (October 1982 submittal to NRC).**
- **Have all equipment seismically qualified by fuel load (9/83)**
- **80% of 1E items in a harsh environment are qualified (Sept. 1982 submittal to NRC).**
- **Remaining 20% of 1E items in a harsh environment are scheduled for qualification (e.g., test, analysis, modification, relocation or replacement).**
- **Have justification for interim operation approved prior to fuel load.**
- **Have all 1E items in a harsh environment qualified by November 30, 1985.**



# **SELECTED PLANT SYSTEMS**

**PLANT LAYOUT  
CONTROL ROOM AND HUMAN FACTORS  
DECAY HEAT REMOVAL  
EMERGENCY OPERATING PROCEDURES**

**R. L. CORCORAN  
OPERATIONS MANAGER,  
WNP-2**






## **CONTROL ROOM HABITABILITY**

**THE MAIN CONTROL ROOM HABITABILITY SYSTEMS ARE DESIGNED TO ENSURE HABITABILITY DURING ALL NORMAL AND ABNORMAL STATION OPERATING CONDITIONS, INCLUDING 30 DAYS FOLLOWING A LOCA. (PORTABLE BREATHING APPARATUS AND FIVE DAYS WORTH OF FOOD, WATER, MEDICAL SUPPLIES AND SANITARY AND HYGENIC FACILITIES STORED IN CONTROL ROOM)**

# CONTROL ROOM - SIMPLIFIED HVAC FLOW DIAGRAM



# **CONTROL ROOM HABITABILITY**

## **SYSTEM DESCRIPTION**

- **TWO HVAC SYSTEMS, OPERATED FROM CONTROL ROOM, EACH DELIVER 21,000 CFM OF RECIRCULATED AND 1,000 CFM OF OUTSIDE AIR TO THE CONTROL ROOM.**
- **ALL REQUIRED COMPONENTS ARE REDUNDANT, SEISMIC CATEGORY I, AND CLASS 1E POWERED.**
- **ADEQUATE SHIELDING PROTECTS OPERATORS FROM RADIATION STREAMING**
- **CONTROL ROOM DOORS PROTECT OPERATORS FROM STEAM PIPEBREAK IN TURBINE GENERATOR BUILDING.**

# CONTROL ROOM HABITABILITY

## LOCA SCENARIO

- SIGNALS AUTOMATICALLY
  - CLOSE LOCAL FRESH AIR INTAKE
  - CLOSE EXHAUST LINES IN CONTROL ROOM
  - START EMERGENCY FILTER UNITS ON PRESSURIZING MODE OF OPERATION
- EMERGENCY FILTER UNITS
  - DRAW AIR FROM REMOTE AIR INTAKE LINES
  - SUPPLY AIR TO CONTROL ROOM HVAC SYSTEM
  - MAINTAIN CONTROL PRESSURE 0.125 IN. W.G.
- RADIATION DETECTORS IN REMOTE AIR INTAKE LINES AUTOMATICALLY CLOSE THE LINES IF LIMITS ARE EXCEEDED. ELECTRICAL INTERLOCKS ENSURE BOTH LINES ARE NOT CLOSED AT SAME TIME

# **CONTROL ROOM HABITABILITY**

## **CHLORINE SCENARIO**

- **REDUNDANT CHLORINE DETECTORS IN COMMON INTAKE HEADER**
- **AUTOMATIC ISOLATION OF CONTROL ROOM WITHIN 10 SECONDS**
  - **CLOSE FRESH AIR INTAKE**
  - **CLOSE EXHAUST LINES IN CONTROL ROOM**
  - **START EMERGENCY FILTER UNITS IN RECIRCULATING MODE OF OPERATION**



# **CONTROL ROOM HUMAN FACTORS PROGRAM**

## **DUAL APPROACH**

### **WNP-2 IN-HOUSE PROGRAM**

- 
- 1. EARLY DEFINITION OF  
HARDWARE CHANGES**
  - 2. COORDINATION OF  
CONTROL ROOM CHANGES.**

### **BWR OWNER'S GROUP PROGRAM**

- 1. PREPARE ACCEPTABLE  
GENERIC PROGRAM**
- 2. TRAIN UTILITY/GE/HF  
SPECIALIST TEAMS TO  
IMPLEMENT**
- 3. PROVIDE WNP-2 INDEPEN-  
DENT REVIEW BY PEERS  
AFTER INCORPORATING IN-  
HOUSE IMPROVEMENTS.**

# WNP-2 IN-HOUSE PROGRAM

## TASK FORCE

- PLANT OPERATIONS
- PROJECT ENGINEERING
- ARCHITECT/ENGINEER
- GENERAL PHYSICS CORP. (HUMAN ENGINEERING SPECIALISTS)

## PERFORM CONTROL ROOM/REMOTE SHUT-DOWN PANEL REVIEWS

- BASED ON
  - WNP-2 OPERATIONAL REVIEWS
  - BWR OWNER'S GROUP PROGRAM
  - NUREG-0700 GUIDELINES
  - RESULTS FROM OTHER UTILITIES

## PROVIDE COORDINATION AND CHANGE CONTROL

- REVIEW ALL CONTROL ROOM DESIGN CHANGES FOR HUMAN FACTOR CONCERNS
- COORDINATE RELATED ACTIVITIES
  - EMERGENCY PROCEDURES
  - REGULATORY/TMI CHANGES
  - SIMULATOR MODIFICATIONS

# IMPROVEMENTS

## CONTROLS/ DISPLAYS

- RELOCATED/REARRANGED/DELETED  
130 CONTROLS  
140 DISPLAYS
- RHR/RFW SYSTEMS ACCOUNT FOR  
60% OF CONTROL CHANGES
- ELECTRICAL BENCHBOARD  
ACCOUNTS FOR 75% OF DISPLAY  
CHANGES (50 DISPLAYS DELETED,  
40 REARRANGED)
- 39 CONTROL SWITCHES REPLACED DUE  
TO REVERSE ROTATION

## ENHANCEMENTS

- MIMICED MAJOR SAFETY AND SELECTED  
BOP SYSTEMS
- DEMARCATED CONTROL ROOM PANELS
- DESIGNED NEW LEGEND PLATE SYSTEM
  - 100% REPLACEMENT ON MAIN BENCH-  
BOARDS

## **IMPROVEMENTS (CONTINUED)**


### **ANNUNCIATOR SYSTEM**

- **PROVIDED AUDIO SILENCE CAPABILITY THROUGHOUT CONTROL ROOM**
- **IMPROVED AUDIO DIRECTIVITY**
  - **CHANGED FROM 2 TO 3 TONE GROUPING**
  - **ADDED ADDITIONAL SPEAKERS**
- **RELOCATED/ADDED ADDITIONAL RESPONSE CONTROLS**
- **COLOR CODED/PRIORITIZED CONTROL ROOM ALARMS**
- **REARRANGED 190 ALARMS ON MAIN BENCHBOARDS**
- **IMPROVED INFORMATIONAL CONTENT OF ALARMS**


1	2	3	4	5	6	7	8	9	10
11	12	13	14	15	16	17	18	19	20
21	22	23	24	25	26	27	28	29	30
31	32	33	34	35	36	37	38	39	40
41	42	43	44	45	46	47	48	49	50
51	52	53	54	55	56	57	58	59	60
61	62	63	64	65	66	67	68	69	70
71	72	73	74	75	76	77	78	79	80
81	82	83	84	85	86	87	88	89	90
91	92	93	94	95	96	97	98	99	100

1	2	3	4	5	6	7	8	9	10
11	12	13	14	15	16	17	18	19	20
21	22	23	24	25	26	27	28	29	30
31	32	33	34	35	36	37	38	39	40
41	42	43	44	45	46	47	48	49	50
51	52	53	54	55	56	57	58	59	60
61	62	63	64	65	66	67	68	69	70
71	72	73	74	75	76	77	78	79	80
81	82	83	84	85	86	87	88	89	90
91	92	93	94	95	96	97	98	99	100

1	2	3	4	5	6	7	8	9	10
11	12	13	14	15	16	17	18	19	20
21	22	23	24	25	26	27	28	29	30
31	32	33	34	35	36	37	38	39	40
41	42	43	44	45	46	47	48	49	50
51	52	53	54	55	56	57	58	59	60
61	62	63	64	65	66	67	68	69	70
71	72	73	74	75	76	77	78	79	80
81	82	83	84	85	86	87	88	89	90
91	92	93	94	95	96	97	98	99	100




2  
2



10-10-10


1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----



1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

P 602

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----





RECIRCULATION SYSTEM LOOP A

REACTOR WATER CLEANUP SYSTEM

RADWASTE

MAIN STEAMLINE DRAINS





RECIRCULATION SYSTEM LOOP B

RECIRCULATION SYSTEM LOOP A

CIRCULATION SYSTEM



# **CONTROL ROOM HUMAN FACTORS**

## **PROGRAM SUMMARY**


**IN-HOUSE REVIEWS**

**BWR OWNER'S GROUP  
INDEPENDENT REVIEW**


**PANEL CHANGES**

**NRC REPORT**

- **CONTINUE THRU 1982**
- **SCHEDULED 1/83**
- **STARTED 3/82**
- **ESSENTIALLY COMPLETE 1/83**
- **OPEN ITEMS COMPLETE BY FUEL  
LOAD**
- **PROGRAM REPORT PRIOR TO FUEL  
LOAD**




# DECAY HEAT REMOVAL (NORMAL)




# DECAY HEAT REMOVAL

(RPV ISOLATED FROM MAIN CONDENSER)



# RHR SYSTEM




ALTERNATE SHUTDOWN MODE (LOOP A OR B)

# DECAY HEAT REMOVAL

(RHR SHUTDOWN COOLING MODE UNAVAILABLE)

RPV STEAM THROUGH RELIEF VALVES TO SUP-  
PRESSION POOL AND RHR-LPCI MODE OR LPCS  
PROVIDE MAKEUP FROM SUPPRESSION POOL



REJECT HEAT TO SUPPRESSION POOL AND  
RHR/SSW TO COOL SUPPRESSION POOL

## **SUMMARY**

**SEVERAL DIVERSE MEANS ARE AVAILABLE TO REMOVE DECAY HEAT FROM THE CORE AND TO BRING THE REACTOR TO THE COLD SHUTDOWN CONDITION.**

# **EMERGENCY OPERATING PROCEDURES**

**DEFINITION**

**PHILOSOPHY**

## **EMERGENCY OPERATING PROCEDURE GUIDELINES**

**SYMPTOM-BASED**

## **IMPLEMENTATION PLAN FOR EMERGENCY OPERATING PROCEDURES**

**PREPARATION**


**REVIEW**

**VALIDATION**


**OPERATOR TRAINING**



# PROCEDURE ORGANIZATION



# WNP-2 POWER/FLOW MAP PAT PROGRAM TEST CONDITIONS




# **ELECTRICAL/I&C**

- **RELIABILITY OF AC AND DC**
- **FOLLOW THE COURSE OF AN INCIDENT**
- **REMOTE SHUTDOWN**

**C. M. POWERS**

**SUPERVISOR,  
REACTOR ENGINEERING, WNP-2**



WASHINGTON


EVERETT-  
SEATTLE-  
TACOMA  
INSET  
AREA


ROCKY REACH  
INSET  
AREA


SPokane  
INSET  
AREA


PORTLAND  
INSET  
AREA

Pacific Ocean
















# 250 VDC ESF DIVISION 1



# 125 VDC ESF DIVISION 1



DIVISION 1 PP-7A



DIVISION 1 ±24 VDC SYSTEM

## PROBABILITY FOR LOSS OF ALL AC

	PROBABILITY
UP TO 20 MIN	$8.3 \times 10^{-7}$
LONGER THAN 20 MIN	$1.7 \times 10^{-7}$
LONGER THAN 60 MIN	$6.8 \times 10^{-8}$
LONGER THAN 120 MIN	$6.1 \times 10^{-9}$

## PLANT RESPONSE TO TOTAL LOSS OF A/C POWER

### PLANT TRANSIENT

- BOTH 230 kv (TR-S) AND 115 kv (TR-B) A/C SOURCES LOST CONCURRENT WITH FAILURE OF ALL DIESELS TO START
- TURBINE-GENERATOR TRIP OCCURS UPON MAJOR GRID DISRUPTION
- REACTOR SCRAMS AND PRIMARY CONTAINMENT ISOLATES
- REACTOR PRESSURE RISES RAPIDLY TO SAFETY RELIEF VALVE RELIEF SETPOINTS
- REACTOR WATER LEVEL INITIALLY DECREASES AS VESSEL INVENTORY IS LOST THROUGH SRV ACTUATION
- RCIC SYSTEM INITIATES ON LOW REACTOR WATER LEVEL BUT LEVEL CONTINUES TO DECREASE AS BOIL-OFF EXCEEDS RCIC MAKE-UP CAPACITY

## **PLANT RESPONSE TO TOTAL LOSS OF A/C POWER (continued)**

### **PLANT TRANSIENT (continued)**

- **APPROXIMATELY 10 MINUTES AFTER ISOLATION RCIC CAPACITY ADEQUATE TO RESTORE NORMAL REACTOR WATER LEVEL, LEVEL REMAINS ABOVE TOP OF ACTIVE FUEL**
- **CRITICAL PLANT INSTRUMENTATION/LOGIC AVAILABLE FROM STATION BATTERIES**
- **CONTINUED SRV DISCHARGE SUPPRESSION POOL INCREASE POOL TEMPERATURE; LOSS OF DRYWELL COOLING CAUSES CONTAINMENT TEMPERATURE TO INCREASE**
- **REACTOR PRESSURE AND LEVEL ARE CONTROLLED THEREFORE ADEQUATE CORE COOLING IS PROVIDED**

## **PLANT RESPONSE TO TOTAL LOSS OF A/C POWER (continued)**

### **MITIGATING ACTIONS:**

- **OPERATORS IMPLEMENT EMERGENCY PROCEDURES TO ENSURE PRIMARY CONTAINMENT INTEGRITY**
- **OPERATORS INITIATE ACTION TO RESTORE A/C POWER**
- **OPERATORS ACT TO MAINTAIN RCIC SYSTEM OPERABILITY**
- **OPERATORS SHED NON-CRITICAL DC LOADS FROM BATTERIES TO PROLONG AVAILABILITY**
- **OPERATORS PROVIDE FOR CONTINUED SRV ACTUATION**
- **UPON RESTORATION OF NORMAL/EMERGENCY A/C POWER, NORMAL PLANT RECOVERY PROCEEDS**



## **TOTAL LOSS OF A/C POSITION SUMMARY**

- **PLANT SPECIFIC ANALYSIS INDICATES TOTAL LOSS OF A/C INCREDIBLE**
- **ISOLATED HYDRO-BASED GRID HAS AMPLE BLACKSTART CAPABILITY**
- **WNP-2 HAS TOP PRIORITY FOR POWER RESTORATION WITHIN BPA SYSTEM**
- **RESTORATION OF A/C POWER WILL OCCUR WITHIN 2 HOURS**
- **WNP-2 TOTAL LOSS OF A/C RESPONSE PROCEDURES PRESCRIBE MITIGATING ACTIONS**
- **WNP-2 ADEQUATELY DESIGNED TO SURVIVE LOSS OF A/C INCIDENT**

# REMOTE SHUTDOWN SYSTEM


## MODIFICATIONS TO BE IMPLEMENTED TO PROVIDE CONTROL OF THE ALTERNATE SHUTDOWN MODE

- LOCAL CONTROL SWITCHES AND EQUIPMENT STATUS LIGHTS AT MOTOR CONTROL CENTERS & SWITCH-GEAR FOR VALVE & PUMP OPERATION
- LOCAL CONTROLS AND STATUS INDICATION FOR SRVs
- LOCAL INSTRUMENTATION TO MONITOR CONTAINMENT PARAMETERS & SERVICE WATER FLOW

## EXISTING LOCAL INDICATIONS

- REACTOR WATER LEVEL
- REACTOR PRESSURE
- RHR FLOW
- RCIC FLOW

## REMOTE SHUTDOWN SYSTEM



# **REMOTE SHUTDOWN SYSTEM POSITION SUMMARY**

- **ALTERNATIVE SHUTDOWN MODE OF OPERATION APPROVED IN LICENSING BASIS**
- **PROPOSED MODIFICATIONS PROVIDE REDUNDANT REMOTE SHUTDOWN CAPABILITY**

# **FIRE PROTECTION**

**D. T. EVANS**

**PROGRAM MANAGER,  
FIRE PROTECTION ENGINEERING,  
WNP-2**

## **WNP-2 POSITION**

- **FIRE PROTECTION EVALUATION REPORT (FIRE HAZARDS ANALYSIS) DOCUMENTS COMPLIANCE WITH BTP APCSB 9.5-1 (APPENDIX A), AND 10CFR50 APPENDIX R**

## **ANALYSIS FOR EACH FIRE AREA INCLUDED:**

- **FIRE BARRIERS**
- **SAFETY-RELATED EQUIPMENT**
- **CONSEQUENCES OF A FIRE**
- **RADIOACTIVE MATERIAL**
- **COMBUSTIBLES AND FIRE LOADING**
- **FIRE PROTECTION EQUIPMENT IN AREA**
- **FIRE PROTECTION EQUIPMENT OUTSIDE AREA**
- **APPENDIX R EVALUATION**

## **MAJOR FACTORS THAT ENSURE DEFENSE IN DEPTH**

- **PASSIVE FIRE PREVENTION/PROTECTION MEASURES**
- **FIRE WATER SYSTEM**
- **WATER FIRE SUPPRESSION SYSTEMS**
- **STANDPIPE HOSE SYSTEMS**
- **GASEOUS FIRE SUPPRESSION SYSTEMS**
- **FIRE DETECTION SYSTEM**
- **COMPONENT RELIABILITY**
- **REMOTE SHUTDOWN CAPABILITY**
- **FIRE PROTECTION/PREVENTION PROGRAM**



- **MAJOR FIRE PROTECTION IMPROVEMENTS  
BEING MADE BY WNP-2:**

- **CABLE RACEWAY SYSTEMS PROTECTION & TEST PROGRAM**
- **CONTROL ROOM PGCC MODULES HALON SYSTEM**
- **STANDPIPE SYSTEM EXTENSION**
- **ADDITION OF 2500 GPM FIRE PUMP SYSTEM**

**NRC CONCERN**

**PERFORM SITE VISIT TO:**


- **VERIFY UNLABELED FIRE DOORS ARE ADEQUATE**
- **VERIFY LOW FIRE LOADING IN AREAS WHERE AUTOMATIC FIRE SUPPRESSION SYSTEMS ARE NOT INSTALLED**

**NRC CONCERN (continued)**

- **COMPLETION OF STANDPIPE CHANGES  
BEFORE FUEL LOAD -VS- BY 1st REFUELING  
OUTAGE**

## **SUMMARY**

- **WNP-2 COMPLIES WITH NRC REQUIREMENTS UNDER BTP APCSB 9.5-1 (APP. A) AND 10CFR50, APP. R.**



**TYPICAL MAIN CONTROL ROOM/REMOTE SHUTDOWN ROOM TRANSFER CONTACTOR ARRANGEMENT**

# **CONTAINMENT SYSTEMS**

**E. A. FREDENBURG**

**MANAGER,  
CIVIL/STRUCTURAL ENGINEERING  
WNP-2**

# MARK II CONTAINMENT HYDRODYNAMIC LOADS

## CONCERN:

HYDRODYNAMIC LOADS RESULTING FROM SRV DISCHARGE AND LOCA WERE NOT PART OF THE ORIGINAL DESIGN BASIS FOR WNP-2.

## SUMMARY OF ACTIONS TO RESOLVE CONCERN:

- STRUCTURAL CAPACITY OF THE WNP-2 PLANT HAS BEEN ENHANCED THROUGH EXTENSIVE MODIFICATIONS IN THE WETWELL.
- KNOWLEDGE OF HYDRODYNAMIC LOADING PHENOMENA HAS BEEN GAINED THROUGH COMPREHENSIVE TESTING AND EVALUATION IN THE MARK II PROGRAM (U.S.) AND IN FOREIGN TESTS.
- CONSERVATIVE LOAD DEFINITIONS HAVE BEEN DEVELOPED FROM THE TEST DATA, AND ACCEPTED BY THE NRC.
- FINAL DOCUMENTATION OF PLANT ADEQUACY RELATIVE TO HYDRODYNAMIC LOADS WILL BE PROVIDED IN THE PLANT DESIGN ASSESSMENT REPORT FOR WNP-2.

## CONCLUSION:

HYDRODYNAMIC LOADS ARE ACCOMMODATED IN THE FINAL DESIGN OF WNP-2.

# **PLANT MODIFICATIONS DUE TO HYDRODYNAMIC LOADS**


- **ADDED HORIZONTAL STIFFENERS IN WETWELL**
- **ADDED X-QUENCHERS TO OPEN-ENDED MSRVDL'S**
- **RE-ROUTED MSRV DISCHARGE LINES**
- **ADDED QUENCHER SUPPORTS**
- **LOWERED RHR SUCTION LINES**
- **REVISED PIPE SUPPORTS**
- **REMOVED OLD DOWNCOMER BRACING SYSTEM AND REPLACED WITH NEW**
- **ADDED AND UPGRADED PENETRATION STIFFENING**
- **RELOCATED INTERNAL VACUUM BREAKERS**
- **ELIMINATED CATWALK AT ELEVATION 472**
- **REDESIGNED PLATFORM AT ACCESS HATCH**
- **PROVIDED SHIELDS FOR ELECTRICAL PENETRATIONS**
- **UPGRADED POOL TEMPERATURE MONITORING SYSTEM**



# **PRINCIPAL DIFFERENCES BETWEEN WNP-2 CONTAINMENT SYSTEM AND OTHER DOMESTIC MARK II PLANTS**

- **FREE STANDING STEEL CONTAINMENT**
- **INCLINED POOL BOTTOM**
- **X-QUENCHERS**

# TYPICAL CROSS SECTION AT SUPPRESSION POOL



821702

## **SUMMARY OF DIFFERENCES BETWEEN HYDRODYNAMIC LOAD DEFINITIONS FOR WNP-2, AND OTHER MARK II PLANTS**

- **WNP-2 COMPLIES WITH NUREG-0808 ACCEPTANCE CRITERIA FOR LOCA-RELATED HYDRODYNAMIC LOADS, EXCEPT AS FOLLOWS:**
  - (A) **AN ALTERNATIVE PLANT-UNIQUE CHUGGING LOAD DEFINITION WAS DEVELOPED FOR WNP-2.**
  - (B) **WNP-2 PLANT IS NOT ASSESSED FOR THE CONDENSATION OSCILLATION LOAD AS A SEPARATE LOAD CASE, SINCE CHUGGING LOAD CASE IS SHOWN TO BE BOUNDING.**
- **A PLANT-UNIQUE SRV LOAD DEFINITION, APPLICABLE FOR X-QUENCHERS, WAS DEVELOPED FOR WNP-2, BASED ON CAORSO IN-PLANT TESTS.**

## **SRV AIR-CLEARING LOAD**

- **BASED ON REPRESENTATIVE IN-PLANT SRV TESTS AT CAORSO (CONFIRMED BY IN-PLANT SRV TESTS AT TOKAI)**
- **DEFINED AS PRESSURE HISTORY ON SUPPRESSION POOL BOUNDARY**

## **CHUGGING LOAD**

- **7 IMPULSE SOURCES EXTRACTED FROM 4TCO TEST DATA USING FINITE ELEMENT MODEL OF 4TCO SYSTEM.**
- **IMPULSE SOURCES APPLIED AT DOWNCOMER EXIT THROUGH 3 DIMENSIONAL FINITE ELEMENT MODEL OF POOL AND VENTS.**
- **WNP-2 CHUGGING LOAD BOUNDS MEASURED CHUGGING PRESSURES IN 4TCO AND JAERI TESTS.**
- **WNP-2 CHUGGING LOAD WAS SHOWN TO BOUND THE EFFECTS OF CONDENSATION OSCILLATION AT THE BUILDING RESPONSE LEVEL.**

# VACUUM BREAKER IMPACT LOADS

## ISSUE:

VACUUM BREAKERS WILL ACTUATE DURING CHUGGING, DUE TO PRESSURE OSCILLATIONS IN THE DOWNCOMERS, AND DURING POOL SWELL, DUE TO WETWELL AIR SPACE COMPRESSION. RESULTING IMPACT LOADS COULD DAMAGE VACUUM BREAKERS, PROVIDING A SUPPRESSION POOL BYPASS LEAKAGE PATH.

## WNP-2 POSITION:

- PROGRAMS WERE UNDERTAKEN IN MARK II OWNERS GROUP, AND ANDERSON-GREENWOOD VB OWNERS GROUP (LIMERICK, SUSQUEHANNA, SHOREHAM, AND WNP-2) TO DEFINE FORCING FUNCTIONS, PREDICT VACUUM BREAKER RESPONSE, AND TO TEST VALVE CAPACITY.
- CALCULATED IMPACT VELOCITIES EXCEED STRUCTURAL CAPACITY OF THE VALVE, AS SHOWN IN ANALYSIS AND TESTS.
- PROGRAM IS CURRENTLY UNDERWAY IN WNP-2 TO ADD DAMPERS TO REDUCE VALVE IMPACT VELOCITIES TO TOLERABLE LEVELS.
- WNP-2 PROGRAM DIFFERS FROM OTHER PLANTS WITH ANDERSON-GREENWOOD VB'S BECAUSE OF DIFFERENCES IN VALVE DESIGN:
  - BOTTOM PIVOT REAR DISC
  - NO EXTERNAL SPRING CYLINDER
  - USE OF MAGNETS IN PERIPHERY OF DISC, COMBINED WITH INTERNAL TORSION SPRING TO PROVIDE PRESSURE SET POINT

# VALVE CROSS SECTION (DUAL DISC)

