Prairie Island Startup Physics Test Report Unit 2 Cycle 16

1.0 INTRODUCTION:

The Prairie Island Unit 2 reactor had 48 reload fuel assemblies manufactured by Westinghouse installed during the November 1993 refueling outage. The core design uses the VANTAGE+ fuel assemblies enriched to 4.95 w/o U235. For peaking and ITC control this design uses 336 pins with 6 w/o gadolinium and 64 pins with 8 w/o gadolinium. The 8 w/o gadolinium pins are located in 8 demonstration assemblies.

2.0 STARTUP PHYSICS TESTING - INTRODUCTION:

This report provides test results for the tests conducted during the startup of Prairie Island Nuclear Generating Plant, Unit 2. The procedures used in the startup test program were the most recent revision reviewed by the Plant Operations Committee. The tests performed included the following:

(a) Zero Power Isothermal Temperature Coefficient

(b) Control Banks' Worth

- (c) Critical Boron Concentration
- (d) Power Distribution Measurement

3.0 STARTUP PHYSICS TESTING - RESULTS:

Table 1 summarizes the following data for each test performed.

(a) Test

(b) Procedure/Effective Revision

(c) Parameter

- (d) Measured Value
- (e) Acceptance Criteria

4.0 SUMMARY:

The data in Table 1 shows agreement with the acceptance criteria.

Page 1 of 4

TABLE 1

Startup Physics Testing Results Unit 2 Cycle 16

1.0 HZP ISOTHERMAL TEMPERATURE COEFFICIENT:

Procedure: D32

Revision: 5 (6/25/93)

Test Condition Measured Value Acceptance Criteria

ARO

+1.86 pcm/°F

<5 pcm/°F

2.0 CONTROL BANKS' WORTH MEASUREMENTS:

(using the Rod Swap method) *

Procedure: D30

Revision: 23 (9/17/92)

Test Condition	Measured Value		Acceptance Criteria		
Control Bank A (reference)	1125.1 pcm	1201	pcm ±	10%	(1081-1321 pcm)
Control Bank B	495.0 pcm	510	pcm ±	15%	(434-587 pcm)
Control Bank C	832.5 pcm	900	pcm ±	15%	(765-1035 pcm)
Control Bank D	603.5 pcm		pcm ±		
Shutdown Bank A	744.0 pcm	839	pcm ±	15%	(713-965 pcm)
Shutdown Bank B	762.5 pcm		pcm ±		
Total Banks	4562.6 pcm	4981	pcm ±	10%	(4483-5479 pcm)

3.0 CRITICAL BORON CONCENTRATION:

Procedure: D34

Revision: 4 (6/29/93)

Test Condition	Measured Value	Acceptance Criteria			
ARO	1816 ppm	1840 ± 122 ppm			
Bank A IN, ORO	1684 ppm	1670 ± 122 ppm			

^{*} See report NSPNAD-88408-A, Rev 1, "Prairie Island Units 1 and 2 Rod Swap Methodology", September 1985.

TABLE 1 (Continued)

5.0 POWER DISTRIBUTION MEASUREMENTS:

Procedure: SP2116

Revision: 21 (12/6/93)

Plant Condition	Parameter	Value	Acceptance Criteria
30% Power:	MAX(RRI _m -RRI _p)/RRI _p		
	$p_i \ge 0.9$ $p_i < 0.9$	+8.1% +8.5%	±10% ±15%
	F, X 1.03 X 1.05*	2.72	<4.73**
	FΔH X 1.04	1.84	<2.12#
	QPTR	0.982	≤1.02 and ≥0.98
100% Power:			
100% FOWEL.	MAX(RRI _m -RRI _p)/RRI _p		
	$p_i \ge 0.9$ $p_i < 0.9$	+4.6%	±10% ±15%
	F _Q X 1.03 X 1.05	2.12	<2.21&
	FΔH X 1.04	1.68	<1.75#
	QPTR	0.994	≤1.02 and ≥0.98

^{*} The V(z) function is not applied since this is a non-equilibrium map.

^{**} Acceptance criteria is (2.40/P) x K(z).

[#] Acceptance criteria is $1.75 \times [1 + 0.3(1-P)]$.

[&]amp; Acceptance criteria is $[2.40/P \times V(z)] \times K(z)$.

LEGEND:

HZP Hot Zero Power

ARO All Rods Out

RRI Reaction Rate Integral - Measured

RRID Reaction Fate Integral - Predicted

p; Relative Assembly Power

QPTR Quadrant Power Tilt Ratio

ORO Other Rods Out