

April 4, 1994

LICENSEE: Northern States Power Company
 FACILITY: Monticello Nuclear Generating Plant
 SUBJECT: MEETING SUMMARY OF MARCH 22, 1994

On March 22, 1994, representatives from Northern States Power Company met with representatives from the NRC to discuss the licensee's plans for implementation of the reactor water level modification as required by NRC Bulletin 93-03, "Resolution of Issues Related to Reactor Water Level Instrumentation in BWRs." The meeting was held at the NRC Headquarters office in Rockville, Maryland. A list of attendees is enclosed (Enclosure 1). The meeting agenda and overhead slides used during the meeting are also enclosed (Enclosure 2).

The meeting provided an opportunity for representatives from the Monticello plant to meet with NRC technical staff and discuss details concerning Monticello's water level system backfill modification and the licensee's specific plans for testing the modification. The licensee revised a previous commitment to have the system fully operable by the completion of the first cold shutdown after December 31, 1993, in a letter dated December 29, 1993. The licensee stated in the letter that it now plans to complete the installation of the system, but inject into two of the four reference legs for a period of testing prior to fully implementing the system. The licensee stated that this period of testing may encompass up to one full operating cycle in order to test the system during various phases of plant operation.

At the meeting the NRC technical staff stated that a number of other plants have implemented the modification with much briefer testing periods and they concluded that 30 days should provide sufficient time for testing prior to full implementation of the backfill system. The licensee plans to submit a written response to the staff's position within approximately 1 week of the March 22 meeting.

Original signed by:
 Beth A. Wetzel, Acting Project Manager
 Project Directorate III-1
 Division of Reactor Projects - III/IV
 Office of Nuclear Reactor Regulation

- Enclosures:
 1. List of Attendees
 2. Agenda and Overhead Slides

cc w/enclosures:
 See next page

OFFICE	LA:PD31 <i>[Signature]</i>	PM:PD31 <i>[Signature]</i>	PD:PD31 <i>[Signature]</i>
NAME	CJamerson	BWetzel:cir	LMarsh
DATE	4/1/94	4/4/94	4/4/94

OFFICIAL RECORD COPY FILENAME: G:\WPDOCS\MONTICEL\MON32294.MTS

9404070275 940404
 PDR ADOCK 05000263
 Q PDR

000025

DFC
 NRC FILE CENTER COPY

cc:

J. E. Silberg, Esquire
Shaw, Pittman, Potts and Trowbridge
2300 N Street, N. W.
Washington DC 20037

U.S. Nuclear Regulatory Commission
Resident Inspector Office
2807 W. County Road 75
Monticello, Minnesota 55362

Site General Manager
Monticello Nuclear Generating Plant
Northern States Power Company
Monticello, Minnesota 55362

Robert Nelson, President
Minnesota Environmental Control
Citizens Association (MECCA)
1051 South McKnight Road
St. Paul, Minnesota 55119

Commissioner
Minnesota Pollution Control Agency
520 Lafayette Road
St. Paul, Minnesota 55119

Regional Administrator, Region III
U.S. Nuclear Regulatory Commission
801 Warrenville Road
Lisle, Illinois 60532-4351

Commissioner of Health
Minnesota Department of Health
717 Delaware Street, S. E.
Minneapolis, Minnesota 55440

Darla Groshens, Auditor/Treasurer
Wright County Government Center
10 NW Second Street
Buffalo, Minnesota 55313

Kris Sanda, Commissioner
Department of Public Service
121 Seventh Place East
Suite 200
St. Paul, Minnesota 55101-2145

Mr. Roger O. Anderson, Director
Licensing and Management Issues
Northern States Power Company
414 Nicollet Mall
Minneapolis, Minnesota 55401

Lisa R. Tiegel
Assistant Attorney General
Environmental Protection Division
Suite 200
520 Lafayette Road
St. Paul, Minnesota 55155

March 22, 1994

Monticello Water Level Modification Meeting

List of Attendees

<u>Name</u>	<u>Organization</u>
L. Marsh	NRC
B. Wetzel	NRC
R. Jones	NRC
T. Collins	NRC
A. Cabbage	NRC
R. Perch	NRC
P. O'Connor	NRC
W. Hill	Northern States Power
R. Anderson	Northern States Power
S. Engelke	Northern States Power

AGENDA FOR 3/22/94 MEETING ON MONTICELLO REACTOR WATER LEVEL INSTRUMENTATION

- INTRODUCTION
- CONFIGURATION OF WATER LEVEL INSTRUMENTATION
- PERFORMANCE OF WATER LEVEL INSTRUMENTATION
- BACKFILL MODIFICATION
- SPECIAL TESTING COMPLETED
- PREOP TESTING PLANNED
- PERFORMANCE MONITORING
- SCHEDULE
- SUMMARY

NSP

WATER LEVEL INSTRUMENTATION - FIVE CONDENSING CHAMBERS (CC)

TWO SAFEGUARDS CCs

- SCRAM/ISOLATION TRIPS
- ECCS INITIATION
- INDICATION (+50" to -50")
- ATWS/TX AND RFP TRIP
- PRESSURE PERMISSIVES TO ECCS VALVES


TWO FW CONTROL/FUEL ZONE CCs

- INDICATION (-335" to +65")
- INDICATION (0" to 60")
- FW CONTROL
- PRESSURE SIGNALS TO LO-LO SET (SRVs)
- PRESSURE PERMISSIVES TO RHR LOGIC AND ECCS PUMPS

ONE VESSEL FLOOD CC

- INDICATION (-50" to +350")

NSP





PLAN VIEW

PLANT ELEVATION

N-11A	994'-7"
2-3-2A	994'-8 7/8"
2-3-3A	994'-8 1/2"
X-53A	994'-0"
X-28A	980'-6"
C-55	965'-8 1/2"
C-121	935'-0"

COLD LEG CONDENSING CHAMBER

TOTAL LENGTH DRYWELL	8'-1 1/2"
TOTAL LENGTH RX BLDG (INCLUDING PENETRATION)	71'-1 1/4"




PLAN VIEW


PLANT ELEVATION

N-11B	994'-7"
2-3-2B	994'-7 15/16"
2-3-3B	994'-7 1/2"
X-53B	994'-0"
X-29A	980'-6"
C-56	965'-8 1/2"
C-122	935'-0"


COLD LEG CONDENSING CHAMBER

TOTAL LENGTH DRYWELL	8'-6 5/8"
TOTAL LENGTH RX BLDG (INCLUDING PENETRATION)	108'-10 3/4"





REACTOR SAFEGUARDS INSTRUMENTS SKETCH OF INSTRUMENT LINES



MONITORING OF SYSTEM PERFORMANCE

- DURING COOLDOWN RPV LEVEL COMPUTER POINTS WERE MONITORED FOR ANY INDICATION OF NOTCHING (January 27, 1993)
- OPERATIONS MAINTAINED A RAPID COOLDOWN RATE TO ACCOMMODATE THE MONITORING
- THE PLANT HAD BEEN RUNNING FOR 275 DAYS
- THE NOTCHING FIRST OCCURRED AT APPROXIMATELY 23 PSIG
- THE LOW PRESSURE NOTCHING WAS SMALL AND MOMENTARY

NSP

NOTCHING SUMMARY (NO NOTCHING ABOVE 23 PSIG)

SAFEGUARDS "A"

- ONE INCH NOTCHING (20 SECONDS)

SAFEGUARDS "B"

- NO NOTCHING

FW CONTROL/FUEL ZONE "A"

- TWO INCH NOTCHING (20 SECONDS)
- AT 5 PSIG, 9 INCH NOTCH OCCURRED FOR 45 SECONDS

FW CONTROL/FUEL ZONE "B"

- TWO INCH NOTCHING (20 SECONDS)
- AT 5 PSIG, 11 INCH NOTCH OCCURRED FOR 15 SECONDS

VESSEL FLOOD


- NO NOTCHING


NSP

DESIGN FEATURES

- WATER SUPPLIED FROM CRD
- SLOPED TUBING
- FILTERS
- FLOW METERS WITH ESSENTIAL POWER SUPPLY
- DUAL METERING VALVES
- CHECK VALVES
- INJECTION POINT IS INTO 1" PIPE AWAY FROM INSTRUMENT RACK
- LOCKING OF SAFEGUARDS REFERENCE LEG ISOLATION VALVES IN THE OPEN POSITION

NSP





BACKFILL SPECIAL TEST

12/1/93

- CONNECTED BACKFILL INJECTION LINE TO VESSEL FLOOD (-50" to +350") LEG
- MONITORED LEVEL INSTRUMENTATION AND CRD CHARGING PRESSURE
- VARIED BACKFILL INJECTION FLOW
- PERFORMED CRD CHARGING PRESSURE TRANSIENTS
 1. NOTCH CONTROL ROD
 2. START/STOP STANDBY CRD PUMP
 3. SINGLE ROD SCRAM
 4. BACKWASH CRD DISCHARGE FILTER
- RESULTS
 1. NO WATER LEVEL DISTURBANCES FROM CRD CHARGING PRESSURE TRANSIENTS NOR FROM VALVING OPERATIONS
 2. ACCEPTABLE FLOW CONTROL OBTAINED
 3. UP TO TWO INCH LEVEL BIAS (NEGATIVE) AT 12 LB/HR INJECTION RATE

NSP

PRE-OP TESTING PLANNED

- ALL TESTING DONE WITH COMPUTER MONITORING OF ALL WATER LEVEL INDICATIONS

- ALL TESTS PERFORMED AT BOTH COLD SHUTDOWN AND POWER OPERATION

- TESTS PERFORMED
 1. VALVING IN AND OUT OF SERVICE

 2. LEVEL BIAS VERSUS INJECTION RATE

 3. CRD DISCHARGE PRESSURE TRANSIENTS

NSP

WATER LEVEL CONFIGURATION AFTER NEXT COLD SHUTDOWN

- **INSTALLATION OF BACKFILL HARDWARE COMPLETE**
- **PRE-OP TESTING COMPLETE ON BOTH DIVISIONS**
- **BACKFILL INJECTING INTO "A" DIVISION (MOST NOTCHING)**
- **MANUAL BACKFILL AVAILABLE TO "B" DIVISION (NO NOTCHING ON SAFEGUARDS)**
- **PERFORMANCE MONITORING TO BE ACCOMPLISHED BY COMPARING DIVISIONS**

NSP

BACKFILL PERFORMANCE MONITORING (One Division of Backfill In Service)

1. LEVEL BIAS

- Accurate determination of level bias over varying plant conditions.
- Bias affected by flow, Drywell Temperature and Reactor Building Temperature.

2. SYSTEM PERFORMANCE

- Performance of Equipment (Flow Control)
- Monitor for level transients for various plant evolutions.
- Ensure testing bounded all plant evolutions such as rod movements, SCRAM, power changes, CRD operation, etc.

NSP

BACKFILL PERFORMANCE MONITORING (CONT.)


3. ELIMINATION OF NOTCHING

- After extended period of back fill operation, monitor for notching during depressurization.
- Verify backfill successfully eliminates level notching.

4. EFFECTS OF LOSING BACKFILL SYSTEM

- After extended period of backfill operation, monitor reference leg performance on loss of backfill.
- Monitor condensing chamber performance when potentially bound with non-condensable gases.

Non-condensable Gas Partial Pressure for 2.6 lbm/hr Backfill



SCHEDULE

1993 REFUELING OUTAGE

January 27 to March 25

LAST COLD SHUTDOWN

March 25, 1993

1994 REFUELING OUTAGE

Sept. 15 (39 day outage goal)

NSP

NRC BULLETIN 93-03

“... IMPLEMENT HARDWARE MODS NECESSARY TO ENSURE THE LEVEL INSTRUMENTATION SYSTEM DESIGN IS OF HIGH FUNCTIONAL RELIABILITY FOR LONG-TERM OPERATION.”

**AFTER NEXT COLD SHUTDOWN,
COMPLIANCE ACHIEVED:**

- **HARDWARE MODS INSTALLED AND TESTED**
- **BACKFILL INJECTING INTO “A” DIVISION
(MOST NOTCHING)**
- **MANUAL INJECTION AVAILABLE ON “B”
DIVISION**

NSP

COMPLIANCE ACHIEVED (CONT.)

- CONTINUOUS COMPUTER MONITORING AND ALARMING FOR 6" DEVIATION
- ABNORMAL PROCEDURES IN PLACE
- OPERATORS TRAINED
- PERIODIC INSPECTIONS FOR LEAKAGE
- AUTOMATIC RHR VALVE INTERLOCKS MINIMIZE PROBABILITY OF DRAINDOWN EVENT

SUMMARY

AFTER NEXT COLD SHUTDOWN

- HARDWARE INSTALLATION AND TESTING WILL BE COMPLETED
- ABNORMAL PROCEDURES WILL BE ISSUED AND TRAINED ON
- HIGH FUNCTIONAL RELIABILITY OF WATER LEVEL INSTRUMENTATION WILL BE OBTAINED IN COMPLIANCE WITH BULLETIN 93-03



DISTRIBUTION FOR MEETING SUMMARY FOR 3/22/94 MEETING

DATED: April 4, 1994

w/enclosures 1&2:

Docket File

NRC & Local PDRs

PD31 Reading

B. Wetzel

M. Phillips, Region III

w/enclosure 1 only:

W. Russell/F. Miraglia

L. Reyes

J. Roe

J. Zwolinski

L. Marsh

C. Jamerson

OGC

E. Jordan

R. Jones

T. Collins

A. Cabbage

R. Perch

P. O'Connor

ACRS (10)

W. Dean, EDO, 17G21.

cc: Licensee & Service List (with all enclosures)