

United States Government

Department of Energy

memorandum

Albuquerque Operations Office


DATE: SEP 25 1990

REPLY TO
ATTN OF: UMTRA:LF

SUBJECT: Monthly Activity Schedules

TO: Those on Attached List

Provided for your information are the monthly issuance of schedules for selected Uranium Mill Tailings Remedial Action (UMTRA) Project sites. These schedules reflect all current and future key project activities in the areas of site characterization, NEPA compliance, design development, remedial action construction, certification, licensing, and surveillance and maintenance. Please refer any questions to the DOE UMTRA Site Manager designated on the attached listing.



Mark L. Matthews
Project Manager
Uranium Mill Tailings Remedial Action
Project Office

2 Attachments

cc w/attachments:
Designated UMTRA Site Manager

9010020057 900925
PIR WASTE PDC
WM-39

WM-39
NLD 4/1

SEP 25 1990

ADDRESSEES MEMORANDUM DATED

L. Anderson, UDOH
N. Nutongla, Hopi Tribe
M. Begaye, Navajo Nation
D. Lacker, TDOH
N. Freudenthal, WY
R. Shaffer, DEQ, WY
D. Mount, NDDOH
H. Roitman, CDOH
P. Martinek, CDOH
G. A. Franz, III, CDOH
S. Summers, CDOH
D. Stewart-Smith, ODOE
K. Sisneros, EID, NM
W. Neufeld, DWMR, SD
M. Thomas, DHW, ID
T. Gerusky, PA
P. Lohaus, NRC, HQ
R. Hall, NRC, URFO
S. Miller, GOGC, FORS
L. Harris, OEG, FORS

UMTRA PROJECT
Site Contacts

Note: Dan Gillen - NRC Contact

	DOE Project Office	TAC		RAC		DOE-HQ	NRC
		Site Managers	Site Manager	Lead Eng	Site Managers		
845-4628	AMB	Abrams	Bierley	Larson	Cooney	Mathes	Grimm, CO
845-5659	BEL/BOW	Smythe	Watson	Dery	NA	Brazley	Wastler, HQ
845-5640	CAN	Hamp	Watson	Caldwell	Zebick	Brazley	Gnugnoli, HQ
845-5640	DUR	Hamp	Edge	Bridgeman	Thomson	Brazley	Jacoby, CO
845-4628	FCT	Mann	Bierley	Crain	Zebick	Mathes	Wastler, HQ
845-5637	GRJ	Leske	Rager	Smith	Pepin	Brazley	Gillen, HQ
845-5640	GRN	Hamp	Edge	Caldwell	Zebick	Mathes	Wastler, HQ
845-5637	GUN	Leske	Rager	Crain	NA	Mathes	Wastler, HQ
845-5640	HAT	Hamp	McBee	Bennett	Swisse	Gatrell	Gonzales, CO
845-5640	LKV	Hamp	Portillo	Caldwell	Cooney	Brazley	Gonzales, CO
845-4628	LOW	Mann	Bierley	Bennett	Zebick	Gatrell	Wastler, HQ
845-4628	MAY	Mann	Portillo	Caldwell	NA	Mathes	Wastler, HQ
845-5640	MON	Hamp	McBee	Bennett	Swisse	Gatrell	Gonzales, CO
845-4628	NAT	Abrams	Watson	Crain	NA	Brazley	Wastler, HQ
845-5659	RFL	Smythe	Portillo	Kyllo	Withee	Mathes	Wastler, HQ
845-4628	RVT	Mann	Edge	Caldwell	Williams	Gatrell	Wastler, HQ
845-4628	SHP	Abrams	McBee	Kyllo	Zebick	Gatrell	Gillen, HQ
845-4628	SLC	Abrams	Bierley	Caldwell	Pommerening	Gatrell	Gillen, HQ
845-4628	SPK	Mann	Portillo	Caldwell	Williams	Gatrell	Gillen, HQ
845-4628	SRK	Abrams	Watson	Zimmerley	NA	Brazley	Wastler, HQ
845-4628	TUB	Abrams	McBee	Larson	Zebick	Gatrell	Jacoby, CO
845-4628	VPs	Mann*	Moore	Duran	Pommerening/Brazley		Michaud, CO
846-5640	" BUR	Hamp	Watson	Keshian	Zebick	Brazley	Gnugnoli

* GJPO responsibilities

	<u>DOE</u>	<u>UNC</u>	<u>JEG</u>
GRJ, EDG	Virgona	Madson	Moore

Milt Scoutaris - Construction Oversight/Certification (All Sites)
 Frank Bosiljevac - Health & Safety/Radiation Measurements (All Sites)
 Michael Abrams - Nuclear Regulatory Commission Liaison. (All Sites)
 Paul Mann - Vicinity Property Coordinator (All Sites)
 Clinton Smythe - Site and Vicinity Property Management Group Leader (All Sites)

September 25, 1990

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1504-01-100	VP CERTIFICATION *	13SEP83 A	27SEP91 E	13SEP83	01FEB90	-431	STARTED-BEHIND
* 3502-01-041	INITIATE SURV AND MAINT PROG *	04AUG86 A	28SEP90 E	04AUG86	30SEP94	1045	STARTED-AHEAD
* 3502-01-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT90	01OCT90	03OCT94	03OCT94	1045	FORECAST-AHEAD

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0505-10-0717	NRC CONCURRENCE ON FRAP MGD	05SEP90	16OCT90	06JUL90	17AUG90	-42	FORECAST-BEHIND
* 0505-10-0713	PUBLISH RAP	17OCT90	19NOV90	31JAN89	27FEB89	-450	FORECAST-BEHIND
1000-10-865	NRC REVIEW OF DCR	08OCT90	29NOV90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-10-870	STATE/TRIBES REVIEW OF DCR	08OCT90	29NOV90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-10-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	07DEC90	14FEB91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-10-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	15OCT90	30NOV90	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-10-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	15FEB91	07MAR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-10-100	VP CERTIFICATION *	26JUL89 A	23APR91 E	14APR89	01JUL90	-211	STARTED-BEHIND
1504-10-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	15MAR91	02MAY91	EMPTY	EMPTY	NA	FORECAST-AHEAD
3502-10-031	NRC APPROVE FINAL S&M PLAN	03SEP90	05OCT90	26JUN90	30JUL90	-49	FORECAST-BEHIND
* 3502-10-025	FINAL SURV & MAINT PLAN	11JAN91	07MAR91	01MAY90	25JUN90	-183	FORECAST-BEHIND
3502-10-032	DOE APPROVE FINAL S&M PLAN	15MAR91	18APR91	26JUN90	30JUL90	-188	FORECAST-BEHIND
* 3502-10-041	INITIATE SURV AND MAINT PROG *	19APR91	19APR91	31JUL90	30SEP94	900	FORECAST-AHEAD
* 3502-10-900	TRANSFER TO LONG TERM S & M PROGRAM	03OCT91	03OCT91	03OCT94	03OCT94	782	FORECAST-AHEAD

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1000-02-200	REMEDIAL ACTION PROCESSING COMPLETION REPORT	15JUN89 A	05OCT90 E	07AUG89	02APR90	-134	STARTED-BEHIND
1000-02-200D	REMEDIAL ACTION DISPOSAL COMPLETION REPORT	01MAY90 A	18OCT90 E	01MAY90	01AUG90	-56	STARTED-BEHIND
1000-02-2001	NRC REVIEW P.S. COMPLETION REPORT	15OCT90	23NOV90	10AUG90	20SEP90	-46	FORECAST-BEHIND
1000-02-2002	NRC REVIEW D.S. COMPLETION REPORT	31DEC90	12FEB91	11SEP90	22OCT90	-81	FORECAST-BEHIND
* 1504-02-125D	REVIEW & ISSUE DRAFT DISPOSAL SITE CERTIFICATION	23AUG90 A	30OCT90 E	23JUL90	29AUG90	-44	STARTED-BEHIND
1504-02-130	NRC REVIEW DRAFT PROCESSING SITE CERTIFICATION	28SEP90	17DEC90	15MAY90	02JUL90	-120	FORECAST-BEHIND
1504-02-130D	NRC REVIEW DRAFT DISPOSAL SITE CERTIFICATION	31OCT90	19DEC90	30AUG90	16OCT90	-46	FORECAST-BEHIND
* 1504-02-140D	FINAL DISPOSAL SITE CERTIFICATION REPORT	20DEC90	21JAN91	17OCT90	19NOV90	-45	FORECAST-BEHIND
* 1504-02-140	FINAL PROCESSING SITE CERTIFICATION REPORT	18DEC90	19FEB91	04APR90	29MAY90	-190	FORECAST-BEHIND
1504-02-145D	NRC CONCUR FINAL DISPOSAL SITE CERTIFICATE	22JAN91	13MAR91	20NOV90	21DEC90	-58	FORECAST-BEHIND
1504-02-145	NRC CONCUR FINAL PROCESSING SITE CERTIF ***	20FEB91	09APR91	31JUL90	17SEP90	-146	FORECAST-BEHIND
* 1504-02-10C	VP CERTIFICATION *	20MAY84 A	15NOV91 E	21-AY84	30JUN89	-620	STARTED-BEHIND
* 3502-02-025	FINAL MAINT & SURV PLAN	25DEC90	19FEB91	04APR90	29MAY90	-190	FORECAST-BEHIND
3502-02-031	NRC CONCUR FINAL M&S PLAN	20FEB91	10APR91	31JUL90	12SEP90	-150	FORECAST-BEHIND
* 3502-02-041	INITIATE MAINT & SURV PROGRAM *	11APR91	11APR91	18JUL90	30SEP94	906	FORECAST-AHEAD
* 3502-02-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT91	01OCT91	03OCT94	03OCT94	784	FORECAST-AHEAD

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

PAGE: 1
 RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1504-01-100	VP CERTIFICATION *	13SEP83 A	27SEP91 E	13SEP83	01FEB90	-451	STARTED-BEHIND
* 3502-01-041	INITIATE SURV AND MAINT PROG *	04AUG86 A	28SEP90 E	04AUG86	30SEPS4	1045	STARTED-AHEAD
* 3502-01-900	TRANSFER TO LONG TERM S & N PROGRAM	01OCT90	01OCT90	03OCT94	03OCT94	1045	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-03-200	RADON MONITORING	01JAN85 A	30SEP91 E	01JAN85	30SEP91	0	STARTED-ON SCHED
0505-03-100	DEVELOP RAS	02JUL90	24SEP90 E	02JUL90	24SEP90	0	STARTED-ON SCHED
0505-03-105	DOE/TAC REVIEW RAS	25SEP90	15OCT90	25SEP90	15OCT90	0	FORECAST-ON SCHED
0505-03-110	INCORP. DOE RAS COMMENTS	16OCT90	05NOV90	16OCT90	05NOV90	0	FORECAST-ON SCHED
* 0505-03-115	ISSUE REVISE PRELIMINARY RAP	06NOV90	06NOV90	06NOV90	06NOV90	0	FORECAST-ON SCHED
0505-03-120	NRC REVIEW OF RAS	07NOV90	18DEC90	07NOV90	18DEC90	0	FORECAST-ON SCHED
0505-03-125	STATE REVIEW OF RAS	07NOV90	18DEC90	07NOV90	18DEC90	0	FORECAST-ON SCHED
0505-03-130	INCORP. NRC/STATE COMMENTS	19DEC90	08JAN91	19DEC90	08JAN91	0	FORECAST-ON SCHED
0505-03-135	DOE/TAC REVIEW FINAL RAS	09JAN91	29JAN91	09JAN91	29JAN91	0	FORECAST-ON SCHED
* 0505-03-140	ISSUE REVISE FINAL RAP	30JAN91	30JAN91	30JAN91	30JAN91	0	FORECAST-ON SCHED
0505-03-145	NRC CONCURRENCE ON FRAS	31JAN91	13FEB91	31JAN91	13FEB91	0	FORECAST-ON SCHED
0505-03-150	INCORP. NRC FRAS COMMENTS	14FEB91	06MAR91	14FEB91	06MAR91	0	FORECAST-ON SCHED
* 0505-03-155	PUBLISH RAP	07MAR91	07MAR91	07MAR91	07MAR91	0	FORECAST-ON SCHED
1000-03-835	RAC COMPILE DRAFT COMP REPORT(DCR) & ISS TO DOE	05NOV90	01MAR91	31AUG90	31DEC90	-44	FORECAST-BEHIND
1000-03-845	TAC REVIEW OF DCR & ISS TO DOE	11MAR91	19APR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-03-860	DOE REVIEW/TRANSMIT DCR TO RAC	22APR91	26APR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-03-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	29APR91	14JUN91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-03-865	NRC REVIEW OF DCR	24JUN91	16AUG91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-03-870	STATE/TRIBES REVIEW OF DCR	24JUN91	16AUG91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-03-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	26AUG91	01NOV91	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-03-100	VP CERTIFICATION *	21MAY86 A	18JAN91 E	21MAY86	01SEP90	-99	STARTED-BEHIND
1504-03-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	26AUG91	11OCT91	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-03-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	04NOV91	22NOV91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-03-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	02DEC91	17JAN92	EMPTY	EMPTY	NA	FORECAST-AHEAD
3000-03-004	RADON BARRIER PLACEMENT AT BODO CANYON	15SEP89 A	03AUG90 A	28AUG87	20SEP89	-227	COMPLETE-BEHIND
3000-03-014	PASSIVE DEWATERING EVALUATION	01JUN90 A	15AUG90 A	01MAY90	15JUN90	-43	COMPLETE-BEHIND
3000-03-005	EROSION PROTECTION AT BODO CANYON	16OCT87 A	05OCT90 E	16OCT87	28SEP90	-5	STARTED-BEHIND
3000-03-007	SITE RESTORATION AT BODO CANYON ***	23AUG90 A	15NOV90 E	12SEP89	06NOV89	-268	STARTED-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 3000-03-008	COMPLETE WORK AND DEMOBILIZE	16NOV90	30NOV90	14NOV90	29NOV90	-1	FORECAST-BEHIND
3000-03-015	VP COMPLETION REPORT SUBMITTALS	13JUN85 A	21DEC90 E	09JUN89	28SEP90	-60	STARTED-BLHIND
* 3502-03-025	FINAL SURV & MAINT PLAN	22JUL91	22NOV91	17APR91	20AUG91	-68	FORECAST-BEHIND
3502-03-031	NRC APPROVE FINAL S&M PLAN	25NOV91	27DEC91	21AUG91	24SEP91	-68	FORECAST-BEHIND
3502-03-032	DOE APPROVE FINAL S&M PLAN	25NOV91	27DEC91	21AUG91	24SEP91	-68	FORECAST-BEHIND
* 3502-03-041	INITIATE SURV AND MAINT PROG *	20JAN92	20JAN92	25SEP91	25SEP91	-83	FORECAST-BEHIND
* 3502-03-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT92	01OCT92	01OCT92	01OCT92	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 13JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1504-04-021	FINAL SITE CERTIFICATION ***	17NOV87 A	01OCT90 E	17NOV87	15JUN88	-598	STARTED-BEHIND
* 3502-04-021	FINAL SURV AND MAINT PLAN	02OCT86 A	28SEP90 E	15MAY88	14OCT88	-510	STARTED-BEHIND
3502-04-031	NRC APPROVE FINAL S&M PLAN	01OCT90	05NOV90	17OCT88	21NOV88	-510	FORECAST-BEHIND
3502-04-032	DOE APPROVE FINAL S&M PLAN	01OCT90	05NOV90	17OCT88	21NOV88	-510	FORECAST-BEHIND
* 3502-04-041	INITIATE SURV AND MAINT PROG *	06NOV90	06NOV90	22NOV88	30SEP94	1018	FORECAST-AHEAD
* 3502-04-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT91	01OCT91	03OCT94	03OCT94	784	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 0501-05-300	VP INCLUSIONS ***	28OCT82 A	31DEC90 E	28OCT82	28SEP90	-66	STARTED-BEHIND
0501-05-200	RADON MONITORING	17MAR86 A	30SEP94 E	17MAR86	30SEP94	0	STARTED-ON SCHED
* 0505-05-040	*** INCORP COMMENTS & ISSUE REVISED PFRAP TO NRC	06MAR90 A	05SEP90 E	16MAY90	28JUN90	-49	STARTED-BEHIND
0505-05-0402	STATE REVIEW OF REVISED PFRAP	20SEP90	31OCT90	06JUL90	16AUG90	-54	FORECAST-BEHIND
0505-05-0401	NRC REVIEW OF REVISED PFRAP & PREP DTER	20SEP90	14NOV90	06JUL90	30AUG90	-54	FORECAST-BEHIND
* 0505-05-041	INCORP CMTS/RAC DES AND ISSUE FINAL RAP ***	07SEP88 A	10APR91 E	24MAY88	24JAN91	-54	STARTED-BEHIND
0505-05-0411	NRC CONDITIONAL CONCURRENCE ON FRAP	22MAY91	22MAY91	07MAR91	07MAR91	-54	FORECAST-BEHIND
* 0505-05-071	FINAL RAP CONCURRENCE AND PUBLISH	23MAY91	03JUL91	08MAR91	18APR91	-54	FORECAST-BEHIND
1000-05-105	REVISED FINAL DESIGN FOR REVIEW	07SEP89 A	20AUG90 A	07SEP89	31MAY90	-57	COMPLETE-BEHIND
* 1000-05-110	REVISED FINAL DESIGN FOR SIGNATURE	21AUG90 A	07DEC90 E	01JUN90	05OCT90	-45	STARTED-BEHIND
1000-05-175	NRC CONCUR WITH REM ACT INSP PLAN	25APR91	05JUN91	08FEB91	21MAR91	-54	FORECAST-BEHIND
* 1000-05-111	VP ENGINEERING *	01MAY83 A	30SEP91 E	01MAY83	28SEP90	-261	STARTED-BEHIND
1000-05-835	RAC COMPILE DRAFT COMP REPORT(DCR) & ISS TO DOE	27DEC93	22APR94	04OCT93	01APR94	-15	FORECAST-BEHIND
1000-05-845	TAC REVIEW OF DCR & ISS TO DOE	02MAY94	10JUN94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-05-860	DOE REVIEW/TRANSMIT DCR TO RAC	13JUN94	17JUN94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-05-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	20JUN94	05AUG94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-05-865	NRC REVIEW OF DCR	15AUG94	07OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-05-870	STATE/TRIBES REVIEW OF DCR	15AUG94	07OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-05-880	RESPOND TO NRC COMMENTS & ISSUE FOR TO DOE	17OCT94	23DEC94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-05-100	VP CERTIFICATION *	01AUG84 A	13MAY93 E	01AUG84	30OCT92	-139	STARTED-BEHIND
1504-05-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01NOV93	02NOV93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-05-825	FINAL SITE WALK OVER	08DEC93	09DEC93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-05-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	10DEC93	16DEC93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-05-832	DOE REVIEW FINAL C.O INSPECT RPT & ISS TO RAC	17DEC93	24DEC93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-05-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	27DEC93	11FEB94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-05-850	CONDUCT V & O INSPECTION	09MAY94	13MAY94	EMPTY	EMPTY	NA	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1504-05-950	DOE PREP CERTIFICATION RPT & ISSUE TO NRC	26DEC94	13JAN95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-05-960	NRC REVIEW & CONCURRENCE OF SCR	23JAN95	10MAR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
2501-05-060	COMPLETE COTTER SITE ACQUISITION	01OCT90	01OCT90	08MAY90	08MAY90	-104	FORECAST-BEHIND
* 3000-05-011	VP REMEDIAL ACTION ***	01AUG83 A	31DEC92 E	01AUG83	30OCT91	-306	STARTED-BEHIND
3000-05-011	VP COMPLETION REPORT SUBMITTAL	26MAR86 A	01APR93 E	26MAR86	01APR93	0	STARTED-ON SCHED
* 3000-05-003	PERFORM REMEDIAL ACTIONS (PH11) ***	08DEC88 A	30NOV93 E	05DEC88	30NOV93	0	STARTED-ON SCHED
3502-05-001	DRAFT SURV AND MAINT PLAN	06APR93	31MAY93	06APR93	31MAY93	0	FORECAST-ON SCHED
3502-05-011	NRC REVIEW DRAFT S&M PLAN	01JUN93	19JUL93	01JUN93	19JUL93	0	FORECAST-ON SCHED
3502-05-012	STATE REVIEW DRAFT S&M PLAN	01JUN93	19JUL93	01JUN93	19JUL93	0	FORECAST-ON SCHED
* 3502-05-025	FINAL MAINT AND SURV PLAN	21NOV94	13JAN95	15AUG94	07OCT94	-70	FORECAST-BEHIND
3502-05-031	NRC APPROVE FINAL S&M PLAN	16JAN95	17JUN95	10OCT94	11NOV94	-70	FORECAST-BEHIND
3502-05-032	DOE APPROVE FINAL S&M PLAN	16JAN95	17FEB95	10OCT94	11NOV94	-70	FORECAST-BEHIND
* 3502-05-041	INITIATE SURV AND MAINT PROG *	13MAR95	13MAR95	14NOV94	14NOV94	-85	FORECAST-BEHIND
* 3502-05-900	TRANSFER TO LONG TERM S & M PROGRAM	02OCT95	02OCT95	02OCT95	02OCT95	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-06-200	RADON MONITORING	01SEP86 A	04APR95 E	01SEP86	19MAY94	-232	STARTED-BEHIND
* 0505-06-041	INCORP CMTS/RAC DES AND ISSUE FINAL RAP ***	24OCT90	01NOV90	21APR89	29JUN89	-350	FORECAST-BEHIND
0505-06-051	NRC REVIEW FINAL RAP/DES	09NOV90	27DEC90	30JUN89	17AUG89	-355	FORECAST-BEHIND
0505-06-052	STATE REVIEW FINAL RAP/DES	09NOV90	27DEC90	30JUN89	17AUG89	-355	FORECAST-BEHIND
0505-06-061	FINAL RAP/DES REVIEW MEETING	28DEC90	10JAN91	18AUG89	31AUG89	-355	FORECAST-BEHIND
* 0505-06-071	FINAL RAP CONCURRENCE AND PUBLISH	28DEC90	07FEB91	18AUG89	29SEP89	-354	FORECAST-BEHIND
* 1000-06-070	FINAL DESIGN FOR SIGNATURE (PH11) *	11JUL89 A	17SEP90 E	07MAR89	01MAR90	-142	STARTED-BEHIND
1000-06-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	18SEP90	15OCT90	19MAY89	15JUN89	-347	FORECAST-BEHIND
1000-06-081	RFP ISSUE (PH11)	18SEP90	29OCT90	08MAY90	18JUN90	-95	FORECAST-BEHIND
1000-06-085	RECEIVE BIDS (PH11)	30OCT90	30OCT90	22JUN90	04JUL90	-84	FORECAST-BEHIND
1000-06-175	NRC CONCUR WITH REM ACT INSP PLAN	16OCT90	05NOV90	16JUN89	06JUL89	-347	FORECAST-BEHIND
1000-06-091	DOE APPROVE RA CONTRACT (PH11)	11OCT90	25DEC90	10JUL90	24AUG90	-87	FORECAST-BEHIND
1000-06-101	AWARD CONTRACTS (PH11)	26DEC90	02JAN91	14SEP90	25SEP90	-71	FORECAST-BEHIND
* 1000-06-111	VP ENGINEERING *	02MAY88 A	30SEP91 E	01APR88	01MAR91	-151	STARTED-BEHIND
* 1000-06-200	REMEDIAL ACTION COMPLETION REPORT	03AUG94	02JAN95	03AUG94	02JAN95	0	FORECAST-ON SCHED
1000-06-2001	NRC REVIEW RA COMPLETION REPORT	10JAN95	20FEB95	10JAN95	20FEB95	0	FORECAST-ON SCHED
* 1503-06-091	PUBLISH ROD ***	02APR90 A	09NOV90 E	20APR89	19MAY89	-385	STARTED-BEHIND
* 1504-06-100	VP CERTIFICATION *	18OCT90	01OCT92	05NOV90	19OCT92	12	FORECAST-AHEAD
* 1504-06-001	DRAFT SITE CERTIFICATION	03JAN95	27FEB95	03JAN95	27FEB95	0	FORECAST-ON SCHED
1504-06-011	NRC REVIEW DRAFT SITE CERTIFICATION	28FEB95	17APR95	28FEB95	17APR95	0	FORECAST-ON SCHED
1504-06-012	STATE REVIEW DRAFT SITE CERTIFICATION	28FEB95	17APR95	28FEB95	17APR95	0	FORECAST-ON SCHED
* 1504-06-021	FINAL SITE CERTIFICATION *	18APR95	12JUN95	18APR95	12JUN95	0	FORECAST-ON SCHED
1504-06-0211	NRC REVIEW FINAL SITE CERT REPORT	20JUN95	31JUL95	20JUN95	31JUL95	0	FORECAST-ON SCHED
2501-06-043	SITE ACQUISITION AT ESTES GULCH (BLM W/D)	15NOV90	13FEB91	29MAY89	31OCT89	-336	FORECAST-BEHIND
3000-06-015	HIGHWAY 13 3RD LANE	01APR91	28JUN91	01APR91	28JUN91	0	FORECAST-ON SCHED
* 3000-06-011	VP REMEDIAL ACTION *	19APR89 A	01OCT91 E	01JUN89	01MAR91	-152	STARTED-BEHIND
3000-06-016	VP COMPLETION REPORT SUBMITTALS	22AUG90 A	28AUG92 E	01SEP89	31DEC91	-173	STARTED-BEHIND
* 3000-06-001	PERFORM REMEDIAL ACTIONS (PH11) ***	01APR91	30SEP94	02OCT90	30SEP94	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
3502-06-021	DRAFT SURV AND MAINT PLAN	07FEB94	01APR94	07FEB94	01APR94	0	FORECAST-ON SCHED
3502-06-011	NRC REVIEW DRAFT S&M PLAN	11APR94	27MAY94	11APR94	27MAY94	0	FORECAST-ON SCHED
3502-06-012	STATE REVIEW DRAFT S&M PLAN	11APR94	27MAY94	11APR94	27MAY94	0	FORECAST-ON SCHED
* 3502-06-025	FINAL SURV & MAINT PLAN	18APR95	12JUN95	18APR95	12JUN95	0	FORECAST-ON SCHED
3502-06-031	NRC APPROVE FINAL S&M PLAN	13JUN95	17JUL95	13JUN95	17JUL95	0	FORECAST-ON SCHED
3502-06-032	DOE APPROVE FINAL S&M PLAN	13JUN95	17JUL95	13JUN95	17JUL95	0	FORECAST-ON SCHED
* 3502-06-041	INITIATE SURV & MAINT PRDG	18JUL95	18JUL95	18JUL95	18JUL95	0	FORECAST-ON SCHED
* 3502-06-900	TRANSFER TO LONG TERM S & M PROGRAM	02OCT95	02OCT95	02OCT95	02OCT95	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-07-200	RADON MONITORING	01JUL84 A	20MAY91 E	01JUL84	30MAR91	-35	STARTED-BEHIND
1000-07-835	RAC COMPILE DRAFT COMP REPORT(DCR) & ISS TO DOE	15DEC89 A	06AUG90 A	EMPTY	EMPTY	NA	COMPLETE-AHEAD
1000-07-845	TAC REVIEW OF DCR & ISS TO DOE	09AUG90 A	20SEP90 E	EMPTY	EMPTY	NA	STARTED-AHEAD
1000-07-850	DOE REVIEW/TRANSMIT DCR TO RAC	21SEP90	27SEP90	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-07-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	28SEP90	19OCT90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-07-865	NRC REVIEW OF DCR	29OCT90	21DEC90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-07-870	STATE/TRIBES REVIEW OF DCR	29OCT90	21DEC90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-07-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	31DEC90	08MAR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-07-850	CONDUCT V & D INSPECTION	03SEP90	07SEP90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-07-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	03SEP90	19OCT90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-07-100	VP CERTIFICATION *	19JUN86 A	31DEC90 E	19JUN86	01JAN91	1	STARTED-AHEAD
* 1504-07-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	11MAR91	29MAR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-07-1	NRC REVIEW & CONCURRENCE OF SCR	08APR91	24MAY91	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 3000-07-005	BASE 11 DEMOB	01DEC89 A	28SEP90 E	01NOV89	28SEP90	0	STARTED-ON SCHED
* 3000-07-006	PERFORM HIGHWAY REPAIR WORK	27JUL90 A	28SEP90 E	02JUL90	28SEP90	0	STARTED-ON SCHED
3000-07-015	VP COMPLETION REPORT SUBMITTALS	01MAY86 A	31JAN91 E	01MAY86	28SEP90	-85	STARTED-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-08-200	RADON MONITORING	10APR85 A	01MAY95 E	10APR85	30MAR95	-22	STARTED-BEHIND
0505-08-917	DRAP COMMENT MEETING	14AUG90 A	14AUG90 A	27AUG90	29AUG90	11	COMPLETE-AHEAD
0505-08-9151	NRC REVIEW DRAP	28JUN90 A	17AUG90 A	21FEB90	03APR90	-98	COMPLETE-BEHIND
0505-08-919	POST DRAP COMMTS & DEVELOP PFRAS	02JUL90 A	24AUG90 A	02JUL90	24AUG90	0	COMPLETE-ON SCHED
0505-08-9152	STATE REVIEW DRAP	28JUN90 A	17SEP90 E	21FEB90	03APR90	-119	STARTED-BEHIND
0505-08-9171	DOE/TAC/RAC SITE COORD MTG.	30AUG90 A	17SEP90 E	30AUG90	05SEP90	-8	STARTED-BEHIND
0505-08-9190	POST NRC COMMENT DEVELOPMENT	27AUG90 A	19OCT90 E	27AUG90	19OCT90	0	STARTED-ON SCHED
0505-08-9191	TECHNICAL RESPONSE TO NRC/PFRAP TO CAM	12NOV90	21DEC90	12NOV90	21DEC90	0	FORECAST-ON SCHED
0505-08-921	DOE/TAC REVIEW PFRAS/FDR & COMPIL PFRAP	02JAN91	17JAN91	02JAN91	17JAN91	0	FORECAST-ON SCHED
0505-08-9215	PFRAP PRESENTATION TO DOE	17JAN91	17JAN91	17JAN91	17JAN91	0	FORECAST-ON SCHED
* 0505-08-9211	** ISSUE PFRAP FOR REVIEW	22JAN91	22JAN91	22JAN91	22JAN91	0	FORECAST-ON SCHED
0505-08-922	TER TECHNICAL ISSUE EVALUATION	31JAN91	04MAR91	31JAN91	04MAR91	0	FORECAST-ON SCHED
0505-08-9231	STATE REVIEW PFRAP	31JAN91	27MAR91	31JAN91	27MAR91	0	FORECAST-ON SCHED
0505-08-9221	SITE COORDINATION MEETING PREPARATION	05MAR91	03APR91	05MAR91	03APR91	0	FORECAST-ON SCHED
0505-08-923	NRC PREPARE DTER ON PFRAP	31JAN91	03APR91	31JAN91	03APR91	0	FORECAST-ON SCHED
0505-08-9232	RESOLVE NRC TER ISSUES	04APR91	08APR91	04APR91	08APR91	0	FORECAST-ON SCHED
0505-08-924	DOE/TAC/RAC SITE COORD MEETING	04APR91	08APR91	04APR91	08APR91	0	FORECAST-ON SCHED
0505-08-9241	FDS SIGNOFF MEETING	26APR91	26APR91	26APR91	26APR91	0	FORECAST-ON SCHED
0505-08-925	RESPOND TO COMMENTS ON PFRAP	09APR91	29APR91	09APR91	29APR91	0	FORECAST-ON SCHED
0505-08-9251	NRC FINAL REVIEW & CONDITIONAL CONCURRENCE (PFRAP)	30MAY91	12JUN91	30MAY91	12JUN91	0	FORECAST-ON SCHED
0505-08-9252	NRC PREP OF FINAL TER (FTEK)	07MAY91	24JUN91	07MAY91	24JUN91	0	FORECAST-ON SCHED
0505-08-926	PREPARE FRAS	28MAY91	08JUL91	28MAY91	08JUL91	0	FORECAST-ON SCHED
0505-08-9261	DOE REVIEW FINAL RAS	09JUL91	15JUL91	09JUL91	15JUL91	0	FORECAST-ON SCHED
0505-08-930	COMPIL FRAP	16JUL91	19JUL91	16JUL91	19JUL91	0	FORECAST-ON SCHED
* 0505-08-9301	** ISSUE FINAL RAP TO NRC	22JUL91	22JUL91	22JUL91	22JUL91	0	FORECAST-ON SCHED
0505-08-9253	NRC CONCURRENCE ON FRAP	06AUG91	06AUG91	06AUG91	06AUG91	0	FORECAST-ON SCHED
* 0505-08-940	** PUBLISH RAP	07AUG91	17SEP91	07AUG91	17SEP91	0	FORECAST-ON SCHED
0506-08-405	DOE/TAC REVIEW OF FDR	24DEC90	01JAN91	24DEC90	01JAN91	0	FORECAST-ON SCHED
0506-08-409	TAC/DOE REVIEW FINAL DESIGN FOR SIGNATURE	07MAY91	15MAY91	07MAY91	15MAY91	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1000-08-065	FINAL DESIGN FOR REVIEW	05MAR90 A	14DEC90 E	05MAR90	04SEP90	-73	STARTED-BEHIND
* 1000-08-070	FINAL DESIGN FOR SIGNATURE *	17DEC90	06MAY91	05SEP90	23JAN91	-73	FORECAST-BEHIND
1000-08-017	PREPARE BID PACKAGE	07MAY91	14MAY91	26SEP90	09OCT90	-155	FORECAST-BEHIND
1000-08-020	RFP CYCLE & RECEIVE BIDS	15MAY91	25JUN91	10OCT90	20NOV90	-155	FORECAST-BEHIND
1000-08-025	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	26JUN91	01JUL91	21NOV90	27NOV90	-154	FORECAST-BEHIND
1000-08-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	02JUL91	29JUL91	21NOV90	18DEC90	-159	FORECAST-BEHIND
1000-08-030	DOE REVIEW & APPROVE R.A. CONTRACT	02JUL91	12AUG91	29NOV90	09JAN91	-153	FORECAST-BEHIND
1000-08-175	NRC CONCUR WITH REM ACT INSP PLAN	30JUL91	19AUG91	19DEC90	08JAN91	-159	FORECAST-BEHIND
* 1000-08-035	** AWARD R.A. CONTRACT	20AUG91	23AUG91	17JAN91	17JAN91	-156	FORECAST-BEHIND
1000-08-040	NOTICE TO PROCEED	26AUG91	26AUG91	25JAN91	25JAN91	-151	FORECAST-BEHIND
* 1000-08-111	VP ENGINEERING *	01MAY91	27SEP91	01MAY91	30SEP91	1	FORECAST-AHEAD
1000-08-835	RAC COMPIL DRAFT COMP REPORT(DCR) & ISS TO DOE	27OCT94	22FEB95	01AUG94	31DEC94	-37	FORECAST-BEHIND
1000-08-845	TAC REVIEW OF DCR & ISS TO DOE	02MAR95	12APR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-08-860	DOE REVIEW/TRANSMIT DCR TO RAC	13APR95	19APR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-08-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	20APR95	07JUN95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-08-865	NRC REVIEW OF DCR	15JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-08-870	STATE/TRIBES REVIEW OF DCR	15JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-08-880	RESPOND TO NRC COMMENTS & ISSUE FOR TO DOE	17AUG95	25OCT95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1503-08-051	DEV DRAFT EA AND ISSUE FOR DOE REVIEW *	01JAN87 A	06AUG90 A	01JAN87	05JAN90	-153	COMPLETE-BEHIND
1503-08-061	NRC REVIEW DRAFT EA	12SEP90	06NOV90	15JAN90	23FEB90	-182	FORECAST-BEHIND
1503-08-062	STATE REVIEW DRAFT EA	12SEP90	06NOV90	15JAN90	23FEB90	-182	FORECAST-BEHIND
1503-08-071	REVISE DRAFT EA & PREPARE FONSI	07NOV90	11DEC90	26FEB90	30MAR90	-182	FORECAST-BEHIND
1503-08-073	DOE-HQ REVIEW/CONCUR EA & FONSI	12DEC90	29JAN91	02APR90	18MAY90	-182	FORECAST-BEHIND
1503-08-074	PREPARE FINAL EA & FONSI	26DEC90	12FEB91	16APR90	01JUN90	-182	FORECAST-BEHIND
* 1503-08-075	PUBLISH EA *	27FEB91	27FEB91	19JUN90	19JUN90	-181	FORECAST-BEHIND
* 1503-08-091	PUBLISH FONSI *	27FEB91	27FEB91	19JUN90	19JUN90	-181	FORECAST-BEHIND
* 1504-08-100	VP CERTIFICATION *	21DEC92	31MAR94	01JUL90	01JAN93	-324	FORECAST-BEHIND
1504-08-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP94	02SEP94	EMPTY	EMPTY	NA	FORECAST-AHEAD

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASILINE START	BASILINE COMPLETION	VARIANCE	STATUS
1504-08-825	FINAL SITE WALK OVER	10OCT94	11OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-08-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT94	18OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-08-832	DOE REVIEW FINAL C.O INSPECT RPT & ISS TO RAC	19OCT94	26OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-08-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	27OCT94	14DEC94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-08-850	CONDUCT V & D INSPECTION	09MAR95	15MAR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-08-950	DOE PREP CERTIFICATION RPT & ISSUE TO NRC	26OCT95	15NOV95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-08-950	NRC REVIEW & CONCURRENCE OF CERTIFICATION RPT	23NOV95	10JAN96	EMPTY	EMPTY	NA	FORECAST-AHEAD
2501-08-031	NEGOTIATE SITE ACQUISITION	02MAY90 A	10SEP90 E	08DEC89	20FEB90	-144	STARTED-BEHIND
* 2501-08-041	COMPLETE SITE ACQUISITION	11SEP90	06DEC90	21FEB90	18MAY90	-144	FORECAST-BEHIND
2501-08-051	BLM PROCESS PERMANENT TRANSFER REQUEST	28FEB91	14MAY91	21JUN90	21AUG90	-190	FORECAST-BEHIND
2501-08-061	BLM PERMANENT TRANSFER COMPLETED	28FEB91	29MAY91	01SEP90	01DEC90	-127	FORECAST-BEHIND
* 3000-08-011	VP REMEDIAL ACTION *	01OCT91	30SEP92	01OCT91	30SEP92	0	FORECAST-ON SCHED
3000-08-015	VP COMPLETION REPORT SUBMITTALS	09NOV92	31DEC92	09NOV92	31DEC92	0	FORECAST-ON SCHED
* 3000-08-003	PERFORM REMEDIAL ACTIONS	27AUG91	30SEP94	01MAY91	30SEP94	0	FORECAST-ON SCHED
* 3502-08-001	DRAFT S&M PLAN	02DEC93	03FEB94	02DEC93	03FEB94	0	FORECAST-ON SCHED
3502-08-011	NRC REVIEW DRAFT S&M PLAN	11FEB94	31MAR94	11FEB94	31MAR94	0	FORECAST-ON SCHED
3502-08-012	STATE REVIEW DRAFT S&M PLAN	11FEB94	31MAR94	11FEB94	31MAR94	0	FORECAST-ON SCHED
* 3502-08-025	FINAL S&M PLAN	12OCT95	15NOV95	20MAY95	20JUN95	-106	FORECAST-BEHIND
3502-08-031	NRC APPROVE FINAL S&M PLAN	23NOV95	29NOV95	21JUN95	05JUL95	-105	FORECAST-BEHIND
3502-08-032	DOE APPROVE FINAL S&M PLAN	23NOV95	29NOV95	21JUN95	05JUL95	-105	FORECAST-BEHIND
* 3502-08-041	INITIATE S&M PROGRAM *	11JAN96	11JAN96	06JUL95	06JUL95	-135	FORECAST-BEHIND
* 3502-08-900	TRANSFER TO LONG TERM S & M PROGRAM	11APR96	11APR96	02OCT95	02OCT95	-138	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-09-200	RADON MONITORING	27AUG85 A	30NOV93 E	27AUG85	30NOV93	0	STARTED-ON SCHED
0505-09-052	TRIBES REVIEW FINAL RAP	24JAN89 A	01OCT90 E	24JAN89	27JUN90	-68	STARTED-BEHIND
0505-09-051	NRC REVIEW FINAL RAP & ISSUE DTER	24JAN89 A	01MAR91 E	24JAN89	27JUL90	-155	STARTED-BEHIND
* 0505-09-053	INCORPORATE COMMENTS & ISSUE REVISED FRAP	04MAR91	12APR91	30JUL90	07SEP90	-155	FORECAST-BEHIND
0505-09-055	TRIBES REVIEW REVISED FRAP	15APR91	30APR91	10SEP90	25SEP90	-155	FORECAST-BEHIND
0505-09-054	NRC REVIEW FRAP & ISSUE TER	15APR91	30MAY91	10SEP90	25OCT90	-155	FORECAST-BEHIND
0505-09-061	FINAL RAP REVIEW MEETING	31MAY91	31MAY91	26OCT90	26OCT90	-155	FORECAST-BEHIND
* 0505-09-071	FINAL RAP CONCURRENCE AND PUBLISH	03JUN91	03JUL91	29OCT90	28NOV90	-155	FORECAST-BEHIND
* 1000-09-111	VP ENGINEERING *	01MAY87 A	28SEP90 E	01MAY87	29JUN90	-65	STARTED-BEHIND
1000-09-120	COMPLETION OF REVISED BID PACKAGE	02JUL90 A	02NOV90 E	02JUL90	02NOV90	0	STARTED-ON SCHED
1000-09-125	RFP ISSUE (PHII)	05NOV90	17DEC90	05NOV90	17DEC90	0	FORECAST-ON SCHED
1000-09-126	RECEIVE BIDS (PHII)	18DEC90	18DEC90	18DEC90	18DEC90	0	FORECAST-ON SCHED
1000-09-127	DOE APPROVE RA CONTRACT (PHII)	19DEC90	05FEB91	19DEC90	05FEB91	0	FORECAST-ON SCHED
1000-09-128	AWARD CONTRACTS (PHII)	06FEB91	14FEB91	06FEB91	14FEB91	0	FORECAST-ON SCHED
* 1000-09-200	REMEDIAL ACTION COMPLETION REPORT	21OCT92	22MAR93	21OCT92	22MAR93	0	FORECAST-ON SCHED
1000-09-2001	NRC REVIEW RA COMPLETION REPORT	30MAR93	10MAY93	30MAR93	10MAY93	0	FORECAST-ON SCHED
* 1504-09-100	VP CERTIFICATION *	19SEP91	18SEP92	01AUG90	01DEC91	-209	FORECAST-BEHIND
* 1504-09-001	DRAFT SITE CERTIFICATION	23MAR93	17MAY93	23MAR93	17MAY93	0	FORECAST-ON SCHED
1504-09-011	NRC REVIEW DRAFT SITE CERTIFICATION	18MAY93	05JUL93	18MAY93	05JUL93	0	FORECAST-ON SCHED
1504-09-013	TRIBES REVIEW DRAFT SITE CERTIFICATION	18MAY93	05JUL93	18MAY93	05JUL93	0	FORECAST-ON SCHED
1504-09-0211	NRC REVIEW FINAL SITE CERT REPORT	07SEP93	18OCT93	07SEP93	18OCT93	0	FORECAST-ON SCHED
* 3000-09-003	REMEDIAL ACTION - PH II SUSPENSION	01FEB90 A	29MAR91 E	01FEB90	29MAR91	0	STARTED-ON SCHED
* 3000-09-0111	VP REMEDIAL ACTION (PART II)	30JUL90 A	26JUL91 E	01MAY90	28SEP90	-215	STARTED-BEHIND
3000-09-015	VP COMPLETION REPORT SUBMITTALS	27MAR90 A	01NOV91 E	01SEP90	31DEC90	-219	STARTED-BEHIND
* 3000-09-004	REMEDIAL ACTION - PH II RESTART	01APR91	30NOV92	01APR91	30NOV92	0	FORECAST-ON SCHED
* 3502-09-001	DRAFT SURV AND MAINT PLAN	15APR92	15JUN92	15APR92	15JUN92	0	FORECAST-ON SCHED
3502-09-011	NRC REVIEW DRAFT S&M PLAN	23JUN92	03AUG92	23JUN92	03AUG92	0	FORECAST-ON SCHED
3502-09-013	TRIBES REVIEW DRAFT S&M PLAN	23JUN92	03AUG92	23JUN92	03AUG92	0	FORECAST-ON SCHED
* 3502-09-025	FINAL SURV AND MAINT PLAN	06JUL93	30AUG93	06JUL93	30AUG93	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
3502-09-031	NRC APPROVE FINAL S&M PLAN	07SEP93	18OCT93	07SEP93	18OCT93	0	FORECAST-ON SCHED
3502-06-032	DOE APPROVE FINAL S&M PLAN	07SEP93	18OCT93	07SEP93	18OCT93	0	FORECAST-ON SCHED
* 3502-09-041	INITIATE SURV AND MAINT PRG *	19OCT93	19OCT93	19OCT93	19OCT93	0	FORECAST-ON SCHED
* 3502-09-900	TRANSFER TO LONG TERM S & M PROGRAM	03OCT94	03OCT94	03OCT94	03OCT94	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-11-200	RADON MONITORING	03JUL89 A	06OCT94 E	03APR89	30SEP93	-265	STARTED-BEHIND
0505-11-914	DEVELOPED DRAFT R.A.S.	02JAN91	28FEB91	12SEP90	08NOV90	-80	FORECAST-BEHIND
0505-11-917	DOE/TAC REVIEW OF DRAFT RAS & DIST.	07FEB91	07MAR91	18OCT90	15NOV90	-80	FORECAST-BEHIND
0505-11-920	PRESENT DRAP TO DOE	04MAR91	07MAR91	12NOV90	15NOV90	-80	FORECAST-BEHIND
* 0505-11-923	** RELEASE DRAP	07MAR91	07MAR91	15NOV90	15NOV90	-80	FORECAST-BEHIND
0505-11-911	60% DESIGN REVIEW	15FEB91	18MAR91	26OCT90	26NOV90	-80	FORECAST-BEHIND
0505-11-926	NRC REVIEW DRAP	15MAR91	25APR91	23NOV90	03JAN91	-80	FORECAST-BEHIND
0505-11-929	STATE REVIEW	15MAR91	25APR91	23NOV90	03JAN91	-80	FORECAST-BEHIND
0505-11-932	DRAP COMMENT MEETING	30APR91	01MAY91	08JAN91	09JAN91	-80	FORECAST-BEHIND
0505-11-935	DOE/TAC/RAC SITE COORD. MTG.	02MAY91	06MAY91	10JAN91	14JAN91	-80	FORECAST-BEHIND
0505-11-938	RESPOND TO VERBAL COMMENTS & DEVELOPED PFRAS	25JUN91	23JUL91	08MAY91	05JUN91	-34	FORECAST-BEHIND
0505-11-940	DOE/TAC REVIEW PFRAS & DIST. PFRAP	24JUL91	13AUG91	06JUN91	26JUN91	-34	FORECAST-BEHIND
0505-11-943	PFRAP PRESENTATION TO DOE	13AUG91	13AUG91	26JUN91	26JUN91	-34	FORECAST-BEHIND
* 0505-11-946	** RELEASE PFRAP	14AUG91	14AUG91	27JUN91	27JUN91	-34	FORECAST-BEHIND
0505-11-952	STATE REVIEW PFRAP	23AUG91	03OCT91	08JUL91	16AUG91	-34	FORECAST-BEHIND
0505-11-949	NRC PREPARE DTER ON PFRAP	23AUG91	17OCT91	08JUL91	30AUG91	-34	FORECAST-BEHIND
0505-11-958	NRC CONDITIONAL CONCURRENCE	18OCT91	18OCT91	02SEP91	02SEP91	-34	FORECAST-BEHIND
0505-11-955	DOE/TAC/RAC SITE COORD MTG.	18OCT91	22OCT91	02SEP91	04SEP91	-34	FORECAST-BEHIND
0505-11-961	RESPOND TO NRC DTER COMMENTS ON PFRAP	23OCT91	21NOV91	05SEP91	04OCT91	-34	FORECAST-BEHIND
0505-11-970	PREPARE FRAS	06NOV91	17DEC91	02SEP91	11OCT91	-47	FORECAST-BEHIND
0505-11-969	FDS SIGNOFF MEETING	18DEC91	18DEC91	14OCT91	14OCT91	-47	FORECAST-BEHIND
0505-11-973	DOE REVIEW FINAL RAS	18DEC91	24DEC91	14OCT91	18OCT91	-47	FORECAST-BEHIND
0505-11-976	COMPILE FRAP	25DEC91	30DEC91	21OCT91	24OCT91	-47	FORECAST-BEHIND
* 0505-11-979	** ISSUE FINAL RAP TO NRC	31DEC91	31DEC91	25OCT91	25OCT91	-47	FORECAST-BEHIND
0505-11-965	NRC PREP OF FTER	29NOV91	06JAN92	14OCT91	19NOV91	-34	FORECAST-BEHIND
0505-11-982	NRC CONCURRENCE ON FRAP	15JAN92	15JAN92	11NOV91	11NOV91	-47	FORECAST-BEHIND
* 0505-11-985	** PUBLISH RAP	13FEB92	25MAR92	10DEC91	20JAN92	-47	FORECAST-BEHIND
0506-11-900	DOE/TAC REVIEW OF FDR & DISTRIBUTE	24JUL91	01AUG91	06JUN91	14JUN91	-34	FORECAST-BEHIND
0506-11-905	DOE/TAC REVIEW FINAL DESIGN FOR SIGNATURE	09DEC91	17DEC91	03OCT91	11OCT91	-47	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1000-11-002	60% PRELIMINARY DESIGN FOR REVIEW	19SEP90	14FEB91	02JUL90	25OCT90	-80	FORECAST-BEHIND
* 1000-11-061	M-K FINAL DESIGN FOR REVIEW	15FEB91	12JUL91	18FEB91	27MAY91	-34	FORECAST-BEHIND
* 1000-11-065	M-K FINAL DESIGN FOR SIGNATURE *	15JUL91	06DEC91	27JUN91	02OCT91	-47	FORECAST-BEHIND
1000-11-015	PREPARE BID PACKAGE	13DEC91	20DEC91	03OCT91	16OCT91	-47	FORECAST-BEHIND
1000-11-018	REP CYCLE & RECEIVE BIDS	23DEC91	03FEB92	17OCT91	27NOV91	-48	FORECAST-BEHIND
1000-11-020	SELECT R.A. SUBCONTRACT	04FEB92	10FEB92	28NOV91	04DEC91	-48	FORECAST-BEHIND
1000-11-022	DOE REVIEW & APPROVE R.A. CONTRACT	11FEB92	23MAR92	05DEC91	15JAN92	-48	FORECAST-BEHIND
* 1000-11-024	AWARD R.A. CONTRACT	31MAR92	06APR92	23JAN92	23JAN92	-52	FORECAST-BEHIND
1000-11-026	NOTICE TO PROCEED	07APR92	07APR92	24JAN92	24JAN92	-52	FORECAST-BEHIND
1000-11-835	RAC COMP/LE DRAFT COMP REPORT(DCR) & ISS TO DOE	01OCT93	27JAN94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-11-845	TAC REVIEW OF DCR & ISS TO DOE	04FEB94	17MAR94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-11-860	DOE REVIEW/TRANSMIT DCR TO RAC	18MAR94	24MAR94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-11-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	25MAR94	12MAY94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-11-865	NRC REVIEW OF DCR	20MAY94	14JUL94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-11-870	STATE/TRIBES REVIEW OF DCR	20MAY94	14JUL94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-11-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	22JUL94	29SEP94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1503-11-920	DEVELOPED DRAFT EA	30JUL90 A	25OCT90 E	18JUN90	14AUG90	-52	STARTED-BEHIND
1503-11-922	NRC REVIEW DRAFT EA	02NOV90	13DEC90	22AUG90	02OCT90	-52	FORECAST-BEHIND
1503-11-923	STATE REVIEW DRAFT EA	02NOV90	13DEC90	22AUG90	02OCT90	-52	FORECAST-BEHIND
1503-11-925	RESPOND TO DRAFT EA COMMENTS	21DEC90	06FEB91	10OCT90	26NOV90	-52	FORECAST-BEHIND
* 1503-11-930	RELEASE DRAFT EA	07FEB91	07FEB91	27NOV90	27NOV90	-52	FORECAST-BEHIND
1503-11-950	DOE-HQ REVIEW/CONCUR PFEA & FONSI	15FEB91	15APR91	05DEC90	31JAN91	-52	FORECAST-BEHIND
1503-11-955	PREPARE FINAL EA & FONSI	16APR91	15MAY91	01FEB91	04MAR91	-52	FORECAST-BEHIND
* 1503-11-960	PUBLISH EA/FONSI	23MAY91	23MAY91	12MAR91	12MAR91	-52	FORECAST-BEHIND
1503-11-965	NEPA PUBLIC MEETING ON EA	05JUL91	08JUL91	24APR91	25APR91	-52	FORECAST-BEHIND
1504-11-805	PRELIMINARY SITE WALK OVER (INSPECTION)	06AUG93	09AUG93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-11-825	FINAL SITE WALK OVER	14SEP93	15SEP93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-11-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	16SEP93	22SEP93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-11-832	DOE REVIEW FINAL C.O INSPECT RPT & ISS TO RAC	23SEP93	30SEP93	EMPTY	EMPTY	NA	FORECAST-AHEAD

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1504-11-100	VP CERTIFICATION *	28JUL93	25OCT93	01JUL91	01DEC92	-234	FORECAST-BEHIND
1504-11-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	01OCT93	18NOV93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-11-850	CONDUCT V & O INSPECTION	11FEB94	17FEB94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-11-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	30SEP94	20OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-11-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	28OCT94	15DEC94	EMPTY	EMPTY	NA	FORECAST-AHEAD
2501-11-011	COE SUBMIT VALUATION DATA TO DOE	01AUG90 A	30AUG90 A	01AUG90	30AUG90	0	COMPLETE-ON SCHED
2501-11-021	DOE REVIEW WINDFALL VALUE/ACQU DATA DETERMINATION	31AUG90 A	02OCT90 E	31AUG90	02OCT90	0	STARTED-ON SCHED
2501-11-031	DOE REQUEST TRANSFER OF JURISDICTION-BURRO CANYON	01MAY91	01AUG91	03OCT90	25DEC90	-157	FORECAST-BEHIND
* 3000-11-011	VP REMEDIAL ACTION *	01APR92	31AUG92	01APR92	31AUG92	0	FORECAST-ON SCHED
3000-11-015	VP COMPLETION REPORT SUBMITTALS	25JUN92	23NOV92	25JUN92	23NOV92	0	FORECAST-ON SCHED
* 3000-11-001	PERFORM REMEDIAL ACTIONS *	08APR92	06SEP93	02APR92	31AUG93	-4	FORECAST-BEHIND
* 3502-11-001	DRAFT MAINT & SURV PLAN	26JAN93	22MAR93	20JAN93	16MAR93	-4	FORECAST-BEHIND
3502-11-011	NRC REVIEW DRAFT M&S PLAN	23MAR93	10MAY93	17MAR93	04MAY93	-4	FORECAST-BEHIND
3502-11-012	STATE REVIEW DRAFT M&S PLAN	23MAR93	10MAY93	17MAR93	04MAY93	-4	FORECAST-BEHIND
* 3502-11-025	FINAL MAINT & SURV PLAN	16SEP94	20OCT94	21APR94	25MAY94	-106	FORECAST-BEHIND
3502-11-031	NRC CONCUR FINAL M&S PLAN	28OCT94	01DEC94	26MAY94	29JUN94	-111	FORECAST-BEHIND
* 3502-11-041	INITIATE MAINT & SURV PROGRAM *	16DEC94	16DEC94	30JUN94	30SEP94	-55	FORECAST-BEHIND
* 3502-11-900	TRANSFER TO LONG TERM S & M PROGRAM	19DEC94	19DEC94	03OCT94	03OCT94	-55	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-12-200	RADON MONITORING	02JUL90 A	30JUN92 E	01APR92	31MAR94	457	STARTED-AHEAD
0505-12-919	RESPOND TO VERBAL COMMTS & DEVELOP PFRAS	20AUG90 A	12SEP90 E	31MAY90	13JUN90	-65	STARTED-BEHIND
0505-12-921	DOE/TAC REVIEW PFRAS & DISTRIBUTE PFRAP	06SEP90	19SEP90	14JUN90	27JUN90	-60	FORECAST-BEHIND
0505-12-9215	PRESENT PFRAP TO DOE	19SEP90	19SEP90	27JUN90	27JUN90	-60	FORECAST-BEHIND
* 0505-12-9211	* RELEASE PFRAP	24SEP90	24SEP90	02JUL90	02JUL90	-60	FORECAST-BEHIND
0505-12-9231	STATE REVIEW PFRAP	08OCT90	16NOV90	11JUL90	21AUG90	-63	FORECAST-BEHIND
0505-12-923	NRC PREP DTER ON PFRAP	05OCT90	29NOV90	11JUL90	04SEP90	-62	FORECAST-BEHIND
0505-12-9251	CONDITIONAL CONCURRENCE	30NOV90	30NOV90	05SEP90	05SEP90	-62	FORECAST-BEHIND
0505-12-924	DOE/TAC/RAC SITE COORD MEETING	30NOV90	04DEC90	05SEP90	07SEP90	-62	FORECAST-BEHIND
0505-12-925	RESPOND TO NRC COMMENTS IN DTER	30NOV90	20DEC90	05SEP90	25SEP90	-62	FORECAST-BEHIND
0505-12-9241	FDS SIGNOFF MEETING	27DEC90	27DEC90	29OCT90	29OCT90	-43	FORECAST-BEHIND
0505-12-9252	NRC PREP OF FINAL TER (FTR)	21DEC90	07FEB91	26SEP90	13NOV90	-62	FORECAST-BEHIND
0505-12-926	PREPARE FRAS	18JAN91	28FEB91	24OCT90	04DEC90	-62	FORECAST-BEHIND
0505-12-9261	REVIEW FINAL RAS	01MAR91	07MAR91	05DEC90	11DEC90	-62	FORECAST-BEHIND
* 0505-12-927	* COMPILE RAP & ISSUE FRAP TO NRC	08MAR91	14MAR91	12DEC90	18DEC90	-62	FORECAST-BEHIND
0505-12-9253	NRC CONCURRENCE ON RAP	29MAR91	29MAR91	02JAN91	02JAN91	-62	FORECAST-BEHIND
* 0505-12-928	RAP PUBLISH RAP	01APR91	10MAY91	03JAN91	13FEB91	-62	FORECAST-BEHIND
0506-12-405	DOE/TAC REVIEW OF FDR & DISTRIBUTE	06SEP90	14SEP90	14JUN90	22JUN90	-60	FORECAST-BEHIND
0506-12-409	REVIEW FINAL DESIGN FOR SIGNATURE	18DEC90	26DEC90	08OCT90	16OCT90	-51	FORECAST-BEHIND
* 1000-12-061	FINAL DESIGN FOR REVIEW *	19APR90 A	24AUG90 A	31JAN90	06JUN90	-57	COMPLETE-BEHIND
* 1000-12-065	FINAL DESIGN FOR SIGNATURE *	27AUG90 A	17DEC90 E	07JUN90	17OCT90	-43	STARTED-BEHIND
1000-12-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	18DEC90	14JAN91	18OCT90	14NOV90	-42	FORECAST-BEHIND
1000-12-070	PREPARE BID PACKAGE	02JAN91	16JAN91	17NOV92	30NOV92	488	FORECAST-AHEAD
1000-12-175	NRC CONCUR WITH REM ACT INSP PLAN	15JAN91	04FEB91	15NOV90	05DEC90	-43	FORECAST-BEHIND
1000-12-072	RFP CYCLE & RECEIVE BIDS	17JAN91	14FEB91	01DEC92	11JAN93	497	FORECAST-AHEAD
1000-12-074	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	15FEB91	22FEB91	12JAN93	18JAN93	496	FORECAST-AHEAD
1000-12-076	DOE REVIEW & APPROVE R.A. CONTRACT	01MAR91	29MAR91	19JAN93	01MAR93	501	FORECAST-AHEAD
* 1000-12-078	AWARD R.A. CONTRACT	01APR91	01APR91	25MAR93	31MAR93	522	FORECAST-AHEAD
1000-12-080	NOTICE TO PROCEED	05APR91	05APR91	17MAR93	17MAR93	508	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASILINE START	BASILINE COMPLETION	VARIANCE	STATUS
1000-12-835	RAC COMPLETE DRAFT COMP REPORT (DCR) & ISS TO DOE	03DEC91	30MAR92	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-12-845	TAC REVIEW OF DCR & ISS TO DOE	07APR92	18MAY92	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-12-860	DOE REVIEW/TRANSMIT DCR TO RAC	19MAY92	25MAY92	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-12-861	RAC/DOE REVIEW & ISSUE DCR TO NRC	26MAY92	13JUL92	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-12-865	NRC REVIEW OF DCR	21JUL92	14SEP92	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-12-870	STATE/TRIBES REVIEW OF DCR	21JUL92	14SEP92	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-12-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	22SEP92	30NOV92	EMPTY	EMPTY	NA	FORECAST-AHEAD
1503-12-071	INC CMTS AND PRINT EA	04AUG89 A	05OCT90 E	02JAN89	15SEP89	-275	STARTED-BEHIND
1503-12-073	DOE/EH APPROVE EA	08OCT90	26NOV90	19SEP89	06NOV89	-275	FORECAST-BEHIND
* 1503-12-075	INC COMMENTS AND PUBLISH EA *	27NOV90	17DEC90	06NOV89	24NOV89	-276	FORECAST-BEHIND
* 1503-12-091	PUBLISH FONSI *	27NOV90	17DEC90	06NOV89	24NOV89	-276	FORECAST-BEHIND
1504-12-805	PRELIMINARY SITE WALK OVER (INSPECTION)	08OCT91	09OCT91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-12-825	FINAL SITE WALK OVER	14NOV91	15NOV91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-12-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	18NOV91	22NOV91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-12-832	DOE REVIEW FINAL C.O. INSPECT RPT & ISS TO RAC	25NOV91	02DEC91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-12-850	CONDUCT V & O INSPECTION	14APR92	20APR92	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-12-100	VP CERTIFICATION *	11SEP90	01OCT92	01OCT90	13FEB91	-426	FORECAST-BEHIND
1504-12-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	22SEP92	09NOV92	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-12-950	DOE PREP CERTIFICATION RPT & ISSUE TO NRC	01DEC92	21DEC92	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-12-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	29DEC92	15FEB93	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 3000-12-011	VP REMEDIAL ACTION *	09JUL90 A	01AUG91 E	02JUL90	30SEP91	42	STARTED-AHEAD
* 3000-12-001	PERFORM REMEDIAL ACTIONS *	08APR91	06NOV91	01APR93	30OCT93	518	FORECAST-AHEAD
3000-12-0111	VP COMPLETION REPORT SUBMITTALS	09AUG91	29NOV91	08OCT91	28JAN92	42	FORECAST-AHEAD
* 3502-12-001	DRAFT S&M PLAN	14MAR91	08MAY91	01MAR93	30APR93	517	FORECAST-AHEAD
3502-12-011	NRC REVIEW DRAFT S&M PLAN	09MAY91	26JUN91	03MAY93	18JUN93	517	FORECAST-AHEAD
3502-12-012	STATE REVIEW DRAFT S&M PLAN	09MAY91	26JUN91	03MAY93	18JUN93	517	FORECAST-AHEAD
* 3502-12-025	FINAL S&M PLAN	27OCT92	21DEC92	24MAY94	18JUL94	410	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
3502-12-031	NRC APPROVE FINAL S&M PLAN	29DEC92	01FEB93	26JUL94	29AUG94	410	FORECAST-AHEAD
3502-12-032	DOE APPROVE FINAL S&M PLAN	29DEC92	01FEB93	26JUL94	29AUG94	410	FORECAST-AHEAD
* 3502-12-041	INITIATE S&M PROG *	16FEB93	16FEB93	30AUG94	30SEP94	423	FORECAST-AHEAD
* 3502-12-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT93	01OCT93	03OCT94	03OCT94	261	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0505-13-080	NRC REVIEW OF REVISED FINAL RAP	28MAR89 A	16NOV90 E	28MAR89	17MAY89	-392	STARTED-BEHIND
0505-13-082	INCRP REVISED FINAL RAP COMMENTS	04DEC89 A	30NOV90 E	18MAY89	31MAY89	-392	STARTED-BEHIND
* 0505-13-083	REVISED FINAL RAP CONCURRENCE AND PUBLISH	03DEC90	18DEC90	01JUN89	09JUN89	-397	FORECAST-BEHIND
* 1000-13-861	RAC/DOE REVIEW & ISSUE DCR TO NRC	07JUN90 A	20AUG90 A	EMPTY	EMPTY	NA	COMPLETE-AHEAD
1000-13-865	NRC REVIEW OF DCR	25AUG90 A	22OCT90 E	EMPTY	EMPTY	NA	STARTED-AHEAD
1000-13-870	STATE/TRIBES REVIEW OF DCR	25AUG90 A	22OCT90 E	EMPTY	EMPTY	NA	STARTED-AHEAD
1000-13-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	30OCT90	07JAN91	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-13-100	VP CERTIFICATION *	02MAY88 A	14AUG90 A	31MAR88	01DEC89	-182	COMPLETE-BEHIND
1504-13-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	30OCT90	17DEC90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-13-950	DOE PREP CERTIFICATION RPT & ISSUE TO NRC	08JAN91	28JAN91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-13-960	NRC REVIEW & CONCURRENCE OF CERT. REPORT	05FEB91	25MAR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 3502-13-025	FINAL SURV & MAINT PLAN	25DEC90	28JAN91	15APR90	11JUN90	-165	FORECAST-BEHIND
3502-13-031	NRC APPROVE FINAL S&M PLAN	29JAN91	11MAR91	18JUN90	30JUL90	-160	FORECAST-BEHIND
3502-13-032	DOE APPROVE FINAL S&M PLAN	29JAN91	11MAR91	18JUN90	30JUL90	-160	FORECAST-BEHIND
* 3502-13-041	INITIATE SURV AND MAINT PROG *	12MAR91	12MAR91	30JUL90	30SEP94	928	FORECAST-AHEAD
* 3502-13-900	TRANSFER TO LONG TERM S & M PROGRAM	03OCT91	03OCT91	03OCT94	03OCT94	782	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 08SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-14-200	RADON MONITORING	03APR89 A	30NOV93 E	03APR89	30NOV93	0	STARTED-ON SCHEDULE
0505-14-916	DEVELOP DRAFT R.A.S.	16APR90 A	18SEP90 E	16APR90	03AUG90	-32	STARTED-BEHIND
0505-14-917	DOE/TAC REVIEW OF DRAFT R.A.S. & DISTRIBUTE	07SEP90	18SEP90	25JUL90	03AUG90	-32	FORECAST-BEHIND
0505-14-918	PRESENT DRAP TO DOE	02OCT90	02OCT90	17AUG90	17AUG90	-32	FORECAST-BEHIND
* 0505-14-919	** RELEASE DRAP	05OCT90	05OCT90	22AUG90	22AUG90	-32	FORECAST-BEHIND
0505-14-920	NRC REVIEW DRAP	15OCT90	23NOV90	30AUG90	10OCT90	-32	FORECAST-BEHIND
0505-14-921	STATE REVIEW DRAP	15OCT90	23NOV90	30AUG90	10OCT90	-32	FORECAST-BEHIND
0505-14-922	DRAP COMMENT MEETING	03DEC90	05DEC90	18OCT90	22OCT90	-32	FORECAST-BEHIND
0505-14-923	DOE/TAC/RAC SITE COORD MTG.	06DEC90	12DEC90	23OCT90	29OCT90	-32	FORECAST-BEHIND
0505-14-924	RESPOND TO VERBAL DRAP COMMENTS & DEVELOP PFRAS	10JAN91	23JAN91	27NOV90	10DEC90	-32	FORECAST-BEHIND
0505-14-925	DOE/TAC REVIEW PRAS/FDR & COMPILE PFRAP	24JAN91	06FEB91	11DEC90	24DEC90	-32	FORECAST-BEHIND
0505-14-926	PFRAP PRESENTATION TO DOE	06FEB91	06FEB91	24DEC90	24DEC90	-32	FORECAST-BEHIND
* 0505-14-927	** ISSUE PFRAP FOR REV	11FEB91	11FEB91	27DEC90	27DEC90	-32	FORECAST-BEHIND
0505-14-929	STATE REVIEW PFRAP	20FEB91	02APR91	07JAN91	15FEB91	-32	FORECAST-BEHIND
0505-14-928	NRC PREPARE DTER FOR PFRAP	20FEB91	16APR91	07JAN91	01MAR91	-32	FORECAST-BEHIND
0505-14-931	NRC CONDITIONAL CONCURRENCE	17APR91	17APR91	04MAR91	04MAR91	-32	FORECAST-BEHIND
0505-14-930	DOE/TAC/RAC SITE COORD MEETING	17APR91	19APR91	04MAR91	06MAR91	-32	FORECAST-BEHIND
0505-14-932	RESPOND TO COMMENTS ON PFRAP	22APR91	10MAY91	07MAR91	27MAR91	-32	FORECAST-BEHIND
0505-14-934	FDS SIGNOFF MEETING	29MAY91	29MAY91	15APR91	15APR91	-32	FORECAST-BEHIND
0505-14-933	NRC PREP OF FINAL TER (FTR)	20MAY91	05JUL91	04APR91	22MAY91	-32	FORECAST-BEHIND
0505-14-935	PREPARE FRAS	10JUN91	19JUL91	25APR91	05JUN91	-32	FORECAST-BEHIND
0505-14-936	DOE REVIEW FINAL RAS	22JUL91	26JUL91	06JUN91	12JUN91	-32	FORECAST-BEHIND
0505-14-937	COMPILE FRAP	29JUL91	01AUG91	13JUN91	18JUN91	-32	FORECAST-BEHIND
* 0505-14-938	** ISSUE FINAL RAP TO NRC	02AUG91	02AUG91	19JUN91	19JUN91	-32	FORECAST-BEHIND
0505-14-939	NRC CONCURRENCE ON FRAP	19AUG91	19AUG91	04JUL91	04JUL91	-32	FORECAST-BEHIND
* 0505-14-940	** PUBLISH RAP	20AUG91	30SEP91	05JUL91	15AUG91	-32	FORECAST-BEHIND
0506-14-320	DRR 90% DESIGN REVIEW	05SEP90	14SEP90	31JUL90	09AUG90	-26	FORECAST-BEHIND
0506-14-318	TAC/DOE REVIEW FINAL DESIGN FOR SIGNATURE	20MAY91	28MAY91	04APR91	12APR91	-32	FORECAST-BEHIND
* 1000-14-0011	M-K PRELIM DESIGN (60%)	03JAN89 A	04SEP90 E	03JAN89	30JUL90	-26	STARTED-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1000-14-002	M-K FINAL DESIGN FOR REVIEW	17SEP90	16JAN91	31JUL90	05NOV90	-52	FORECAST-BEHIND
* 1000-14-111	VP ENGINEERING	01OCT90	29MAR91	01OCT90	31MAR91	1	FORECAST-AHEAD
* 1000-14-003	M-K FINAL DESIGN FOR SIGNATURE	21JAN91	17MAY91	06NOV90	18MAR91	-44	FORECAST-BEHIND
1000-14-004	PREPARE BID PACKAGE	20DEC91	27DEC91	20DEC91	27DEC91	0	FORECAST-ON SCHED
1000-14-005	RFP CYCLE & RECEIVE BIDS	30DEC91	10FEB92	30DEC91	10FEB92	0	FORECAST-ON SCHED
1000-14-006	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	11FEB92	17FEB92	11FEB92	17FEB92	0	FORECAST-ON SCHED
1000-14-007	DOE REVIEW & APPROVE R.A. CONTRACT	18FEB92	16MAR92	18FEB92	16MAR92	0	FORECAST-ON SCHED
* 1000-14-008	AWARD R.A. CONTRACT	24MAR92	30MAR92	24MAR92	30MAR92	0	FORECAST-ON SCHED
1000-14-009	NOTICE TO PROCEED	31MAR92	31MAR92	31MAR92	31MAR92	0	FORECAST-ON SCHED
1000-14-835	RAC COMPILE DRAFT COMP REPORT(DCR) & ISS TO DOE	27OCT94	22FEB95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-14-845	TAC REVIEW OF DCR & ISS TO DOE	02MAR95	12APR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-14-860	DOE REVIEW/TRANSMIT DCR TO RAC	13APR95	19APR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-14-861	RAC/DOE REVIEW & ISSUE DCR TO NRC	20APR95	07JUN95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-14-865	NRC REVIEW OF DCR	15JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-14-870	STATE/TRIBES REVIEW OF DCR	15JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-14-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	17AUG95	25OCT95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1503-14-812	NEPA REFORMAT EA	01MAR90 A	09AUG90 A	01MAR90	06JUL90	-24	COMPLETE-BEHIND
1503-14-813	INCRP.DRAFT RAS(APPEND&CALCS)INTO EA	10AUG90 A	13AUG90 A	09JUL90	18JUL90	-18	COMPLETE-BEHIND
* 1503-14-814	REVIEW AND RELEASE EA	17AUG90 A	17SEP90 E	19JUL90	01AUG90	-33	STARTED-BEHIND
1503-14-815	NEPA AGENCY REVIEW EA	18SEP90	09NOV90	02AUG90	25SEP90	-33	FORECAST-BEHIND
1503-14-820	NEPA DEA INCRP COMMTS	12NOV90	23NOV90	26SEP90	09OCT90	-33	FORECAST-BEHIND
1503-14-821	NEPA PRINT EA	26NOV90	30NOV90	10OCT90	16OCT90	-33	FORECAST-BEHIND
1503-14-822	NEPA PE/OGC APPROVAL OF EA	03DEC90	13DEC90	17OCT90	29OCT90	-33	FORECAST-BEHIND
* 1503-14-824	NEPA INC COMMENTS & PUB EA	14DEC90	11JAN91	30OCT90	27NOV90	-33	FORECAST-BEHIND
* 1503-14-904	NEPA PREPARE & ISSUE FONSI	14DEC90	11JAN91	30OCT90	27NOV90	-33	FORECAST-BEHIND
1503-14-901	NEPA PUBLIC COMMENT (EA)	14JAN91	12FEB91	28NOV90	27DEC90	-33	FORECAST-BEHIND
1504-14-805	PRELIMINARY SITE WALK OVER INSPECTION	01SEP93	02SEP93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-14-825	FINAL SITE WALK OVER	08OCT93	11OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-14-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT93	18OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-14-832	DOE REVIEW FINAL C.O. INSPECTION RPRT & ISS TO RAC	19OCT93	26OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-14-016	VP CERTIFICATION	30OCT92	01NOV93	01OCT91	30SEP92	-283	FORECAST-BEHIND
1504-14-850	CONDUCT V & O INSPECTION	09MAR95	15MAR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-14-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	17AUG95	04OCT95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-14-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	26OCT95	15NOV95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-14-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	23NOV95	10JAN96	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1505-14-450	RCD ISSUE FINAL	19AUG91	11OCT91	04JUL91	28AUG91	-32	FORECAST-BEHIND
2501-14-001	WINDFALL PROFIT DETERMINATION	01MAY90 A	20SEP90 E	10NOV89	31MAY90	-80	STARTED-BEHIND
2501-14-1000	SITE ACQUISITION	01MAY90 A	26APR91 E	08JAN90	04JAN91	-80	STARTED-BEHIND
* 3000-14-011	VP REMEDIAL ACTION	01APR92	30SEP92	01APR92	30SEP92	0	FORECAST-ON SCHED
3000-14-015	VP COMPLETION REPORT SUBMITTALS	01OCT92	31DEC92	01OCT92	31DEC92	0	FORECAST-ON SCHED
* 3000-14-001	M-K SITE REMEDIAL ACTION	01APR92	30SEP93	01APR92	30SEP93	0	FORECAST-ON SCHED
* 3502-14-400	PREPARE AND ISSUE DRAFT S & M PLAN	29JAN93	01APR93	29JAN93	01APR93	0	FORECAST-ON SCHED
3502-14-011	NRC REVIEW DRAFT S&M PLAN	02APR93	20MAY93	02APR93	20MAY93	0	FORECAST-ON SCHED
3502-14-012	STATE REVIEW DRAFT S&M PLAN	02APR93	20MAY93	02APR93	20MAY93	0	FORECAST-ON SCHED
* 3502-14-500	PREPARE AND ISSUE FINAL M&S PLAN	18APR94	10JUN94	18APR94	10JUN94	0	FORECAST-ON SCHED
3502-14-031	NRC APPROVE FINAL S&M PLAN	13JUN94	15JUL94	13JUN94	15JUL94	0	FORECAST-ON SCHED
3502-14-032	DOE APPROVE FINAL S&M PLAN	13JUN94	15JUL94	13JUN94	15JUL94	0	FORECAST-ON SCHED
* 3502-14-041	INITIATE SURV AND MAINT PROG *	11JAN96	11JAN96	18JUL94	18JUL94	-388	FORECAST-BEHIND
* 3502-14-900	TRANSFER TO LONG TERM S & M PROGRAM	12JAN96	12JAN96	03OCT94	03OCT94	-334	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1000-15-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	03AUG90 A	28SEP90 E	EMPTY	EMPTY	NA	STARTED-AHEAD
1000-15-865	NRC REVIEW OF DCR	04OCT90	28NOV90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-15-870	STATE/TRIBES REVIEW OF DCR	04OCT90	28NOV90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-15-880	RESPOND TO NRC COMMENTS & ISSUE FOR TO DOE	06DEC90	13FEB91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-15-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	11OCT90	28NOV90	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-15-100	VP CERTIFICATION *	15OCT90	30NOV90	15SEP89	01FEB91	45	FORECAST-AHEAD
* 1504-15-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	14FEB91	06MAR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-15-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	14MAR91	01MAY91	EMPTY	EMPTY	NA	FORECAST-AHEAD
2501-15-043	PROCESS BLM TRANSFER REQ	02JAN90 A	14DEC90 E	08MAY89	02OCT89	-314	STARTED-BEHIND
* 3502-15-025	FINAL S&M PLAN	10JAN91	06MAR91	23APR90	15JUN90	-188	FORECAST-BEHIND
3502-15-031	NRC APPROVE FINAL S&M PLAN	14MAR91	17APR91	25JUN90	27JUL90	-188	FORECAST-BEHIND
3502-15-032	DOE APPROVE FINAL S&M PLAN	14MAR91	17APR91	25JUN90	27JUL90	-188	FORECAST-BEHIND
* 3502-15-041	INITIATE S&M PROG *	02MAY91	02MAY91	30JUL90	30SEP94	891	FORECAST-AHEAD
* 3502-15-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT91	01OCT91	03OCT94	03OCT94	784	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASILINE START	BASILINE COMPLETION	VARIANCE	STATUS
0501-16-200	RADON MONITORING	29OCT85 A	17MAR95 E	29OCT85	01MAR94	-273	STARTED-BEHIND
* 0505-16-070	DEVELOP & ISSUE FRAP	02APR90 A	17SEP90 E	05FEB90	07MAR90	-138	STARTED-BEHIND
0505-16-071	STATE REVIEW OF FRAP	25SEP90	13NOV90	14MAR90	02MAY90	-139	FORECAST-BEHIND
0505-16-072	NRC REVIEW OF FRAP	25SEP90	13NOV90	14MAR90	02MAY90	-139	FORECAST-BEHIND
* 0505-16-073	FINAL RAP CONCURRENCE & PUBLISH	14NOV90	12DEC90	04MAY90	01JUN90	-138	FORECAST-BEHIND
1000-16-175	NRC CONCUR WITH REM ACT INSP PLAN	25SEP90	12NOV90	22MAR90	09MAY90	-133	FORECAST-BEHIND
1000-16-091	RFP ISSUE (TAILINGS)	15JAN91	17JAN91	15JAN91	17JAN91	0	FORECAST-ON SCHED
1000-16-093	RECEIVE BIDS (TAILINGS)	18JAN91	12FEB91	18JAN91	12FEB91	0	FORECAST-ON SCHED
1000-16-095	DOE APPROVE RA CONTRACT (TAILINGS)	13FEB91	12MAR91	13FEB91	12MAR91	0	FORECAST-ON SCHED
1000-16-097	AWARD CONTRACTS (TAILINGS)	13MAR91	18MAR91	13MAR91	18MAR91	0	FORECAST-ON SCHED
1000-16-835	RAC COMPIL DRAFT COMP REPORT(DCR) & ISS TO DOE	27OCT94	22FEB95	01AUG94	30DEC94	-38	FORECAST-BEHIND
1000-16-845	TAC REVIEW OF DCR & ISS TO DOE	02MAR95	12APR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-16-860	DOE REVIEW/TRANSMIT DCR TO RAC	13APR95	19APR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-16-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	20APR95	07JUN95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-16-865	NRC REVIEW OF DCR	15JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-16-870	STATE/TRIBES REVIEW OF DCR	15JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-16-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	17AUG95	25OCT95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-16-100	VP CERTIFICATION *	26OCT93	29APR94	26OCT93	28FEB94	-44	FORECAST-BEHIND
1504-16-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP94	02SEP94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-16-825	FINAL SITE WALK OVER	10OCT94	11OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-16-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT94	18OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-16-832	DOE REVIEW FINAL C.O INSPECT RPT & ISS TO RAC	19OCT94	26OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-16-850	CONDUCT V & O INSPECTION	09MAR95	15MAR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-16-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	22JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-16-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	26OCT95	15NOV95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-16-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	23NOV95	10JAN96	EMPTY	EMPTY	NA	FORECAST-AHEAD
2501-16-050	COMPLETE ACQUISITION OF SUB-SURFACE(TRACT A)	01NOV88 A	10AUG90 A	28FEB89	28FEB89	-37d	COMPLETE-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 2501-16-051	COMPLETE SITE ACQUISITION (TRACT B)	25APR88 A	01NOV90 E	25MAR88	24JUN88	-614	STARTED-BEHIND
* 3000-16-011	VP REMEDIAL ACTION ***	01AUG91	26FEB93	01AUG91	26FEB93	0	FORECAST-ON SCHED
3000-16-015	VP COMPLETION REPORT SUBMITTALS	05FEB93	28MAY93	28MAY93	31MAY93	1	FORECAST-AHEAD
* 3000-16-003	REMEDIAL ACTION (TAILINGS) ***	01JUL91	30SEP94	01JUL91	30SEP94	0	FORECAST-ON SCHED
* 3502-16-001	DRAFT SURV AND MAINT PLAN	21FEB94	15APR94	21FEB94	15APR94	0	FORECAST-ON SCHED
3502-16-011	NRC REVIEW DRAFT S&M PLAN	18APR94	06JUN94	18APR94	06JUN94	0	FORECAST-ON SCHED
3502-16-012	STATE REVIEW DRAFT S&M PLAN	18APR94	06JUN94	18APR94	06JUN94	0	FORECAST-ON SCHED
* 3502-16-025	FINAL MAINT & SURV PLAN	21SEP95	15NOV95	21SEP95	15NOV95	0	FORECAST-ON SCHED
3502-16-031	NRC APPROVE FINAL S&M PLAN	23NOV95	10JAN96	23NOV95	10JAN96	0	FORECAST-ON SCHED
3502-16-032	DOE APPROVE FINAL S&M PLAN	23NOV95	10JAN96	23NOV95	10JAN96	0	FORECAST-ON SCHED
* 3502-16-041	INITIATE SURV AND MAINT PROG *	11JAN96	11JAN96	11JAN96	11JAN96	0	FORECAST-ON SCHED
* 3502-16-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT96	01OCT96	01OCT96	01OCT96	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-17-200	RADON MONITORING	01JUL92	25SEP95	01JUL92	25SEP95	0	FORECAST-ON SCHEDULE
0505-17-916	DEVELOP DRAFT R.A.S.	02AUG90	03AUG90	02AUG89	02AUG90	-1	COMPLETE-BEHIND
0505-17-917	DOE/TAC REVIEW OF DRAFT R.A.S. & DISTRIBUTE	09JUL90	08AUG90	20JUL90	09AUG90	1	COMPLETE-AHEAD
0505-17-918	PRESENT DRAP TO DOE	06AUG90	08AUG90	06AUG90	09AUG90	1	COMPLETE-AHEAD
* 0505-17-919	** RELEASE DRAP	10AUG90	10AUG90	09AUG90	09AUG90	-1	COMPLETE-BEHIND
0505-17-920	NRC REVIEW DRAP	17AUG90	27SEP90	17AUG90	18OCT90	15	STARTED-AHEAD
0505-17-921	STATE REVIEW DRAP	17AUG90	27SEP90	17AUG90	18OCT90	15	STARTED-AHEAD
0505-17-922	DRAP COMMENT MEETING	02OCT90	08OCT90	23OCT90	25OCT90	13	FORECAST-AHEAD
0505-17-923	DOE/TAC/RAC SITE COORD MTG.	09OCT90	15OCT90	26OCT90	01NOV90	13	FORECAST-AHEAD
0505-17-924	RESPOND TO VERBAL DRAP COMMENTS & DEVELOP PFRAS	13FEB91	26FEB91	30NOV90	13DEC90	-53	FORECAST-BEHIND
0505-17-925	DOE/TAC REVIEW PRAS/FDR & COMPILER PFRAP	27FEB91	12MAR91	14DEC90	27DEC90	-53	FORECAST-BEHIND
0505-17-926	PFRAP PRESENTATION TO DOE	12MAR91	12MAR91	27DEC90	27DEC90	-53	FORECAST-BEHIND
* 0505-17-927	** ISSUE PFRAP FOR REVIEW	13MAR91	13MAR91	28DEC90	28DEC90	-53	FORECAST-BEHIND
0505-17-929	STATE REVIEW PFRAP	22MAR91	02MAY91	08JAN91	18FEB91	-53	FORECAST-BEHIND
0505-17-930	NRC PREPARE DTER ON PFRAP	22MAR91	16MAY91	08JAN91	04MAR91	-53	FORECAST-BEHIND
0505-17-931	NRC CONDITIONAL CONCURRENCE	17MAY91	17MAY91	05MAR91	05MAR91	-53	FORECAST-BEHIND
0505-17-932	DOE/TAC/RAC SITE COORD MEETING	17MAY91	21MAY91	05MAR91	07MAR91	-53	FORECAST-BEHIND
0505-17-933	RESPOND TO NRC COMMENTS IN DTER	22MAY91	11JUN91	08MAR91	28MAR91	-53	FORECAST-BEHIND
0505-17-934	FDS SIGNOFF MEETING	28JUN91	28JUN91	16APR91	16APR91	-53	FORECAST-BEHIND
0505-17-935	NRC PREP OF FINAL TER (FTR)	19JUN91	25JUL91	05APR91	13MAY91	-53	FORECAST-BEHIND
0505-17-936	PREPARE FRAS	28JUN91	08AUG91	16APR91	27MAY91	-53	FORECAST-BEHIND
0505-17-937	DOE REVIEW FINAL RAS	09AUG91	15AUG91	28MAY91	03JUN91	-53	FORECAST-BEHIND
0505-17-938	COMPILE FRAP	16AUG91	21AUG91	04JUN91	07JUN91	-53	FORECAST-BEHIND
* 0505-17-939	** ISSUE FINAL RAP TO NRC	22AUG91	22AUG91	10JUN91	10JUN91	-53	FORECAST-BEHIND
0505-17-940	NRC CONCURRENCE ON RAP	06SEP91	06SEP91	25JUN91	25JUN91	-53	FORECAST-BEHIND
* 0505-17-941	** PUBLISH RAP	07OCT91	05NOV91	24JUL91	22AUG91	-53	FORECAST-BEHIND
0506-17-311	DOE/TAC REVIEW PDR	03SEP90	13SEP90	03AUG90	15AUG90	-21	FORECAST-BEHIND
0506-17-312	DOE/TAC REVIEW OF FDR & DISTRIBUTE	27FEB91	07MAR91	14DEC90	24DEC90	-53	FORECAST-BEHIND
0506-17-313	TAC/DOE REVIEW FINAL DESIGN FOR SIGNATURE	19JUN91	27JUN91	05APR91	15APR91	-53	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1000-17-061	M-K FINAL DESIGN FOR REVIEW	29MAY90 A	15FEB91 E	04JAN90	18APR90	-217	STARTED-BEHIND
* 1000-17-065	M-K FINAL DESIGN FOR SIGNATURE	18FEB91	18JUN91	19APR90	17AUG90	-217	FORECAST-BEHIND
1000-17-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	02AUG91	29AUG91	21MAY91	17JUN91	-53	FORECAST-BEHIND
1000-17-175	NRC CONCUR WITH REM ACT INSP PLAN	06SEP91	17OCT91	25JUN91	05AUG91	-53	FORECAST-BEHIND
1000-17-004	PREPARE BID PACKAGE	06DEC91	13DEC91	06DEC91	13DEC91	0	FORECAST-ON SCHED
1000-17-0041	RFP CYCLE & RECEIVE BIDS	16DEC91	27JAN92	16DEC91	27JAN92	0	FORECAST-ON SCHED
1000-17-0042	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	28JAN92	03FEB92	28JAN92	03FEB92	0	FORECAST-ON SCHED
1000-17-0043	DOE REVIEW & APPROVE R.A. CONTRACT	04FEB92	16MAR92	04FEB92	16MAR92	0	FORECAST-ON SCHED
* 1000-17-0044	AWARD R.A. CONTRACT	24MAR92	30MAR92	24MAR92	30MAR92	0	FORECAST-ON SCHED
1000-17-0045	NOTICE TO PROCEED	31MAR92	31MAR92	31MAR92	31MAR92	0	FORECAST-ON SCHED
* 1000-17-111	VP ENGINEERING *	01OCT90	31MAR92	01OCT90	31MAR92	0	FORECAST-ON SCHED
1000-17-835	RAC COMPILE DRAFT COMP REPORT(DCR) & ISS TO DOE	27OCT94	22FEB95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-17-845	TAC REVIEW OF DCR & ISS TO DOE	02MAR95	12APR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-17-860	DOE REVIEW/TRANSMIT DCR TO RAC	13APR95	19APR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-17-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	20APR95	07JUN95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-17-865	NRC REVIEW OF DCR	15JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-17-870	STATE/TRIBES REVIEW OF DCR	15JUN95	09AUG95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-17-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	17AUG95	25OCT95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1503-17-051	DEV DRAFT EA AND ISSUE *	20JAN89 A	29AUG90 A	20JAN89	29AUG90	0	COMPLETE-ON SCHED
1503-17-061	NRC REVIEW DRAFT EA	10SEP90	24OCT90	06SEP90	24OCT90	0	FORECAST-ON SCHED
1503-17-062	STATE REVIEW DRAFT EA	10SEP90	24OCT90	06SEP90	24OCT90	0	FORECAST-ON SCHED
1503-17-071	INC CMTS AND PRINT EA	25OCT90	26FEB91	25OCT90	26FEB91	0	FORECAST-ON SCHED
1503-17-073	DOE-HQ APPROVE EA	27FEB91	26MAR91	27FEB91	26MAR91	0	FORECAST-ON SCHED
* 1503-17-075	PUBLISH EA *	27MAR91	16APR91	27MAR91	16APR91	0	FORECAST-ON SCHED
* 1503-17-091	PUBLISH FONSI *	18MAR91	16APR91	18MAR91	16APR91	0	FORECAST-ON SCHED
1504-17-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP94	02SEP94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-17-100	VP CERTIFICATION *	27APR94	26SEP94	01MAY92	30SEP92	-518	FORECAST-BEHIND
1504-17-825	FINAL SITE WALK OVER	10OCT94	11OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-17-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT94	18OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
1504-17-832	DOE REVIEW FINAL C.O INSPECT RPT & ISS TO RAC	19OCT94	26OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-17-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	27OCT94	14DEC94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-17-900	CONDUCT V & O INSPECTION	09MAR95	15MAR95	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-17-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	26OCT95	15NOV95	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-17-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	23NOV95	10JAN96	EMPTY	EMPTY	NA	FORECAST-AHEAD
2501-17-021	COE SUBMIT VALUATION DATA TO DOE	01AUG90 A	30AUG90 A	22APR91	13MAY91	182	COMPLETE-AHEAD
2501-17-031	DOE REVIEW WINDFALL VALUE/ACQU DATA DETERMINATION	31AUG90 A	02OCT90 E	17MAY91	27JUN91	192	STARTED-AHEAD
2501-17-041	DOE REQUEST TRANSFER OF JURISDICTION-DRY FLATS	08MAY91	08AUG91	28JUN91	27AUG91	13	FORECAST-AHEAD
* 3000-17-011	VP REMEDIAL ACTION *	01APR92	02AUG93	01APR92	02AUG93	0	FORECAST-ON SCHED
3000-17-015	VP COMPLETION REPORT SUBMITTALS	01JUN93	31DEC93	01JUN93	31DEC93	0	FORECAST-ON SCHED
* 3000-17-001	PERFORM REMEDIAL ACTIONS *	01APR92	30SEP94	01APR92	30SEP94	0	FORECAST-ON SCHED
* 3502-17-001	DRAFT S&M PLAN	01FEB94	01APR94	01FEB94	01APR94	0	FORECAST-ON SCHED
3502-17-011	NRC REVIEW DRAFT S&M PLAN	04APR94	20MAY94	04APR94	20MAY94	0	FORECAST-ON SCHED
3502-17-012	STATE REVIEW DRAFT S&M PLAN	04APR94	20MAY94	04APR94	20MAY94	0	FORECAST-ON SCHED
* 3502-17-025	FINAL S&M PLAN	21SEP95	15NOV95	08MAY95	30JUN95	-96	FORECAST-BEHIND
3502-17-031	NRC CONCUR FINAL S&M PLAN	16NOV95	20DEC95	03JUL95	04AUG95	-96	FORECAST-BEHIND
* 3502-17-041	INITIATE S&M PROGRAM *	11JAN96	11JAN96	07AUG95	07AUG95	-113	FORECAST-BEHIND
* 3502-17-900	TRANSFER TO LONG TERM S & M PROGRAM	12JAN96	12JAN96	02OCT95	02OCT95	-74	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASILINE START	BASILINE COMPLETION	VARIANCE	STATUS
0501-18-200	RADON MONITORING	23JUL85 A	29OCT90 E	23JUL85	01AUG90	-63	STARTED-BEHIND
1000-18-835	RAC COMPILE DRAFT COMP REPORT(DCR) & ISS TO DOE	29DEC89 A	01OCT90 E	EMPTY	EMPTY	NA	STARTED-AHEAD
1000-18-845	TAC REVIEW OF DCR & ISS TO DOE	09OCT90	18NOV90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-18-860	DOE REVIEW/TRANSMIT DCR TO RAC	20NOV90	26NOV90	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-18-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	27NOV90	14JAN91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-18-865	NRC REVIEW OF DCR	22JAN91	18MAR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-18-870	STATE/TRIBES REVIEW OF DCR	22JAN91	18MAR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-18-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	26MAR91	03JUN91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-18-850	CONDUCT V & D INSPECTION	16OCT90	22OCT90	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-18-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	29JAN91	18MAR91	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-18-950	DOE PREP SUMMARY CERT RPT (SCR) & ISSUE TO NRC	04JUN91	24JUN91	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-18-960	NRC REVIEW & CONCURRENCE OF SCR	02JUL91	18AUG91	EMPTY	EMPTY	NA	FORECAST-AHEAD
3502-18-011	NRC REVIEW DRAFT S&M PLAN	09FEB90 A	31AUG90 A	09MAR89	25APR89	-352	COMPLETE-BEHIND
* 3502-18-025	FINAL S&M PLAN	30APR91	24JUN91	23AUG90	17OCT90	-178	FORECAST-BEHIND
3502-18-031	NRC APPROVE FINAL S&M PLAN	02JUL91	05AUG91	25OCT90	28NOV90	-178	FORECAST-BEHIND
3502-18-032	DOE APPROVE FINAL S&M PLAN	02JUL91	05AUG91	25OCT90	28NOV90	-178	FORECAST-BEHIND
* 3502-18-041	INITIATE S&M PROG *	20AUG91	20AUG91	29NOV90	30SEP94	813	FORECAST-AHEAD
* 3502-18-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT91	01OCT91	03OCT94	03OCT94	784	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-19-200	RADON MONITORING	27AUG85 A	30NOV93 E	27AUG85	30NOV93	0	STARTED-ON SCHED
* 1000-19-200	REMEDIAL ACTION COMPLETION REPORT	19OCT92	22MAR93	19OCT92	22MAR93	0	FORECAST-ON SCHED
1000-19-2001	NRC REVIEW RA COMPLETION REPORT	30MAR93	10MAY93	30MAR93	10MAY93	0	FORECAST-ON SCHED
* 1504-19-100	VP CERTIFICATION *	12MAR91	11MAR92	01AUG90	01DEC91	-72	FORECAST-BEHIND
* 1504-19-001	DRAFT SITE CERTIFICATION	23MAR93	17MAY93	23MAR93	17MAY93	0	FORECAST-ON SCHED
1504-19-011	NRC REVIEW DRAFT SITE CERTIFICATION	18MAY93	05JUL93	18MAY93	05JUL93	0	FORECAST-ON SCHED
1504-19-013	TRIBES REVIEW DRAFT SITE CERTIFICATION	18MAY93	05JUL93	18MAY93	05JUL93	0	FORECAST-ON SCHED
* 1504-19-021	FINAL SITE CERTIFICATION *	06JUL93	30AUG93	06JUL93	30AUG93	0	FORECAST-ON SCHED
1504-19-0211	NRC REVIEW FINAL SITE CERT REPORT	07SEP93	18OCT93	07SEP93	18OCT93	0	FORECAST-ON SCHED
* 3000-19-011	VP REMEDIAL ACTION *	30JUL90 A	05NOV90 E	01MAY90	28SEP90	-26	STARTED-BEHIND
3000-19-015	VP COMPLETION REPORT SUBMITTALS	29JAN91	05FEB91	01SEP90	31DEC90	-26	FORECAST-BEHIND
* 3000-19-003	REMEDIAL ACTION - PH II SUSPENSION	01FEB90 A	29MAR91 E	01FEB90	29MAR91	0	STARTED-ON SCHED
* 3000-19-004	REMEDIAL ACTION - PH II RESTART	01APR91	30NOV92	01APR91	30NOV92	0	FORECAST-ON SCHED
* 3502-19-001	DRAFT SURV AND MAINT PLAN	15APR92	15JUN92	15APR92	15JUN92	0	FORECAST-ON SCHED
3502-19-011	NRC REVIEW DRAFT S&M PLAN	23JUN92	03AUG92	23JUN92	03AUG92	0	FORECAST-ON SCHED
3502-19-013	TRIBES REVIEW DRAFT S&M PLAN	23JUN92	03AUG92	23JUN92	03AUG92	0	FORECAST-ON SCHED
* 3502-19-025	FINAL SURV & MAINT PLAN	06JUL93	30AUG93	06JUL93	30AUG93	0	FORECAST-ON SCHED
3502-19-031	NRC APPROVE FINAL S&M PLAN	07SEP93	18OCT93	07SEP93	18OCT93	0	FORECAST-ON SCHED
3502-19-032	DOE APPROVE FINAL S&M PLAN	07SEP93	18OCT93	07SEP93	18OCT93	0	FORECAST-ON SCHED
* 3502-19-041	INITIATE SURV AND MAINT PRG *	19OCT93	19OCT93	19OCT93	19OCT93	0	FORECAST-ON SCHED
* 3502-19-900	TRANSFER TO LONG TERM S & M PROGRAM	03OCT94	03OCT94	03OCT94	03OCT94	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
D501-20-200	RADON MONITORING	01NOV89 A	29DEC94 E	01NOV89	29DEC94	0	STARTED-ON SCHED
* 0505-20-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	17APR90 A	19SEP90 E	17APR90	19SEP90	0	STARTED-ON SCHED
0505-20-017	NRC REVIEW PREL FINAL RAP	09OCT90	07DEC90	09OCT90	07DEC90	0	FORECAST-ON SCHED
0505-20-019	STATE REVIEW PREL FINAL RAP	09OCT90	07DEC90	09OCT90	07DEC90	0	FORECAST-ON SCHED
0505-20-020	DOE/TAC/RAC SITE COORDINATION MEETING	17DEC90	31DEC90	17DEC90	31DEC90	0	FORECAST-ON SCHED
* 0505-20-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP ***	05FEB91	12APR91	05FEB91	12APR91	0	FORECAST-ON SCHED
0505-20-051	NRC REVIEW FINAL RAP/DESIGN	22APR91	07JUN91	22APR91	07JUN91	0	FORECAST-ON SCHED
0505-20-052	STATE REVIEW FINAL RAP/DESIGN	22APR91	07JUN91	22APR91	07JUN91	0	FORECAST-ON SCHED
0505-20-061	FINAL RAP/DESIGN REVIEW MEETING	17JUN91	17JUN91	17JUN91	17JUN91	0	FORECAST-ON SCHED
* 0505-20-071	FINAL RAP CONCURRENCE AND PUBLISH	17JUN91	07AUG91	17JUN91	07AUG91	0	FORECAST-ON SCHED
1000-20-062	REVISED FINAL DESIGN FOR REVIEW	01NOV89 A	07SEP90 E	01NOV89	31AUG90	-5	STARTED-BEHIND
* 1000-20-065	FINAL DESIGN FOR SIGNATURE *	01NOV89 A	13FEB91 E	08MAY90	04JUN90	-182	STARTED-BEHIND
1000-20-081	PREPARE BID PACKAGE	06MAR91	12MAR91	15FEB91	27FEB91	-9	FORECAST-BEHIND
1000-20-085	RFP CYCLE/RECEIVE BIDS	13MAR91	25APR91	28FEB91	10APR91	-11	FORECAST-BEHIND
1000-20-086	SELECT RA SUBCONTRACTOR (RAC\DOE)	26APR91	02MAY91	11APR91	18APR91	-10	FORECAST-BEHIND
1000-20-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	08APR91	03MAY91	08APR91	03MAY91	0	FORECAST-ON SCHED
1000-20-175	NRC CONCUR WITH REM ACT INSP PLAN	06MAY91	24MAY91	06MAY91	24MAY91	0	FORECAST-ON SCHED
1000-20-091	DOE REVIEW AND APPROVE RA CONTRACT	03MAY91	13JUN91	19APR91	30MAY91	-10	FORECAST-BEHIND
* 1000-20-101	AWARD CONTRACTS	20JUN91	27JUN91	06JUN91	13JUN91	-10	FORECAST-BEHIND
1000-20-102	NOTICE TO PROCEED	28JUN91	28JUN91	14JUN91	14JUN91	-10	FORECAST-BEHIND
* 1000-20-200	REMEDIAL ACTION COMPLETION REPORT	02MAY94	31OCT94	02MAY94	31OCT94	0	FORECAST-ON SCHED
1000-20-2001	NRC REVIEW RA COMPLETION REPORT	02MAY94	19DEC94	08NOV94	19DEC94	0	FORECAST-ON SCHED
1503-20-071	INC CMTS AND PRINT	03MAR90 A	28SEP90 E	03MAR90	12NOV90	31	STARTED-AHEAD
1503-20-073	EH/OGC APPROVE EA	05OCT90	18APR91	27NOV90	29JAN91	-57	FORECAST-BEHIND
1503-20-074	EH/OGC REVIEW AND APPROVE EA	02MAY91	12JUN91	04APR91	15MAY91	-20	FORECAST-BEHIND
* 1503-20-075	INC COMMENTS AND PUBLISH EA	22MAY91	20JUN91	04MAR91	02APR91	-57	FORECAST-BEHIND
* 1503-20-091	PUBLISH FONSI ***	25APR91	20JUN91	05FEB91	02APR91	-57	FORECAST-BEHIND
* 1504-20-100	VP CERTIFICATION *	10SEP90	26APR91	10OCT90	09AUG91	75	FORECAST-AHEAD
* 1504-20-001	DRAFT SITE CERTIFICATION	01NOV94	26DEC94	01NOV94	26DEC94	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-20-011	NRC REVIEW DRAFT SITE CERTIFICATION	27DEC94	13FEB95	27DEC94	13FEB95	0	FORECAST-ON SCHED
1504-20-012	STATE REVIEW DRAFT SITE CERTIFICATION	27DEC94	13FEB95	27DEC94	13FEB95	0	FORECAST-ON SCHED
* 1504-20-021	FINAL SITE CERTIFICATION *	14FEB95	10APR95	14FEB95	10APR95	0	FORECAST-ON SCHED
1504-20-0211	NRC REVIEW FINAL SITE CERT REPORT	18APR95	29MAY95	18APR95	29MAY95	0	FORECAST-ON SCHED
2501-20-031	NEGOTIATE SITE ACQUISITION	01MAY90 A	14SEP90 E	08OCT89	28DEC89	-186	STARTED-BEHIND
* 2501-20-041	COMPLETE SITE ACQUISITION	17SEP90	31OCT90	29DEC89	25JAN90	-199	FORECAST-BEHIND
3000-20-015	VP COMPLETION REPORT SUBMITTALS	30JUL90 A	22AUG90 A	08FEB90	01JUN90	-58	COMPLETE-BEHIND
* 3000-20-001	PERFORM REMEDIAL ACTION *	01JUL91	30JUN94	01JUL91	30JUN94	0	FORECAST-ON SCHED
* 3502-20-001	DRAFT SURV AND MAINT PLAN	01NOV93	30DEC93	01NOV93	30DEC93	0	FORECAST-ON SCHED
3502-20-011	NRC REVIEW DRAFT S&M PLAN	31DEC93	17FEB94	31DEC93	17FEB94	0	FORECAST-ON SCHED
3502-20-012	STATE REVIEW DRAFT S&M PLAN	31DEC93	17FEB94	31DEC93	17FEB94	0	FORECAST-ON SCHED
* 3502-20-025	FINAL SURV & MAINT PLAN	14FEB95	10APR95	14FEB95	10APR95	0	FORECAST-ON SCHED
3502-20-031	NRC APPROVE FINAL S&M PLAN	11APR95	15MAY95	11APR95	15MAY95	0	FORECAST-ON SCHED
3502-20-032	DOE APPROVE FINAL S&M PLAN	11APR95	15MAY95	11APR95	15MAY95	0	FORECAST-ON SCHED
* 3502-20-041	INITIATE SURV AND MAINT PROG *	16MAY95	16MAY95	16MAY95	16MAY95	0	FORECAST-ON SCHED
* 3502-20-900	TRANSFER TO LONG TERM S & M PROGRAM	02OCT95	02OCT95	02OCT95	02OCT95	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
D501-21-200	RADON MONITORING	28FEB92	31MAR94	28FEB92	31MAR94	0	FORECAST-ON SCHED
* D505-21-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	25MAY90 A	28NOV90 E	25MAY90	02AUG90	-84	STARTED-BEHIND
D505-21-051	NRC REVIEW FINAL RAP/DESIGN	06DEC90	16JAN91	10AUG90	20SEP90	-84	FORECAST-BEHIND
D505-21-052	STATE REVIEW FINAL RAP/DESIGN	06DEC90	16JAN91	10AUG90	20SEP90	-84	FORECAST-BEHIND
D505-21-061	FINAL RAP/DESIGN REVIEW MEETING	17JAN91	30JAN91	21SEP90	04OCT90	-84	FORECAST-BEHIND
* D505-21-071	FINAL RAP CONCURRENCE AND PUBLISH	17JAN91	27FEB91	28SEP90	08NOV90	-79	FORECAST-BEHIND
* 1000-21-065	FINAL DESIGN FOR SIGNATURE *	03APR89 A	31OCT90 E	03APR89	18MAY90	-118	STARTED-BEHIND
1000-21-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	01NOV90	28NOV90	21MAY90	15JUN90	-118	FORECAST-BEHIND
1000-21-175	NRC CONCUR WITH REM ACT INSP PLAN	06DEC90	26DEC90	18JUN90	06JUL90	-123	FORECAST-BEHIND
* 1000-21-111	VP ENGINEERING *	02MAR92	28SEP92	01MAR92	28SEP92	0	FORECAST-ON SCHED
1000-21-081	RFP CYCLE & RFP ISSUE	30DEC92	10FEB93	30DEC92	10FEB93	0	FORECAST-ON SCHED
1000-21-085	RECEIVE BIDS	11FEB93	11FEB93	11FEB93	11FEB93	0	FORECAST-ON SCHED
1000-21-091	DOE APPROVE RA CONTRACT	12FEB93	11MAR93	12FEB93	11MAR93	0	FORECAST-ON SCHED
1000-21-101	AWARD CONTRACTS	23MAR93	29MAR93	23MAR93	29MAR93	0	FORECAST-ON SCHED
1000-21-835	RAC COMPIL DRAFT COMP REPORT(DCR) & ISS TO DOE	27OCT93	22FEB94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-21-845	TAC REVIEW OF DCR & ISS TO DOE	02MAR94	12APR94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-21-860	DOE REVIEW/TRANSMIT DCR TO RAC	13APR94	19APR94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-21-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	20APR94	07JUN94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-21-865	NRC REVIEW OF DCR	15JUN94	09AUG94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-21-870	STATE/TRIBES REVIEW OF DCR	15JUN94	09AUG94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-21-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	17AUG94	25OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1503-21-903	TRANSMIT EA TO DOE-PO	12SEP90	18SEP90	13JUL90	19JUL90	-43	FORECAST-BEHIND
1503-21-1068	NEPA INCRP. ADD'L EA CMTS.	09MAR90 A	28SEP90 E	09MAR90	21JUN90	-71	STARTED-BEHIND
1503-21-073	EH/OGC APPROVE EA	13SEP89 A	09NOV90 E	13SEP89	07SEP90	-45	STARTED-BEHIND
* 1503-21-075	INC COMMENTS AND PUBLISH EA *	12NOV90	26NOV90	10SEP90	24SEP90	-45	FORECAST-BEHIND
* 1503-21-051	PREPARE & PUBLISH FONSI ***	19NOV90	26NOV90	13JUL90	24SEP90	-45	FORECAST-BEHIND
1504-21-805	PRELIMINARY SITE WALK OVER (INSPECTION)	03SEP90	04SEP90	EMPTY	EMPTY	NA	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
1504-21-825	FINAL SITE WALK OVER	08OCT93	11OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-21-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT93	18OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-21-832	DOE REVIEW FINAL C.O INSPECT RPT & ISS TO RAC	19OCT93	26OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-21-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	27OCT93	14DEC93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-21-850	CONDUCT V & O INSPECTION	09MAR94	15MAR94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-21-100	VP CERTIFICATION *	01NOV93	30SEP94	02APR93	02AUG93	-304	FORECAST-BEHIND
* 1504-21-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	26OCT94	15NOV94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-21-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	23NOV94	10JAN95	EMPTY	EMPTY	NA	FORECAST-AHEAD
2501-21-001	PROCESSING SITE APPRAISAL	01SEP89 A	04SEP90 E	01JAN91	17JUL91	226	STARTED-AHEAD
2501-21-011	STATE SUBMIT ACQUISITION DATA TO DOE	05SEP90	05JUN91	18JUL91	16AUG91	52	FORECAST-AHEAD
2501-21-021	DOE APPROVE ACQUISITION DATA	12JUN91	17JUL91	19AUG91	17SEP91	44	FORECAST-AHEAD
2501-21-031	NEGOTIATE SITE ACQUISITION	25JUL91	04SEP91	18SEP91	10DEC91	69	FORECAST-AHEAD
* 2501-21-041	COMPLETE SITE ACQUISITION	25JUL91	01OCT91	26APR90	23MAY90	-354	FORECAST-BEHIND
* 3000-21-011	VP REMEDIAL ACTION *	01APR93	02AUG93	01APR93	02AUG93	0	FORECAST-ON SCHED
* 3000-21-001	PERFORM REMEDIAL ACTIONS *	01APR93	30SEP93	01APR93	30SEP93	0	FORECAST-ON SCHED
3000-21-015	VP COMPLETION REPORT SUBMITTALS	02AUG93	01NOV93	02AUG93	01NOV93	0	FORECAST-ON SCHED
* 3502-21-001	DRAFT SURV AND MAINT PLAN	29JAN93	01APR93	29JAN93	01APR93	0	FORECAST-ON SCHED
3502-21-011	NRC REVIEW DRAFT S&M PLAN	09APR93	27MAY93	09APR93	27MAY93	0	FORECAST-ON SCHED
3502-21-012	STATE REVIEW DRAFT S&M PLAN	09APR93	27MAY93	09APR93	27MAY93	0	FORECAST-ON SCHED
* 3502-21-900	TRANSFER TO LONG TERM S & M PROGRAM	03OCT94	03OCT94	03OCT94	03OCT94	0	FORECAST-ON SCHED
* 3502-21-025	FINAL SURV & MAINT PLAN	14SEP94	15NOV94	18APR94	10JUN94	-112	FORECAST-BEHIND
3502-21-031	NRC APPROVE FINAL S&M PLAN	16NOV94	20DEC94	13JUN94	15JUL94	-112	FORECAST-BEHIND
3502-21-032	DOE APPROVE FINAL S&M PLAN	16NOV94	20DEC94	13JUN94	15JUL94	-112	FORECAST-BEHIND
* 3502-21-041	INITIATE SURV AND MAINT PROG *	21DEC94	21DEC94	18JUL94	30SEP94	-58	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-22-200	RADON MONITORING	28FEB92	31MAR94	28FEB92	31MAR94	0	FORECAST-ON SCHED
* 0505-22-041	INCCORP CMTS/RAC DES AND ISSUE FINAL RAP	25MAY90 A	28NOV90 E	25MAY90	02AUG90	-84	STARTED-BEHIND
0505-22-051	NRC REVIEW FINAL RAP/DESIGN	06DEC90	16JAN91	10AUG90	20SEP90	-84	FORECAST-BEHIND
0505-22-052	STATE REVIEW FINAL RAP/DESIGN	06DEC90	16JAN91	10AUG90	20SEP90	-84	FORECAST-BEHIND
0505-22-061	FINAL RAP/DESIGN REVIEW MEETING	17JAN91	30JAN91	21SEP90	04OCT90	-84	FORECAST-BEHIND
* 0505-22-071	FINAL RAP CONCURRENCE AND PUBLISH	17JAN91	27FEB91	28SEP90	08NOV90	-79	FORECAST-BEHIND
* 1000-22-065	FINAL DESIGN FOR SIGNATURE *	26OCT89 A	31OCT90 E	03APR89	18MAY90	-118	STARTED-BEHIND
1000-22-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	01NOV90	28NOV90	21MAY90	15JUN90	-118	FORECAST-BEHIND
1000-22-175	NRC CONCUR WITH REM ACT INSP PLAN	06DEC90	26DEC90	18JUN90	06JUL90	-123	FORECAST-BEHIND
* 1000-22-111	VP ENGINEERING *	02MAR92	28SEP92	01MAR92	28SEP92	0	FORECAST-ON SCHED
1000-22-081	RFP CYCLE & RFP ISSUE	30DEC92	10FEB93	30DEC92	10FEB93	0	FORECAST-ON SCHED
1000-22-085	RECEIVE BIDS	11FEB93	11FEB93	11FEB93	11FEB93	0	FORECAST-ON SCHED
1000-22-091	DOE APPROVE RA CONTRACT	12FEB93	11MAR93	12FEB93	11MAR93	0	FORECAST-ON SCHED
1000-22-101	AWARD CONTRACTS	23MAR93	29MAR93	23MAR93	29MAR93	0	FORECAST-ON SCHED
1000-22-835	RAC COMPIL DRAFT COMP REPORT(DCR) & ISS TO DOE	27OCT93	22FEB94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-22-845	TAC REVIEW OF DCR & ISS TO DOE	02MAR94	12APR94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-22-860	DOE REVIEW/TRANSMIT DCR TO RAC	13APR94	19APR94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1000-22-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	20APR94	07JUN94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-22-865	NRC REVIEW OF DCR	15JUN94	09AUG94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-22-870	STATE/TRIBES REVIEW OF DCR	15JUN94	09AUG94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1000-22-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	17AUG94	25OCT94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1503-22-903	TRANSMIT EA TO DOE-PO	12SEP90	18SEP90	13JUL90	19JUL90	-43	FORECAST-BEHIND
1503-22-1068	NEPA INCORP. ADD'L EA CMTS	09MAR90 A	28SEP90 E	09MAR90	21JUN90	-71	STARTED-BEHIND
1503-22-073	EH/OGC APPROVE EA	13SEP89 A	09NOV90 E	13SEP89	07SEP90	-45	STARTED-BEHIND
* 1503-22-075	INC COMMENTS AND PUBLISH EA *	12NOV90	26NOV90	10SEP90	24SEP90	-45	FORECAST-BEHIND
* 1503-22-091	PREPARE & PUBLISH FONSI ***	19NOV90	26NOV90	13JUL90	24SEP90	-45	FORECAST-BEHIND
1504-22-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP93	02SEP93	EMPTY	EMPTY	NA	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 17SEP90 16:11:18
 DATA DATE: 03SEP90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-22-825	FINAL SITE WALK OVER	08OCT93	11OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-22-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT93	18OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-22-832	DOE REVIEW FINAL C.O INSPECT RPT & ISS TO RAC	19OCT93	26OCT93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-22-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	27OCT93	14DEC93	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-22-850	CONDUCT V & O INSPECTION	09MAR94	15MAR94	EMPTY	EMPTY	NA	FORECAST-AHEAD
* 1504-22-100	VP CERTIFICATION *	01APR94	30SEP94	01AUG91	01FEB93	-434	FORECAST-BEHIND
* 1504-22-950	DOE PREP CERTIFICATION REPORT & ISSUE TO N.C	26OCT94	15NOV94	EMPTY	EMPTY	NA	FORECAST-AHEAD
1504-22-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	23NOV94	10JAN95	EMPTY	EMPTY	NA	FORECAST-AHEAD
2501-22-001	PROCESSING SITE APPRAISAL	01SEP89 A	04SEP90 E	01JAN91	17JUL91	226	STARTED-AHEAD
2501-22-011	DOE REVIEW SITE APPRAISAL	05SEP90	05JUN91	18JUL91	16AUG91	52	FORECAST-AHEAD
2501-22-021	DOE AUTHORIZE SITE ACQUISITION	12JUN91	17JUL91	19AUG91	17SEP91	44	FORECAST-AHEAD
2501-22-031	NEGOTIATE SITE ACQUISITION	26SEP91	06NOV91	18SEP91	10DEC91	24	FORECAST-AHEAD
* 2501-22-041	COMPLETE SITE ACQUISITION	26SEP91	03DEC91	26APR90	23MAY90	-399	FORECAST-BEHIND
* 3000-22-011	VP REMEDIAL ACTION *	01APR93	02AUG93	01APR93	02AUG93	0	FORECAST-ON SCHED
* 3000-22-001	PERFORM REMEDIAL ACTIONS *	01APR93	30SEP93	01APR93	30SEP93	0	FORECAST-ON SCHED
3000-22-015	VP COMPLETION REPORT SUBMITTALS	02AUG93	01NOV93	02AUG93	01NOV93	0	FORECAST-ON SCHED
* 3502-22-001	DRAFT SURV AND MAINT PLAN	29JAN93	01APR93	29JAN93	01APR93	0	FORECAST-ON SCHED
3502-22-011	NRC REVIEW DRAFT S&M PLAN	09APR93	27MAY93	09APR93	27MAY93	0	FORECAST-ON SCHED
3502-22-012	STATE REVIEW DRAFT S&M PLAN	09APR93	27MAY93	09APR93	27MAY93	0	FORECAST-ON SCHED
* 3502-22-900	TRANSFER TO LONG TERM S & M PROGRAM	03OCT94	03OCT94	03OCT94	03OCT94	0	FORECAST-ON SCHED
* 3502-22-025	FINAL SURV & MAINT PLAN	21SEP94	15NOV94	18APR94	10JUN94	-112	FORECAST-BEHIND
3502-22-031	NRC APPROVE FINAL S&M PLAN	16NOV94	20DEC94	13JUN94	15JUL94	-112	FORECAST-BEHIND
3502-22-032	DOE APPROVE FINAL S&M PLAN	16NOV94	20DEC94	13JUN94	15JUL94	-112	FORECAST-BEHIND
* 3502-22-041	INITIATE SURV AND MAINT PROG *	21DEC94	21DEC94	18JUL94	30SEP94	-58	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones