

January 5, 1994

MEMORANDUM FOR: Conrad E. McCracken, Chief  
Plant Systems Branch  
Division of Systems Safety and Analysis

THRU: K. Steven West, Chief  
Special Project Section  
Plant Systems Branch  
Division of Systems Safety and Analysis

FROM: Daniele Oudinot, Reactor Systems Engineer  
Special Project Section  
Plant Systems Branch  
Division of Systems Safety and Analysis

SUBJECT: TRIP TO OMEGA POINT LABORATORIES - PHASE 2 OF NUMARC THERMO-  
LAG FIRE BARRIER TESTING

The enclosed trip report documents my observation of Thermo-Lag fire barrier test specimen construction for the NUMARC fire barrier testing program. This report covers construction activities during the period December 14-17, 1993, at Omega Point Laboratories, Elmendorf, Texas.

**Original signed by**

Daniele Oudinot, Reactor Systems Engineer  
Special Project Section  
Plant Systems Branch  
Division of Systems Safety and Analysis

Enclosure:  
As stated

*PDR*  
Distribution  
Central File  
SPLB TSI File  
AThadani  
MVirgilio  
CMcCracken  
NRC PDR

EPawlik, R:III/OI	JHolmes
GMulley, OIG	PMadden
WDean	SWest
JLyons	
GHubbard	
DOudinot	
ASingh	

SPLB:DSSA  
DOudinot  
1/5/94

SPLB:DSSA  
SWest  
1/5/94 *SW*

*C.E.*  
SPLB:DSSA  
CMcCracken  
1/5/94

[G:\THERMOLA\ZTRIP.DOC]

*2 F013 Rev  
/1 D. Oudinot*

150091

9404200030 940105  
PDR REVGP ERGNUMRC  
PDR

TRIP REPORT

Facility: Omega Point Laboratories (OPL), Elmendorf, Texas  
Industry Group: Nuclear Management and Resources Council (NUMARC)  
Activity: Phase 2 of NUMARC Thermo-Lag fire test program  
Trip Dates: December 14-17, 1993  
Reviewer: D. Oudinot, NRR

INTRODUCTION

During the period December 14-17, 1993, I visited Omega Point Laboratories (OPL), Elmendorf, Texas. The purpose of the visit was to observe the initial construction activities for Phase 2 of NUMARC Thermo-Lag fire test program. The contract personnel contacted during this visit includes: Calvin Banning of ABB Impell; Michael Jordan, QC Inspector for Peak Seal, a subsidiary of Promatec; and Leon Werner and Earl Bray, Installers for Peak Seal. In addition, the following OPL personnel was contacted: Deggary Priest, President; Constance Humphrey, Vice President and Quality Assurance (QA) Manager; Cleda Patton, Assistant to the President and Assistant to the QA Manager; Herb Stansbury, Fire Technologist and Project Engineer; Kerry Hitchcock, Shop Foreman; and Ray Hutchins, Draftsman.

CONSTRUCTION ACTIVITIESBackground

The NUMARC test program for the qualification of Thermo-Lag fire barriers included two testing phases. Phase 1 consisted of six upgraded configurations designed and funded by the vendor, Thermal Science, Inc. Phase 1 testing was completed on October 6, 1993 and the test results were discussed with the staff during a meeting on October 18, 1993.

Phase 2 construction, which commenced on December 14, 1993, includes eleven baseline and upgraded configurations designed and funded by NUMARC. The test specimens were designed to represent a large percentage of the configurations currently installed in the plants. Phase 2 construction and testing is scheduled to be completed by March 1994. NUMARC has not submitted the Phase 2 test plan to the NRC.

Observations

During the period December 14-17, 1993, I observed installer training conducted by Calvin Banning of ABB Impell and initial construction activities for NUMARC Test Program Phase 2. The training of installers was limited to a half-hour review of "Thermo-Lag Installation Notes" attached to the drawings for the test specimen under construction. The installers and the QC inspector asked a few questions for clarification and signed off. This new approach entitled "Drawing Control Program" will replace the installation procedures

used in Phase 1. The training of installers will be done prior to each specimen construction using installation notes included in the drawings for that specimen.

I also audited the following procedures and specifications:

- "NUMARC Phase 2 Test Program, TEST PLAN, Rev.0", prepared by OPL for NUMARC and dated December 13, 1993.
- OPL "Event Log" for the NUMARC Phase 2 Test Program, prepared on December 15, 1993.
- "Procedure for Quality Verification of Fire Resistive Barrier Systems Installed on Electrical Cables and Raceways," prepared by ABB Impell for NUMARC and dated December 14, 1993.
- "Calibration of Delmhorst Moisture Meter as Applied to Thermo-Lag Products," prepared by OPL and dated September 9, 1993.
- "Q/A Personnel Reporting Independence Requirement" prepared by OPL and dated December 9, 1993.

On December 14, 1993, I observed the removal of Thermo-Lag from test specimen 1-2, a 1-hour 36-inch aluminum cable tray which was originally constructed for Phase 1. Fire testing of specimen 1-2 was cancelled by NUMARC due to unsatisfactory results from a previous fire test. After the removal of Thermo-Lag from specimen 1-2, the No. 14 bare copper conductors located on top of the tray rungs and on top of the single cable layer (15% cable fill) were removed and replaced with No. 8 bare copper conductors instrumented with thermocouples every 6 inches. An additional No. 8 bare copper conductor with thermocouples was installed under the cable tray rungs, as recommended by the staff in draft Generic Letter 86-10, Supplement 1. Attachment 1 shows the location of the bare copper conductors. At this point, the cable tray was released by the OPL QA Inspector, renamed test specimen 2-9 and Thermo-Lag fire barrier installation began.


Test specimen 2-9 was a 1-hour 36"x 4" aluminum ladder back cable tray with upgrades. The U-shape cable tray consisted of a straight horizontal run, two radial bends and two vertical runs as shown in Attachment 2. The cable tray sides were designed with flanges as shown on Attachment 1. Of note, all other cable trays used for Phase 2 are designed with flat sides. This different design is preferred since it does not allow for space between the side of the tray and the Thermo-Lag enclosure. An air gap could affect the thermocouple temperature readings in a non-conservative way. The upgrades consisted of internal pre-banding at 24" intervals off center on the horizontal section of the tray to provide Thermo-Lag panel support and stress skin reinforcement of all joints with trowel grade skim coat.

The Thermo-Lag fire barrier material used were 1/2 inch (nominal) panels with ribs and stress skin. On the horizontal and vertical runs, the panels were installed with ribs perpendicular to the rungs. On the radial bends, the ribs were oriented parallel to the rungs. The ribs and stress skin were on the

inside of the Thermo-Lag enclosure. A butt joint was positioned at the nominal center of the horizontal span and 1/2 inch stainless steel banding was installed within 2" of the butt joint at 12" intervals off center. One radial bend was covered with mitered panel sections secured with one or two stainless steel bands within 2" of each butt joint. The other radial bend was covered on top and bottom with scored panels secured with steel bands. Each side was covered with a single panel section. All joints were pre-buttered with Thermo-Lag trowel grade material. After installation, the pre-buttered joints were touched up with trowel grade material to fill up the crevices. By the end of the day on December 17, 1993, the installers were completing the installation of the baseline layer by covering the cable tray supports up to 9" from the outside of the tray envelope. Installation of the stress skin upgrade was scheduled to be completed during the following week. After completion of the barrier installation, moisture readings were to be taken daily with a Delmhorst moisture detector until moisture content reached equilibrium. Fire testing of specimen 2-9 was tentatively scheduled on January 26, 1994.

The work performed by the installers was supervised closely by the QC inspector, M. Jordan, and the installation notes showed on Attachment 2 were carefully followed. During the cutting of panels, the stress skin separated from the substrate material on approximately two inches from a corner. The QC inspector noticed this anomaly immediately and discarded the entire panel. The installers had previously installed Thermo-Lag at Comanche Peak for Texas Utilities and this experience showed in the skill they displayed.


**BARE 8 AWG COPPER CONDUCTOR**  
- ON TOP OF CABLE LAYER  
- ON TOP OF TRAY RUNGS  
- BELOW THE TRAY RUNGS



NUMARC PHASE 2 TEST 2-9

LOCATION OF BARE COPPER CONDUCTORS

REV.	DWN	DRG	VER.	BY
0	ELT	REP 12/13/93	RLO 12/13/93	B 12/14/93




FRONT

NOTES:

1. DENOTES BILL OF MATERIAL ITEM NO. (SEE SH 7)
2. DENOTES NONCRITICAL DIMENSION PROVIDED FOR INFORMATION AND GENERAL CONFIGURATION PURPOSES.
3. ALL OTHER DIMENSIONS HAVE WORKING TOLERANCE OF +/- .2" UNL.
4. SEE DWG. 0784-00001-D-000 FOR REVISION HISTORY, DESIGN CHANGE STATUS AND USE DESIGNATION.
5. REFER TO DWG. 0784-00001-D-009 SH.2 FOR TEST INSTRUMENTATION REQUIREMENTS.

ABB IMPELL CORP PROJ NO 0784-00001
NUMARC PHASE 2 TEST PROGRAM
DWG. 0784-00001-D-009 SH 1 REV 0
TEST 2-9 (TI-A-36X)
FIG 1 PLAN VIEW - ABOVE DECK

REV	DWN	DRG	VER	APP'D
0	ELT	REB	RJD	AS
				11/10/1972-1453




FRONT

8" CONCRETE BLOCK WALL

- NOTES:
1. INDICATES BILL OF MATERIAL ITEM NO. (SEE SH 7)
  2. DIMENSIONS PERTAINING TO DIMENSIONS PROVIDED FOR INFORMATION AND GENERAL CONSTRUCTION PURPOSES.
  3. ALL OTHER DIMENSIONS HAVE ADOPTED TOLERANCE OF +/- 2" UNLESS INDICATED OTHERWISE.
  4. ALL DIMENSIONS ARE TO CENTERLINE UNLESS OTHERWISE SPECIFIED.
  5. ALL DIMENSIONS ARE TO CENTERLINE UNLESS OTHERWISE SPECIFIED.
  6. ALL DIMENSIONS ARE TO CENTERLINE UNLESS OTHERWISE SPECIFIED.
  7. ALL DIMENSIONS ARE TO CENTERLINE UNLESS OTHERWISE SPECIFIED.
  8. ALL DIMENSIONS ARE TO CENTERLINE UNLESS OTHERWISE SPECIFIED.
  9. ALL DIMENSIONS ARE TO CENTERLINE UNLESS OTHERWISE SPECIFIED.
  10. ALL DIMENSIONS ARE TO CENTERLINE UNLESS OTHERWISE SPECIFIED.

ABB IMPELL CORP PROJ NO. 0784-00001
NUMERIC PHASE 2 TEST PROGRAM
DWG. 0784-00001-B-009 SH 2 REV'D
TEST 2-9 (11-A 300)
FIG. 2 PLAN VIEW - BELOW DECK

REV	DWN	ORIG	VER	APVD
0	ELT	REP 12/13/93	RLO 12/13/93	AB 12/14/93




SECTION A-A

- NOTE
1. SEE DETAIL BILL OF MATERIAL ITEM NO. (SEE SH 7)
  2. DIMENSIONS NON-CRITICAL DIMENSION PROVIDED FOR INFORMATION AND GENERAL CONSTRUCTION PURPOSES
  3. ALL OTHER DIMENSIONS HAVE WORKING TOLERANCE OF +/- 2" UNLESS OTHERWISE NOTED
  4. SEE DWG. 0784-00001-D-000 FOR REVISION HISTORY, DESIGN CHANGE STATUS AND DATE OF SIGNATURE

ABB IMPELL CORP PROJ NO 0784-00001
NUMARC PHASE 2 TEST PROGRAM
DWG 0784-00001-D-009 SH 3 REV 0
TEST 2-9 (11-A 36X)
FIG 3 - END VIEW



REV	DWN	DRG	VER	APVD
0	ELT	REP 12/2/93	RLD 12/1/93	APVB R-16-93




SECTION B-B

- NOTE:
- 1 ( ) DENOTES BILL OF MATERIAL ITEM NO. (SEE SH 7)
  - 2 \* DENOTES NONCRITICAL DIMENSION PROVIDED FOR INFORMATION AND GENERAL CONFIGURATION PURPOSES
  - 3 ALL OTHER DIMENSIONS HAVE WORKING TOLERANCE OF +/- .2" UNL
  - 4 SEE DWG. 0784-00001-D-000 FOR REVISION HISTORY, DESIGN CHANGE

ABB IMPELL CORP. PRJ. NO. 0784-00001
NUMARC PHASE 2 TEST PROGRAM
DWG. 0784-00001-D-009 SH 4 REV 0
TEST 2-9 (T1-A-36X)
FIG 4 ELEVATION VIEW



REV	DATE	BY	CHK	APP
0	11.1	REP M. J. J.	R.D.	AB 12.14.58



DETAIL 2

ABB PROJECT	ABB PROJECT
PROJECT NO.	PROJECT NO.
DATE	DATE
BY	BY
CHK	CHK
APP	APP


1. THE DRAWING IS TO BE USED FOR THE DESIGN OF THE CABLE TRAY SYSTEM AND THE CABLE TRAY SHALL BE OF THE TYPE SHOWN IN THE DRAWING.

2. THE CABLE TRAY SHALL BE OF THE TYPE SHOWN IN THE DRAWING AND SHALL BE OF THE TYPE SHOWN IN THE DRAWING.

3. THE CABLE TRAY SHALL BE OF THE TYPE SHOWN IN THE DRAWING AND SHALL BE OF THE TYPE SHOWN IN THE DRAWING.




REV	BY	CHKD	APP	DATE
0	ELI	REP	RD	FB
		12/15/83	12/15/83	12/14/83




ELEVATION VIEW  
 36" CABLE TRAY-1 HR. UPGRADE  
 (WITHOUT STRESS SKIN UPGRADE)

<p>A-B IMPERIAL TRIP          1/2" x 1/2" x 1/2" x 1/2" x 1/2" x 1/2"</p> <p>FORMAL TRIP &amp; TEST PROGRAM          DATE: 07/14/0000 BY: 0000 SEE B          REV 0</p> <p>11/1/2000          (1) A-B-X</p> <p>FIG. 10. ELEVATION VIEW OF CABLE TRAY</p>
--

REV	DATE	BY	CHK	APP
0	11/15/93	ELI	RSD	QFB
			12/13/93	12/14/93



SECTION A-A  
(STRESS SKIN UPGRADE NOT SHOWN)




CUTAWAY VIEW  
(STRESS SKIN UPGRADE NOT SHOWN)

1. Cable tray shall be constructed of 16 gauge galvanized steel with a minimum thickness of 0.0549 inches. The tray shall be finished with a minimum of two coats of epoxy paint.

ADD IMPELL CIRC
FRONT END 07/04 0000
BRIDGE OVER 1/2" HULL PROGRAM
12/01 07/04 0000 0 000 000 0
REV D
11/15/93
11 A 308
11/15/93
11 A 308
11/15/93
11 A 308

REV	DWN	DATE	VER.	APVD
0	ELI	REP 12/13/93	RWD 12/13/93	AB 12-17-93




ELEVATION VIEW  
 36" CABLE TRAY - 1 HR. UPGRADE  
 (SHOWING STRESS SKIN AT  
 LONGITUDINAL JOINTS)

ABB IMPELL CORP PROJ NO 0784-00001	
NUMARC PHASE 2 TEST PROGRAM	
DWG 0784-00001-D-009 SH 10 REV 0	
11.5" x 9" (11-A 36X)	
DWG 10 ELEVATION VIEW	THERM-LAG DETAILS

11 DWG 0784-00001-D-009 ELEVATION VIEW (REV 0) DESIGN CHANGE  
 11 DWG 0784-00001-D-009 ELEVATION VIEW (REV 0) DESIGN CHANGE  
 11 DWG 0784-00001-D-009 ELEVATION VIEW (REV 0) DESIGN CHANGE  
 11 DWG 0784-00001-D-009 ELEVATION VIEW (REV 0) DESIGN CHANGE

REV	OWN	ORIG	VER	APVD
0	111	RSP 11/19/93	RLO 12/13/93	AB 12/14/93

6" CIRCUMFERENTIAL STRESS SKIN WRAP PLACED ON N OF BUTT JOINTS (TYP)



1" STRESS SKIN OVERLAP ON TOP AND BOTTOM AT RADIAL END SECTION OF TRAY EACH SIDE OF THE WIRE SIDE TO SIDE (TYP)

1" STRESS SKIN OVERLAP INTO TOP AND BOTTOM PANEL SURFACES (TYP)

FLAP OF STRESS SKIN FROM STRESS SKIN ON RADIUS (TYP)

**PLAN VIEW**  
**36" CABLE TRAY - 1 HR. UPGRADE**  
**(SHOWING STRESS SKIN INSTALLATION)**

**NOTE:**

1. SEE DWG. 0784-0000-D-000 FOR ALL OTHER HISTORY DESIGN CHANGE DATA AND D.C. BE IDENTIFIED
2. CHECK THE DWG. 0784-0000-D-000 (A) AND (B) FOR STRESS SKIN BE IDENTIFIED DATA

ABB IMPELL CORP PROJ NO 0784 0000
NIMARK PHASE 2 TEST PROGRAM
DWG. 0784-0000-D-009 SH 11
REV 0
REV 2-9
(11-A 36X)
FIG. 11 THERMAL INSTALLATION



**THERMO-LAG INSTALLATION NOTES - 1 HR. UPGRADE CABLE TRAY  
USING 4 SEPARATE PIECE THERMO-LAG DESIGN**

1. ALL JOINTS TO BE PRE-BUTTERED WITH THERMO-LAG 330-1 TROWEL GRADE MATERIAL
2. STAINLESS STEEL BANDING TO BE INSTALLED WITHIN 2" OF BUTT JOINTS AND AT 12" (MAX) INTERVALS WHERE POSSIBLE. CLOSER BAND SPACING IS PERMISSIBLE WHERE NECESSARY TO RESULT IN A SECURE INSTALLATION (MINIMUM OF 1 BAND PER INDIVIDUAL PIECE)
3. NO EDGE GUARDS SHALL BE USED.
4. RADIAL BEND COVERAGE ON ONE SIDE TO UTILIZE SEPARATE MITERED PIECES. 1 BAND SHOULD BE USED TO SECURE EACH MITERED SECTION UNLESS ADDITIONAL REINFORCEMENT IS REQUIRED (2 BANDS MAX). RADIAL BEND COVERAGE ON OTHER SIDE TO UTILIZE SCORED PANELS (TOP AND BOTTOM) AND SINGLE PIECES FOR TRAY SIDES.
5. INSTALL MATERIAL ON TRAYS FIRST AND SUPPORT MEMBERS LAST.
6. EXTEND THERMO-LAG COVERAGE ON SUPPORT MEMBERS 9" (MIN) TO 10" (MAX) AS MEASURED FROM OUTSIDE OF TRAY ENVELOPE ALONG ANY CONTINUOUS SUPPORT STEEL CONDUCTIVE PATH. ORIENTATION OF V-RIBS FOR PANELS ON SUPPORTS IS NONCRITICAL.
7. EXTEND THERMO-LAG COVERAGE THROUGH TOP OF TEST FURNACE FOR NOMINAL DISTANCE OF 12".
8. INSTALL THERMO-LAG PANELS SUCH THAT SIDE PANEL PIECES ARE PLACED IN COMPRESSION BETWEEN TOP AND BOTTOM PANEL PIECES.
9. ONE (1) BUTT JOINT ON BOTTOM PANEL SHALL BE POSITIONED AT NOMINAL CENTER OF HORIZONTAL SPAN.
10. PANELS TO BE INSTALLED WITH STRESS SKIN SIDE FACING PROTECTED COMMODITY.
11. FOR HORIZONTAL AND VERTICAL TRAY SEGMENTS, INSTALL PANELS WITH V-RIBS ORIENTED PARALLEL TO RUN OF TRAY. PANELS INSTALLED ON SIDE RAILS TO HAVE V-RIBS ORIENTED VERTICALLY ON HORIZONTAL TRAY SEGMENT AND HORIZONTALLY ON VERTICAL TRAY SEGMENT. V-RIB ORIENTATION FOR MITERED PIECES ON RADIAL BEND IS NONCRITICAL (CRAFT PREROGATIVE). V-RIB ORIENTATION FOR SCORED PANELS ON RADIAL BEND TO BE PERPENDICULAR TO RUN OF TRAY.
12. CABLE TRAY SHALL BE PRE-BANDED IN HORIZONTAL SEGMENT. SPACING OF BANDING SHALL BE 24" O.C. (NOMINAL) AND WITHIN 2" (NOMINAL) ON EACH SIDE OF TOP PANEL BUTT JOINTS. PRE-BANDING MAY EXTEND INTO RADIAL BEND AREAS AS REQUIRED TO SUPPORT JOINTS WHERE COVERAGE TRANSITIONS.
13. V-RIBS ON PANELS MAY BE FLATTENED IN AREAS OF TRAY SIDE RAIL FLANGES AS REQUIRED FOR TIGHT JOINT FIT-UP.
14. MAXIMUM JOINT GAP BETWEEN PANELS DURING FIT-UP IS 1/4".
15. AS REQUIRED BY TRAY SPLICE PLATE HARDWARE, SEPARATE SPLICE PLATE COVERS (WITH BANDING) ARE ACCEPTABLE.
16. TOUCH-UP OF PRE-BUTTERED JOINTS AFTER INSTALLATION IS ACCEPTABLE TO COMPENSATE FOR SHRINKAGE OF TROWEL GRADE MATERIAL TO OBTAIN 1/8" (MIN) TO 5/8" (MAX) DFT.
17. ALL JOINTS BETWEEN PANELS SHALL BE SQUARE OR BUTT TYPE. (1) PANELS SHALL NOT BE BEVELED AT JOINTS.
18. APPLY SUFFICIENT TROWEL GRADE SKIM COAT TO LAP TOP AND BOTTOM PANEL BUTT JOINTS BY 3" (MIN).
19. INSTALL CIRCUMFERENTIAL STRESS SKIN WRAP TO LAP EACH SIDE OF BUTT JOINTS BY 3" (MIN).
20. OVERLAP ENDS OF CIRCUMFERENTIAL STRESS SKIN WRAP BY 12" (MIN) ON BUTT JOINTS.

REV	OWN	ORIG	VER	APVD
0	ELT	REP	RLD	JB
		12/13/93	12/13/93	12-29-93

ABB IMPELL CORP PROJ NO 0784-00001
NUMARC PHASE 2 TEST PROGRAM
DWG 0784-00001-D-009 S-124 REV 0
TEST 2-9 (T)-A-36X
FIG 12 - THERMO-LAG

21. APPLY SUFFICIENT TROWEL GRADE SKIM COAT TO LAP EACH SPLICE PLATE COVER PIECE BY 1/2" (MIN)
22. PRESS SKIN PIECE OVER SPLICE PLATE COVER (IF REQUIRED) WITH 1/2" (MIN) OVERLAP
23. SECURE ALL STRESS SKIN WITH 1/2" LONG STAPLES AT 2" INTERVALS APPROXIMATELY 1" FROM EDGES
24. FOR LONGITUDINAL JOINTS, APPLY SUFFICIENT TROWEL GRADE SKIM COAT FOR 3" (MIN) DISTANCE (EACH SIDE) AS MEASURED FROM TOP AND BOTTOM CORNERS
25. FOR LONGITUDINAL JOINTS, INSTALL 'U' SHAPE STRESS SKIN PIECES ALONG EACH SIDE EXTENDING 3" (MIN) ONTO TOP AND BOTTOM PANELS (MEASURED FROM CORNERS). OVERLAP SEPARATE PIECES BY 2" (MIN). APPLY STRESS SKIN UPGRADE AT LONGITUDINAL JOINTS PRIOR TO CIRCUMFERENTIAL WRAPS AT BUTT JOINTS.
26. FOR LONGITUDINAL JOINTS, SECURE TWO STRESS SKIN 'U' SECTIONS WITH TIE WIRES ACROSS TOP AND BOTTOM PANELS AT 6" INTERVALS, EXCEPT AT BUTT JOINTS WHERE THEY ARE INSTALLED APPROXIMATELY 2" FROM EACH SIDE OF THE JOINT
27. APPLY A SUFFICIENT TROWEL GRADE SKIM COAT TO COVER ALL STRESS SKIN AND FASTENERS TOUCH-UP AS REQUIRED TO COMPENSATE FOR MATERIAL SHRINKAGE
28. NO UPGRADE OF JOINTS IS REQUIRED FOR SUPPORTS
29. DURING CUTTING OF PANELS, ENSURE STRESS SKIN DOES NOT DISENGAGE FROM SUBSTRATE MATERIAL
30. DURING SCORING OF PANELS, ENSURE STRESS SKIN INTEGRITY IS MAINTAINED
31. LOT NUMBER TRACEABILITY AND INSTALLED LOCATION SHALL BE MAINTAINED FOR ALL THERMO-LAG MATERIALS
32. THERMO-LAG SHALL NOT BE APPLIED TO TEST ITEM UNTIL RELEASED BY TEST LABORATORY
33. ALL QUESTIONS PERTAINING TO THERMO-LAG MATERIAL APPLICATION SHALL BE RESOLVED WITH THE ENGINEER PRIOR TO INSTALLATION

REV	DWN	ORIG	VER	APVD
0	ELT	REP 12/13/93	RLO 12/13/93	JB 12-14-93

ABB IMPEL CORR PROJ NO 0784-0001
NUMARC PHASE 8 TEST PROGRAM
DWG 0784-00001-0-019-04 REV 0
TEST 2-9 TI-A-36X
FIG 12 - THERMO-LAG INSTALLATION