



GPU Nuclear Corporation
Post Office Box 480
Route 441 South
Middletown, Pennsylvania 17057
717 944-7621
TELEX 84-2386
Writer's Direct Dial Number:

October 25, 1982

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Mailstop P-428
Washington, D.C. 20555

Dear Mr. Denton:

Subject: Status of Restart Items - TMI Unit 1
Order and Notice of Hearing Dated
August 9, 1979 - Docket No. 50-289

Enclosure 1 is a summary status report for items that must be certified by the NRC staff prior to restart as a result of the NRC Order and Notice of Hearing dated August 9, 1979. Enclosure 2 is for items that the NRC must verify are complete to fulfill various restart commitments other than those relating to the August 9, 1979 Order.

The data for GPUNC is current as of October 15, 1982. We did not have data of equivalent timing for the NRC status on verification of these items, but will provide it when we have it available in future status summaries.

Very truly yours,

R. C. Arnold
President

Enc.

cc: J. F. Stolz, Chief of
Operating Reactors Branch 4
R. C. Haynes, Regional Administrator
Region 1

ASB
D018

TMI-1 8/9/79 ORDER
CERTIFICATION STATUS SUMMARY

<table border="0" style="width: 100%;"> <tr> <td style="width: 80%;">TOTAL ITEMS FOR GPUNC TO COMPLETE</td> <td style="width: 20%; text-align: right;">128</td> </tr> <tr><td colspan="2"><hr/></td></tr> <tr> <td>COMPLETED AS OF 10/15</td> <td style="text-align: right;">97</td> </tr> <tr> <td>SCHEDULED FOR OCT,</td> <td style="text-align: right;">3</td> </tr> <tr> <td>SCHEDULED FOR NOV,</td> <td style="text-align: right;">11</td> </tr> <tr> <td>SCHEDULED FOR DEC,</td> <td style="text-align: right;">6</td> </tr> <tr> <td>SCHEDULED FOR JAN,</td> <td style="text-align: right;">0</td> </tr> <tr> <td>SCHEDULED FOR FEB, (1)</td> <td style="text-align: right;">6</td> </tr> <tr> <td>SCHEDULED FOR MAR, (2)</td> <td style="text-align: right;">5</td> </tr> </table>	TOTAL ITEMS FOR GPUNC TO COMPLETE	128	<hr/>		COMPLETED AS OF 10/15	97	SCHEDULED FOR OCT,	3	SCHEDULED FOR NOV,	11	SCHEDULED FOR DEC,	6	SCHEDULED FOR JAN,	0	SCHEDULED FOR FEB, (1)	6	SCHEDULED FOR MAR, (2)	5		<table border="0" style="width: 100%;"> <tr> <td style="width: 80%;">TOTAL ITEMS FOR NRC CERTIFICATION</td> <td style="width: 20%; text-align: right;">129⁽³⁾</td> </tr> <tr><td colspan="2"><hr/></td></tr> <tr> <td>COMPLETED AS OF 9/17</td> <td style="text-align: right;">65*</td> </tr> <tr> <td>(NO UPDATE OBTAINED)</td> <td></td> </tr> </table>	TOTAL ITEMS FOR NRC CERTIFICATION	129 ⁽³⁾	<hr/>		COMPLETED AS OF 9/17	65*	(NO UPDATE OBTAINED)	
TOTAL ITEMS FOR GPUNC TO COMPLETE	128																											
<hr/>																												
COMPLETED AS OF 10/15	97																											
SCHEDULED FOR OCT,	3																											
SCHEDULED FOR NOV,	11																											
SCHEDULED FOR DEC,	6																											
SCHEDULED FOR JAN,	0																											
SCHEDULED FOR FEB, (1)	6																											
SCHEDULED FOR MAR, (2)	5																											
TOTAL ITEMS FOR NRC CERTIFICATION	129 ⁽³⁾																											
<hr/>																												
COMPLETED AS OF 9/17	65*																											
(NO UPDATE OBTAINED)																												

- (1) MUST BE DONE DURING HOT FUNCTIONAL TESTING.
- (2) MUST BE DONE DURING POWER ESCALATION TESTING.
- (3) LOCAL SCHOOL'S EMERGENCY PLAN - COMPLETE NOT BEING TRACKED THROUGH GOUNC.

* BASED ON GPUN UNDERSTANDING THAT ITEMS IIH AND IIT ARE COMPLETED.

TMI-1 RESTART STATUS SUMMARY
(NON-CERTIFICATION)

<u>TOTAL ITEMS FOR GPUNC TO COMPLETE</u>	<u>93</u>
COMPLETED AS OF 10/15	47
SCHEDULED FOR OCT.	14
SCHEDULED FOR NOV. *	17
SCHEDULED FOR DEC.	9
SCHEDULED FOR JAN.	1
SCHEDULED FOR FEB. (1)	2
SCHEDULED FOR MAR. (2)	3

TOTAL ITEMS
FOR NRC INSPECTION (AS OF 10/15)

NO UPDATE OBTAINED SINCE GPUN AND
NRC HAVE NOT AGREED UPON A BASE LIST
FOR STATISTICAL REPORTS.

- (1) MUST BE DONE DURING HOT FUNCTIONAL TESTING.
- (2) MUST BE DONE DURING POWER ESCALATION TESTING.