

United States Government

Department of Energy

memorandum

Albuquerque Operations Office


DATE: DEC 19 1990

REPLY TO
ATTN OF: UMTRA:LF

SUBJECT: Monthly Activity Schedules

TO: Those on Attached List

Provided for your information are the monthly issuance of schedules for selected Uranium Mill Tailings Remedial Action (UMTRA) Project sites. These schedules reflect all current and future key project activities in the areas of site characterization, NEPA compliance, design development, remedial action construction, certification, licensing, and surveillance and maintenance. Please refer any questions to the DOE UMTRA Site Manager designated on the attached listing.



Mark L. Matthews
Project Manager
Uranium Mill Tailings Remedial Action
Project Office

2 Attachments

cc w/attachments:
Designated UMTRA Site Manager

9101030070 901219
PDR WASTE PDR
WM-39

WM-39
NL04

ADDRESSEES MEMORANDUM DATED

DEC 19 1990

L. Anderson, UDOH
N. Nutongla, Hopi Tribe
M. Begaye, Navajo Nation
D. Lacker, TDOH
N. Freudenthal, WY
R. Shaffer, DEQ, WY
D. Mount, NDDOH
H. Roitman, CDOH
P. Martinek, CDOH
G. A. Franz, III, CDOH
S. Summers, CDOH
D. Stewart-Smith, ODOE
K. Sisneros, EID, NM
W. Neufeld, DWMR, SD
M. Thomas, DHW, ID
T. Gerusky, PA
P. Lohaus, NRC, HQ
R. Hall, NRC, URFO
S. Miller, GOGC, FORS
L. Harris, OEG, FORS

UMTRA PROJECT
Site Contacts

Note: Dan Gillen - NRC Contact

		DOE		TAC		RAC		DOE-HQ	NRC
		Project Office	Site Managers	Site Manager	Lead Eng	Site Managers			
845-4628	AMB	Abrams	Bierley	Larson	Cooney	Mathes	Grimm, CO		
845-4628	BEL/BOW	Arp	Watson	Dery	NA	Brazley	Wastler, HQ		
845-5640	CAN	Hamp	Watson	Kyllo	Zebick	Brazley	Gnugnoli, HQ		
845-5640	DUR	Hamp	Edge	Bridgeman	Thomson	Brazley	Jacoby, CO		
845-5637	FCT	Mann	Bierley	Crain	Zebick	Mathes	Wastler, HQ		
326-6008 FTS	GRJ	Leske/Arp	Portillo	Smith	Pepin	Brazley	Gillen, HQ		
845-5640	GRN	Hamp	Edge	Smith	Zebick	Mathes	Wastler, HQ		
326-6008 FTS	GUN	Leske/Hamp	McBee	Crain	NA	Mathes	Wastler, HQ		
845-5640	HAT	Hamp	McBee	Bennett	Swisse	Gatrell	Gonzales, CO		
845-5640	LKV	Hamp	Portillo	Caldwell	Cooney	Brazley	Gonzales, CO		
845-5637	LOW	Mann	Bierley	Bennett	Zebick	Gatrell	Wastler, HQ		
845-4628	MAY	Arp	McBee	Zimmerly	NA	Mathes	Wastler, HQ		
845-5640	MON	Hamp	McBee	Bennett	Swisse	Gatrell	Gonzales, CO		
845-4628	NAT	Abrams	Watson	Crain	NA	Brazley	Wastler, HQ		
845-4628	RFL	Arp	Watson	Kyllo	Withee	Mathes	Wastler, HQ		
845-5637	RVT	Mann	Edge	Caldwell	Williams	Gatrell	Wastler, HQ		
845-4628	SHP	Abrams	McBee	Kyllo	Zebick	Gatrell	Gillen, HQ		
845-4628	SLC	Abrams	Bierley	Caldwell	Pommerening	Gatrell	Gillen, HQ		
845-5637	SPK	Mann	Edge	Zimmerly	Williams	Gatrell	Gillen, HQ		
845-4628	SRK	Arp	Watson	Zimmerly	NA	Brazley	Wastler, HQ		
845-4628	TUB	Abrams	Edge	Larson	Zebick	Gatrell	Jacoby, CO		
845-4628	VPS	Mann*	Moore	Duran	Pommerening/Brazley		Michaud, CO		
846-5640	" BUR	Hamp	Watson	Keshian	Zebick	Brazley	Gnugnoli		

* GJPO responsibilities

	<u>DOE</u>	<u>UNC</u>	<u>JEG</u>
GRJ, EDG	Virgona	Madson	Moore

Milt Scoutaris - Construction Oversight/Certification (All Sites)
 Frank Bosiljevac - Health & Safety/Radiation Measurements (All Sites)
 Michael Abrams - Nuclear Regulatory Commission Liaison. (All Sites)
 Paul Mann - Vicinity Property Coordinator (All Sites but Grand Junction)
 Sharon Arp - Vicinity Property Coordinator (Grand Junction)
 Clinton Smythe - Operations Group Leader (All Sites)

December 17, 1990

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1504-01-100	VP CERTIFICATION *	13SEP83 A	27SEP91 E	13SEP83	01FEB90	-431	STARTED-BEHIND
* 2501-01-200	STATE OWNED SITE TRANSFER TO DOE	01MAR91	30MAY91	01MAR91	30MAY91	0	FORECAST-ON SCHED
3502-01-041	INITIATE SURV AND MAINT PROG	04AUG86 A	30SEP91 E	04AUG86	30SEP91	0	STARTED-ON SCHED
* 3502-01-050	NRC ISSUES LICENSE	03JUN91	03JUN91	14DEC90	14DEC90	-121	FORECAST-BEHIND
* 3502-01-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT91	01OCT91	01OCT91	01OCT91	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1000-02-200	REMEDIAL ACTION PROCESSING COMPLETION REPORT	15JUN89 A	28FEB91 E	07AUG89	02APR90	-238	STARTED-BEHIND
1000-02-2001	NRC REVIEW P.S. COMPLETION REPORT	08MAR91	18APR91	10AUG90	20SEP90	-150	FORECAST-BEHIND
1000-02-2002	NRC REVIEW D.S. COMPLETION REPORT	08APR91	17MAY91	11SEP90	22OCT90	-149	FORECAST-BEHIND
1000-02-2000	REMEDIAL ACTION DISPOSAL COMPLETION REPORT	01MAY90 A	29MAR91 E	01MAY90	01AUG90	-172	STARTED-BEHIND
* 1504-02-100	VP CERTIFICATION	20MAY84 A	15NOV91 E	20MAY84	30JUN89	-620	STARTED-BEHIND
1504-02-1250	REVIEW & ISSUE DRAFT DISPOSAL SITE CERTIFICATION	23AUG90 A	16JAN91 E	23JUL90	29AUG90	-100	STARTED-BEHIND
1504-02-130	NRC REVIEW DRAFT PROCESSING SITE CERTIFICATION	02JAN91	18FEB91	15MAY90	02JUL90	-165	FORECAST-BEHIND
1504-02-1300	NRC REVIEW DRAFT DISPOSAL SITE CERTIFICATION	17JAN91	07MAR91	30AUG90	16OCT90	-102	FORECAST-BEHIND
1504-02-140	FINAL PROCESSING SITE CERTIFICATION REPORT	19FEB91	12APR91	04APR90	29MAY90	-228	FORECAST-BEHIND
1504-02-1400	FINAL DISPOSAL SITE CERTIFICATION REPORT	08MAR91	09APR91	17OCT90	19NOV90	-101	FORECAST-BEHIND
* 1504-02-145	NRC CONCUR FINAL PROCESSING SITE CERTIF ***	15APR91	31MAY91	31JUL90	17SEP90	-184	FORECAST-BEHIND
* 1504-02-1450	NRC CONCUR FINAL DISPOSAL SITE CERTIFICATE ***	10APR91	30MAY91	20NOV90	21DEC90	-114	FORECAST-BEHIND
2501-02-100A	TRANSFER OWNERSHIP OF PROPERTY TO DOE	12DEC90	29MAR91	11DEC90	29MAR91	0	FORECAST-ON SCHED
* 3502-02-025	FINAL MAINTENANCE & SURVEILLANCE PLAN	15FEB91	12APR91	04APR90	29MAY90	-228	FORECAST-BEHIND
3502-02-031	NRC CONCUR FINAL SURV & MAINT PLAN	15APR91	03JUN91	31JUL90	12SEP90	-188	FORECAST-BEHIND
3502-02-041	INITIATE SURV & MAINT PROGRAM	04JUN91	04JUN91	18JUL90	18JUL90	-229	FORECAST-BEHIND
* 3502-02-050	NRC ISSUES LICENSE	04JUN91	04JUN91	15MAY91	15MAY91	-14	FORECAST-BEHIND
* 3502-02-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT91	01OCT91	01OCT91	01OCT91	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-03-200	RADON MONITORING	01JAN85 A	17MAR92 E	01JAN85	30SEP91	-121	STARTED-BEHIND
0505-03-110	INCorp. DOE RAS COMMENTS	16OCT90 A	14NOV90 A	16OCT90	05NOV90	-7	COMPLETE-BEHIND
* 0505-03-115	ISSUE REVISE PRELIMINARY RAP	19NOV90 A	19NOV90 A	06NOV90	06NOV90	-9	COMPLETE-BEHIND
0505-03-120	NRC REVIEW OF RAS	26NOV90 A	28FEB91 E	07NOV90	18DEC90	-52	STARTED-BEHIND
0505-03-125	STATE REVIEW OF RAS	26NOV90 A	28FEB91 E	07NOV90	18DEC90	-52	STARTED-BEHIND
0505-03-130	INCorp. NRC/STATE COMMENTS	01MAR91	21MAR91	19DEC90	08JAN91	-52	FORECAST-BEHIND
0505-03-135	DOE/TAC REVIEW FINAL RAS	22MAR91	11APR91	09JAN91	29JAN91	-52	FORECAST-BEHIND
* 0505-03-140	ISSUE REVISE FINAL RAP	12APR91	12APR91	30JAN91	30JAN91	-52	FORECAST-BEHIND
0505-03-145	NRC CONCURRENCE ON FRAS	15APR91	26APR91	31JAN91	13FEB91	-52	FORECAST-BEHIND
0505-03-150	INCorp. NRC FRAS COMMENTS	29APR91	17MAY91	14FEB91	06MAR91	-52	FORECAST-BEHIND
* 0505-03-155	PUBLISH RAP	20MAY91	20MAY91	07MAR91	07MAR91	-52	FORECAST-BEHIND
* 1000-03-835	RAC COMP. DRAFT COMP REPORT(DCR) & ISS TO DOE	23APR91	16DEC91	08OCT90	31MAY91	-141	FORECAST-BEHIND
1000-03-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	11FEB92	23MAR92	29JUL91	06SEP91	-141	FORECAST-BEHIND
* 1000-03-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	09JUN92	17AUG92	25NOV91	31JAN92	-141	FORECAST-BEHIND
* 1504-03-100	VP CERTIFICATION *	21MAY86 A	01AUG91 E	21MAY86	01SEP90	-238	STARTED-BEHIND
1504-03-832	DOE REVIEW FINAL C.O. INSPECT RPT & ISSUE TO RAC	03JUN91	10JUN91	01OCT90	08OCT90	-175	FORECAST-BEHIND
1504-03-845	TAC REVIEW OF DCR & ISS TO DOE	24DEC91	03FEB92	10JUN91	19JUL91	-141	FORECAST-BEHIND
1504-03-850	CONDUCT V & O INSPECTION	31DEC91	06JAN92	17JUN91	21JUN91	-141	FORECAST-BEHIND
1504-03-860	DOE REVIEW/TRANSMIT DCR TO RAC	04FEB92	10FEB92	22JUL91	26JUL91	-141	FORECAST-BEHIND
* 1504-03-861	RAC/DOE REVIEW & ISSUE DCR TO NRC *	24MAR92	30MAR92	09SEP91	13SEP91	-141	FORECAST-BEHIND
1504-03-865	NRC REVIEW OF DCR	07APR92	01JUN92	23SEP91	15NOV91	-141	FORECAST-BEHIND
1504-03-870	STATE/TRIBES REVIEW OF DCR	07APR92	01JUN92	23SEP91	15NOV91	-141	FORECAST-BEHIND
1504-03-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	19NOV91	06JAN92	30SEP91	15NOV91	-36	FORECAST-BEHIND
1504-03-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	18AUG92	07SEP92	03FEB92	21FEB92	-141	FORECAST-BEHIND
* 1504-03-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	15SEP92	02NOV92	02MAR92	17APR92	-141	FORECAST-BEHIND
3000-03-005	EROSION PROTECTION AT BODO CANYON	16OCT87 A	31MAY91 E	16OCT87	28SEP90	-175	STARTED-BEHIND
3000-03-007	SITE RESTORATION AT BODO CANYON ***	23AUG90 A	07JUN91 E	12SEP89	06NOV89	-414	STARTED-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 3000-03-008	COMPLETE WORK AND DEMOBILIZE	10JUN91	17JUN91	14NOV90	29NOV90	-142	FORECAST-BEHIND
* 3000-03-015	VP COMPLETION REPORT SUBMITTALS	13JUN85 A	03JUN91 E	09JUN89	28SEP90	-176	STARTED-BEHIND
* 3502-03-025	FINAL SURVEILLANCE & MAINTENANCE PLAN	05MAY92	07SEP92	21OCT91	21FEB92	-141	FORECAST-BEHIND
3502-03-031	MRC APPROVE FINAL S&M PLAN	15SEP92	02NOV92	02MAR92	17APR92	-141	FORECAST-BEHIND
3502-03-032	DOE APPROVE FINAL S&M PLAN	15SEP92	02NOV92	02MAR92	17APR92	-141	FORECAST-BEHIND
3502-03-041	INITIATE SURV AND MAINT PROG *	03NOV92	03NOV92	20APR92	20APR92	-141	FORECAST-BEHIND
* 3502-03-050	MRC ISSUES LICENSE	03NOV92	03NOV92	20APR92	20APR92	-141	FORECAST-BEHIND
* 3502-03-800	TRANSFER TO LONG TERM S & M PROGRAM	04NOV92	04NOV92	01OCT92	01OCT92	-24	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1504-04-960	NRC REVIEW & CONCURRENCE IN CERT REPORT ***	17SEP90 A	04FEB91 E	09OCT90	06NOV90	-64	STARTED-BEHIND
* 2501-04-001	CUSTODY AND WITHDRAWAL AGREEMENT	28FEB91	09MAY91	28FEB91	09MAY91	0	FORECAST-ON SCHED
* 3502-04-021	FINAL SURV AND MAINT PLAN	02OCT86 A	23MAY91 E	10MAR89	12MAY89	-529	STARTED-BEHIND
3502-04-031	NRC APPROVE FINAL S&M PLAN	31MAY91	05JUL91	22MAY89	26JUN89	-529	FORECAST-BEHIND
3502-04-032	DOE APPROVE FINAL S&M PLAN	31MAY91	05JUL91	22MAY89	26JUN89	-529	FORECAST-BEHIND
3502-04-041	INITIATE SURV AND MAINT PROG	08JUL91	08JUL91	14DEC90	14DEC90	-146	FORECAST-BEHIND
* 3502-04-050	NRC ISSUES LICENSE *	08JUL91	08JUL91	14DEC90	14DEC90	-146	FORECAST-BEHIND
* 3502-04-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT91	01OCT91	01OCT91	01OCT91	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-05-200	RADON MONITORING	17MAR86 A	02OCT85 E	17MAR86	02OCT95	0	STARTED-ON SCHED
* 0501-05-300	VP INCLUSIONS ***	28OCT82 A	31DEC90 E	28OCT82	28SEP90	-66	STARTED-BEHIND
0505-05-0401	MRC REVIEW OF REVISED PFRAP & PREP DTER	20SEP90 A	21NOV90 A	06JUL90	30AUG90	-59	COMPLETE-BEHIND
0505-05-0402	STATE REVIEW OF REVISED PFRAP	09OCT90 A	07DEC90 E	06JUL90	16AUG90	-81	STARTED-BEHIND
* 0505-05-041	INCORP CMTS/RAC DES AND ISSUE FINAL RAP	07SEP88 A	05MAR91 E	24MAY88	27MAR91	16	STARTED-AHEAD
0505-05-0411	MRC CONDITIONAL CONCURRENCE ON FRAP	08APR91	08APR91	08MAY91	08MAY91	22	FORECAST-AHEAD
* 0505-05-071	FINAL RAP CONCURRENCE AND PUBLISH ***	10APR91	16APR91	09MAY91	19JUN91	46	FORECAST-AHEAD
* 1000-05-110	REVISED FINAL DESIGN FOR SIGNATURE ***	21AUG90 A	14JAN91 E	16MAY90	10DEC90	-25	STARTED-BEHIND
1000-05-111	VP ENGINEERING	01MAY83 A	30SEP91 E	01MAY83	30SEP91	0	STARTED-ON SCHED
1000-05-175	MRC CONCUR WITH REM ACT INSP PLAN	20MAR91	30APR91	15MAR91	25APR91	-3	FORECAST-BEHIND
* 1000-05-835	RAC COMPILE DRAFT COMPLETION REPORT & ISS TO DOE	03OCT94	31MAY95	03OCT94	31MAY95	0	FORECAST-ON SCHED
1000-05-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	27JUL95	06SEP95	27JUL95	06SEP95	0	FORECAST-ON SCHED
* 1000-05-880	RESPOND TO MRC COMMENTS & ISSUE FCR TO DOE	23NOV95	31JAN96	23NOV95	31JAN96	0	FORECAST-ON SCHED
* 1504-05-100	VP CERTIFICATION	01AUG84 A	30SEP94 E	01AUG84	30SEP94	0	STARTED-ON SCHED
1504-05-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01NOV94	02NOV94	01NOV94	02NOV94	0	FORECAST-ON SCHED
1504-05-825	FINAL SITE WALK OVER	08DEC94	09DEC94	08DEC94	09DEC94	0	FORECAST-ON SCHED
1504-05-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12DEC94	16DEC94	12DEC94	16DEC94	0	FORECAST-ON SCHED
1504-05-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	19DEC94	26DEC94	19DEC94	26DEC94	0	FORECAST-ON SCHED
1504-05-845	TAC REVIEW OF DCR	08JUN95	19JUL95	08JUN95	19JUL95	0	FORECAST-ON SCHED
1504-05-850	CONDUCT V & O INSPECTION	15JUN95	21JUN95	15JUN95	21JUN95	0	FORECAST-ON SCHED
1504-05-860	DOE REVIEW/TRANSMIT DCR TO RAC	26JUL95	26JUL95	20JUL95	26JUL95	0	FORECAST-ON SCHED
* 1504-05-861	TAC/DOE REVIEW & ISSUE DCR TO MRC	07SEP95	13SEP95	07SEP95	13SEP95	0	FORECAST-ON SCHED
1504-05-865	MRC REVIEW OF DCR	21SEP95	15NOV95	21SEP95	15NOV95	0	FORECAST-ON SCHED
1504-05-870	STATE/TRIBE REVIEW OF DCR	21SEP95	15NOV95	21SEP95	15NOV95	0	FORECAST-ON SCHED
1504-05-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	04MAY95	21JUN95	04MAY95	21JUN95	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-05-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	01FEB96	21FEB96	01FEB96	21FEB96	0	FORECAST-ON SCHED
* 1504-05-960	NRC REVIEW & CONCUR IN CERTIFICATION REPORT ***	29FEB96	17APR96	29FEB96	17APR96	0	FORECAST-ON SCHED
* 3000-05-003	PERFORM REMEDIAL ACTIONS (PH1) ***	08DEC88 A	30NOV94 E	05DEC88	30NOV94	0	STARTED-ON SCHED
3000-05-004	TAILINGS HAUL	01MAR91	30NOV93	01MAR91	30NOV93	0	FORECAST-ON SCHED
3000-05-005	VP TAILINGS HAUL	01MAR91	30JUN93	01MAR91	30JUN93	0	FORECAST-ON SCHED
* 3000-05-011	VP REMEDIAL ACTION ***	01AUG83 A	31DEC93 E	01AUG83	31DEC93	0	STARTED-ON SCHED
* 3000-05-0111	VP COMPLETION REPORT SUBMITTAL ***	26MAR86 A	01APR93 E	26MAR86	01APR93	0	STARTED-ON SCHED
* 3502-05-001	DRAFT SURVEILLANCE AND MAINTENANCE PLAN	06APR94	31MAY94	06APR94	31MAY94	0	FORECAST-ON SCHED
3502-05-011	NRC REVIEW DRAFT S&M PLAN	01JUN94	19JUL94	01JUN94	19JUL94	0	FORECAST-ON SCHED
3502-05-012	STATE REVIEW DRAFT S&M PLAN	01JUN94	19JUL94	01JUN94	19JUL94	0	FORECAST-ON SCHED
* 3502-05-025	FINAL SURVEILLANCE AND MAINTENANCE PLAN	28DEC95	21FEB96	28DEC95	21FEB96	0	FORECAST-ON SCHED
3502-05-031	NRC APPROVE FINAL S&M PLAN	29FEB96	17APR96	29FEB96	17APR96	0	FORECAST-ON SCHED
3502-05-032	DOE APPROVE FINAL S&M PLAN	29FEB96	17APR96	29FEB96	17APR96	0	FORECAST-ON SCHED
3502-05-041	INITIATE SURV AND MAINT PROG	18APR96	18APR96	18APR96	18APR96	0	FORECAST-ON SCHED
* 3502-05-050	NRC ISSUES LICENSE	18APR96	18APR96	19APR96	19APR96	1	FORECAST-AHEAD
* 3502-05-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT96	01OCT96	01OCT96	01OCT96	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-06-200	RADON MONITORING	01SEP86 A	13MAR96 E	01SEP86	13MAY94	-478	STARTED-BEHIND
* 0505-06-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP	08OCT90 A	17APR91 E	21APR89	29JUN89	-469	STARTED-BEHIND
0505-06-051	NRC REVIEW FINAL RAP/DES	25APR91	26JUN91	05JUL89	21AUG89	-482	FORECAST-BEHIND
0505-06-052	STATE REVIEW FINAL RAP/DES	25APR91	26JUN91	05JUL89	21AUG89	-482	FORECAST-BEHIND
0505-06-061	FINAL RAP/DES REVIEW MEETING	27JUN91	27JUN91	18AUG89	31AUG89	-475	FORECAST-BEHIND
* 0505-06-071	FINAL RAP CONCURRENCE AND PUBLISH ***	27JUN91	07AUG91	18AUG89	29SEP89	-483	FORECAST-BEHIND
1000-06-071	REVISED - FINAL DESIGN FOR SIGNATURE	03DEC90	28FEB91	03DEC90	28FEB91	0	FORECAST-ON SCHED
1000-06-081	RFP ISSUE (PH11)	10APR91	21MAY91	27DEC90	06FEB91	-74	FORECAST-BEHIND
1000-06-085	RECEIVE BIDS (PH11)	22MAY91	22MAY91	07FEB91	07FEB91	-74	FORECAST-BEHIND
1000-06-091	DOE APPROVE RA CONTRACT (PH11)	23MAY91	15JUL91	08FEB91	21MAR91	-82	FORECAST-BEHIND
1000-06-101	AWARD CONTRACTS (PH11)	16JUL91	23JUL91	22MAR91	29MAR91	-82	FORECAST-BEHIND
1000-06-111	VP ENGINEERING	02MAY88 A	30DEC91 E	02MAY88	31DEC91	1	STARTED-AHEAD
1000-06-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	22NOV90 A	07NOV90 A	19MAY89	15JUN89	-364	COMPLETE-BEHIND
1000-06-175	NRC CONCUR WITH REM ACT INSP PLAN	18MAR91	05APR91	16JUN89	06JUL89	-456	FORECAST-BEHIND
* 1000-06-835	RAC COMPILE DRAFT COMPLETION REPORT & ISS TO DOE	11JUL95	11MAR96	03AUG94	02JAN95	-310	FORECAST-BEHIND
1000-06-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	07MAY96	17JUN96	20APR95	31MAY95	-273	FORECAST-BEHIND
* 1000-06-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	03SEP96	11NOV96	17AUG95	25OCT95	-273	FORECAST-BEHIND
1503-06-091	PUBLISH ROD ***	02APR90 A	14DEC90 E	20APR89	19MAY89	-410	STARTED-BEHIND
* 1504-06-100	VP CERTIFICATION	18OCT91	01OCT93	18OCT91	01OCT93	0	FORECAST-ON SCHED
1504-06-805	PRELIMINARY SITE WALK OVER (INSPECTION)	11AUG95	14AUG95	01SEP94	02SEP94	-246	FORECAST-BEHIND
1504-06-825	FINAL SITE WALK OVER	19SEP95	20SEP95	10OCT94	11OCT94	-246	FORECAST-BEHIND
1504-06-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	21SEP95	27SEP95	12OCT94	18OCT94	-246	FORECAST-BEHIND
1504-06-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	28SEP95	05OCT95	19OCT94	26OCT94	-246	FORECAST-BEHIND
1504-06-845	TAC REVIEW OF DCR	19MAR96	29APR96	02MAR95	12APR95	-273	FORECAST-BEHIND
1504-06-850	CONDUCT V & O INSPECTION	26MAR96	01APR96	09MAR95	15MAR95	-273	FORECAST-BEHIND
1504-06-860	DOE REVIEW/TRANSMIT DCR TO RAC	30APR96	06MAY96	13APR95	19APR95	-273	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DFC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1504-06-861	TAC/DOE REVIEW & ISSUE DCR TO NRC	18JUN96	24JUN96	01JUN95	07JUN95	-273	FORECAST-BEHIND
1504-06-865	NRC REVIEW OF DCR	02JUL96	26AUG96	15JUN95	09AUG95	-273	FORECAST-BEHIND
1504-06-870	STATE/TRIBE REVIEW OF DCR	02JUL96	26AUG96	15JUN95	09AUG95	-273	FORECAST-BEHIND
1504-06-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	13FEB96	01APR96	22JUN95	09AUG95	-168	FORECAST-BEHIND
1504-06-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	12NOV96	02DEC96	26OCT95	15NOV95	-273	FORECAST-BEHIND
* 1504-06-960	NRC REVIEW & CONCUR IN CERTIFICATION REPORT ***	10DEC96	27JAN97	23NOV95	10JAN96	-273	FORECAST-BEHIND
* 2501-06-043	SITE ACQUISITION AT ESTES GULCH (BLM W/D)	20DEC90	01APR91	29MAY89	31OCT89	-369	FORECAST-BEHIND
2501-06-100A	ACQUISITION OF JOLLY PROPERTY	03DEC90	01MAR91	03DEC90	01MAR91	0	FORECAST-ON SCHED
* 3000-06-001	PERFORM REMEDIAL ACTIONS (PH11) ***	24JUL91	11SEP95	01APR91	30SEP94	-246	FORECAST-BEHIND
* 3000-06-011	VP REMEDIAL ACTION ***	19APR89 A	30SEP92 E	19APR89	30SEP92	0	STARTED-ON SCHED
3000-06-015	HIGHWAY 13 3RD LANE	01APR91	28JUN91	01APR91	28JUN91	0	FORECAST-ON SCHED
* 3000-06-016	VP COMPLETION REPORT SUBMITTALS ***	22AUG90 A	30SEP93 E	22AUG90	30SEP93	0	STARTED-ON SCHED
3502-06-011	NRC REVIEW DRAFT S&M PLAN	21MAR95	08MAY95	11APR94	27MAY94	-246	FORECAST-BEHIND
3502-06-012	STATE REVIEW DRAFT S&M PLAN	21MAR95	08MAY95	11APR94	27MAY94	-246	FORECAST-BEHIND
* 3502-06-021	DRAFT SURVEILLANCE & MAINTENANCE PLAN	17JAN95	13MAR95	07FEB94	01APR94	-246	FORECAST-BEHIND
* 3502-06-025	FINAL SURVEILLANCE & MAINTENANCE PLAN	08OCT96	02DEC96	18APR95	12JUN95	-385	FORECAST-BEHIND
3502-06-031	NRC APPROVE FINAL S&M PLAN	03DEC96	06JAN97	13JUN95	17JUL95	-385	FORECAST-BEHIND
3502-06-032	DOE APPROVE FINAL S&M PLAN	03DEC96	06JAN97	13JUN95	17JUL95	-385	FORECAST-BEHIND
3502-06-041	INITIATE SURVEILLANCE & MAINTENANCE PROG	07JAN97	07JAN97	18JUL95	18JUL95	-385	FORECAST-BEHIND
* 3502-06-050	NRC ISSUES LICENSE	07JAN97	07JAN97	21DEC95	21DEC95	-273	FORECAST-BEHIND
* 3502-06-900	TRANSFER TO LONG TERM S & M PROGRAM	24MAR97	24MAR97	01OCT96	01OCT96	-124	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-07-200	RADON MONITORING	01JUL84 A	20MAY91 E	01JUL84	30MAR91	-35	STARTED-BEHIND
* 1000-07-880	RESPOND TO MRC COMMENTS & ISSUE FCR TO DOE	22MAR91	15MAY91	18DEC90	25FEB91	-57	FORECAST-BEHIND
* 1504-07-100	VP CERTIFICATION *	19JUN86 A	02SEP91 E	19JUN86	01JAN91	-174	STARTED-BEHIND
* 1504-07-861	TAC/DOE REVIEW & ISSUE DCR TO MRC *	28SEP90 A	23JAN91 E	28SEP90	08OCT90	-77	STARTED-BEHIND
1504-07-865	MRC REVIEW OF DCR	31JAN91	27FEB91	16OCT90	10DEC90	-57	FORECAST-BEHIND
1504-07-870	STATE/TRIBE REVIEW OF DCR	31JAN91	14MAR91	16OCT90	10DEC90	-68	FORECAST-BEHIND
1504-07-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	23NOV90 A	10JAN91 E	23OCT90	10DEC90	-23	STARTED-BEHIND
* 1504-07-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO MRC	26MAR91	18APR91	26FEB91	18MAR91	-23	FORECAST-BEHIND
* 1504-07-960	MRC REVIEW & CONCURRENCE IN CERTIFICATION REPORT	26APR91	13JUN91	26MAR91	13MAY91	-23	FORECAST-BEHIND
* 3000-07-015	VP COMPLETION REPORT SUBMITTALS ***	01MAY86 A	31DEC90 E	01MAY86	28SEP90	-66	STARTED-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-08-200	RADON MONITORING	10APR85 A	01MAY95 E	10APR85	01MAY95	0	STARTED-ON SCHED
0505-08-9191	TECHNICAL RESPONSE TO NRC/PFRAP TO CAM	01NOV90 A	25MAR91 E	12NOV90	21DEC90	-66	STARTED-BEHIND
0505-08-921	DOE/TAC REVIEW PFRAS/FDR & COMPIL PFRAP	04APR91	19APR91	02JAN91	17JAN91	-66	FORECAST-BEHIND
* 0505-08-9211	ISSUE PFRAP FOR REVIEW	24APR91	24APR91	22JAN91	22JAN91	-66	FORECAST-BEHIND
0505-08-9215	PFRAP PRESENTATION TO DOE	19APR91	19APR91	17JAN91	17JAN91	-66	FORECAST-BEHIND
0505-08-922	TER TECHNICAL ISSUE EVALUATION	03MAY91	04JUN91	31JAN91	04MAR91	-66	FORECAST-BEHIND
0505-08-9221	SITE COORDINATION MEETING PREPARATION	05JUN91	04JUL91	05MAR91	03APR91	-66	FORECAST-BEHIND
0505-08-923	NRC PREPARE DTER ON PFRAP	03MAY91	04JUL91	31JAN91	03APR91	-66	FORECAST-BEHIND
0505-08-9231	STATE REVIEW PFRAP	03MAY91	27JUN91	31JAN91	27MAR91	-66	FORECAST-BEHIND
0505-08-9232	RESOLVE NRC TER ISSUES	05JUL91	09JUL91	04APR91	08APR91	-66	FORECAST-BEHIND
0505-08-924	DOE/TAC/RAC SITE COORD MEETING	05JUL91	09JUL91	04APR91	08APR91	-66	FORECAST-BEHIND
0505-08-9241	FDS SIGNOFF MEETING	26APR91	26APR91	26APR91	26APR91	0	FORECAST-ON SCHED
0505-08-925	RESPOND TO COMMENTS ON PFRAP	10JUL91	30JUL91	09APR91	29APR91	-66	FORECAST-BEHIND
0505-08-9251	NRC FINAL REVIEW & CONDITIONAL CONCURRENCE (PFRAP)	13SEP91	26SEP91	30MAY91	12JUN91	-76	FORECAST-BEHIND
0505-08-9252	NRC PREP OF FINAL TER (FTER)	07AUG91	24SEP91	07MAY91	24JUN91	-66	FORECAST-BEHIND
0505-08-9253	NRC CONCURRENCE ON FRAP	06NOV91	06NOV91	06AUG91	06AUG91	-66	FORECAST-BEHIND
0505-08-926	PREPARE FRAS	28AUG91	08OCT91	28MAY91	08JUL91	-66	FORECAST-BEHIND
0505-08-9261	DOE REVIEW FINAL RAS	09OCT91	15OCT91	09JUL91	15JUL91	-66	FORECAST-BEHIND
0505-08-930	COMPILE FRAP	16OCT91	21OCT91	16JUL91	19JUL91	-66	FORECAST-BEHIND
* 0505-08-9301	ISSUE FINAL RAP TO NRC	22OCT91	22OCT91	22JUL91	22JUL91	-66	FORECAST-BEHIND
* 0505-08-940	PUBLISH RAP ***	07NOV91	18DEC91	07AUG91	17SEP91	-66	FORECAST-BEHIND
0506-08-405	DOE/TAC REVIEW OF FDR	26MAR91	03APR91	24DEC90	01JAN91	-66	FORECAST-BEHIND
0506-08-409	TAC/DOE REVIEW FINAL DESIGN FOR SIGNATURE	21AUG91	29AUG91	07MAY91	15MAY91	-76	FORECAST-BEHIND
1000-08-017	PREPARE BID PACKAGE (PHASE II)	08JAN92	15JAN92	08JAN92	15JAN92	0	FORECAST-ON SCHED
1000-08-020	RFP CYCLE & RECEIVE BIDS (PHASE II)	16JAN92	26FEB92	16JAN92	26FEB92	0	FORECAST-ON SCHED
1000-08-025	SELECT R.A. SUBCONTRACTOR(RAC/DOE-PHASE II)	27FEB92	04MAR92	27FEB92	04MAR92	0	FORECAST-ON SCHED
1000-08-030	DOE REVIEW & APPROVE R.A. CONTRACT (PHASE II)	05MAR92	16APR92	05MAR92	16APR92	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1000-08-035	AWARD R.A. CONTRACT (PHASE II)	23APR92	29APR92	23APR92	29APR92	0	FORECAST-ON SCHED
1000-08-040	NOTICE TO PROCEED (PHASE II)	30APR92	30APR92	30APR92	30APR92	0	FORECAST-ON SCHED
1000-08-065	FINAL DESIGN FOR REVIEW	05MAR90 A	18MAR91 E	05MAR90	14DEC90	-66	STARTED-BEHIND
* 1000-08-070	FINAL DESIGN FOR SIGNATURE ***	19MAR91	20AUG91	17DEC90	06MAY91	-76	FORECAST-BEHIND
1000-08-111	VP ENGINEERING	02JAN91	31MAY91	02JAN91	31MAY91	0	FORECAST-ON SCHED
1000-08-117	PREPARE BID PACKAGE (PHASE I)	01FEB91	07FEB91	01FEB91	07FEB91	0	FORECAST-ON SCHED
1000-08-120	RFP CYCLE & RECEIVE BIDS (PHASE I)	19FEB91	02APR91	08FEB91	22MAR91	-7	FORECAST-BEHIND
1000-08-125	SELECT R.A. SUBCONTRACTOR(RAC/DOE-PHASE I)	03APR91	09APR91	25MAR91	29MAR91	-7	FORECAST-BEHIND
1000-08-130	DOE REVIEW & APPROVE R.A. CONTRACT (PHASE I)	10APR91	24APR91	01APR91	15APR91	-7	FORECAST-BEHIND
1000-08-135	AWARD R.A. CONTRACT (DOE-PHASE I)	02MAY91	08MAY91	23APR91	29APR91	-7	FORECAST-BEHIND
1000-08-140	NOTICE TO PROCEED (PHASE I)	09MAY91	09MAY91	30APR91	30APR91	-7	FORECAST-BEHIND
1000-08-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	02OCT91	29OCT91	02JUL91	29JUL91	-66	FORECAST-BEHIND
1000-08-175	NRC CONCUR WITH REM ACT INSP PLAN	30OCT91	19NOV91	30JUL91	19AUG91	-66	FORECAST-BEHIND
1000-08-835	RAC COMPILE DRAFT COMPLETION REPORT & ISS TO DOE	01AUG94	28APR95	01AUG94	31MAR95	-20	FORECAST-BEHIND
1000-08-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	26JUN95	04AUG95	29MAY95	07JUL95	-20	FORECAST-BEHIND
* 1000-08-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	23OCT95	29DEC95	25SEP95	01DEC95	-20	FORECAST-BEHIND
1503-08-061	DOE/EH REVIEW DRAFT EA	12SEP90 A	10DEC90 E	15JAN90	06NOV90	-24	STARTED-BEHIND
1503-08-062	STATE REVIEW DRAFT EA	12SEP90 A	08NOV90 A	15JAN90	06NOV90	-2	COMPLETE-BEHIND
1503-08-071	REVISE & PREP COMMENTS & RESPONSE DOC TO DEA & ISS	18DEC90	18FEB91	14NOV90	15JAN91	-24	FORECAST-BEHIND
1503-08-073	DOE-HQ REVIEW/CONCUR EA	19FEB91	08APR91	16JAN91	05MAR91	-24	FORECAST-BEHIND
1503-08-0731	STATE REVIEW ON EA	09APR91	29APR91	06MAR91	26MAR91	-24	FORECAST-BEHIND
* 1503-08-074	PREPARE FEA & FONSI & ISS TO DOE TO APPV'L & SIGN	30APR91	13MAY91	01APR91	09APR91	-24	FORECAST-BEHIND
1503-08-0741	HQ REVIEW ON FINAL EA	14MAY91	15JUL91	10APR91	11JUN91	-24	FORECAST-BEHIND
* 1503-08-075	PUBLISH EA ***	16JUL91	16JUL91	14JUN91	14JUN91	-22	FORECAST-BEHIND
* 1503-08-091	PUBLISH FONSI ***	16JUL91	16JUL91	14JUN91	14JUN91	-22	FORECAST-BEHIND
* 1504-08-100	VP CERTIFICATION	20AUG92	30NOV93	20AUG92	30NOV93	0	FORECAST-ON SCHED
1504-08-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP94	02SEP94	01SEP94	02SEP94	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-08-825	FINAL SITE WALK OVER	10OCT94	11OCT94	10OCT94	11OCT94	0	FORECAST-ON SCHED
1504-08-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT94	18OCT94	12OCT94	18OCT94	0	FORECAST-ON SCHED
1504-08-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	19OCT94	26OCT94	19OCT94	26OCT94	0	FORECAST-ON SCHED
1504-08-845	TAC REVIEW OF DCR	08MAY95	16JUN95	10APR95	19MAY95	-20	FORECAST-BEHIND
1504-08-850	CONDUCT V & O INSPECTION	15MAY95	19MAY95	17APR95	21APR95	-20	FORECAST-BEHIND
1504-08-860	DOE REVIEW/TRANSMIT DCR TO RAC	19JUN95	23JUN95	22MAY95	26MAY95	-20	FORECAST-BEHIND
* 1504-08-861	TAC/DOE REVIEW & ISSUE DCR TO NRC	07AUG95	11AUG95	10JUL95	14JUL95	-20	FORECAST-BEHIND
1504-08-865	NRC REVIEW OF DCR	21AUG95	13OCT95	24JUL95	15SEP95	-20	FORECAST-BEHIND
1504-08-870	STATE/TRIBE REVIEW OF DCR	21AUG95	13OCT95	24JUL95	15SEP95	-20	FORECAST-BEHIND
1504-08-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	03APR95	19MAY95	31JUL95	15SEP95	85	FORECAST-AHEAD
1504-08-950	DOE PREPARE CERTIFICATION RPT & ISSUE TO NRC	01JAN96	19JAN96	04DEC95	22DEC95	-20	FORECAST-BEHIND
* 1504-08-960	NRC REVIEW & CONCURR IN CERTIFICATION REPORT ***	29JAN96	15MAR96	01JAN96	17FEB96	-20	FORECAST-BEHIND
2501-08-031	NEGOTIATE SITE ACQUISITION	02MAY90 A	07JAN91 E	08DEC89	01NOV90	-47	STARTED-BEHIND
2501-08-032	MINIMAL IMPACT COUNTY PERMIT (PHASE I)	06JAN91	18FEB91	07JAN91	18FEB91	0	FORECAST-ON SCHED
2501-08-033	NEGOTIATE ROAD ACCESS	10SEP90 A	31DEC90 E	10SEP90	29NOV90	-22	STARTED-BEHIND
* 2501-08-041	COMPLETE SITE ACQUISITION	08JAN91	04APR91	02NOV90	29JAN91	-47	FORECAST-BEHIND
2501-08-051	BLM PROCESS PERMANENT TRANSFER REQUEST	17JUL91	04NOV91	17JUN91	03OCT91	-22	FORECAST-BEHIND
2501-08-061	BLM PERMANENT TRANSFER COMPLETED	05NOV91	05NOV91	04OCT91	04OCT91	-22	FORECAST-BEHIND
* 3000-08-002	PERFORM REMEDIAL ACTION (PHASE I) ***	10MAY91	09OCT91	01MAY91	30SEP91	-7	FORECAST-BEHIND
* 3000-08-003	PERFORM REMEDIAL ACTIONS (PHASE II) ***	01MAY92	30SEP94	01MAY92	30SEP94	0	FORECAST-ON SCHED
* 3000-08-011	VP REMEDIAL ACTION ***	01JUL91	30SEP92	01JUL91	30SEP92	0	FORECAST-ON SCHED
* 3000-08-015	VP COMPLETION REPORT SUBMITTALS ***	01OCT91	29JAN93	01OCT91	29JAN93	0	FORECAST-ON SCHED
3502-08-001	DRAFT SURVEILLANCE & MAINTENANCE PLAN	02DEC93	03FEB94	02DEC93	03FEB94	0	FORECAST-ON SCHED
3502-08-011	NRC REVIEW DRAFT S&M PLAN	11FEB94	31MAR94	11FEB94	31MAR94	0	FORECAST-ON SCHED
3502-08-012	STATE REVIEW DRAFT S&M PLAN	11FEB94	31MAR94	11FEB94	31MAR94	0	FORECAST-ON SCHED
* 3502-08-025	FINAL SURVEILLANCE & MAINTENANCE PLAN	18DEC95	19JAN96	20NOV95	22DEC95	-20	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
3502-08-031	NRC APPROVE FINAL S&M PLAN	29JAN96	15MAR96	01JAN96	16FEB96	-20	FORECAST-BEHIND
3502-08-032	DOE APPROVE FINAL S&M PLAN	29JAN96	15MAR96	01JAN96	16FEB96	-20	FORECAST-BEHIND
3502-08-041	INITIATE S&M PROGRAM	18MAR96	18MAR96	19FEB96	19FEB96	-20	FORECAST-BEHIND
* 3502-08-050	NRC ISSUES LICENSE	18MAR96	18MAR96	19FEB96	19FEB96	-20	FORECAST-BEHIND
* 3502-08-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT96	01OCT96	01OCT96	01OCT96	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-09-200	RADON MONITORING	27AUG85 A	02JUN94 E	27AUG85	03MAY94	-22	STARTED-BEHIND
0505-09-001	NRC REVIEW FINAL RAP & ISSUE DTER	24JAN89 A	01MAY91 E	24JAN89	27JUL90	-155	STARTED-BEHIND
0505-09-052	TRIBES REVIEW FINAL RAP	24JAN89 A	01MAY91 E	24JAN89	27JUN90	-177	STARTED-BEHIND
* 0505-09-053	INCORPORATE COMMENT ISSUE REVISED FRAP	04MAR91	12APR91	30JUL90	07SEP90	-155	FORECAST-BEHIND
0505-09-054	NRC REVIEW FRAP & ISSUE TER	15APR91	30MAY91	10SEP90	25OCT90	-155	FORECAST-BEHIND
0505-09-055	TRIBES REVIEW REVISED FRAP	15APR91	30APR91	10SEP90	25SEP90	-155	FORECAST-BEHIND
0505-09-061	FINAL RAP REVIEW MEETING	31MAY91	31MAY91	26OCT90	26OCT90	-155	FORECAST-BEHIND
* 0505-09-071	FINAL RAP CONCURRENCE AND PUBLISH ***	03JUN91	03JUL91	29OCT90	28NOV90	-155	FORECAST-BEHIND
1000-09-111	VP ENGINEERING	01MAY87 A	31DEC90 E	01MAY87	31DEC90	0	STARTED-ON SCHED
1000-09-120	REVISED BID PACKAGE ISSUE FOR REVIEW	02JUL90 A	29MAR91 E	04SEP90	02NOV90	-105	STARTED-BEHIND
1000-09-121	REVISED BID PACKAGE ISSUE FOR SIGNATURE	01APR91	12JUL91	01APR91	12JUL91	0	FORECAST-ON SCHED
1000-09-125	RFP ISSUE (PH11)	26JUN91	07AUG91	26JUN91	07AUG91	0	FORECAST-ON SCHED
1000-09-126	RECEIVE BIDS (PH11)	08AUG91	08AUG91	08AUG91	08AUG91	0	FORECAST-ON SCHED
1000-09-127	DOE APPROVE RA CONTRACT (PH11)	09AUG91	20SEP91	09AUG91	20SEP91	0	FORECAST-ON SCHED
* 1000-09-128	AWARD CONTRACTS (PH11)	23SEP91	30SEP91	23SEP91	30SEP91	0	FORECAST-ON SCHED
* 1000-09-835	RAC COMPIL DRAFT COMPLETION REPORT & ISS TO DOE	01APR93	29NOV93	04MAR93	01NOV93	-20	FORECAST-BEHIND
1000-09-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	25JAN94	07MAR94	28DEC93	07FEB94	-20	FORECAST-BEHIND
* 1000-09-880	RESPOND TO NRC COMMENTS & ISSUE FOR TO DOE	24MAY94	01AUG94	26APR94	04JUL94	-20	FORECAST-BEHIND
* 1504-09-100	VP CERTIFICATION *	01AUG90 A	23NOV92 E	01AUG90	01DEC91	-255	STARTED-BEHIND
1504-09-805	PRELIMINARY SITE WALK OVER (INSPECTION)	30APR93	03MAY93	02APR93	05APR93	-20	FORECAST-BEHIND
1504-09-825	FINAL SITE WALK OVER	08JUN93	09JUN93	11MAY93	12MAY93	-20	FORECAST-BEHIND
1504-09-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	10JUN93	16JUN93	13MAY93	19MAY93	-20	FORECAST-BEHIND
1504-09-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	17JUN93	24JUN93	20MAY93	27MAY93	-20	FORECAST-BEHIND
1504-09-845	TAC REVIEW OF DCR	07DEC93	17JAN94	09NOV93	20DEC93	-20	FORECAST-BEHIND
1504-09-860	CONDUCT V & D INSPECTION	14DEC93	20DEC93	16NOV93	22NOV93	-20	FORECAST-BEHIND
1504-09-860	DOE REVIEW/TRANSMIT DCR TO RAC	18JAN94	24JAN94	21DEC93	27DEC93	-20	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1504-09-861	TAC/DOE REVIEW & ISSUE DCR TO NRC *	08MAR94	14MAR94	08FEB94	14FEB94	-20	FORECAST-BEHIND
1504-09-865	NRC REVIEW OF DCR	22MAR94	18MAY94	22FEB94	18APR94	-20	FORECAST-BEHIND
1504-09-870	STATE/TRIBE REVIEW OF DCR	22MAR94	16MAY94	22FEB94	18APR94	-20	FORECAST-BEHIND
1504-09-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	02NOV93	20DEC93	01MAR94	18APR94	85	FORECAST-AHEAD
1504-09-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	02AUG94	22AUG94	05JUL94	25JUL94	-20	FORECAST-BEHIND
* 1504-09-960	NRC REVIEW & CONCURRENCE IN CERT REPORT ***	30AUG94	17OCT94	02AUG94	19SEP94	-20	FORECAST-BEHIND
* 3000-09-003	REMEDIAL ACTION - PH II SUSPENSION	01FEB90 A	30SEP91 E	01FEB90	30SEP91	0	STARTED-ON SCHED
* 3000-09-004	REMEDIAL ACTION - PH II RESTART ***	01OCT91	31MAY93	01OCT91	03MAY93	-20	FORECAST-BEHIND
* 3000-09-011	VP REMEDIAL ACTION (PART II) ***	30JUL90 A	30SEP91 E	30JUL90	30SEP91	0	STARTED-ON SCHED
* 3000-09-015	VP COMPLETION REPORT SUBMITTALS ***	27MAR90 A	30SEP92 E	27MAR90	30SEP92	0	STARTED-ON SCHED
* 3502-09-001	DRAFT SURV AND MAINT PLAN	14OCT92	14DEC92	16SEP92	16NOV92	-20	FORECAST-BEHIND
3502-09-011	NRC REVIEW DRAFT S&M PLAN	22DEC92	01FEB93	24NOV92	04JAN93	-20	FORECAST-BEHIND
3502-09-013	TRIBES REVIEW DRAFT S&M PLAN	22DEC92	01FEB93	24NOV92	04JAN93	-20	FORECAST-BEHIND
* 3502-09-025	FINAL SURV AND MAINT PLAN	28JUN94	22AUG94	31MAY94	25JUL94	-20	FORECAST-BEHIND
3502-09-031	NRC APPROVE FINAL S&M PLAN	30AUG94	10OCT94	02AUG94	12SEP94	-20	FORECAST-BEHIND
3502-09-032	DOE APPROVE FINAL S&M PLAN	30AUG94	10OCT94	02AUG94	12SEP94	-20	FORECAST-BEHIND
3502-09-041	INITIATE SURV AND MAINT PROG	11OCT94	11OCT94	13SEP94	13SEP94	-20	FORECAST-BEHIND
* 3502-09-050	NRC ISSUES LICENSE *	11OCT94	11OCT94	13SEP94	13SEP94	-20	FORECAST-BEHIND
* 3502-09-900	TRANSFER TO LONG TERM S & M PROGRAM	12OCT94	12OCT94	03OCT94	03OCT94	-7	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 0505-10-0713	PUBLISH RAP ***	13MAY91	12JUN91	22APR88	13MAY80	-803	FORECAST-BEHIND
0505-10-0717	NRC CONCURRENCE ON FRAP MOD	01APR91	10MAY91	01APR91	10MAY91	0	FORECAST-ON SCHED
* 1000-10-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	08JAN91	18MAR91	07DEC90	14FEB91	-22	FORECAST-BEHIND
* 1504-10-100	VP CERTIFICATION *	26JUL89 A	23APR91 E	14APR89	01JUL90	-211	STARTED-BEHIND
1504-10-865	NRC REVIEW OF DCR	08OCT90 A	31DEC90 E	08OCT90	29NOV90	-22	STARTED-BEHIND
1504-10-870	STATE/TRIBE REVIEW OF DCR	08OCT90 A	31DEC90 E	08OCT90	29NOV90	-22	STARTED-BEHIND
1504-10-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	15OCT90 A	01JAN91 E	15OCT90	30OCT90	-45	STARTED-BEHIND
* 1504-10-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	19MAR91	08APR91	15FEB91	07MAR91	-22	FORECAST-BEHIND
* 1504-10-960	PSL REV & CONCURRENCE IN CERTIFICATION REPORT ***	16APR91	03JUN91	15MAR91	02MAY91	-22	FORECAST-BEHIND
* 3502-10-025	FINAL SURV & MAINT PLAN	11JAN91	07MAR91	01MAY90	25JUN90	-183	FORECAST-BEHIND
3502-10-031	NRC APPROVE FINAL S&M PLAN	15MAR91	15APR91	26JUN90	30JUL90	-185	FORECAST-BEHIND
3502-10-032	DOE APPROVE FINAL S&M PLAN	15MAR91	18APR91	26JUN90	30JUL90	-188	FORECAST-BEHIND
* 3502-10-041	INITIATE SURV AND MAINT PROG *	19APR91	19APR91	31JUL90	30SEP94	900	FORECAST-AHEAD
* 3502-10-050	*NRC ISSUES LICENSE	19APR91	19APR91	19APR91	19APR91	0	FORECAST-ON SCHED
* 3502-10-800	TRANSFER TO LONG TERM S & M PROGRAM	03OCT91	31OCT91	01OCT91	31OCT91	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-11-200	RADON MONITORING	03JUL89 A	30OCT95 E	03APR89	30OCT95	0	STARTED-ON SCHED
0505-11-866	CONCEPTUAL DESIGN	01JAN91	31MAY91	01NOV90	29MAR91	-45	FORECAST-BEHIND
0505-11-868	STATE CONCURRENCE ON SITE SELECTION	27JUL90 A	24JAN91 E	27JUL90	27JUL90	-129	STARTED-BEHIND
0505-11-911	80% DESIGN REVIEW	24JUN91	23JUL91	26OCT90	26NOV90	-171	FORECAST-BEHIND
0505-11-914	DEVELOPED DRAFT R.A.S.	09K 91	05JUL91	12SEP90	08NOV90	-171	FORECAST-BEHIND
0505-11-917	DOE/TAC REVIEW OF DRAFT RAS & DIST.	14JUN91	12JUL91	18OCT90	15NOV90	-171	FORECAST-BEHIND
0505-11-920	PRESENT DRAP TO DOE	09JUL91	12JUL91	12NOV90	15NOV90	-171	FORECAST-BEHIND
* 0505-11-923	** RELEASE DRAP	12JUL91	12JUL91	15NOV90	15NOV90	-171	FORECAST-BEHIND
0505-11-926	NRC REVIEW DRAP	22JUL91	30AUG91	23NOV90	03JAN91	-171	FORECAST-BEHIND
0505-11-929	STATE REVIEW	22JUL91	30AUG91	23NOV90	03JAN91	-171	FORECAST-BEHIND
0505-11-932	DRAP COMMENT MEETING	04SEP91	05SEP91	08JAN91	08JAN91	-171	FORECAST-BEHIND
0505-11-935	DOE/TAC/RAC SITE COORD. MTG.	06SEP91	10SEP91	14JAN91	14JAN91	-171	FORECAST-BEHIND
0505-11-938	RESPOND TO VERBAL COMMENTS & DEVELOPED PFRAS	31OCT91	28NOV91	08MAY91	05JUN91	-126	FORECAST-BEHIND
0505-11-940	DOE/TAC REVIEW PFRAS & DIST. PFRAP	29NOV91	19DEC91	06JUN91	26JUN91	-126	FORECAST-BEHIND
0505-11-943	PFRAP PRESENTATION TO DOE	19DEC91	19DEC91	26JUN91	26JUN91	-126	FORECAST-BEHIND
* 0505-11-946	** RELEASE PFRAP	20DEC91	20DEC91	27JUN91	27JUN91	-126	FORECAST-BEHIND
0505-11-949	NRC PREPARE DTER ON PFRAP	31DEC91	24FEB92	06JUL91	30AUG91	-126	FORECAST-BEHIND
0505-11-952	STATE REVIEW PFRAP	31DEC91	10FEB92	06JUL91	16AUG91	-126	FORECAST-BEHIND
0505-11-955	DOE/TAC/RAC SITE COORD MTG.	25FEB92	27FEB92	02SEP91	04SEP91	-126	FORECAST-BEHIND
0505-11-958	NRC CONDITIONAL CONCURRENCE	25FEB92	25FEB92	02SEP91	02SEP91	-126	FORECAST-BEHIND
0505-11-961	RESPOND TO NRC DTER COMMENTS ON PFRAP	28FEB92	30MAR92	05SEP91	04OCT91	-126	FORECAST-BEHIND
0505-11-965	NRC PREP OF FTER	07APR92	13MAY92	14OCT91	19NOV91	-126	FORECAST-BEHIND
0505-11-969	FDS SIGNOFF MEETING	24APR92	24APR92	14OCT91	14OCT91	-139	FORECAST-BEHIND
0505-11-970	PREPARE FRAS	13MAR92	23APR92	02SEP91	11OCT91	-139	FORECAST-BEHIND
0505-11-973	DOE REVIEW FINAL RAS	24APR92	30APR92	14OCT91	18OCT91	-139	FORECAST-BEHIND
0505-11-976	COMPILE FRAP	01MAY92	08MAY92	21OCT91	24OCT91	-139	FORECAST-BEHIND
* 0505-11-979	** ISSUE FINAL RAP TO NRC	07MAY92	07MAY92	25OCT91	25OCT91	-139	FORECAST-BEHIND
0505-11-982	NRC CONCURRENCE ON FRAP	22MAY92	22MAY92	11NOV91	11NOV91	-139	FORECAST-BEHIND
* 0505-11-985	** PUBLISH RAP	22JUN92	31JUL92	10DEC91	20JAN92	-139	FORECAST-BEHIND
0506-11-900	DOE/TAC REVIEW OF FOR & DISTRIBUTE	29NOV91	09DEC91	06JUN91	14JUN91	-126	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0506-11-005	DOE/TAC REVIEW FINAL DESIGN FOR SIGNATURE	15APR92	23APR92	03OCT91	11OCT91	-139	FORECAST-BEHIND
1000-11-001	30% PRELIMINARY DESIGN FOR REVIEW	03DEC90	07FEB91	03DEC90	07FEB91	0	FORECAST-ON SCHED
* 1000-11-002	60% PRELIMINARY DESIGN FOR REVIEW	08FEB91	21JUN91	02JUL90	25OCT90	-171	FORECAST-BEHIND
1000-11-015	PREPARE BID PACKAGE	07DEC92	14DEC92	07DEC92	14DEC92	0	FORECAST-ON SCHED
1000-11-018	REP CYCLE & RECEIVE BIDS	15DEC92	26JAN93	15DEC92	26JAN93	0	FORECAST-ON SCHED
1000-11-020	SELECT R.A. SUBCONTRACT	27JAN93	02FEB93	27JAN93	02FEB93	0	FORECAST-ON SCHED
1000-11-022	DOE REVIEW & APPROVE R.A. CONTRACT	03FEB93	16MAR93	03FEB93	16MAR93	0	FORECAST-ON SCHED
* 1000-11-024	AWARD R.A. CONTRACT	24MAR93	30MAR93	24MAR93	30MAR93	0	FORECAST-ON SCHED
1000-11-026	NOTICE TO PROCEED	31MAR93	31MAR93	31MAR93	31MAR93	0	FORECAST-ON SCHED
* 1000-11-061	M-K FINAL DESIGN FOR REVIEW	24JUN91	19NOV91	24JUN91	19NOV91	0	FORECAST-ON SCHED
* 1000-11-065	M-K FINAL DESIGN FOR SIGNATURE *	20NOV91	14APR92	13AUG91	06JAN92	-71	FORECAST-BEHIND
1000-11-111	V.P. ENGINEERING	01OCT91	30SEP92	01OCT91	30SEP92	0	FORECAST-ON SCHED
* 1000-11-835	RAC COMPILE DRAFT COMP REPORT(DCR) & ISS TO DOE	01AUG94	24APR95	03AUG94	31MAR95	-16	FORECAST-BEHIND
1000-11-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	20JUN95	31JUL95	29MAY95	07JUL95	-16	FORECAST-BEHIND
* 1000-11-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	17OCT95	25DEC95	25SEP95	01DEC95	-16	FORECAST-BEHIND
1503-11-920	DEVELOPED DRAFT EA	30JUL90 A	31JAN91 E	18JUN90	25OCT90	-70	STARTED-BEHIND
* 1503-11-921	DRAFT EA COMPLETE	01FEB91	01FEB91	26OCT90	26OCT90	-70	FORECAST-BEHIND
1503-11-922	DOE-EH25 REVIEW DRAFT EA	11FEB91	12APR91	05NOV90	04JAN91	-70	FORECAST-BEHIND
1503-11-925	STATE/TRIBE REVIEW DRAFT EA	11FEB91	12APR91	05NOV90	04JAN91	-70	FORECAST-BEHIND
1503-11-930	COOP. AGENCIES REVIEW DRAFT EA	11FEB91	12APR91	05NOV90	04JAN91	-70	FORECAST-BEHIND
1503-11-935	PREPARE PRELIMINARY FINAL EA	22APR91	31MAY91	14JAN91	22FEB91	-70	FORECAST-BEHIND
1503-11-940	PREPARE DRAFT FONSI	22APR91	31MAY91	14JAN91	22FEB91	-70	FORECAST-BEHIND
* 1503-11-944	PFEA COMPLETE	10JUN91	10JUN91	04MAR91	04MAR91	-70	FORECAST-BEHIND
1503-11-945	DOE-EH25 REVIEW PFEA & DRAFT FONSI	18JUN91	19AUG91	12MAR91	13MAY91	-70	FORECAST-BEHIND
1503-11-950	INCORP DOE-EH25 COMMENTS ON PFEA	27AUG91	07OCT91	21MAY91	01JUL91	-70	FORECAST-BEHIND
* 1503-11-955	TRANSMIT PFEA TO DOE-EM451 FOR STATE/TRIBE REVIEW	22OCT91	22OCT91	16JUL91	16JUL91	-70	FORECAST-BEHIND
1503-11-965	STATE/TRIBE REVIEW PFEA	06NOV91	05DEC91	31JUL91	29AUG91	-70	FORECAST-BEHIND
1503-11-970	PREPARE FINAL EA/FONSI	13DEC91	13JAN92	06SEP91	07OCT91	-70	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1503-11-875	FINAL EA COMPLETE	28JAN92	28JAN92	22OCT91	22OCT91	-70	FORECAST-BEHIND
1503-11-876	DOE-EH1 REVIEW AND APPROVE EA	06FEB92	07APR92	30OCT91	31DEC91	-70	FORECAST-BEHIND
1503-11-880	APPROVAL TO DISTRIBUTE EA	27MAY92	27MAY92	19FEB92	19FEB92	-70	FORECAST-BEHIND
1503-11-885	PRINT EA	29APR92	12MAY92	22JAN92	04FEB92	-70	FORECAST-BEHIND
* 1503-11-890	PUBLISH FONSI	06MAY92	06MAY92	29JAN92	29JAN92	-70	FORECAST-BEHIND
1503-11-895	DISTRIBUTE EA	28MAY92	28MAY92	20FEB92	20FEB92	-70	FORECAST-BEHIND
* 1504-11-100	VP CERTIFICATION *	12NOV93	25OCT94	12NOV93	25OCT94	0	FORECAST-ON SCHED
1504-11-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP94	02SEP94	01SEP94	02SEP94	0	FORECAST-ON SCHED
1504-11-825	FINAL SITE WALK OVER	10OCT94	11OCT94	10OCT94	11OCT94	0	FORECAST-ON SCHED
1504-11-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT94	18OCT94	12OCT94	18OCT94	0	FORECAST-ON SCHED
1504-11-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	19OCT94	26OCT94	19OCT94	26OCT94	0	FORECAST-ON SCHED
1504-11-845	TAC REVIEW OF DCR	02MAY95	12JUN95	10APR95	19MAY95	-16	FORECAST-BEHIND
1504-11-850	CONDUCT V & O INSPECTION	09MAY95	15MAY95	17APR95	21APR95	-16	FORECAST-BEHIND
1504-11-860	DOE REVIEW/TRANSMIT DCR TO RAC	13JUN95	18JUN95	22MAY95	26MAY95	-16	FORECAST-BEHIND
* 1504-11-861	TAC/DOE REVIEW & ISSUE DCR TO NRC *	01AUG95	07AUG95	10JUL95	14JUL95	-16	FORECAST-BEHIND
1504-11-865	NRC REVIEW OF DCR	15AUG95	09OCT95	24JUL95	15SEP95	-16	FORECAST-BEHIND
1504-11-870	STATE/TRIBE REVIEW OF DCR	15AUG95	09OCT95	24JUL95	15SEP95	-16	FORECAST-BEHIND
1504-11-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	28MAR95	15MAY95	31JUL95	15SEP95	89	FORECAST-AHEAD
1504-11-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	26DEC95	15JAN96	04DEC95	22DEC95	-16	FORECAST-BEHIND
* 1504-11-960	NRC REVIEW & CONCUR OF CERTIF REPORT ***	23JAN96	11MAR96	01JAN96	16FEB96	-16	FORECAST-BEHIND
2501-11-031	DOE REQUEST TRANSFER OF JURISDICTION-BURRO CANYON	30JAN92	05JUN92	30JAN92	05JUN92	0	FORECAST-ON SCHED
* 3000-11-001	PERFORM REMEDIAL ACTIONS *	01APR93	30SEP94	01APR93	30SEP94	0	FORECAST-ON SCHED
* 3000-11-011	VP REMEDIAL ACTION *	01APR93	31AUG93	01APR93	31AUG93	0	FORECAST-ON SCHED
3000-11-015	VP COMPLETION REPORT SUBMITTALS	01OCT93	03JAN94	01OCT93	03JAN94	0	FORECAST-ON SCHED
* 3502-11-001	DRAFT MAINT & SURV PLAN	21FEB94	15APR94	21FEB94	15APR94	0	FORECAST-ON SCHED
3502-11-011	NRC REVIEW DRAFT M&S PLAN	18APR94	03JUN94	18APR94	03JUN94	0	FORECAST-ON SCHED
3502-11-012	STATE REVIEW DRAFT M&S PLAN	18APR94	03JUN94	18APR94	03JUN94	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 3502-11-025	FINAL MAINT & SURV PLAN	12DEC95	15JAN96	12DEC95	15JAN96	0	FORECAST-ON SCHED
3502-11-031	NRC CONCUR FINAL M&S PLAN	23JAN96	11MAR96	23JAN96	11MAR96	0	FORECAST-ON SCHED
* 3502-11-041	INITIATE MAINT & SURV PROGRAM *	12MAR96	12MAR96	12MAR96	12MAR96	0	FORECAST-ON SCHED
* 3502-11-050	NRC ISSUES LICENSE *	12MAR96	12MAR96	12MAR96	12MAR96	0	FORECAST-ON SCHED
* 3502-11-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT96	01OCT96	01OCT96	01OCT96	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-12-200	RADON MONITORING	02JUL90 A	30JUN92 E	01APR92	31MAR94	457	STARTED-AHEAD
0505-12-923	NRC PREP DTER ON PFRAP	15NOV90 A	31DEC90 E	11JUL90	04SEP90	-84	STARTED-BEHIND
0505-12-9231	STATE REVIEW PFRAP	08OCT90 A	21DEC90 E	11JUL90	21AUG90	-88	STARTED-BEHIND
0505-12-924	DOE/TAC/RAC SITE COORD MEETING	01JAN91	03JAN91	05SEP90	07SEP90	-84	FORECAST-BEHIND
0505-12-9241	FDS SIGNOFF MEETING	25JAN91	25JAN91	29OCT90	29OCT90	-64	FORECAST-BEHIND
0505-12-925	RESPOND TO NRC COMMENTS IN DTER	01JAN91	21JAN91	05SEP90	25SEP90	-84	FORECAST-BEHIND
0505-12-9251	CONDITIONAL CONCURRENCE	01JAN91	01JAN91	05SEP90	05SEP90	-84	FORECAST-BEHIND
0505-12-9252	NRC PREP OF FINAL TER (FTER)	22JAN91	11MAR91	26SEP90	13NOV90	-84	FORECAST-BEHIND
0505-12-9253	NRC CONCURRENCE ON RAP	30APR91	30APR91	02JAN91	02JAN91	-84	FORECAST-BEHIND
0505-12-926	PREPARE FRAS	19FEB91	01APR91	24OCT90	04DEC90	-84	FORECAST-BEHIND
0505-12-9261	REVIEW FINAL RAS	02APR91	08APR91	05DEC90	11DEC90	-84	FORECAST-BEHIND
* 0505-12-927	* COMPILERAP & ISSUE FRAP TO NRC	09APR91	15APR91	12DEC90	18DEC90	-64	FORECAST-BEHIND
* 0505-12-928	RAP PUBLISH RAP	01MAY91	11JUN91	03JAN91	13FEB91	-84	FORECAST-BEHIND
0506-12-405	DOE/TAC REVIEW OF FDR & DISTRIBUTE	06SEP90 A	12NOV90 A	14JUN90	22JUN90	-101	COMPLETE-BEHIND
0506-12-409	REVIEW FINAL DESIGN FOR SIGNATURE	16JAN91	24JAN91	18OCT90	26OCT90	-64	FORECAST-BEHIND
* 1000-12-065	FINAL DESIGN FOR SIGNATURE *	27AUG90 A	15JAN91 E	07JUN90	17OCT90	-64	STARTED-BEHIND
1000-12-070	PREPARE BID PACKAGE	30JAN91	13FEB91	18OCT90	31OCT90	-75	FORECAST-BEHIND
1000-12-072	RFP CYCLE & RECEIVE BIDS	14FEB91	14MAR91	01NOV90	12DEC90	-66	FORECAST-BEHIND
1000-12-074	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	15MAR91	22MAR91	13DEC90	19DEC90	-67	FORECAST-BEHIND
1000-12-076	DOE REVIEW & APPROVE R.A. CONTRACT	25MAR91	22APR91	20DEC90	30JAN91	-58	FORECAST-BEHIND
* 1000-12-078	DOE AWARD R.A. CONTRACT	30APR91	30APR91	07FEB91	07FEB91	-58	FORECAST-BEHIND
1000-12-080	NOTICE TO PROCEED	06MAY91	06MAY91	15FEB91	15FEB91	-56	FORECAST-BEHIND
* 1000-12-111	VP ENGINEERING *	02OCT89 A	31JAN91 E	11SEP89	31MAY90	-175	STARTED-BEHIND
1000-12-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	16JAN91	12FEB91	18OCT90	14NOV90	-64	FORECAST-BEHIND
1000-12-175	NRC CONCUR WITH REM ACT INSP PLAN	13FEB91	05MAR91	15NOV90	05DEC90	-64	FORECAST-BEHIND
* 1000-12-835	RAC COMPILER DRAFT COMP REPORT (DCR) & ISS TO DOE	01AUG91	30APR92	02AUG91	31MAR92	-22	FORECAST-BEHIND
1000-12-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	26JUN92	06AUG92	22MAY92	07JUL92	-22	FORECAST-BEHIND
* 1000-12-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	04DEC92	11FEB93	30OCT92	07JAN93	-25	FORECAST-BEHIND
1503-12-950	INCORPORATE DOE-EH25 COMMENTS ON PFEA	27NOV90 A	10DEC90 E	10OCT90	22OCT90	-35	STARTED-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1503-12-955	TRANSMIT PFEA TO DOE-EM451 FOR STATE/TRIBE REVIEW	10DEC90	11DEC90	25OCT90	25OCT90	-33	FORECAST-BEHIND
1503-12-965	STATE/TRIBE REVIEW PFEA	12DEC90	19DEC90	02NOV90	15NOV90	-24	FORECAST-BEHIND
1503-12-970	PREPARE FINAL EA/FONSI	25DEC90	21JAN91	23NOV90	20DEC90	-22	FORECAST-BEHIND
* 1503-12-973	FINAL EA COMPLETE	29JAN91	29JAN91	04JAN91	04JAN91	-17	FORECAST-BEHIND
1503-12-975	DOE-EHI REVIEW AND APPROVE EA	06FEB91	05MAR91	07JAN91	01MAR91	-2	FORECAST-BEHIND
1503-12-980	APPROVAL TO DISTRIBUTE EA	24APR91	30APR91	22APR91	26APR91	-2	FORECAST-BEHIND
1503-12-985	PRINT EA	27MAR91	09APR91	25MAR91	05APR91	-2	FORECAST-BEHIND
* 1503-12-990	PUBLISH FONSI ***	28MAR91	28MAR91	08APR91	08APR91	7	FORECAST-AHEAD
1503-12-995	DISTRIBUTE EA	01MAY91	01MAY91	29APR91	29APR91	-2	FORECAST-BEHIND
* 1504-12-100	VP CERTIFICATION *	20SEP91	04FEB92	01OCT90	13FEB91	-254	FORECAST-BEHIND
1504-12-805	PRELIMINARY SITE WALK OVER (INSPECTION)	02OCT91	03OCT91	02SEP91	03SEP91	-22	FORECAST-BEHIND
1504-12-825	FINAL SITE WALK OVER	08NOV91	11NOV91	09OCT91	10OCT91	-22	FORECAST-BEHIND
1504-12-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12NOV91	18NOV91	11OCT91	17OCT91	-22	FORECAST-BEHIND
1504-12-832	DOE REVIEW FINAL C.O. INSPECT RPT & ISS TO RAC	19NOV91	26NOV91	18OCT91	25OCT91	-22	FORECAST-BEHIND
1504-12-845	TAC REVIEW OF DCR & ISS TO DOE	08MAY92	18JUN92	08APR92	19MAY92	-22	FORECAST-BEHIND
1504-12-850	CONDUCT V & O INSPECTION	15MAY92	21MAY92	15APR92	21APR92	-22	FORECAST-BEHIND
1504-12-860	DOE REVIEW/TRANSMIT DCR TO RAC	19JUN92	25JUN92	20MAY92	26MAY92	-22	FORECAST-BEHIND
* 1504-12-861	RAC/DOE REVIEW & ISSUE DCR TO NRC	07AUG92	24SEP92	03JUL92	20AUG92	-25	FORECAST-BEHIND
1504-12-865	NRC REVIEW OF DCR	02OCT92	26NOV92	02SEP92	27OCT92	-22	FORECAST-BEHIND
1504-12-870	STATE/TRIBES REVIEW OF DCR	02OCT92	26NOV92	02SEP92	27OCT92	-22	FORECAST-BEHIND
1504-12-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	03APR92	21MAY92	09SEP92	27OCT92	113	FORECAST-AHEAD
1504-12-950	DOE PREP CERTIFICATION RPT & ISSUE TO NRC	12FEB93	04MAR93	13JAN93	02FEB93	-22	FORECAST-BEHIND
* 1504-12-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	12MAR93	29APR93	05FEB93	25MAR93	-25	FORECAST-BEHIND
2501-12-200	NEGOTIATE FOR FOREST SERVICE LANDS	03AUG90 A	10JAN91 E	03AUG90	10JAN91	0	STARTED-ON SCHED
* 3000-12-001	PERFORM REMEDIAL ACTIONS *	07MAY91	31OCT91	04APR91	30SEP91	-23	FORECAST-BEHIND
* 3000-12-011	VP REMEDIAL ACTION *	09JUL90 A	01AUG91 E	01APR93	30SEP93	565	STARTED-AHEAD
* 3000-12-0111	VP COMPLETION REPORT SUBMITTALS	09AUG91	29NOV91	08OCT91	26JAN92	42	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:28
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 3502-12-001	DRAFT SURVEILLANCE & MAINTENANCE PLAN	08MAR91	02MAY91	05FEB91	01APR91	-23	FORECAST-BEHIND
3502-12-011	NRC REVIEW DRAFT S&M PLAN	03MAY91	20JUN91	03APR91	21MAY91	-22	FORECAST-BEHIND
3502-12-012	STATE REVIEW DRAFT S&M PLAN	03MAY91	20JUN91	03APR91	21MAY91	-22	FORECAST-BEHIND
* 3502-12-025	FINAL SURVEILLANCE & MAINTENANCE PLAN	08JAN93	04MAR93	04DEC92	28JAN93	-25	FORECAST-BEHIND
3502-12-031	NRC APPROVE FINAL S&M PLAN	12MAR93	29APR93	05FEB93	11FEB93	-55	FORECAST-BEHIND
3502-12-032	DOE APPROVE FINAL S&M PLAN	12MAR93	29APR93	05FEB93	11FEB93	-55	FORECAST-BEHIND
3502-12-041	INITIATE S&M PRG *	30APR93	30APR93	26MAR93	26MAR93	-25	FORECAST-BEHIND
* 3502-12-050	NRC ISSUES LICENSE	30APR93	30APR93	12FEB93	12FEB93	-55	FORECAST-BEHIND
* 3502-12-900	TRANSFER TO LONG TERM S & M PROGRAM	03OCT94	03OCT94	01OCT94	01OCT94	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0505-13-080	NRC REVIEW OF REVISED FINAL RAP	28MAR89 A	26NOV90 A	28MAR89	17MAY89	-398	COMPLETE-BEHIND
0505-13-082	INCRP REVISED FINAL RAP COMMENTS	27NOV90 A	07JAN91 E	18NOV90	17DEC90	-15	STARTED-BEHIND
* 0505-13-083	REVISED FINAL RAP CONCURRENCE AND PUBLISH ***	06JAN91	11JAN91	18DEC90	20DEC90	-16	FORECAST-BEHIND
* 1000-13-880	RESPOND TO NRC COMMENTS & ISSUE FOR TO DOE	08FEB91	18APR91	30OCT90	07JAN91	-73	FORECAST-BEHIND
1504-13-865	NRC REVIEW OF DCR	24AUG90 A	31JAN91 E	25AUG90	22OCT90	-73	STARTED-BEHIND
1504-13-870	STATE/TRIBES REVIEW OF DCR	24AUG90 A	31JAN91 E	25AUG90	22OCT90	-73	STARTED-BEHIND
1504-13-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	03OCT90 A	31OCT90 A	30OCT90	17DEC90	33	COMPLETE-AHEAD
1504-13-950	DOE PREP CERTIFICATION RPT & ISSUE TO NRC	18APR91	09MAY91	08JAN91	26JAN91	-73	FORECAST-BEHIND
* 1504-13-960	NRC REVIEW & CONCURRENCE OF CERT. REPORT	17MAY91	04JUL91	05FEB91	25MAR91	-73	FORECAST-BEHIND
* 3502-13-025	FINAL SURVEILLANCE & MAINTENANCE PLAN	05APR91	09MAY91	30APR90	11JUN90	-238	FORECAST-BEHIND
3502-13-031	NRC APPROVE FINAL S&M PLAN	17MAY91	04JUL91	05FEB91	11FEB91	-103	FORECAST-BEHIND
3502-13-032	DOE APPROVE FINAL S&M PLAN	17MAY91	04JUL91	05FEB91	11FEB91	-103	FORECAST-BEHIND
* 3502-13-041	INITIATE SURV AND MAINT PROG *	05JUL91	05JUL91	26MAR91	26MAR91	-73	FORECAST-BEHIND
* 3502-13-050	NRC ISSUES LICENSE *	05JUL91	05JUL91	12FEB91	12FEB91	-103	FORECAST-BEHIND
* 3502-13-900	TRANSFER TO LONG TERM S & M PROGRAM	04OCT91	04OCT91	03OCT91	03OCT91	-1	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-14-200	RADON MONITORING	03APR89 A	30NOV93 E	03APR89	30NOV93	0	STARTED-ON SCHED
0505-14-920	NRC REVIEW DRAP	05MAR91	15APR91	30AUG90	10OCT90	-133	FORECAST-BEHIND
0505-14-921	STATE REVIEW DRAP	05MAR91	15APR91	30AUG90	10OCT90	-133	FORECAST-BEHIND
0505-14-922	DRAP COMMENT MEETING	23APR91	25APR91	18OCT90	22OCT90	-133	FORECAST-BEHIND
0505-14-923	DOE/TAC/RAC SITE COORD MTG.	26APR91	02MAY91	23OCT90	29OCT90	-133	FORECAST-BEHIND
0505-14-924	RESPOND TO VERBAL DRAP COMMTS & DEVELOP PFRAS	31MAY91	13JUN91	27NOV90	10DEC90	-133	FORECAST-BEHIND
0505-14-925	DOE/TAC REVIEW PRAS/FDR & COMPIL PFRAP	14JUN91	27JUN91	11DEC90	24DEC90	-133	FORECAST-BEHIND
0505-14-926	PFRAP PRESENTATION TO DOE	27JUN91	27JUN91	24DEC90	24DEC90	-133	FORECAST-BEHIND
* 0505-14-927	ISSUE PFRAP FOR REVIEW	02JUL91	02JUL91	27DEC90	27DEC90	-133	FORECAST-BEHIND
0505-14-928	NRC PREPARE DTER ON PFRAP	11JUL91	04SEP91	07JAN91	01MAR91	-133	FORECAST-BEHIND
0505-14-929	STATE REVIEW PFRAP	11JUL91	21AUG91	07JAN91	15FEB91	-133	FORECAST-BEHIND
0505-14-930	DOE/TAC/RAC SITE COORD MEETING	05SEP91	09SEP91	04MAR91	06MAR91	-133	FORECAST-BEHIND
0505-14-931	NRC CONDITIONAL CONCURRENCE	05SEP91	05SEP91	04MAR91	04MAR91	-133	FORECAST-BEHIND
0505-14-932	RESPOND TO COMMENTS ON PFRAP	10SEP91	30SEP91	07MARR91	27MAR91	-133	FORECAST-BEHIND
0505-14-933	NRC PREP OF FINAL TER (FTER)	08OCT91	25NOV91	04APR91	22MAY91	-133	FORECAST-BEHIND
0505-14-934	FDS SIGNOFF MEETING	13DEC91	13DEC91	15APR91	15APR91	-174	FORECAST-BEHIND
0505-14-935	PREPARE FRAS	01NOV91	12DEC91	25APR91	05JUN91	-136	FORECAST-BEHIND
0505-14-936	DOE REVIEW FINAL RAS	13DEC91	19DEC91	06JUN91	12JUN91	-136	FORECAST-BEHIND
0505-14-937	COMPILE FRAP	20DEC91	25DEC91	13JUN91	18JUN91	-136	FORECAST-BEHIND
* 0505-14-938	ISSUE FINAL RAP TO NRC	26DEC91	26DEC91	19JUN91	19JUN91	-136	FORECAST-BEHIND
0505-14-939	NRC CONCURRENCE ON FRAP	10JAN92	10JAN92	04JUL91	04JUL91	-136	FORECAST-BEHIND
* 0505-14-940	PUBLISH RAP ***	13JAN92	21FEB92	05JUL91	15AUG91	-136	FORECAST-BEHIND
0506-14-318	TAC/DOE REVIEW FINAL DESIGN FOR SIGNATURE	04DEC91	12DEC91	04APR91	12APR91	-174	FORECAST-BEHIND
0506-14-320	DRR 90% DESIGN REVIEW	09JAN91	16JAN91	31JUL90	09AUG90	-114	FORECAST-BEHIND
0506-14-800	REMEDIAL ACTION SUPPORT	01APR95	30SEP95	01APR95	30SEP95	0	FORECAST-ON SCHED
* 1000-14-002	M-K FINAL DESIGN FOR REVIEW	11SEP90 A	06JUN91 E	31JUL90	05NOV90	-153	STARTED-BEHIND
* 1000-14-003	M-K FINAL DESIGN FOR SIGNATURE	07JUN91	03DEC91	06NOV90	18MAR91	-186	FORECAST-BEHIND
1000-14-004	PREPARE BID PACKAGE	21DEC93	28DEC93	21DEC93	28DEC93	0	FORECAST-ON SCHED
1000-14-005	RFP CYCLE & RECEIVE BIDS	29DEC93	09FEB94	29DEC93	09FEB94	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
1000-14-006	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	10FEB94	16FEB94	10FEB94	16FEB94	0	FORECAST-ON SCHED
1000-14-007	DOE REVIEW & APPROVE R.A. CONTRACT	17FEB94	15MAR94	17FEB94	15MAR94	0	FORECAST-ON SCHED
* 1000-14-008	AWARD R.A. CONTRACT	23MAR94	29MAR94	23MAR94	29MAR94	0	FORECAST-ON SCHED
1000-14-009	NOTICE TO PROCEED	30MAR94	30MAR94	30MAR94	30MAR94	0	FORECAST-ON SCHED
* 1000-14-111	VP ENGINEERING	01OCT92	30MAR93	01OCT92	30MAR93	0	FORECAST-ON SCHED
* 1000-14-835	RAC COMPILE DRAFT COMP REPORT(DCR) & ISS TO DOE	02AUG95	30APR96	26OCT95	21FEB96	-49	FORECAST-BEHIND
* 1000-14-880	RESPOND TO MRC COMMENTS & ISSUE FCR TO DOE	04DEC96	11FEB97	26SEP96	04DEC96	-49	FORECAST-BEHIND
1503-14-920	DOE-EH25 REVIEW DRAFT EA	16OCT90 A	17DEC90 E	24SEP90	23NOV90	-16	STARTED-BEHIND
1503-14-925	STATE/TRIBE REVIEW DRAFT EA	16OCT90 A	17DEC90 E	24SEP90	23NOV90	-16	STARTED-BEHIND
1503-14-930	COOP. AGENCIES REVIEW DRAFT EA	16OCT90 A	17DEC90 E	24SEP90	23NOV90	-16	STARTED-BEHIND
1503-14-940	PREPARE DRAFT FONSI	25DEC90	04FEB91	03DEC90	11JAN91	-16	FORECAST-BEHIND
* 1503-14-944	PFEA COMPLETE	12FEB91	12FEB91	21JAN91	21JAN91	-16	FORECAST-BEHIND
1503-14-945	DOE-EH25 REVIEW PFEA & DRAFT FONSI	20FEB91	23APR91	29JAN91	01A7R91	-16	FORECAST-BEHIND
1503-14-950	INCORPORATE DOE-EH25 COMMENTS ON PFEA	01MAY91	11JUN91	09APR91	20MAY91	-16	FORECAST-BEHIND
* 1503-14-955	TRANSMIT PFEA TO DOE-EM451 FOR STATE/TRIBE REVIEW	26JUN91	26JUN91	04JUN91	04JUN91	-16	FORECAST-BEHIND
1503-14-965	STATE/TRIBE REVIEW PFEA	11JUL91	09AUG91	19JUN91	18JUL91	-16	FORECAST-BEHIND
1503-14-970	PREPARE FINAL EA/FONSI	19AUG91	27SEP91	26JUL91	05SEP91	-16	FORECAST-BEHIND
* 1503-14-973	FINAL EA COMPLETE	14OCT91	14OCT91	20SEP91	20SEP91	-16	FORECAST-BEHIND
1503-14-975	DOE-EH' REVIEW AND APPROVE EA	22OCT91	23DEC91	30SEP91	29NOV91	-16	FORECAST-BEHIND
1503-14-980	APPROVAL TO DISTRIBUTE EA	11FEB92	24FEB92	20JAN92	31JAN92	-16	FORECAST-BEHIND
1503-14-985	PRINT EA	14JAN92	27JAN92	23DEC91	03JAN92	-16	FORECAST-BEHIND
* 1503-14-990	PUBLISH FONSI ***	21JAN92	21JAN92	30DEC91	30DEC91	-16	FORECAST-BEHIND
1503-14-995	DISTRIBUTE EA	25FEB92	25FEB92	03FEB92	03FEB92	-16	FORECAST-BEHIND
1504-14-016	VP CERTIFICATION	14NOV94	14NOV95	14NOV94	14NOV95	0	FORECAST-ON SCHED
1504-14-805	PRELIMINARY SITE WALK OVER INSPECTION	31AUG95	01SEP95	31AUG95	01SEP95	0	FORECAST-ON SCHED
1504-14-825	FINAL SITE WALK OVER	09OCT95	10OCT95	09OCT95	10OCT95	0	FORECAST-ON SCHED
1504-14-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	11OCT95	17OCT95	11OCT95	17OCT95	0	FORECAST-ON SCHED
1504-14-832	DOE REVIEW FINAL C.O. INSPECTION RPRT & ISS TO RAC	18OCT95	25OCT95	18OCT95	25OCT95	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SLP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-14-845	TAC REVIEW OF DCR & ISS TO DOE	08MAY96	16JUN96	08APR96	17MAY96	-22	FORECAST-BEHIND
1504-14-850	CONDUCT V & O INSPECTION	15MAY96	21MAY96	15APR96	19APR96	-22	FORECAST-BEHIND
1504-14-860	DOE REVIEW/TRANSMIT DCR TO RAC	19JUN96	25JUN96	20MAY96	24MAY96	-22	FORECAST-BEHIND
* 1504-14-861	RAC/DOE REVIEW & ISSUE DCR TO NRC	07AUG96	24SEP96	08JUL96	23AUG96	-22	FORECAST-BEHIND
1504-14-865	NRC REVIEW OF DCR	02OCT96	26NOV96	02SEP96	25OCT96	-22	FORECAST-BEHIND
1504-14-870	STATE/TRIBES REVIEW OF DCR	02OCT96	26NOV96	02SEP96	25OCT96	-22	FORECAST-BEHIND
1504-14-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	03APR96	21MAY96	09SEP96	25OCT96	113	FORECAST-AHEAD
1504-14-950	DOE PREP CERTIFICATION REPORT & ISSUE TO NRC	12FEB97	04MAR97	13JAN97	31JAN97	-22	FORECAST-BEHIND
* 1504-14-960	NRC REVIEW & CONCURRENCE OF CERTIFICATION REPORT	12MAR97	29APR97	10FEB97	28MAR97	-22	FORECAST-BEHIND
* 1505-14-450	RCD ISSUE FINAL	10JAN92	05MAR92	04JUL91	28AUG91	-136	FORECAST-BEHIND
2501-14-001	WINDFALL PROFIT DETERMINATION	01MAY90 A	31DEC90 E	10NOV89	31MAY90	-152	STARTED-BEHIND
2501-14-1000	SITE ACQUISITION	01MAY90 A	22MAY92 E	01MAY90	22MAY92	0	STARTED-ON SCHED
2501-14-500	TRANSFER OF JURISDICTION	07JAN92	08MAY92	07JAN92	08MAY92	0	FORECAST-ON SCHED
* 3000-14-001	PERFORM REMEDIAL ACTIONS	01APR94	29SEP95	01APR94	29SEP95	0	FORECAST-ON SCHED
* 3000-14-011	VP REMEDIAL ACTION	01APR94	30SEP94	01APR94	30SEP94	0	FORECAST-ON SCHED
* 3000-14-015	VP COMPLETION REPORT SUBMITTALS	03OCT94	02JAN95	01OCT94	31DEC94	0	FORECAST-ON SCHED
3502-14-011	NRC REVIEW DRAFT S&M PLAN	10APR95	26MAY95	10APR95	26MAY95	0	FORECAST-ON SCHED
3502-14-012	STATE REVIEW DRAFT S&M PLAN	10APR95	26MAY95	10APR95	26MAY95	0	FORECAST-ON SCHED
3502-14-031	NRC APPROVE FINAL S&M PLAN	12MAR97	29APR97	12MAR97	29APR97	0	FORECAST-ON SCHED
3502-14-032	DOE APPROVE FINAL S&M PLAN	12MAR97	29APR97	12MAR97	29APR97	0	FORECAST-ON SCHED
* 3502-14-041	INITIATE SURV AND MAINT PROG *	30APR97	30APR97	30APR97	30APR97	0	FORECAST-ON SCHED
* 3502-14-050	NRC ISSUES LICENSE *	30APR97	30APR97	31MAR97	31MAR97	-22	FORECAST-BEHIND
* 3502-14-400	DRAFT SURVEILLANCE & MAINTENANCE PLAN	30JAN95	31MAR95	30JAN95	31MAR95	0	FORECAST-ON SCHED
* 3502-14-500	FINAL SURVEILLANCE & MAINTENANCE PLAN	01JAN97	04MAR97	02DEC96	31JAN97	-22	FORECAST-BEHIND
* 3502-14-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT97	01OCT97	01OCT97	01OCT97	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1000-15-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	22JAN91	01APR91	21DEC90	28FEB91	-22	FORECAST-BEHIND
* 1504-15-100	VP CERTIFICATION	31JUL90 A	01FEB91 E	15SEP89	01FEB91	0	STARTED-ON SCHED
* 1504-15-861	TAC/DOE REVIEW & ISSUE DCR TO NRC	03AUG90 A	05NOV90 A	03AUG90	15OCT90	-15	COMPLETE-BEHIND
1504-15-865	NRC REVIEW OF DCR	20NOV90 A	14JAN91 E	19OCT90	13DEC90	-22	STARTED-BEHIND
1504-15-870	STATE/TRIBE REVIEW OF DCR	20NOV90 A	14JAN91 E	19OCT90	13DEC90	-22	STARTED-BEHIND
1504-15-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	03OCT90 A	01NOV90 A	26OCT90	13DEC90	30	COMPLETE-AHEAD
* 1504-15-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	02APR91	22APR91	01MAR91	21MAR91	-22	FORECAST-BEHIND
* 1504-15-960	NRC REVIEW & CONCURRENCE IN CERT. REPORT ***	30APR91	17JUN91	29MAR91	16MAY91	-22	FORECAST-BEHIND
* 3502-15-025	FINAL SURVIELLANCE & MAINTENANCE PLAN	26FEB91	22APR91	23APR90	15JUN90	-221	FORECAST-BEHIND
3502-15-031	NRC APPROVE FINAL S&M PLAN	30APR91	03JUN91	25JUN90	27JUL90	-221	FORECAST-BEHIND
3502-15-032	DOE APPROVE FINAL S&M PLAN	30APR91	03JUN91	25JUN90	27JUL90	-221	FORECAST-BEHIND
3502-15-041	INITIATE S&M PROG	18JUN91	18JUN91	30JUL90	30SEP94	858	FORECAST-AHEAD
* 3502-15-050	NRC ISSUES LICENSE	04JUN91	04JUN91	03MAY91	03MAY91	-22	FORECAST-BEHIND
* 3502-15-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT91	01OCT91	01OCT91	01OCT91	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED EN.: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-16-200	RADON MONITORING	29OCT85 A	17MAY95 E	29OCT85	01MAR94	-316	STARTED-BEHIND
0505-16-071	STATE REVIEW OF FRAP	26SEP90 A	16NOV90 A	14MAR90	02MAY90	-142	COMPLETE-BEHIND
0505-16-072	NRC REVIEW OF FRAP	26SEP90 A	31DEC90 E	14MAR90	02MAY90	-173	STARTED-BEHIND
* 0505-16-073	FINAL RAP CONCURRENCE & PUBLISH ***	01JAN91	29JAN91	04MAY90	01JUN90	-172	FORECAST-BEHIND
1000-16-100	PREPARE BID PACKAGE	20MAR91	26MAR91	20MAR91	26MAR91	0	FORECAST-ON SCHED
1000-16-102	RFP CYCLE & RECEIVE BIDS	27MAR91	09MAY91	27MAR91	09MAY91	0	FORECAST-ON SCHED
1000-16-104	SELECT RA SUBCONTRACTOR	10MAY91	16MAY91	10MAY91	16MAY91	0	FORECAST-ON SCHED
1000-16-106	DOE REVIEW & APPROVE SUBCONTRACTOR	17MAY91	13JUN91	17MAY91	13JUN91	0	FORECAST-ON SCHED
* 1000-16-108	AWARD RA CONTRACT	21JUN91	27JUN91	21JUN91	27JUN91	0	FORECAST-ON SCHED
1000-16-110	NOTICE TO PROCEED	28JUN91	28JUN91	28JUN91	28JUN91	0	FORECAST-ON SCHED
1000-16-175	NRC CONCUR WITH REM ACT INSP PLAN	26SEP90 A	31DEC90 E	22MAR90	09MAY90	-168	STARTED-BEHIND
* 1000-16-835	RAC COMPIL DRAFT COMP REPORT(DCR) & ISS TO DOE	03AUG94	01MAY95	01AUG94	31DEC94	-85	FORECAST-BEHIND
1000-16-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	27JUN95	07AUG95	20APR95	31MAR95	-91	FORECAST-BEHIND
* 1000-16-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	24OCT95	01JAN96	17AUG95	25OCT95	-48	FORECAST-BEHIND
* 1504-16-100	VP CERTIFICATION	26OCT93	29APR94	26OCT93	29APR94	0	FORECAST-ON SCHED
1504-16-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP94	02SEP94	01SEP94	02SEP94	0	FORECAST-ON SCHED
1504-16-825	FINAL SITE WALK OVER	10OCT94	11OCT94	10OCT94	11OCT94	0	FORECAST-ON SCHED
1504-16-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT94	18OCT94	12OCT94	18OCT94	0	FORECAST-ON SCHED
1504-16-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	19OCT94	26OCT94	19OCT94	26OCT94	0	FORECAST-ON SCHED
1504-16-845	TAC REVIEW OF DCR	09MAY95	19JUN95	02MAR95	12APR95	-48	FORECAST-BEHIND
1504-16-850	CONDUCT V & D INSPECTION	16MAY95	22MAY95	09MAR95	16MAR95	-47	FORECAST-BEHIND
1504-16-860	DOE REVIEW/TRANSMIT DCR TO RAC	20JUN95	26JUN95	13APR95	19APR95	-48	FORECAST-BEHIND
* 1504-16-861	TAC/DOE REVIEW & ISSUE DCR TO NRC	08AUG95	14AUG95	01JUN95	07JUN95	-48	FORECAST-BEHIND
1504-16-865	NRC REVIEW OF DCR	22AUG95	16OCT95	15JUN95	09AUG95	-48	FORECAST-BEHIND
1504-16-870	STATE/TRIBE REVIEW OF DCR	22AUG95	16OCT95	15JUN95	09AUG95	-48	FORECAST-BEHIND
1504-16-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	04APR95	22MAY95	22JUN95	09AUG95	57	FORECAST-AHEAD
1504-16-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	02JAN96	22JAN96	26OCT95	15NOV95	-48	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-16-960	NRC REVIEW & CONCURRENCE IN CERT. REPORT ***	30JAN86	18MAR86	23NOV85	10JAN86	-48	FORECAST-BEHIND
2501-16-051	COMPLETE SITE ACQUISITION (TRACT B)	25APR88 A	26MAR91 E	25APR88	01NOV90	-103	STARTED-BEHIND
2501-16-053	BLM TRANSFER JURISDICTION (TRACT A)	22FEB90 A	01MAR91 E	22FEB90	01MAR91	0	STARTED-ON SCHED
3000-16-003	REMEDIAL ACTION (TAILINGS) ***	01JUL91	30SEP94	01JUL91	30SEP94	0	FORECAST-ON SCHED
3000-16-011	VP REMEDIAL ACTION ***	01AUG91	26FEB93	01AUG91	26FEB93	0	FORECAST-ON SCHED
3000-16-015	VP COMPLETION REPORT SUBMITTALS	05FEB93	28MAY93	28MAY93	31MAY93	1	FORECAST-AHEAD
* 3502-16-001	DRAFT SURVEILLANCE AND MAINTENANCE PLAN	21FEB94	15APR94	21FEB94	15APR94	0	FORECAST-ON SCHED
3502-16-011	NRC REVIEW DRAFT S&M PLAN	18APR94	06JUN94	18APR94	04JUN94	0	FORECAST-ON SCHED
3502-16-012	STATE REVIEW DRAFT S&M PLAN	18APR94	06JUN94	18APR94	06JUN94	0	FORECAST-ON SCHED
* 3502-16-025	FINAL SURVEILLANCE & MAINTENANCE PLAN	28NOV95	22JAN96	21SEP95	15NOV95	-48	FORECAST-BEHIND
3502-16-031	NRC APPROVE FINAL S&M PLAN	30JAN96	18MAR96	23NOV95	10JAN96	-48	FORECAST-BEHIND
3502-16-032	DOE APPROVE FINAL S&M PLAN	30JAN96	18MAR96	23NOV95	10JAN96	-48	FORECAST-BEHIND
* 3502-16-041	INITIATE SURV AND MAINT PROG	19MAR96	19MAR96	11JAN96	11JAN96	-48	FORECAST-BEHIND
* 3502-16-050	NRC ISSUES LICENSE	19MAR96	19MAR96	19FEB96	19FEB96	-21	FORECAST-BEHIND
* 3502-16-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT96	01OCT96	01OCT96	01OCT96	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-17-200	RADON MONITORING	30JUN93	23SEP96	30JUN93	23SEP96	0	FORECAST-ON SCHED
0505-17-924	RESPOND TO VERBAL DRAP COMMTS & DEVELOP PFRAS	13FEB91	26FEB91	30NOV90	13DEC90	-53	FORECAST-BEHIND
0505-17-925	DOE/TAC REVIEW PRAS/FDR & COMPILE PFRAP	27FEB91	12MAR91	14DEC90	27DEC90	-53	FORECAST-BEHIND
0505-17-926	PFRAP PRESENTATION TO DOE	12MAR91	12MAR91	27DEC90	27DEC90	-53	FORECAST-BEHIND
* 0505-17-927	** ISSUE PFRAP FOR REVIEW	13MAR91	13MAR91	28DEC90	28DEC90	-53	FORECAST-BEHIND
0505-17-928	NRC PREPARE DTER ON PFRAP	22MAR91	16MAY91	08JAN91	04MAR91	-53	FORECAST-BEHIND
0505-17-9281	RESPOND TO NRC COMMENTS IN DTER	22MAY91	11JUN91	08MAR91	28MAR91	-53	FORECAST-BEHIND
0505-17-929	STATE REVIEW PFRAP	22MAR91	02MAY91	08JAN91	18FEB91	-53	FORECAST-BEHIND
0505-17-930	DOE/TAC/RAC SITE COORD MEETING	17MAY91	21MAY91	05MAR91	07MAR91	-53	FORECAST-BEHIND
0505-17-931	NRC CONDITIONAL CONCURRENCE	17MAY91	17MAY91	05MAR91	05MAR91	-53	FORECAST-BEHIND
0505-17-933	NRC PREP OF FINAL TER (FTER)	10JUN91	25JUL91	05APR91	13MAY91	-53	FORECAST-BEHIND
0505-17-934	FDS SIGNOFF MEETING	28JUN91	28JUN91	16APR91	16APR91	-53	FORECAST-BEHIND
0505-17-935	PREPARE FRAS	28JUN91	08AUG91	16APR91	27MAY91	-53	FORECAST-BEHIND
0505-17-936	DOE REVIEW FINAL RAS	09AUG91	15AUG91	28MAY91	03JUN91	-53	FORECAST-BEHIND
0505-17-937	COMPILE FRAP	16AUG91	21AUG91	04JUN91	07JUN91	-53	FORECAST-BEHIND
* 0505-17-938	** ISSUE FINAL RAP TO NRC	22AUG91	22AUG91	10JUN91	10JUN91	-53	FORECAST-BEHIND
0505-17-939	NRC CONCURRENCE ON RAP	06SEP91	06SEP91	25JUN91	25JUN91	-53	FORECAST-BEHIND
* 0505-17-940	** PUBLISH RAP	07OCT91	05NOV91	24JUL91	22AUG91	-53	FORECAST-BEHIND
0506-17-317	DOE/TAC REVIEW OF FDR & DISTRIBUTE	27FEB91	07MAR91	14DEC90	24DEC90	-53	FORECAST-BEHIND
0506-17-318	TAC/DOE REVIEW FINAL DESIGN FOR SIGNATURE	19JUN91	27JUN91	05APR91	15APR91	-53	FORECAST-BEHIND
1000-17-004	PREPARE BID PACKAGE	07DEC92	14DEC92	07DEC92	14DEC92	0	FORECAST-ON SCHED
1000-17-0041	RF CYCLE & RECEIVE BIDS	15DEC92	26JAN93	15DEC92	26JAN93	0	FORECAST-ON SCHED
1000-17-0042	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	27JAN93	02FEB93	27JAN93	02FEB93	0	FORECAST-ON SCHED
1000-17-0043	DOE REVIEW & APPROVE R.A. CONTRACT	03FEB93	16MAR93	03FEB93	16MAR93	0	FORECAST-ON SCHED
* 1000-17-0044	AWARD R.A. CONTRACT	24MAR93	30MAR93	24MAR93	30MAR93	0	FORECAST-ON SCHED
1000-17-0045	NOTICE TO PROCEED	31MAR93	31MAR93	31MAR93	31MAR93	0	FORECAST-ON SCHED
* 1000-17-061	FINAL DESIGN FOR REVIEW	29MAY90 A	15FEB91 E	29MAY90	04DEC90	-53	STARTED-BEHIND
* 1000-17-065	FINAL DESIGN FOR SIGNATURE	10FEB91	18JUN91	06DEC90	04APR91	-53	FORECAST-BEHIND
* 1000-17-111	VP ENGINEERING *	01OCT91	30SEP92	01OCT91	30SEP92	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1000-17-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	02AUG91	29AUG91	21MAY91	17JUN91	-53	FORECAST-BEHIND
1000-17-175	NRC CONCUR WITH REM ACT INSP PLAN	06SEP91	17OCT91	25JUN91	05AUG91	-53	FORECAST-BEHIND
* 1000-17-835	RAC COMPILE DRAFT COMPLETION REPORT & ISS TO DOE	02AUG95	30APR96	02AUG95	29MAR96	-22	FORECAST-BEHIND
1000-17-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	26JUN96	06AUG96	27MAY96	05JUL96	-22	FORECAST-BEHIND
* 1000-17-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	23OCT96	31DEC96	23SEP96	29NOV96	-22	FORECAST-BEHIND
1503-17-920	DOE-EH25 REVIEW DRAFT EA	10SEP90 A	01MAR91 E	10SEP90	12NOV90	-79	STARTED-BEHIND
1503-17-925	STATE/TRIBE REVIEW DRAFT EA	10SEP90 A	03DEC90 E	10SEP90	12NOV90	-15	STARTED-BEHIND
1503-17-930	COOP. AGENCIES REVIEW DRAFT EA	10SEP90 A	01MAR91 E	10SEP90	12NOV90	-79	STARTED-BEHIND
1503-17-935	PREPARE PRELIMINARY FINAL EA	11MAR91	19APR91	20NOV90	31DEC90	-79	FORECAST-BEHIND
1503-17-940	PREPARE DRAFT FONSI	11MAR91	19APR91	20NOV90	31DEC90	-79	FORECAST-BEHIND
* 1503-17-944	PFEA COMPLETE	29APR91	29APR91	08JAN91	08JAN91	-79	FORECAST-BEHIND
1503-17-945	DOE-EH25 REVIEW PFEA & DRAFT FONSI	07MAY91	06JUL91	16JAN91	19MAR91	-79	FORECAST-BEHIND
1503-17-950	INCRP DOE-EH25 COMMENTS ON PFEA	16JUL91	26AUG91	27MAR91	07MAY91	-79	FORECAST-BEHIND
* 1503-17-955	TRANSMIT PFEA TO DOE-EH451 FOR STATE/TRIBE REVIEW	10SEP91	10SEP91	22MAY91	22MAY91	-79	FORECAST-BEHIND
1503-17-965	STATE/TRIBE REVIEW PFEA	25SEP91	24OCT91	06JUN91	05JUL91	-79	FORECAST-BEHIND
1503-17-970	PREPARE FINAL EA/FONSI	01NOV91	02DEC91	15JUL91	13AUG91	-79	FORECAST-BEHIND
* 1503-17-973	FINAL EA COMPLETE	17DEC91	17DEC91	28AUG91	28AUG91	-79	FORECAST-BEHIND
1503-17-975	DOE-EH1 REVIEW AND APPROVE EA	25DEC91	25FEB92	05SEP91	06NOV91	-79	FORECAST-BEHIND
1503-17-980	APPROVAL TO DISTRIBUTE EA	15APR92	15APR92	26DEC91	26DEC91	-79	FORECAST-BEHIND
1503-17-985	PRINT EA	18MAR92	31MAR92	28NOV91	11DEC91	-79	FORECAST-BEHIND
* 1503-17-990	PUBLISH FONSI	25MAR92	25MAR92	05DEC91	05DEC91	-79	FORECAST-BEHIND
1503-17-995	DISTRIBUTE EA	16APR92	16APR92	27DEC91	27DEC91	-79	FORECAST-BEHIND
* 1504-17-100	VP CERTIFICATION *	27JUN94	24NOV94	27JUN94	24NOV94	0	FORECAST-ON SCHED
1504-17-805	PRELIMINARY SITE WALK OVER (INSPECTION)	31AUG95	01SEP95	31AUG95	01SEP95	0	FORECAST-ON SCHED
1504-17-825	FINAL SITE WALK OVER	09OCT95	10OCT95	09OCT95	10OCT95	0	FORECAST-ON SCHED
1504-17-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	11OCT95	17OCT95	11OCT95	17OCT95	0	FORECAST-ON SCHED
1504-17-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	18OCT95	25OCT95	18OCT95	25OCT95	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
1504-17-845	TAC REVIEW OF DCR	08MAY96	18JUN96	08APR96	17MAY96	-22	FORECAST-BEHIND
1504-17-850	CONDUCT V & O INSPECTION	15MAY96	21MAY96	15APR96	19APR96	-22	FORECAST-BEHIND
1504-17-860	DOE REVIEW/TRANSMIT DCR TO RAC	19JUN96	25JUN96	20MAY96	24MAY96	-22	FORECAST-BEHIND
* 1504-17-861	TAC/DOE REVIEW & ISSUE DCR TO NRC *	07AUG96	13AUG96	08JUL96	12JUL96	-22	FORECAST-BEHIND
1504-17-865	NRC REVIEW OF DCR	21AUG96	15OCT96	22JUL96	13SEP96	-22	FORECAST-BEHIND
1504-17-870	STATE/TRIBE REVIEW OF DCR	21AUG96	15OCT96	22JUL96	13SEP96	-22	FORECAST-BEHIND
1504-17-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	03APR96	21MAY96	29JUL96	13SEP96	83	FORECAST-AHEAD
1504-17-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	01JAN97	21JAN97	02DEC96	20DEC96	-22	FORECAST-BEHIND
* 1504-17-960	NRC REVIEW & CONCUR IN CERTIFICATION REPORT ***	29JAN97	18MAR97	30DEC96	14FEB97	-22	FORECAST-BEHIND
2501-17-031	DOE REVIEW WINDFALL VALUE/ACQU DATA DETERMINATION	31AUG90 A	07DEC90 E	31AUG90	07DEC90	0	STARTED-ON SCHED
2501-17-041	DOE REQUEST TRANSFER OF JURISDICTION-DRY FLATS	06DEC91	09APR92	06DEC91	09APR92	0	FORECAST-ON SCHED
* 3000-17-001	PERFORM REMEDIAL ACTIONS *	01APR93	29SEP95	01APR93	29SEP95	0	FORECAST-ON SCHED
* 3000-17-011	VP REMEDIAL ACTION *	01APR93	30SEP93	01APR93	30SEP93	0	FORECAST-ON SCHED
3000-17-015	VP COMPLETION REPORT SUBMITTALS	01OCT93	30SEP94	01OCT93	30SEP94	0	FORECAST-ON SCHED
* 3502-17-001	DRAFT S&M PLAN	31JAN95	31MAR95	31JAN95	31MAR95	0	FORECAST-ON SCHED
3502-17-011	NRC REVIEW DRAFT S&M PLAN	10APR95	26MAY95	10APR95	26MAY95	0	FORECAST-ON SCHED
3502-17-012	STATE REVIEW DRAFT S&M PLAN	10APR95	26MAY95	10APR95	26MAY95	0	FORECAST-ON SCHED
* 3502-17-025	FINAL S&M PLAN	27NOV96	21JAN97	27NOV96	21JAN97	0	FORECAST-ON SCHED
3502-17-031	NRC CONCUR FINAL S&M PLAN	29JAN97	18MAR97	29JAN97	18MAR97	0	FORECAST-ON SCHED
* 3502-17-041	INITIATE S&M PROGRAM *	19MAR97	19MAR97	19MAR97	19MAR97	0	FORECAST-ON SCHED
* 3502-17-050	NRC ISSUES LICENSE *	19MAR97	19MAR97	19MAR97	19MAR97	0	FORECAST-ON SCHED
* 3502-17-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT97	01OCT97	01OCT97	01OCT97	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1000-18-835	RAC COMPILE DRAFT COMPLETION REPORT & ISS TO DOE	28DEC89 A	03DEC90 E	01DEC89	02MAY90	-150	STARTED-BEHIND
1000-18-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	28JAN91	11MAR91	29JAN91	11MAR91	0	FORECAST-ON SCHED
* 1000-18-860	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	28MAY91	05AUG91	28MAY91	05AUG91	0	FORECAST-ON SCHED
1504-18-845	TAC REVIEW OF DCR	11DEC90	21JAN91	11DEC90	21JAN91	0	FORECAST-ON SCHED
1504-18-850	CONDUCT V & O INSPECTION	18DEC90	24DEC90	18DEC90	24DEC90	0	FORECAST-ON SCHED
1504-18-860	DOE REVIEW/TRANSMIT DCR TO RAC	22JAN91	28JAN91	22JAN91	28JAN91	0	FORECAST-ON SCHED
* 1504-18-861	TAC/DOE REVIEW & ISSUE DCR TO NRC *	12MAR91	18MAR91	12MAR91	18MAR91	0	FORECAST-ON SCHED
1504-18-865	NRC REVIEW OF DCR	26MAR91	20MAY91	26MAR91	20MAY91	0	FORECAST-ON SCHED
1504-18-870	STATE/TRIBE REVIEW OF DCR	26MAR91	20MAY91	26MAR91	20MAY91	0	FORECAST-ON SCHED
1504-18-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	29JAN91	18MAR91	02APR91	20MAY91	45	FORECAST-AHEAD
1504-18-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	06AUG91	26AUG91	06AUG91	26AUG91	0	FORECAST-ON SCHED
* 1504-18-960	NRC REVIEW & CONCURRENCE IN CERTIFICATION REPORT	03SEP91	21OCT91	03SEP91	21OCT91	0	FORECAST-ON SCHED
2501-18-001	CUSTODY AND WITHDRAWAL AGREEMENT	03DEC90	11FEB91	10SEP90	04FEB91	-5	FORECAST-BEHIND
* 3502-18-025	FINAL S&M PLAN	02JUL91	26AUG91	23AUG90	17OCT90	-223	FORECAST-BEHIND
3502-18-031	NRC APPROVE FINAL S&M PLAN	03SEP91	21OCT91	25OCT90	28NOV90	-233	FORECAST-BEHIND
3502-18-032	DOE APPROVE FINAL S&M PLAN	03SEP91	21OCT91	25OCT90	28NOV90	-233	FORECAST-BEHIND
3502-18-041	INITIATE S&M PROG	22OCT91	22OCT91	28NOV90	30SEP94	768	FORECAST-AHEAD
* 3502-18-050	NRC ISSUES LICENSE *	22OCT91	22OCT91	22OCT91	22OCT91	0	FORECAST-ON SCHED
* 3502-18-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT92	01OCT92	01OCT92	01OCT92	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-19-200	RADON MONITORING	27AUG85 A	31MAY94 E	27AUG85	03MAY94	-20	STARTED-BEHIND
* 1000-19-838	RAC COMPILE DRAFT COMPLETION REPORT & ISS TO DOE	01APR93	29NOV93	04MAR93	01NOV93	-20	FORECAST-BEHIND
1000-19-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	25JAN94	07MAR94	28DEC93	07FEB94	-20	FORECAST-BEHIND
* 1000-19-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	24MAY94	01AUG94	26APR94	04JUL94	-20	FORECAST-BEHIND
* 1504-19-100	VP CERTIFICATION *	06MAR92	23NOV92	01AUG90	01DEC91	-255	FORECAST-BEHIND
1504-19-805	PRELIMINARY SITE WALK OVER (INSPECTION)	30APR93	03MAY93	02APR93	05APR93	-20	FORECAST-BEHIND
1504-19-825	FINAL SITE WALK OVER	08JUN93	08JUN93	11MAY93	12MAY93	-20	FORECAST-BEHIND
1504-19-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	10JUN93	16JUN93	13MAY93	19MAY93	-20	FORECAST-BEHIND
1504-19-832	DOE REVIEW FINAL C.D INSPECT RPT & ISSUE TO RAC	17JUN93	24JUN93	20MAY93		-20	FORECAST-BEHIND
1504-19-845	TAC REVIEW OF DCR	07DEC93	17JAN94	09NOV93		-20	FORECAST-BEHIND
1504-19-850	CONDUCT V & D INSPECTION	14DEC93	20DEC93	16NOV93	22NOV93	-20	FORECAST-BEHIND
1504-19-860	DOE REVIEW/TRANSMIT DCR TO RAC	18JAN94	24JAN94	21DEC93	27DEC93	-20	FORECAST-BEHIND
* 1504-19-861	TAC/DOE REVIEW & ISSUE DCR TO NRC *	08MAR94	14MAR94	08FEB94	14FEB94	-20	FORECAST-BEHIND
1504-19-865	NRC REVIEW OF DCR	22MAR94	18MAY94	22FEB94	18APR94	-20	FORECAST-BEHIND
1504-19-870	STATE/TRIBE REVIEW OF DCR	22MAR94	18MAY94	22FEB94	18APR94	-20	FORECAST-BEHIND
1504-19-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	02NOV93	20DEC93	01MAR94	16MAY94	85	FORECAST-AHEAD
1504-19-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	02AUG94	27AUG94	05JUL94	25JUL94	-20	FORECAST-BEHIND
* 1504-19-960	NRC REVIEW & CONCURRENCE IN CERTIFICATION REPORT	30AUG94	17OCT94	02AUG94	19SEP94	-20	FORECAST-BEHIND
* 3000-19-003	REMEDIAL ACTION - PH II SUSPENSION	01FEB90 A	30SEP91 E	01FEB90	30SEP91	0	STARTED-ON SCHED
* 3000-19-004	REMEDIAL ACTION - PH II RESTART	01OCT91	31MAY93	01OCT91	03MAY93	-20	FORECAST-BEHIND
* 3000-19-011	VP REMEDIAL ACTION *	30JUL90 A	30SEP91 E	30JUL90	30SEP91	0	STARTED-ON SCHED
3000-19-015	VP COMPLETION REPORT SUBMITTALS	24JAN92	30SEP92	27MAR90	30SEP92	0	FORECAST-ON SCHED
* 3502-19-001	DRAFT SURV AND MAINT PLAN	14OCT92	14DEC92	16SEP92	16NOV92	-20	FORECAST-BEHIND
3502-19-011	NRC REVIEW DRAFT S&M PLAN	22DEC92	01FEB93	24NOV92	04JAN93	-20	FORECAST-BEHIND
3502-19-013	TRIBES REVIEW DRAFT S&M PLAN	22DEC92	01FEB93	24NOV92	04JAN93	-20	FORECAST-BEHIND
* 3502-19-025	FINAL SURV & MAINT PLAN	26JUN94	22AUG94	31MAY94	25JUL94	-20	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
3502-19-031	MRC APPROVE FINAL S&M PLAN	30AUG94	10OCT94	02AUG94	12SEP94	-20	FORECAST-BEHIND
3502-19-032	DOE APPROVE FINAL S&M PLAN	30AUG94	10OCT94	02AUG94	12SEP94	-20	FORECAST-BEHIND
3502-19-041	INITIATE SURV AND MAINT PROG	11OCT94	11OCT94	13SEP94	13SEP94	-20	FORECAST-BEHIND
* 3502-19-050	MRC ISSUES LICENSE *	11OCT94	11OCT94	13SEP94	13SEP94	20	FORECAST-BEHIND
* 3502-19-000	TRANSFER TO LONG TERM S & M PROGRAM	12OCT94	12OCT94	03OCT94	03OCT94	-7	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-20-200	RADON MONITORING	01NOV89 A	20FEB95 E	01NOV89	29DEC94	-37	STARTED-BEHIND
0505-20-017	NRC PREPARE DTER ON PFRAP	02JAN91	05MAR91	09OCT90	07DEC90	-62	FORECAST-BEHIND
0505-20-019	STATE REVIEW PREL FINAL RAP	09OCT90 A	07DEC90 E	09OCT90	07DEC90	0	STARTED-ON SCHED
0505-20-020	DOE/TAC/RAC SITE COORDINATION MEETING	13MAR91	27MAR91	17DEC90	31DEC90	-62	FORECAST-BEHIND
* 0505-20-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP	16MAY91	09JUL91	05FEB91	12APR91	-62	FORECAST-BEHIND
0505-20-051	NRC REVIEW FINAL RAP/D:SIGM	17JUL91	03SEP91	22APR91	07JUN91	-62	FORECAST-BEHIND
0505-20-052	STATE REVIEW FINAL RAP/DESIGN	17JUL91	03SEP91	22APR91	07JUN91	-62	FORECAST-BEHIND
0505-20-061	FINAL RAP/DESIGN REVIEW MEETING	11SEP91	11SEP91	17JUN91	17JUN91	-62	FORECAST-BEHIND
* 0505-20-071	FINAL RAP CONCURRENCE AND PUBLISH ***	11SEP91	01NOV91	17JUN91	07AUG91	-62	FORECAST-BEHIND
* 1000-20-065	FINAL DESIGN FOR SIGNATURE ***	01NOV89 A	24APR91 E	09OCT90	13FEB91	-50	STARTED-BEHIND
1000-20-081	PREPARE BID PACKAGE	26APR91	02MAY91	15FEB91	15MAR91	-34	FORECAST-BEHIND
1000-20-085	RFP CYCLE/RECIEVE BIDS	03MAY91	17JUN91	18MAR91	19APR91	-41	FORECAST-BEHIND
1000-20-086	SELECT RA SUBCONTRACTOR (RAC\DOE)	18JUN91	24JUN91	20APR91	24APR91	-43	FORECAST-BEHIND
1000-20-091	DOE REVIEW AND APPROVE RA CONTRACT	25JUN91	05AUG91	25APR91	29MAY91	-48	FORECAST-BEHIND
* 1000-20-101	AWARD CONTRACTS	12AUG91	19AUG91	06JUN91	06JUN91	-52	FORECAST-BEHIND
1000-20-102	NOTICE TO PROCEED	20AUG91	20AUG91	14JUN91	14JUN91	-47	FORECAST-BEHIND
1000-20-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	03JUL91	30JUL91	08APR91	03MAY91	-62	FORECAST-BEHIND
1000-20-175	NRC CONCUR WITH REM ACT INSP PLAN	31JUL91	20AUG91	06MAY91	24MAY91	-62	FORECAST-BEHIND
* 1000-20-835	RAC COMPIL DRAFT COMPLETION REPORT & ISS TO DOE	22JUN94	21MAR95	24MAY94	19JAN95	-43	FORECAST-BEHIND
1000-20-840	RAC REVISE DRAFT COMPLETION REPORT (UCR)	17MAY95	27JUN95	17MAR95	27APR95	-43	FORECAST-BEHIND
* 1000-20-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	13SEP95	21NOV95	14JUL95	21SEP95	-43	FORECAST-BEHIND
1503-20-073	DOE-EHI REVIEW AND APPROVE EA	18OCT90 A	25APR91 E	22FEB91	25APR91	0	STARTED-ON SCHED
1503-20-074	APPROVAL TO DISTRIBUTE EA	14JUN91	14JUN91	14JUN91	14JUN91	0	FORECAST-ON SCHED
* 1503-20-075	PUBLISH EA ***	17MAY91	30MAY91	17MAY91	30MAY91	0	FORECAST-ON SCHED
* 1503-20-091	PUBLISH FONSI ***	24MAY91	24MAY91	24MAY91	24MAY91	0	FORECAST-ON SCHED
* 1504-20-100	VP CERTIFICATION	10SEP90 A	26APR91 E	10OCT90	09AUG91	75	STARTED-AHEAD
1504-20-805	PRELIMINARY SITE WALK OVER (INSPECTION)	22JUL94	25JUL94	22JUN94	23JUN94	-22	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-20-825	FINAL SITE WALK OVER	30AUG94	31AUG94	29JUL94	01AUG94	-22	FORECAST-BEHIND
1504-20-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	01SEP94	07SEP94	02AUG94	08AUG94	-22	FORECAST-BEHIND
1504-20-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	08SEP94	15SEP94	09AUG94	16AUG94	-22	FORECAST-BEHIND
1504-20-845	TAC REVIEW OF DCR	29MAR95	09MAY95	27JAN95	09MAR95	-43	FORECAST-BEHIND
1504-20-850	CONDUCT V & O INSPECTION	05APR95	11APR95	06FEB95	09FEB95	-43	FORECAST-BEHIND
1504-20-860	DOE REVIEW/TRANSMIT DCR TO RAC	10MAY95	16MAY95	10MAR95	16MAR95	-43	FORECAST-BEHIND
* 1504-20-861	TAC/DOE REVIEW & ISSUE DCR TO NRC	28JUN95	04JUL95	28APR95	04MAY95	-43	FORECAST-BEHIND
1504-20-865	NRC REVIEW OF DCR	12JUL95	05SEP95	12MAY95	06JUL95	-43	FORECAST-BEHIND
1504-20-870	STATE/TRIBE REVIEW OF DCR	12JUL95	05SEP95	12MAY95	06JUL95	-43	FORECAST-BEHIND
1504-20-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	22FEB95	11APR95	19MAY95	06JUL95	62	FORECAST-AHEAD
1504-20-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	22NOV95	12DEC95	22SEP95	12OCT95	-43	FORECAST-BEHIND
* 1504-20-960	NRC REVIEW & CONCURRENCE IN CERT. REPORT ***	20DEC95	06FEB96	20OCT95	07DEC95	-43	FORECAST-BEHIND
2501-20-031	NEGOTIATE SITE ACQUISITION	01MAY90 A	21JAN91 E	01MAY90	15OCT90	-70	STARTED-BEHIND
* 2501-20-041	NEGOTIATE SUBSURFACE ACQUISITION	19NOV90 A	01MAR91 E	16OCT90	29NOV90	-66	STARTED-BEHIND
* 3000-20-001	PERFORM REMEDIAL ACTIONS ***	21AUG91	22AUG94	01JUL91	30JUN94	-37	FORECAST-BEHIND
* 3502-20-001	DRAFT SURVIELLANCE & MAINTENANCE PLAN	22DEC93	21FEB94	01NOV93	30DEC93	-37	FORECAST-BEHIND
3502-20-011	NRC REVIEW DRAFT S&M PLAN	22FEB94	11APR94	31DEC93	17FEB94	-37	FORECAST-BEHIND
3502-20-012	STATE REVIEW DRAFT S&M PLAN	22FEB94	11APR94	31DEC93	17FEB94	-37	FORECAST-BEHIND
* 3502-20-025	FINAL SURVIELLANCE & MAINTENANCE PLAN	18OCT95	12DEC95	14FEB95	10APR95	-176	FORECAST-BEHIND
3502-20-031	NRC APPROVE FINAL S&M PLAN	13DEC95	16JAN96	11APR95	15MAY95	-176	FORECAST-BEHIND
3502-20-032	DOE APPROVE FINAL S&M PLAN	13DEC95	16JAN96	11APR95	15MAY95	-176	FORECAST-BEHIND
3502-20-041	INITIATE SURVIELLANCE & MAINTENANCE PROGRAM	17JAN96	17JAN96	16MAY95	16MAY95	-176	FORECAST-BEHIND
* 3502-20-050	NRC ISSUES LICENSE	17JAN96	17JAN96	17NOV95	17NOV95	-43	FORECAST-BEHIND
* 3502-20-900	TRANSFER TO LONG TERM S & M PROGRAM	01OCT96	01OCT96	02OCT95	02OCT95	-261	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

RUN DATE: 12DEC90 16:55:23
 DATA DATE: 03DEC90
 PROJECT START: 1JUL84
 REQUIRED END: 30SEP94
 FORECAST END: 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-21-200	RADON MONITORING	28FEB92	31MAR94	28FEB92	31MAR94	0	FORECAST-ON SCHED
* 0505-21-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	25MAY90 A	14DEC90 E	25MAY90	02AUG90	-96	STARTED-BEHIND
0505-21-051	NRC REVIEW FINAL RAP/DESIGN	24DEC90	01FEB91	10AUG90	20SEP90	-96	FORECAST-BEHIND
0505-21-052	STATE REVIEW FINAL RAP/DESIGN	24DEC90	01FEB91	10AUG90	20SEP90	-96	FORECAST-BEHIND
0505-21-061	FINAL RAP/DESIGN REVIEW MEETING	04FEB91	15FEB91	21SEP90	04OCT90	-96	FORECAST-BEHIND
* 0505-21-071	FINAL RAP CONCLURENCE AND PUBLISH ***	04FEB91	15MAR91	01OCT90	08NOV90	-91	FORECAST-BEHIND
* 1000-21-065	FINAL DESIGN FOR SIGNATURE *	03APR89 A	12NOV90 A	03MAR89	19MAY89	-386	COMPLETE-BEHIND
1000-21-081	RFP CYCLE & RFP ISSUE	30DEC92	10FEB93	30DEC92	10FEB93	0	FORECAST-ON SCHED
1000-21-085	RECEIVE BIDS	11FEB93	11FEB93	11FEB93	11FEB93	0	FORECAST-ON SCHED
* 1000-21-091	DOE APPROVE RA CONTRACT	12FEB93	11MAR93	12FEB93	11MAR93	0	FORECAST-ON SCHED
1000-21-101	AWARD CONTRACTS	23MAR93	29MAR93	23MAR93	29MAR93	0	FORECAST-ON SCHED
* 1000-21-111	VP ENGINEERING *	02MAR92	28SEP92	01MAR92	28SEP92	0	FORECAST-ON SCHED
1000-21-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	15NOV90 A	28NOV90 A	21MAY90	15JUN90	-118	COMPLETE-BEHIND
1000-21-175	NRC CONCUR WITH REM ACT INSP PLAN	24DEC90	11JAN91	18JUN90	06JUL90	-135	FORECAST-BEHIND
* 1000-21-835	RAC COMPIL DRAFT COMPLETION REPORT & ISSUE TO DOE	02AUG93	29APR94	27OCT93	24JUN94	40	FORECAST-AHEAD
1000-21-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	27JUN94	05AUG94	22AUG94	30SEP94	40	FORECAST-AHEAD
* 1000-21-880	RESPOND TO NRC COMMENTS & ISSUE FOR TO DOE	24OCT94	30DEC94	19DEC94	24FEB95	40	FORECAST-AHEAD
1503-21-073	EH/DGC APPROVE EA	13SEP89 A	31JAN91 E	13SEP89	07SEP90	-104	STARTED-BEHIND
* 1503-21-075	INC COMMENTS AND PUBLISH EA *	01FEB91	15FEB91	04SEP90	24SEP90	-104	FORECAST-BEHIND
* 1503-21-091	PREPARE & PUBLISH FONSI ***	06FEB91	15FEB91	04SEP90	24SEP90	-104	FORECAST-BEHIND
1503-21-106B	NEPA INCRP. ADD'L EA CMTS.	09MAR90 A	28NOV90 A	09MAR90	21JUN90	-114	COMPLETE-BEHIND
1503-21-903	TRANSHIT EA TO DOE-PO	01NOV90 A	07NOV90 A	13JUL90	19JUL90	-79	COMPLETE-BEHIND
* 1504-21-100	VP CERTIFICATION *	20SEP93	26SEP94	02APR93	02AUG93	-300	FORECAST-BEHIND
1504-21-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP93	02SEP93	01SEP93	02SEP93	0	FORECAST-ON SCHED
1504-21-825	FINAL SITE WALK OVER	08OCT93	11OCT93	08OCT93	11OCT93	0	FORECAST-ON SCHED
1504-21-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT93	18OCT93	12OCT93	18OCT93	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
1504-21-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	19OCT93	26OCT93	19OCT93	26OCT93	0	FORECAST-ON SCHED
1504-21-845	TAC REVIEW OF DCR	09MAY94	17JUN94	04JUL94	12AUG94	40	FORECAST-AHEAD
1504-21-850	CONDUCT V & O INSPECTION	16MAY94	20MAY94	11JUL94	15JUL94	40	FORECAST-AHEAD
1504-21-860	DOE REVIEW/TRANSMIT DCR TO RAC	20JUN94	24JUN94	15AUG94	19AUG94	40	FORECAST-AHEAD
* 1504-21-861	TAC/DOE REVIEW & ISSUE DCR TO NRC *	08AUG94	12AUG94	03OCT94	07OCT94	0	FORECAST-AHEAD
1504-21-865	NRC REVIEW OF DCR	22AUG94	14OCT94	17OCT94	09DEC94	40	FORECAST-AHEAD
1504-21-870	STATE/TRIBE REVIEW OF DCR	22AUG94	14OCT94	17OCT94	09DEC94	40	FORECAST-AHEAD
1504-21-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	04APR94	20MAY94	24OCT94	09DEC94	145	FORECAST-AHEAD
1504-21-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	02JAN95	20JAN95	27FEB95	17MAR95	40	FORECAST-AHEAD
* 1504-21-960	NRC REV & CONCURRENCE IN CERTIFICATION REPORT ***	30JAN95	17MAR95	27MAR95	12MAY95	40	FORECAST-AHEAD
* 3000-21-001	PERFORM REMEDIAL ACTIONS ***	01APR93	30SEP93	01APR93	30SEP93	0	FORECAST-ON SCHED
* 3000-21-011	VP REMEDIAL ACTION ***	01APR93	02AUG93	01APR93	02AUG93	0	FORECAST-ON SCHED
* 3000-21-015	VP COMPLETION REPORT SUBMITTALS ***	02AUG93	01NOV93	02AUG93	01NOV93	0	FORECAST-ON SCHED
* 3502-21-001	DRAFT SURV AND MAINT PLAN	29JAN93	01APR93	29JAN93	01APR93	0	FORECAST-ON SCHED
3502-21-011	NRC REVIEW DRAFT S&M PLAN	09APR93	27MAY93	09APR93	27MAY93	0	FORECAST-ON SCHED
3502-21-012	STATE REVIEW DRAFT S&M PLAN	09APR93	27MAY93	09APR93	27MAY93	0	FORECAST-ON SCHED
* 3502-21-025	FINAL SURV & MAINT PLAN	21NOV94	20JAN95	18APR94	10JUN94	-160	FORECAST-BEHIND
3502-21-031	NRC APPROVE FINAL S&M PLAN	23JAN95	24FEB95	13JUN94	15JUL94	-160	FORECAST-BEHIND
3502-21-032	DOE APPROVE FINAL S&M PLAN	23JAN95	24FEB95	13JUN94	15JUL94	-160	FORECAST-BEHIND
3502-21-041	INITIATE SURV AND MAINT PROG *	27FEB95	27FEB95	18JUL94	30SEP94	-106	FORECAST-BEHIND
* 3502-21-050	*NRC ISSUE LICENSE	27FEB95	27FEB95	24APR95	24APR95	40	FORECAST-AHEAD
* 3502-21-900	TRANSFER TO LONG TERM S & M PROGRAM	02OCT95	30SEP96	01OCT95	27SEP96	-1	FORECAST-BEHIND

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-22-200	RADON MONITORING	28FEB92	31MAR94	28FEB92	31MAR94	0	FORECAST-ON SCHED
* 0505-22-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP	25MAY90 A	14DEC90 E	25MAY90	02AUG90	-96	STARTED-BEHIND
0505-22-051	NRC REVIEW FINAL RAP/DESIGN	24DEC90	01FEB91	10AUG90	20SEP90	-96	FORECAST-BEHIND
0505-22-052	STATE REVIEW FINAL RAP/DESIGN	24DEC90	01FEB91	10AUG90	20SEP90	-96	FORECAST-BEHIND
0505-22-061	FINAL RAP/DESIGN REVIEW MEETING	04FEB91	15FEB91	21SEP90	04OCT90	-96	FORECAST-BEHIND
* 0505-22-071	FINAL RAP CONCURRENCE AND PUBLISH ***	04FEB91	15MAR91	01OCT90	08NOV90	-91	FORECAST-BEHIND
* 1000-22-065	M-K FINAL DESIGN FOR SIGNATURE ***	26OCT89 A	12NOV90 A	03MAR89	19MAY89	-386	COMPLETE-BEHIND
1000-22-081	RFP CYCLE & RFP ISSUE	30DEC92	10FEB93	30DEC92	10FEB93	0	FORECAST-ON SCHED
1000-22-085	RECEIVE BIDS	11FEB93	11FEB93	11FEB93	11FEB93	0	FORECAST-ON SCHED
* 1000-22-091	DOE APPROVE RA CONTRACT	12FEB93	11MAR93	12FEB93	11MAR93	0	FORECAST-ON SCHED
1000-22-101	AWARD CONTRACTS	23MAR93	29MAR93	23MAR93	29MAR93	0	FORECAST-ON SCHED
* 1000-22-111	VP ENGINEERING *	02MAR92	28SEP92	01MAR92	28SEP92	0	FORECAST-ON SCHED
1000-22-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	15NOV90 A	28NOV90 A	21MAY90	15JUN90	-118	COMPLETE-BEHIND
1000-22-175	NRC CONCUR WITH REM ACT INSP PLAN	24DEC90	11JAN91	18JUN90	06JUL90	-135	FORECAST-BEHIND
* 1000-22-835	RAC COMPILE DRAFT COMPLETION REPORT & ISSUE TO DOE	02AUG93	29APR94	27OCT93	24JUN94	40	FORECAST-AHEAD
1000-22-840	RAC REVISE DRAFT COMPLETION REPORT (DCR)	27JUN94	05AUG94	22AUG94	30SEP94	40	FORECAST-AHEAD
* 1000-22-880	RESPOND TO NRC COMMENTS & ISSUE FCR TO DOE	24OCT94	30DEC94	19DEC94	24FEB95	40	FORECAST-AHEAD
1503-22-073	EH/OGC APPROVE EA	13SEP89 A	31JAN91 E	13SEP89	07SEP90	-104	STARTED-BEHIND
* 1503-22-075	INC COMMENTS AND PUBLISH EA *	01FEB91	15FEB91	04SEP90	24SEP90	-104	FORECAST-BEHIND
* 1503-22-091	PREPARE & PUBLISH FONSI ***	08FEB91	15FEB91	04SEP90	24SEP90	-104	FORECAST-BEHIND
1503-22-106B	NEPA INCRP. ADD'L EA CMTS	09MAR90 A	28NOV90 A	09MAR90	21JUN90	-114	COMPLETE-BEHIND
1503-22-903	TRANSMIT EA TO DOE-PO	01NOV90 A	07NOV90 A	13JUL90	19JUL90	-79	COMPLETE-BEHIND
* 1504-22-100	VP CERTIFICATION *	20SEP93	26SEP94	01AUG91	01FEB93	-430	FORECAST-BEHIND
1504-22-805	PRELIMINARY SITE WALK OVER (INSPECTION)	01SEP93	02SEP93	01SEP93	02SEP93	0	FORECAST-ON SCHED
1504-22-825	FINAL SITE WALK OVER	08OCT93	11OCT93	08OCT93	11OCT93	0	FORECAST-ON SCHED
1504-22-830	TAC PREP FINAL CLOSE OUT INSPECTION REPORT	12OCT93	18OCT93	12OCT93	18OCT93	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1504-22-832	DOE REVIEW FINAL C.O INSPECT RPT & ISSUE TO RAC	19OCT93	26OCT93	19OCT93	26OCT93	0	FORECAST-ON SCHED
1504-22-845	YAC REVIEW OF DCR	09MAY94	17JUN94	04JUL94	12AUG94	40	FORECAST-AHEAD
1504-22-850	CONDUCT V & O INSPECTION	16MAY94	20MAY94	11JUL94	15JUL94	40	FORECAST-AHEAD
1504-22-860	DOE REVIEW/TRANSMIT DCR TO RAC	20JUN94	24JUN94	15AUG94	19AUG94	40	FORECAST-AHEAD
* 1504-22-861	YAC/DOE REVIEW & ISSUE DCR TO NRC *	08AUG94	12AUG94	03OCT94	07OCT94	40	FORECAST-AHEAD
1504-22-865	NRC REVIEW OF DCR	22AUG94	14OCT94	17OCT94	09DEC94	40	FORECAST-AHEAD
1504-22-870	STATE/TRIBE REVIEW OF DCR	22AUG94	14OCT94	17OCT94	09DEC94	40	FORECAST-AHEAD
1504-22-900	PREPARE FINAL AUDIT REPORT & ISSUE TO DOE	04APR94	20MAY94	24OCT94	09DEC94	145	FORECAST-AHEAD
1504-22-950	DOE PREPARE CERTIFICATION REPORT & ISSUE TO NRC	02JAN95	20JAN95	27FEB95	17MAR95	40	FORECAST-AHEAD
* 1504-22-960	NRC REV & CONCURRENCE IN CERTIFICATION REPORT ***	30JAN95	17MAR95	27MAR95	12MAY95	40	FORECAST-AHEAD
2501-22-001	PROCESSING SITE APPRAISAL	01SEP89 A	01FEB91 E	01JAN91	17JUL91	118	STARTED-AHEAD
2501-22-011	DOE REVIEW SITE APPRAISAL	04FEB91	04NOV91	18JUL91	16AUG91	-56	FORECAST-BEHIND
2501-22-021	DOE AUTHORIZE SITE ACQUISITION	11NOV91	16DEC91	19AUG91	17SEP91	-64	FORECAST-BEHIND
2501-22-031	NEGOTIATE SITE ACQUISITION	24DEC91	03FEB92	18SEP91	10DEC91	-39	FORECAST-BEHIND
* 2501-22-041	COMPLETE SITE ACQUISITION	24DEC91	26FEB92	26APR90	23MAY90	-462	FORECAST-BEHIND
* 3000-22-001	PERFORM REMEDIAL ACTIONS ***	01APR93	30SEP93	01APR93	30SEP93	0	FORECAST-ON SCHED
* 3000-22-011	VP REMEDIAL ACTION ***	01APR93	02AUG93	01APR93	02AUG93	0	FORECAST-ON SCHED
* 3000 2-015	VP COMPLETION REPORT SUBMITTALS ***	02AUG93	01NOV93	02AUG93	01NOV93	0	FORECAST-ON SCHED
* 3502-22-001	DRAFT SURV AND MAINT PLAN	29JAN93	01APR93	29JAN93	01APR93	0	FORECAST-ON SCHED
3502-22-011	NRC REVIEW DRAFT S&M PLAN	09APR93	27MAY93	09APR93	27MAY93	0	FORECAST-ON SCHED
3502-22-012	STATE REVIEW DRAFT S&M PLAN	09APR93	27MAY93	09APR93	27MAY93	0	FORECAST-ON SCHED
* 3502-22-025	FINAL SURV & MAINT PLAN	21NOV94	20JAN95	19MAY93	13JUL93	-398	FORECAST-BEHIND
3502-22-031	NRC APPROVE FINAL S&M PLAN	23JAN95	24FEB95	13JUN94	15JUL94	-160	FORECAST-BEHIND
3502-22-032	DOE APPROVE FINAL S&M PLAN	23JAN95	24FEB95	13JUN94	15JUL94	-160	FORECAST-BEHIND
3502-22-041	INITIATE SURV AND MAINT PROG *	27FEB95	27FEB95	18JUL94	30SEP94	-106	FORECAST-BEHIND
* 3502-22-050	*NRC ISSUES LICENSE	27FEB95	27FEB95	24APR95	24APR95	40	FORECAST-AHEAD
* 3502-22-900	TRANSFER TO LONG TERM S&M PROGRAM	02OCT95	30SEP96	01OCT95	29SEP96	0	FORECAST-ON SCHED

* Flaps Key Milestones

*** Flaps Headquarters Monitored Milestones