

File

METROPOLITAN EDISON COMPANY

Subsidiary of General Public Utilities Corporation

Subject Plant Status - Unit II

Location TMI-II-R-29495
TMI/U-2 Site Ops

Date September 11, 1980

To R. C. Arnold, Sr. Vice President, Met-Ed
- P. C. Clark, Executive Vice President, Nuclear
F. Glickman, Director Administration
R. W. Heward, Director Radiological & Environmental Controls
G. K. Hovey, Director, TMI-2
R. L. Long, Acting Director Maintenance & Construction
F. F. Manganaro, Director Maintenance & Construction
W. A. Verrochi, Prospective President, Met-Ed
R. F. Wilson, Director Technical Functions

Plant Status: Plant in an Outage from 0800 September 10, 1980 to 0800 September 11, 1980.

1. Primary Plant Condition

- A. Pressure P.S.I.G. 88 using Standby Pressure Control System
- B. Temperature - 136^oF
- C. Cooling Mode - Natural Circulation
- D. Water Level - N/A
- E. Boron Concentration - 3650 ppm

2. Steam Plant Condition

Generator - Wet - Steaming "A" OTSG-Level 410"
Turbine - On Jacking Gear

3. Tech. Spec. Clock Items


- A. Deluge/Sprinkler System for Reactor Building Purge Filter
Isolated waiting T.S. Change, 14 day limit, Need 30 day Report
- B. Remote shutdown instrumentation failure Decay Heat Panel at
0300 on September 5, 1980, 30 day limit
- C. Reactor Cooling System Flow Instrumentation out of Calibra-
tion at 1400 on September 9, 1980, 30 day limit
- D. ALC-RMI-18 out of service due to pump failure at 1715 on Sept.
10, 1980, 30 day clock

4. Reportable Events

None

8211180547 800911
PDR ADOCK 05000320
PDR
P

- 5. Actual Radiation Release (Based on Preliminary Data)
 - Kr85 > 9.7 Ci (Less Than Low Limit of Detectability)
 - Particulate > .7 ± 12 µCi LLD
- 6. Planned Release or Discharge Next Period - None
- 7. Radiological Waste Shipments
 - A. Special Limits on Shipments - None
 - B. Shipments Past Period (Last Working Day) - None
 - C. Planned Shipments Next Period (Next 2 Working Days)
 - 150 Milliliter RCS Sample to Idaho on September 12, 1980
 - DOE Archives Sample Drum to Idaho on September 12, 1980
 - Five (5) Condensate Polisher Resins to Washington on September 12, 1980
- 8. Major Evaluations Next 24 Hours
 - A. Functional Testing in Mini Decay Heat Removal System Continues, Projected Startup September 22, 1980
 - B. Pull 2A & B Filter and Decon Housing
- 9. Problems - None
- 10. Progress vs. Schedule
 - Functional Testing on MDHR. Projected Operational Date 9/22/80
- 11. N/A
- 12. Potential Public Interest Items - None
- 13. Non-routine NRC Audits - None


J. J. Barton

JJB/jw
cc: J. W. Brasher
J. T. Collins, U.S. NRC
J. C. Devine
B. D. Elam
S. Polon, Tr. #17
File