142 DELARONDE STREET POWER & LIGHT/ PO BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345

October 15, 1982

L. V. MAURIN Vice President Nuclear Operations

W3182-0075 Q-3-A35.07.31

Mr. John T. Collins, Regional Administrator, Region IV U. S. Nuclear Regulatory Commission 611 Ryan Plaza Drive, Suite 1000 Arlington, Texas 76012

SUBJECT: Waterford SES Unit No. 3 Docket No. 50-382 \

Significant Construction Deficiency Report No. 31

"Incorrect Friction Factor Used In Design of Pipe Support Hangers"

Third Interim Report

REFERENCES: (1) LP&L Letter W3K81-0275 Dated July 29, 1981

(2) LP&L Letter W3K82-0201 Dated April 2, 1982

Dear Mr. Collins:

At the present time, 295 of the 298 hangers have been reworked. The only hangers that have not been reworked are CDSH-60, CSRS-51, and HDSH-108. Due to late delivery of parts on the three (3) remaining hangers, completion of corrective action has been delayed. A final report will, therefore, be transmitted by July 13, 1983.

Very truly yours,

LVM/MAL: keh

cc: 1) Director Office of Inspection & Enforcement U. S. Nuclear Regulatory Commission Washington, D. C. 20555

> 2) Director Office of Management Information and Program Control U. S. Nuclear Regulatory Commission Washington, D. C. 20555

2E27