


THE CINCINNATI GAS & ELECTRIC COMPANY



CINCINNATI, OHIO 45201

February 23, 1983

QA- 2275

E. A. BORGMANN
SENIOR VICE PRESIDENT

U.S. Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

Attention: Mr. J. G. Keppler
Regional Administrator

PE: WM. H. ZIMMER NUCLEAR POWER STATION UNIT I
10CFR50.55(e) Item M-53 DEFECTIVE TORQUE SWITCHES
IN LIMITORQUE OPERATORS, DOCKET NO. 50-358, CONSTRUCTION
PERMIT NO. CPPR-88, W.O. 57300, JOB E-5590 FILE NRC-8, M-53

Gentlemen:

This letter constitutes a followup to our final report, QA-2082, dated November 11, 1982, concerning the subject 10CFR50.55(e) deficiency.

Originally, torque switch replacement for 126 motor operated valves was scheduled to be completed by March 1, 1983. Because of the NRC's "Order to Show Cause and Order Immediately Suspending Construction", this could not be accomplished.


To date, 122 switches have been received; the remaining four (4) were damaged during shipment and will be replaced. It is estimated that this effort will be completed three (3) months after the NRC lifts its Order for work in this area. A followup report will be submitted by July 31, 1983.

We trust the above will be found acceptable as a followup report for this deficiency.

Very truly yours,

THE CINCINNATI GAS & ELECTRIC COMPANY

By


E. A. Borgmann
Senior Vice-President

8303080485 830223
PDR ADCK 05000356
S PDR

FKP/rpc

cc: NRC Office of Inspection & Enforcement
Washington, D. C.
NRC Senior Resident Inspector
Attn: W. F. Christainson
Zimmer Project Inspector
Region III

1827
MAR 2 1983