

(x) PPD

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

Systems to NTS
Systems to PPD

CC - Constr Completion
DC - Design Changes
NR - Non Conformance, Deficiency Reports
SW - Software
ME - Missing, Damaged, Broken Equipment

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
OC99C SYSTEM	4		4
OR51C SYSTEM	1	2	3
UNIT	5	2	7
IR13 SYSTEM	121	8	129
IR21A	121	8	129
IR21C	2	7	9
IR21D	15	7	22
IR21D SYSTEM	24	11	35
IR33	11	1	12
IR33A	3	2	5
IR33B	14	7	21
IR33C	7	7	14
IR33D	35	25	60
IR33D SYSTEM	18	22	40
IC11A	76	111	187
IC11B	47	24	71
IC11C	141	157	298
IC11C SYSTEM	1		1
IC22 SYSTEM	1		1
IC34 SYSTEM	7	5	12
IC41	7	5	12
IC41A SYSTEM	35	19	54
IC41A SYSTEM	8	19	27
IC41A SYSTEM	43	19	62
IC51A	24	19	43
IC51B	13	22	35
IC51C	4	4	8
IC51D	6	2	8
IC51D SYSTEM	43	47	90
IC61 SYSTEM	9	12	21
IC61 SYSTEM	(9)	(12)	(21)
IC71A	25	5	30
IC71B	3	3	6
IC71B SYSTEM	28	5	33
	16	19	35

100% CC

70% DC 30% NR

Total

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL	
IC85 SYSTEM	6 (6)	1 (1)	7 (7)	50% DC
IC91 SYSTEM	15 (15)	RO (RO)	95 (95)	50% DC
IC94 SYSTEM	2	2	2	
IC95	7	1	8	
IC95A	5		5	
IC95R	1		1	
IC95C	2		2	
IC95D	1	1	2	
IC95K	1		1	
IC95L	1		1	
IC95Z	1		1	
IC95Z SYSTEM	10	2	31	
ID17				
ID17R	2	1	1	
ID17F	2		2	
ID17G	2		2	
ID17H	1		1	
ID17J	1		1	
ID17V	1		1	
ID17V SYSTEM	9	1	10	
ID23 SYSTEM	1		1	
IE12				
IE12A	360	360	750	
IE12B	351	311	662	
IE12C	114	97	211	
IE12C SYSTEM	826	768	1,634	
IE15 SYSTEM	1 (1)	6 (6)	10 (10)	50% DC 50% SW
IE21 SYSTEM	197 197	193 193	390 390	
IE22A	112	260	372	
IE22R	14	1	15	
IE22R SYSTEM	126	201	387	
IE31 SYSTEM	11	1	12	
	11	1	12	
	25	87	112	Total

SCOPING PACKAGE	OPEN	CLOSED	TOTAL			
IF51A	75	53	128			
IF51B	63	77	140			
IF51C	73	56	129			
SYSTEM	211	186	397			
IF61		1	1			
SYSTEM		1	1			
IF11	44	2	46			
SYSTEM	44	2	46			
IF14	1	1	2			
SYSTEM	1	1	2			
IF15	19		19			
SYSTEM	19		19			
IF16	6	7	13			
SYSTEM	6	7	13			
IF17	4	1	5			
SYSTEM	4	1	5			
IF42	7	3	10			
SYSTEM	7	3	10			
IG33	182	27	209			
SYSTEM	182	27	209			
IG36	141	28	169			
SYSTEM	141	28	169			
IG41A	152	64	216			
IG41B	36	196	232			
SYSTEM	188	260	448	70% CC 20% DC 10% ME		
IG42	60	145	205			
SYSTEM	60	145	205			
IG43	44	6	50			
SYSTEM	44	6	50			
IG50A	51	324	375			
IG50B	26	361	387			
IG50C	77	417	494			
IG50D	27	132	159			
IG50E	6	69	75			
IG50F	35	71	106			
SYSTEM	212	1,344	1,556	80% CC 10% DC 10% NR 90% CC 10% NR 60% CC 20% NR 20% ME 30% SW 30% NR 10% CC 30% DC		
			196	1367	1563	Total

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
IG51 SYSTEM	200 200	4 4	204 204
IG52 SYSTEM	12	12	24
IG61A SYSTEM	33	219	252
IG61B SYSTEM	7	11	18
IG61C SYSTEM	13	0	13
IG61D SYSTEM	6	1	7
IG61E SYSTEM	59	239	298
IH13 SYSTEM	805 805	611 611	1,416
IH14 SYSTEM	13	11	24
IH15 SYSTEM	7	6	13
IH16 SYSTEM	7	10	17
IH17 SYSTEM	5	11	16
IH18 SYSTEM	1	10	11
IH19 SYSTEM	38	130	168
IH20 SYSTEM	4	4	8
IH21 SYSTEM	33	25	58
IH22 SYSTEM	33	25	58
IH23 SYSTEM	36	6	42
IH24 SYSTEM	36	6	42
IH25 SYSTEM	60	11	71
IH26 SYSTEM	60	11	71
IH27 SYSTEM	79	23	102
IH28 SYSTEM	79	23	102
IH29 SYSTEM	8	1	9
IH30 SYSTEM	8	1	9
IH31 SYSTEM	15	12	27
IH32 SYSTEM	12	12	24
IH33 SYSTEM	74	36	110
IH34 SYSTEM	74	36	110

90% CC 10% ME

80% PC 10% NR 5% ME 5% CC
 50% CC 50% ME
 100% ME
 50% NR 50% ME
 50% DC 50% ME
 30% CC 35% ME 35% SW
 80% CC 20% SW

868 952 1820 Total
 :0 52 62 PPD

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCORING PACKAGE	OPEN	CLOSED	TOTAL	
IM23 SYSTEM	22	14	36	
IM24 SYSTEM	37	7	44	
IM25 SYSTEM	18	25	43	
IM26 SYSTEM	11	9	20	
IM27 SYSTEM	14	6	20	
IM28 SYSTEM	15	14	29	
IM29 SYSTEM	16	16	32	
IM31 SYSTEM	13	22	35	80% DC 20% CC
IM32 SYSTEM	16	16	32	
IM33 SYSTEM	5	11	16	100% CC
IM35 SYSTEM	8	50	58	80% 10% SW 10% ME
IM76 SYSTEM	22	11	33	
IM38 SYSTEM	19	9	28	50% 50% DC
IM39A SYSTEM	21	1	22	
IM39B SYSTEM	17	2	19	
IM40 SYSTEM	23	6	29	
IM41 SYSTEM	3	37	40	50% CC 50% DC

Total

233

186

47

67

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
1M42 SYSTEM	16	17	33
1M43 SYSTEM	16	17	33
1M45 SYSTEM	17	17	34
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
1M46 SYSTEM	13	19	32
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
1M48 SYSTEM	6	6	12
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
1M51 SYSTEM	73	74	147
1M51A SYSTEM	12	12	24
1M56 SYSTEM	85	86	171
1N11A SYSTEM	1	2	3
1N11B SYSTEM	1	2	3
1N21 SYSTEM	22	24	46
1N22 SYSTEM	122	375	497
1N23 SYSTEM	144	399	543
1N24 SYSTEM	65	442	507
1N25 SYSTEM	28	202	230
1N26 SYSTEM	89	336	425
1N27 SYSTEM	9	10	19
1N28 SYSTEM	9	10	19

50% DC 50% CC

100% SW
65% SW 35% ME
50% CC 50% SW

50% CC 50% SW

100% SW

100% SW

70% SW 30% CC

50% DC 50% CC

50% CC 50% SW

199 878 1077 Total

15 39 54 PPD

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
-----------------	------	--------	-------

IN26 SYSTEM	1	1	2
	1	1	2

IN27 IN27A IN27B SYSTEM	(140) 103 222	(382) 20 403	(522) 103 625
-------------------------	---------------------	--------------------	---------------------

20% DC 20% NR 20% CC 20% ME 20% SW

[REDACTED]

75% CC 25% SW

IN32 SYSTEM	6	6	12
	6	6	12

IN33 SYSTEM	35	26	61
	35	26	61

60% SW 40% ME
50% SW 30% CC 20% DC

[REDACTED]

IN35 IN35A IN35B SYSTEM	4 5 11	(29) 37	33 48
-------------------------	--------------	------------	----------

50% SW 50% DC

IN36 SYSTEM	22	3	25
	22	3	25

IN39 SYSTEM	(0)	(7)	(7)
-------------	-----	-----	-----

60% DC 40% CC

IN41 SYSTEM	8 (8)	(2)	10 (10)
-------------	----------	-----	------------

[REDACTED]

50% SW 50% CC

IN43 SYSTEM	35	55	90
	35	55	90

IN45 SYSTEM	1	1	2
-------------	---	---	---

90% CC 10% SW

IN61 SYSTEM	31 (31)	(52) (65)	(83) (96)
-------------	------------	--------------	--------------

IN62 SYSTEM	5	5	10
	5	5	10

Total

238 1280 1518

PPD

54 208 262

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SYSTEM PACKAGE	OPEN	CLOSED	TOTAL	REMARKS
IP1A SYSTEM	1 11 32 44	71	82 85 118	50% CC 30% DC 20% SW
IP1A SYSTEM	30 (30)	512 (512)	542 (542)	30% CC 10% SW 20% ME 20% DC 20% DC
IP1A SYSTEM	4 7 3 6 20	21 18 17 14 70 130	25 25 24 17 76 150	30% SW 40% CC 30% ME 100% SW 80% CC 10% ME 10% SW 50% SW 50% DC 20% CC 50% DC 30% SW 50% SW 30% ME 20% CC 30% DC 20% SW 50% CC 30% SW 30% DC
IP1A SYSTEM	3 (3)	9 (9)	12 18 30	75% SW 25% ME
IP1A SYSTEM	1 1 4	17 17 26	18 18 30	50% CC 50% DC 100% SW
IP1A SYSTEM	1 1 10	260 (260)	271 (271)	
IP1A SYSTEM	23 23	17 17	40 40	
IP1A SYSTEM	0 0		0 0	
IP1A SYSTEM	10 1 10	260 4 264	270 5 275	
IP1A SYSTEM	42 30 01	134 141 275	176 180 356	
IP1A SYSTEM	1 28	109	110 137	60% CC 20% DC 20% SW
TOTAL	161	1592	1753	Total
TOTAL	32	449	481	PPD

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL	
IP43R	(22)	(47)	(69)	30% DC 30% CC 40% SW
IP43C	80	60	150	
SYSTEM	141	216	357	
IP44A	192	192	384	50% SW 50% DC
IP45	8	8	16	
IP45A	69	171	240	
IP45R	56	155	211	
IP45C	34	87	121	
SYSTEM	159	421	580	
IP46	15	87	102	50% CC 30% DC 20% ME
SYSTEM	(15)	(87)	(102)	
IP47	75	123	198	
SYSTEM	75	123	198	
IP48	5	53	58	80% CC 20% SW
SYSTEM	(5)	(53)	(58)	
IP49A	52	120	172	80% NR 20% CC
IP49B	5	114	119	60% NR 40% CC
SYSTEM	10	234	244	
IP50A	73	48	121	
SYSTEM	(73)	(48)	(121)	
IP51A	1	1	2	100% CC
IP51B	2	2	4	
IP51C	2	1	3	
IP51D	4	24	28	
IP51E	12	73	85	
IP51F	18	29	47	
IP51G	1	0	1	
IP51H	4	3	7	
IP51I	29	6	29	
IP51J	1	1	2	
SYSTEM	74	133	207	
IP52A	14	48	62	90% SW 10% DC
IP52B	8	16	24	50% SW 50% CC
IP52C	29	3	32	
SYSTEM	41	67	108	
IP54A	12	121	133	100% CC
IP54B	16	70	86	
IP54C	31	76	107	
IP54D	1	1	2	
TOTAL	211	909	1120	Total
	11	192	203	PPD

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL	REMARKS
IP54E	102		102	
IP54F	(28)	(70)	(98)	
IP54I	1	(35)	(34)	100% CC
IP54J	1		1	
IP54K	6	1	7	
IP54L	180	916	1,105	
SYSTEM				
IP55	10	2	12	
IP55A	(22)	(194)	(216)	
IP55B	(4)	(52)	(56)	
IP55C	(13)	(57)	(70)	
IP55D	(1)	(22)	(23)	
SYSTEM	52	324	376	90% CC 10% SW
IP56A	324	183	507	
IP56C	1		1	
SYSTEM	324	184	508	
IP57	6		6	
SYSTEM	6		6	
IP61A	(21)	(225)	(246)	50% CC 30% SW 20% ME
IP61B	7		7	
IP61C	(4)	(21)	(25)	100% CC
SYSTEM	1	248	249	
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	100% SW
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	100% CC
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	
IP67	1		1	
SYSTEM	1		1	
IP71	17	1	18	
SYSTEM	17	1	18	
IP81	(7)	(18)	(25)	100% SW
SYSTEM	[REDACTED]	[REDACTED]	[REDACTED]	80% ME 20% SW

116 807 923 Total
 11 150 161 PPD

SCOPING PACKAGE	OPEN	CLOSED	TOTAL	
IPR4A	15	77	92	100% SW
IPR4B	1	14	15	
IPR4C	2	2	4	
SYSTEM	23	83	106	
IPR6	6	1	7	80% CC 20% SW
SYSTEM	6	1	7	
IPR7	1	1	2	
SYSTEM	1	1	2	
IPR10	1	26	27	100% CC 100% DC 100% SW
SYSTEM	1	26	27	
IPR13A	16	16	32	
SYSTEM	16	16	32	
IPR15	3	3	6	100% SW
IPR15A	1	1	2	
IPR15R	2	2	4	
SYSTEM	3	3	6	
IPR22	2	23	25	30% NR 30% CC 30% DC 10% SW
IPR22I	18	14	32	
IPR22G	28	14	42	
IPR22H	18	23	41	
IPR22R	1	1	2	
SYSTEM	67	51	118	
IPR25	1	295	296	50% NR 30% DC 20% SW
SYSTEM	1	295	296	
IPR25	1	295	296	
Total	124	500	624	
	23	175	198	PPD

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
IR23K	7	24	31
IR23L	10	16	26
IR23M	14	15	29
IR23N	12	17	29
IR23P	7	13	20
IR23Q	2	8	10
IR23S	67	2	69
SYSTEM		172	239
IR24A	7	20	27
IR24B	7	40	47
IR24C	9	17	26
IR24D	9	33	42
IR24E	1	16	17
IR24F	6	18	24
IR24G	1	17	18
IR24H	1	17	18
IR24I	1	17	18
IR24J	1	17	18
IR24K	1	17	18
IR24L	1	17	18
IR24M	1	17	18
IR24N	1	17	18
IR24O	1	17	18
IR24P	1	17	18
IR24Q	1	17	18
IR24R	1	17	18
IR24S	1	17	18
IR24T	1	17	18
IR24U	1	17	18
IR24V	1	17	18
IR24W	1	17	18
IR24X	1	17	18
IR24Y	1	17	18
IR24Z	1	17	18
SYSTEM	51	257	308
IR25	2	3	5
IR25A	4	6	10
IR25B	1	7	8
IR25C	7	12	19
IR25E	3	3	6
IR25G	3	4	7
IR25W	17	36	53
SYSTEM			53
IR34	1	2	3
SYSTEM	1	2	3
IR36	2	2	4
IR36A	1	1	2
IR36B	1	1	2
IR36C	1	1	2
IR36D	1	1	2
IR36E	1	1	2
IR36F	1	1	2
SYSTEM	35	16	51

022 new page

80% SW 20% CC

80% CC 20% NR

100% CC

152 415 567 Total
 14 110 124 PDD

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
IR42			
IR42J	11	11	22
IR42K	6	9	15
IR42L	4	1	5
IR42M	7	1	8
IR42N	17	3	20
IR42P	9	3	12
IR42Q	7	1	8
IR42R	14	11	25
IR42S	9	11	20
IR42T	11	11	22
SYSTEM	104	116	220

50% SW 30% NR 20% CC

IR43	3		3
IR43A	7		7
IR43B	5		5
SYSTEM	15		15
IR44		3	3
IR44C		3	3
SYSTEM		6	6
IR45	9	3	12
IR45A	2		2
IR45B	1		1
IR45C	2		2
SYSTEM	14	3	17
IR46	1		1
IR46C	3		3
SYSTEM	4		4
IR47C	1		1
SYSTEM	1		1
IR51	19	70	89
IR51A	9	13	22
IR51B	7		7
IR51C	18	5	23
IR51D	2	2	4
IR51E	3		3
IR51F	13	3	16

73 96 169 Total
87 PFC

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
1R51G SYSTEM	2 73	93	2 166
1R52A SYSTEM	29	36	65
1R52B SYSTEM	13	16	29
1R52C SYSTEM	9	12	21
1R52D SYSTEM	23	26	49
1R52E SYSTEM	74	30	104
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
1R61 SYSTEM	5	36	41
1R62 SYSTEM	5	36	41
1R63 SYSTEM	2	2	4
1R72 SYSTEM	R	R	R
1S11C SYSTEM	11	23	34
1S11D SYSTEM	3	24	27
1S11E SYSTEM	22	15	37
1S11F SYSTEM	22	15	37
1S11G SYSTEM	22	15	37
1S11H SYSTEM	22	15	37
1S11I SYSTEM	22	15	37
1S11J SYSTEM	22	15	37
1S11K SYSTEM	22	15	37
1S11L SYSTEM	22	15	37
1S11M SYSTEM	22	15	37
1S11N SYSTEM	22	15	37
1S11O SYSTEM	22	15	37
1S11P SYSTEM	22	15	37
1S11Q SYSTEM	22	15	37
1S11R SYSTEM	22	15	37
1S11S SYSTEM	22	15	37
1S11T SYSTEM	22	15	37
1S11U SYSTEM	22	15	37
1S11V SYSTEM	22	15	37
1S11W SYSTEM	22	15	37
1S11X SYSTEM	22	15	37
1S11Y SYSTEM	22	15	37
1S11Z SYSTEM	22	15	37
1T21 SYSTEM	63	72	135
1T22 SYSTEM	63	72	135
1T23 SYSTEM	7,573	14,328	21,901
2B13 SYSTEM	1	1	2
2B21 SYSTEM	11	11	22
2B33 SYSTEM	1	3	4
2B33A SYSTEM	2	2	4
2B33B SYSTEM	2	2	4
2B33C SYSTEM	8	5	13
2B33D SYSTEM	2	2	4
2B33E SYSTEM	15	10	25
2C11A SYSTEM	6	6	12
2C11B SYSTEM	5	5	10
2C11C SYSTEM	3	3	6
2C11D SYSTEM	14	14	28

90% CC 10% DR

100% SW

100% ME

50% CC 50% SW

50% CC 20% DR 30% SW

64 234 298 Total

29 77 106 PPD

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
2C34 SYSTEM	5	2	7
2C51A	6	4	10
2C51B	6	6	12
2C51D	5	5	10
2C51 SYSTEM	17	15	32
2C61 SYSTEM	6	6	6
2C71B SYSTEM	4	4	4
2C91 SYSTEM	2	2	4
2D17N SYSTEM	1	1	1
2D21 SYSTEM	1	1	1
2E12	5	5	5
2E12A	5	5	5
2E12B	2	2	2
2E12C	6	6	6
2E12 SYSTEM	34	34	34
2E15 SYSTEM	1	43	44
2E21 SYSTEM	9	9	9
2E22A	11	11	11
2E22R	7	7	7
2E22 SYSTEM	18	18	18
2E31 SYSTEM	2	2	2
2E32 SYSTEM	2	2	2
2E51 SYSTEM	4	4	4
2E13 SYSTEM	1	2	3
		2	2
		42	43
			Total

100% Sw

43

43

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
2F15 SYSTEM	R R		R R
2F16 SYSTEM	1 1		1 1
2F42 SYSTEM	4 4		4 4
2G41 SYSTEM	1 1		1 1
2G43 SYSTEM	2 2		2 2
2G50B SYSTEM	1 1 1		1 1 1
2G50E SYSTEM	1 3		1 3
2G60 SYSTEM	1 1		1 1
2G61 SYSTEM	4 4		4 4
2H13 SYSTEM	512 512	17R 17R	550 650
2L51A SYSTEM	3	27	30
2L51B SYSTEM	2	33	35
2L51C SYSTEM	19	26	45
2L51F SYSTEM	2 26	15 101	17 127
2M14 SYSTEM	1R 1R		1R 1R
2M15 SYSTEM	21 21		21 21
2M35 SYSTEM	4 4		4 4
2M36 SYSTEM	2 2		2 2
2M3R SYSTEM	2 2		2 2

90% DC 5% CC 5% NR
 50% CC 20% ME 30% NR

538 239 777 Total

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
2M42 SYSTEM	1	4	5
2M46D SYSTEM	1	1	2
2M49 SYSTEM	1	1	2
2M51	10		10
2M51A	1		1
2M51R	1		1
2M51R SYSTEM	12		12
2N11A	1		1
2N11R	2		2
2N11R SYSTEM	3		3
2N21	7	2	9
2N21 SYSTEM	7	2	9
2N23	10		10
2N23 SYSTEM	10		10
2N24	21	6	27
2N24 SYSTEM	21	6	27
2N25	1		1
2N25 SYSTEM	1		1
2N27	13	1	14
2N27A	1		1
2N27A SYSTEM	14	1	15
2N31	3		3
2N31 SYSTEM	3		3
2N32	1		1
2N32 SYSTEM	1		1
2N33	2		2
2N33 SYSTEM	2		2
2N34A	2		2
2N34A SYSTEM	2		2
2N36	4		4
2N36 SYSTEM	4		4
2N42	1		1
2N42 SYSTEM	1		1

5/5 100% CC

4 5 Total

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
2N62 SYSTEM	1		1
2N64 SYSTEM	2		2
2N64A	3		3
2N64C	7		7
2N64C SYSTEM	12		12
2N71 SYSTEM	22	4	26
2N71 SYSTEM	22	4	26
2P11 SYSTEM	1	1	2
2P11 SYSTEM	1	1	2
2P12B SYSTEM	4		4
2P12B SYSTEM	4		4
2P21 SYSTEM	1		1
2P21 SYSTEM	1		1
2P22 SYSTEM	2		2
2P22 SYSTEM	2		2
2P41 SYSTEM	1	2	3
2P41 SYSTEM	1	2	3
2P42 SYSTEM	2		2
2P42A	20	12	41
2P42B	22	36	58
2P42B SYSTEM	53	48	101
2P43C SYSTEM	1		1
2P43C SYSTEM	1		1
2P44 SYSTEM	5		5
2P44 SYSTEM	6	1	6
2P45A SYSTEM	7	3	10
2P45B SYSTEM	2	1	3
2P45B SYSTEM	9	4	13
2P46 SYSTEM	3		3
2P46 SYSTEM	3		3
2P47 SYSTEM	1		1
2P47C SYSTEM	1		1
2P47C SYSTEM	2		2
2P50 SYSTEM	1		1
2P50 SYSTEM	1		1

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SCOPING PACKAGE	OPEN	CLOSED	TOTAL	
2P51	1	10	11	
2P51E	1		1	
SYSTEM	2	10	12	
2P52		1	1	
2P52A	1	7	8	
SYSTEM	1	8	9	
2P54A		1	1	
2P54B		1	1	
2P54C		1	1	
2P54D		1	1	
2P54E	5	1	6	
SYSTEM	5	5	10	
2P61	3		3	
2P61A		1	1	
2P61B		1	1	
SYSTEM	3	2	5	
2P64A		1	1	
SYSTEM		1	1	
2R11A	7	2	9	100% CC
2R11B	10	2	12	
2R11C	10	28	38	
SYSTEM	27	32	59	
2R15		3	3	50% SW 50% NR
2R15A	2		2	
2R15B	1		1	
SYSTEM	3		3	
2R22		3	3	50% CC 50% NR
2R22A	10	12	22	
2R22B	2	8	10	
2R22C	7	2	9	
2R22D	5	2	7	
2R22E	2	3	5	
2R22F	16	19	35	
2R22G	40	23	63	
2R22H	19	8	27	
2R22I	2	4	6	
2R22J	2	4	6	
2R22K	13	8	21	
2R22L		1	1	
SYSTEM	120	92	212	
2R23	5	4	9	60% CC 40% NR
2R23A	4	8	12	
2R23B	1	5	6	
SYSTEM	154	141	295	Total

SUMMARY OF ITEMS OPEN AND CLOSED BY SYSTEM

SLIPPING PACKAGE	OPEN	CLOSED	TOTAL
2R23C	13	13	26
2R23D	4	5	9
2R23E	4	1	5
2R23F	3	2	5
2R23G	13	15	28
2R23H	3	1	4
2R23J	2	2	4
2R23K	25	9	34
2R23L	16	6	22
2R23M	15	6	21
2R23N	13	6	19
2R23P	20	12	32
2R23Q	5	2	7
SYSTEM	122	86	208
2R24A	14	1	15
2R24B	10	4	14
2R24C	8	2	10
2R24D	13	5	18
SYSTEM	45	12	57
2R42A	3	7	10
2R42B	2	5	7
2R42C	5	2	7
SYSTEM	10	14	24
2S11A	4	24	28
SYSTEM	4	124	128
UNIT	1,000	674	1,674
FINAL TOT	8,873	15,005	23,878

see prev. page

66% cc 40% NR

80% cc 20% NR

100% cc

23,878 RECORDS TOTALED

173 136 309 Total

3357 9884 13241 Total All Systems

208 1592 1800 Total PPD Systems

3141 8212 11441 Total CTS Systems

SCOPING PACKAGE	OPEN	CLOSED	TOTAL
2R23C	13	13	13
2R23D	4	5	9
2R23E	1	1	2
2R23F	3	2	5
2R23G	12	15	27
2R23H	3	3	6
2R23J	2	2	4
2R23K	29	34	63
2R23L	16	22	38
2R23M	15	21	36
2R23N	13	19	32
2R23P	20	32	52
2R23Q	5	7	12
SYSTEM	122	86	208
2R24A	14	15	29
2R24B	10	14	24
2R24C	8	10	18
2R24D	13	18	31
SYSTEM	45	57	102
2R42A	3	7	10
2R42B	2	5	7
2R42C	5	2	7
SYSTEM	10	14	24
2511A	4	24	28
SYSTEM	4	124	128
UNIT	1,305	674	1,979
FINAL TOT	8,873	15,005	23,878

see prev. page

60% CC 40% NR

80% CC 20% NR

100% CC

23,878 RECORDS TOTALED

173 136 309 Total

Total All Systems
 Total PPO Systems
 Total Systems

3357 9884 13241
 2-08 1592 1800
 3441 8242 11441

PERRY NUCLEAR POWER PLANT

MAJOR PROJECT MILESTONES (UNIT #1)

COMPLETED 1983 MILESTONES

<u>MILESTONES</u>	<u>SCHEDULED</u>	<u>ACTUAL</u>
FLUSH AND PLACE IN OPERATION CONDENSATE SYST (INCLUDING FILTER AND DEMINS)	20 JUL 83	07 JUL 83
BEGIN INITIAL FILL OF SUPPRESSION POOL	26 AUG 83	26 AUG 83
BEGIN INITIAL ECCS FLUSHES	07 SEP 83	31 AUG 83
COMPLETE CRD INSERT/WITHDRAWAL LINE HYDRO TEST	07 FEB 84	15 DEC 83
BEGIN CRD INSERT/WITHDRAWAL LINE FLUSH (COMPLETED 10 FEB 84)	14 NOV 83	01 DEC 83
BEGIN FLUSH/RUN IN CIRCULATING WATER (THRU COOLING TOWER)	02 MAR 84	12 NOV 83

MAJOR MILESTONES UNIT 1 & COMMON

<u>MILESTONES</u>	<u>FORECAST</u> <i>(conservative)</i>	
	<u>EARLY</u>	<u>LATE</u>
SUPPRESSION POOL TURNOVER	15 FEB 84	14 AUG 84
START INTEG FLUSH (INCLUDING OUTFLUSH)	22 JUN 84	21 DEC 84
COMPLETE RPV INTEGRATED FLUSH	10 AUG 84	07 FEB 85
COMPLETE CONTAINMENT I. L. R. T.	22 MAR 85	20 SEP 85
OPERATING LICENSE	15 JUN 85	15 DEC 85
START FUEL LOAD	15 JUN 85	15 DEC 85
INITIAL CRITICALITY	07 JUL 85	06 JAN 86
INITIAL TURBINE ROLL	13 AUG 85	12 FEB 86
SYNCHRONIZE GENERATOR	08 SEP 85	10 MAR 86
100% POWER OPERATION	16 DEC 85	17 JUN 86
COMMERCIAL OPERATION DATE	31 DEC 85	03 JUL 86

PROJECT SCHEDULE

CONSTRUCTION SECTION


The following status of Areas 1 through 5 is based on Project Schedule calculations which include the turnover changes inherent to the Test Authorization Program. Time (critical path) calculations do not reflect the sequence and scope of the deferred construction work between the Test Authorization date and final system turnover.

AREA 1

The critical path contracts (SP-44/45 and SP-48/90) in Auxiliary Building #1 remain behind schedule through this reporting period. Period efforts are improving, but continuing hanger design revisions and late component deliveries persist as ongoing causes for delay to piping and hanger installations (SP-44/45). These problems have also subsequently hampered SP-48/90's progress due to rework and/or redesign of instrument tubing. Delayed hydrotesting, predominantly resultant of hanger installation difficulties, is beginning to jeopardize the scheduled completion of piping and equipment insulation (SP-50/51). The status of miscellaneous non-safety seismic hangers (SP-89) remains unchanged this period. SP-89 is expected to mobilize in this area following their completion of work in the Control Complex area. As a result of an insufficient number of penetrations released to construction, SP-98 (Fire Stop and Hole Seal Installation) similarly has made no progress this period. The nuclear coating of pipe and equipment (SP-64) also failed to begin this period. Until now, an engineering release has been the restraint to this portion of SP-64's scope of work. The release has now been issued, and work should start within the next period. Remaining contracts within Auxiliary Building #1 are either on schedule or have minimal noncritical work remaining.

As in Auxiliary Building #1, critical path contracts (SP-44/45 and SP-48/90) in the Intermediate Building remain behind schedule this period. The lack of to-date progress on these contracts has been the consequence of hanger design revisions, component delivery delays, and the diversion of manpower to priority work in other buildings. For similar reasons cited in Auxiliary Building #1, SP-50/51, SP-89, SP-98 and SP-64 also remain behind schedule. SP-26/27 (Architectural Installations) and SP-61 (Elevator Installation) are also behind schedule but presently pose no negative impact to schedule criticality.

The Fuel Handling Building's critical path contract, NSSS & Non-NSSS Equipment Installation (SP-38/39), remains stymied by a lack of materials, nonconforming conditions and design problems related to the inclined fuel transfer tube. However, most materials have now arrived on site for installation of the fuel transfer tube and mid-support hangers, and a second shift has been established to expedite the installation. Completion of piping and hanger installation (SP-44/45) and instrumentation (SP-48/90) are directly restrained by completion of SP-38/39 work. Other contracts shown behind schedule in this facility (SP-19, SP-26/27, SP-64 and SP-98) have minimal work remaining and presently pose no major schedule impact.




ACTUAL: _____

SCHEDULED: - - - - -

PROJECT SCHEDULING
 SP.44/45 UNIT 1 & COMMON
 LARGE BORE PIPE

NO.	REVISION	DATE	DATE




ACTUAL: _____
 SCHEDULED: - - - - -

NO.	REVISION	DATE	BY

PROJECT SCHEDULING

SP.44/45 UNIT 1 & COMMON
 LARGE BORE WELDS




ACTUAL: _____

SCHEDULED: - - - - -

NO.	REVISION	DATE	DATE	DATE

PROJECT SCHEDULING


SP.44/45 UNIT 1 & COMMON
LARGE BORE VALVES



ACTUAL: —————
 SCHEDULED: - - - - -

PROJECT SCHEDULING
 SP.44/45 UNIT 1 & COMMON
 SMALL BORE PIPE


NO	REVISION	DATE



ACTUAL: _____
 SCHEDULED: - - - - -

NO.	REVISION	DATE	DATE


PROJECT SCHEDULING
 SP.44/45 UNIT 1 & COMMON
 SMALL BORE WELDS



ACTUAL: _____
 SCHEDULED: - - - - -

PROJECT SCHEDULING
 SP.44/45 UNIT 1 & COMMON
 SMALL BORE VALVES

NO.	REVISION	DATE	BY




PROJECT SCHEDULING

SP.33/34 CABLE TRAY
FOR UNIT 1 OPERATION

NO.	REVISION	DATE	DATE

ACTUAL: ———
SCHEDULED: - - - - -



ACTUAL: ———

SCHEDULED: - - - - -

NO.	REVISION	DATE	DATE

PROJECT SCHEDULING

SP.33/34 CABLE
FOR UNIT 1 OPERATION

MEMORANDUM

 I no longer wish to receive this material.

TO See Attached List ROOM

Construction Planning
 FROM E. Moran/T. Gaydos DATE January 24, 1984
 PHONE 5543/6295 ROOM W135/TP6
 SUBJECT Project Master Plan Completion Dates
 to Support Unit #1 Fuel Load

Attached is the Project Master Plan completion dates by system and subsystem. These dates reference the Project Master Plan diagrams for Unit #1 Fuel Load Rev. 0 issued on January 23, 1984 and supersede the memorandum on Preliminary Master Diagram Completion Dates issued on January 11, 1984.

All elements should work to support the scheduled completion dates for the following categories:

1. Piping Construction
2. Electrical Construction
3. Instrumentation and Control Construction
4. HVAC Construction
5. 79-14 Review and Documentation
6. Turnover to NTS
7. Turnover to PPD

Piping Construction completion dates require that Construction activities, Contractor documentation review, piping hydros, and as-built drawings be complete. The remaining discipline Construction completion dates require construction activities, Contractor documentation review, and as-built drawings be complete.

CEI review of the Contractor's documentation for each system and subsystem is required within eight weeks after the Construction completion dates.

The 79-14 Review and Documentation require that documentation and the Gilbert/Commonwealth system re-analysis and construction rework resulting from the re-analysis be complete.

All elements should also work to support the NTS testing efforts and PPD systems which may require modification without delaying the construction system and subsystem completion dates.

Your review and comments are needed to ensure that the planned completion dates are met.

gaa

SYSTEM SUBSYSTEM	PIPING COMPLETE	ELECT COMPLETE	INSTR&NTL COMPLETE	HVAC COMPLETE	79-14 REVIEW & DOCUMENTS	T/O TO NTS	T/O TO PPD
B13	84/04/20		84/05/11		84/07/20	85/03/05	85/04/26
B21A	84/04/27	84/05/25	84/05/25		84/07/27	84/07/27	85/03/01
B21B EXC SRV	84/05/11	84/05/25	84/05/25		84/08/10	84/09/28	85/04/26
B21B AFT SRV	84/09/21	84/09/28	84/09/28			84/09/28	85/04/26
B21C	84/07/20	84/08/17	84/08/17		84/10/14	84/10/14	85/02/13
B21D	84/01/06	84/02/03	84/02/03		84/04/06	84/04/06	85/02/13
B33A	84/07/06	84/09/28	84/09/28		84/10/05	84/11/09	85/04/19
B33B	84/07/06	84/09/28	84/09/28		84/10/05	84/11/09	85/04/19
B33C	84/07/20	84/09/28	84/09/28		84/10/19	84/11/09	85/04/19
B33D	84/07/20	84/09/28	84/09/28		84/10/19	84/11/09	85/04/19
C11A	84/02/17	84/04/27	84/04/27		84/05/18	84/06/22	85/02/22
C11B	84/02/03	84/02/03	84/02/03		84/04/20	84/04/20	85/02/22
C11C	84/01/06		84/01/06		84/04/06	84/04/06	85/02/22
C22		84/02/17				84/04/23	84/05/07
C34		84/03/09	84/03/09			84/03/23	84/03/23
C41A	84/02/17	84/03/09	84/03/09		84/05/18	84/05/18	84/10/05
C41B	84/03/30	84/04/20	84/04/20		84/06/29	84/06/29	84/11/16
C51A		84/09/28				85/03/15	85/06/07
C51B		84/11/23				85/03/15	85/06/07
C51C		84/09/14				85/03/15	85/05/24
C51D		84/11/23				85/03/15	85/06/07
C61		84/03/02				84/04/27	84/09/07
C71A		84/07/20				84/09/14	85/02/01
C71B		84/04/27				84/06/22	85/02/01
C85 EXC SP43	84/02/24	84/03/09	84/03/09			84/03/23	85/05/17
C85 SP43						85/02/22	85/05/17
C91 COMP SYS						81/08/17(A)	85/03/01
C95A SPEC 73						84/01/06	85/02/08
C95B SPEC 73						83/11/11	85/02/08
C95C SPEC 73						83/12/16	85/02/08
C95D SPEC 73						83/12/09	85/02/08
C95E SPEC 73						84/01/06	85/02/08
C95F SPEC 73						83/12/02	85/02/08
C95G SPEC 73						84/06/03	85/02/08
C95H SPEC 73						84/08/03	85/02/08
C95I SPEC 73						83/12/02	85/02/08
C95J SPEC 73						84/04/20	85/02/08
C95K SPEC 73						84/01/27	85/02/08
C95L SPEC 73						83/12/16	85/02/08
D17A		84/06/15	84/06/15			84/08/10	84/11/02
D17B		84/06/29	84/06/29			84/08/24	84/11/16
D17D		84/06/08	84/06/08			84/08/03	84/10/26
D17E		84/07/06	84/07/06			84/08/31	84/11/23
D17F		84/07/06	84/07/06			84/08/31	84/11/23
D17G		84/07/06	84/07/06			84/08/31	84/11/23
D17H		84/07/20	84/07/20			84/09/14	84/12/07
D17I		84/08/10	84/08/10			84/10/05	84/12/28
D17J		84/08/31	84/08/31			84/10/26	85/01/16
D17K		84/08/31	84/08/31			84/10/26	85/01/16
D17L		84/09/14	84/09/14			84/11/09	85/02/01
D17M		84/09/28	84/09/28			84/11/23	85/02/15
D17N		84/10/05	84/10/05			84/11/30	85/02/01
D17O		84/09/28	84/09/28			84/11/23	85/02/15
D17P		84/10/12	84/10/12			84/12/07	85/02/29
D17Q		84/10/12	84/10/12			84/12/07	85/04/12
D17R		84/11/16	84/11/16			85/01/11	85/04/26

SYSTEM SUBSYSTEM	PIPING COMPLETE	ELECT COMPLETE	INSTR/CONTL COMPLETE	HVAC COMPLETE	79-14 REVIEW & DOCUMENTS	T/O TO NTS	T/O TO PPD
D17S		84/11/16	84/11/16			85/01/11	85/05/10
D17T		84/11/23	84/11/23			85/01/18	85/05/24
D17U		84/05/25	84/05/25			84/07/20	84/10/12
D17V		84/11/30	84/11/30			85/01/25	85/05/24
D17W		84/12/14	84/12/14			85/02/08	85/05/24
D17X		84/12/28	84/12/28			85/02/22	85/05/24
D17Y		85/01/11	85/01/11			85/03/08	85/05/24
D19		85/01/04	85/01/04			85/03/01	85/05/24
D21A		84/05/25	84/05/25			84/07/20	84/12/07
D21B		84/05/11	84/05/11			84/07/06	84/12/07
D21C		84/06/22	84/06/22			84/08/17	84/12/07
D21D		84/07/06	84/07/06			84/08/31	84/12/07
D21E		84/07/13	84/07/13			84/09/07	84/12/07
2D21 (CR)		84/05/11	84/05/11			84/07/06	84/12/07
D23		84/08/31	84/08/31			84/10/26	85/03/22
D51		84/10/19	84/10/19			84/12/14	85/03/15
E12A	84/04/13	84/04/27	84/04/27		84/07/05	84/07/06	85/04/19
E12B	84/04/13	84/04/27	84/04/27		84/07/06	84/07/06	85/04/19
E12C	84/04/13	84/04/27	84/04/27		84/07/06	84/07/06	85/04/19
E15A&B	84/04/13					84/07/06	85/04/19
E21	84/02/17	84/03/09	84/03/09		84/05/18	84/05/18	85/03/15
E22A	84/03/02	84/03/23	84/03/23		84/06/01	84/06/01	85/02/15
E22B		84/02/17	84/02/17			84/04/13	85/05/31
E31	84/03/02	84/06/01	84/06/01			84/07/13	85/03/01
E32	84/04/27	84/05/18	84/05/18		84/07/27	84/07/27	85/01/25
E51A	84/04/13	84/05/04	84/05/04		84/07/06	84/07/06	85/04/12
E51B	84/04/13	84/05/04	84/05/04		84/07/06	84/07/06	85/04/12
E51C	84/04/13	84/05/04	84/05/04		84/07/06	84/07/06	85/04/12
E61	84/06/08	84/11/30	84/11/30			85/01/25	85/05/17
F11	84/03/30	84/03/30	84/03/30			84/05/25	84/12/05
F12						84/06/08	84/09/14
F13	84/06/08					84/10/05	85/03/29
F14						84/07/06	84/10/12
F15	84/03/30	84/03/30	84/03/30			84/05/25	84/11/02
F16	84/05/18					84/05/18	84/11/02
F17	84/04/20	84/04/20	84/04/20			84/05/04	84/09/21
F42	84/02/03	84/02/24	84/02/24		84/05/04	84/05/04	84/11/23
G33	84/02/03	84/03/02	84/03/02		84/05/04	84/05/04	85/03/22
G36	83/12/23	84/01/06	84/01/06			84/02/03	85/03/22
G41A	84/02/03	84/03/02	84/03/02		84/05/04	84/05/04	84/08/17
G41B	83/12/23	83/12/30	83/12/30			84/01/13	84/08/17
G42	84/03/16	84/04/06	84/04/06		84/06/15	84/06/15	84/09/21
G43	84/03/16	84/04/06	84/04/06		84/06/15	84/06/15	84/10/26
G50A						83/09/29(A)	85/03/15
G50B						82/12/03(A)	85/03/15
G50C						82/12/03(A)	85/03/15
G50D	84/03/15	84/04/06	84/04/06			84/05/11	85/03/15
G50E						82/06/25(A)	85/03/15
G50F	83/12/30	84/02/10	84/02/10		84/03/30	84/03/30	85/03/15
G51	84/02/17	84/02/03	84/02/03			84/03/16	85/02/01
G60							83/09/08(A)
G61A						82/11/23(A)	85/06/07
G61B	84/01/06	84/01/27	84/01/27			84/02/10	84/06/08
G61C	84/02/17	84/03/16	84/03/16		84/05/18	84/05/18	84/09/14
G61D	84/02/03	84/05/25	84/05/25		84/05/04	84/06/08	84/10/25
M11		84/04/27		84/04/27		84/06/22	84/12/26
M13		84/06/22		84/06/22		84/08/17	85/04/05
M14	84/05/11	84/05/11		84/05/11		84/07/06	85/03/06

SYSTEM SUBSYSTEM	PIPING COMPLETE	ELECT COMPLETE	INSTR&CNL COMPLETE	MVRC COMPLETE	79-14 REVIEW & DOCUMENTS	T/O TO NTS	T/O TO PPD
M15		84/05/04	84/05/04	84/05/04		84/06/29	85/02/01
M16		84/04/13		84/04/13		84/06/08	84/05/21
M17		84/08/31	84/08/31	84/08/31		84/10/26	85/02/15
M21		84/01/20		84/01/20		84/03/02	84/11/09
M23		84/02/17		84/02/17		84/03/16	84/11/09
M25		84/03/09		84/03/09		84/04/06	84/12/14
M26		84/03/02		84/03/02		84/03/30	84/12/14
M27		84/03/16		84/03/16		84/04/13	84/09/14
M28		84/04/27		84/04/27		84/05/25	84/09/21
M29		84/08/03		84/08/03		84/08/17	84/11/09
M31						82/05/28(A)	84/05/25
M32		84/05/11		84/05/11		84/06/06	84/10/12
M33						83/03/14(A)	85/05/25
M35						81/09/25(A)	84/07/22
M36		84/02/24		84/02/24		84/03/23	84/12/28
M37						80/07/23(A)	80/12/12(A)
M38						83/04/13(A)	84/04/13
M39A		84/04/27		84/04/27		84/05/25	84/10/12
M39B		84/04/27		84/04/27		84/05/25	84/10/12
M40		84/04/06		84/04/06		84/05/04	84/12/07
M41						83/03/07(A)	84/03/23
M42						80/12/18(A)	84/01/27
M43		84/03/30		84/03/30		84/04/20	84/09/07
M45						83/03/01(A)	84/01/27
M46A							83/03/10(A)
M46B							83/04/08(A)
M46C							83/11/04(A)
M46D							83/01/25(A)
M46E		84/05/04		84/05/04		84/05/18	84/08/31
M46F		84/05/04		84/05/04		84/05/18	84/08/31
M47						83/04/13(A)	84/02/03
M48						81/12/18(A)	84/04/06
M49							83/12/06(A)
M51	84/05/25	84/06/01	84/06/01	84/06/01	84/08/24	84/08/24	85/05/10
M56		84/06/29				84/08/24	85/01/11
M99 PAR TEST							
N11A	84/02/17	84/03/16	84/03/16			84/03/30	84/07/06
N11B	84/03/16	84/04/13	84/04/13			84/05/04	85/01/04
N21						82/11/02(A)	84/03/09
N23						82/10/28(A)	84/04/27
N24						83/05/19(A)	84/05/11
N25	84/01/20	84/02/24	84/02/24			84/03/09	84/08/03
N26	84/01/20	84/02/24	84/02/24			84/03/09	84/08/10
N27A						83/04/27(A)	85/05/14
N27B		84/05/16	84/05/11			84/05/25	85/05/14
N31						82/09/15(A)	83/06/03(A)
N32 EXC SP43		84/03/30				84/04/13	85/05/17
N32 SP43						85/02/22	85/05/17
N33 EXC SP43		84/03/23				84/04/06	85/04/19
N33 SP43						84/11/23	85/04/19
N34A						82/12/13(A)	83/06/03(A)
N34E						82/06/28(A)	83/06/03(A)
N35A	84/03/02	84/03/02	84/03/02			84/03/16	84/06/29
N35B						83/01/13(A)	84/06/29
N36	84/01/06	84/04/13	84/04/13			84/04/27	84/11/09
N39						82/09/15(A)	83/06/03(A)
N41						82/06/30(A)	W/A
N42						82/11/11(A)	83/06/03(A)

SYSTEM SUBSYSTEM	PIPING COMPLETE	ELECT COMPLETE	INSTR&CNTRL COMPLETE	HVAC COMPLETE	79-14 REVIEW DOCUMENTS	T/O TO NTS	T/O TO PPD
N43						84/10/26	85/01/84
N51						W/A	W/A
N61							
N62	84/01/27	84/02/03	84/02/03			82/09/15(A)	85/05/24
N64A	84/03/16	84/03/16	84/03/16			84/02/17	85/06/14
N64C	84/02/10	84/04/20	84/04/20			84/04/13	85/02/15
N71						84/05/18	85/04/26
P11A						83/06/07(A)	84/07/27
P11B						83/01/24(A)	84/06/29
P11C						83/09/15(A)	84/06/29
P11D						83/10/06(A)	84/06/29
P11E						83/12/09(A)	84/06/29
P12A						81/11/24(A)	84/06/25
P12B						83/01/26(A)	84/04/20
P21B	84/03/02					83/01/28(A)	84/04/20
P22B	83/12/16	83/12/16	83/12/16			83/10/07(A)	84/04/27
P33		84/02/24	84/02/24			83/12/30	84/03/30
P34		84/03/02				84/03/09	84/09/07
P35		84/03/16	84/03/16			84/03/02	84/06/06
P41A						84/03/16	84/08/24
P41B						81/08/10(A)	84/03/09
P42A	84/01/06	84/01/27	84/01/27		84/04/06	83/08/16(A)	84/03/09
P42B	84/01/06	84/01/27	84/01/27		84/04/06	84/04/06	84/08/31
2P42A(CR)	83/12/23	84/01/13	84/01/13		84/03/23	84/03/23	84/08/15
2P42B(CR)	83/12/23	84/01/13	84/01/13		84/03/23	84/03/23	84/06/15
P43A						81/07/17(A)	84/08/03
P43B						81/07/17(A)	84/08/03
P43C	84/01/20	84/02/10	84/02/10		84/04/20	84/04/20	84/08/03
P45A		84/02/17	84/02/17		84/05/18	84/05/18	85/04/05
P45B		84/02/17	84/02/17		84/05/18	84/05/18	85/01/05
P45C		84/02/03	84/02/03		84/04/06	84/04/06	85/04/05
P47	84/05/25	84/06/01	84/06/01		84/08/24	84/06/24	85/03/29
P48							
P49A						83/05/18(A)	84/09/21
P49B						83/07/27(A)	84/04/06
P50	84/03/23	84/03/30	84/03/30		84/06/22	83/07/27(A)	84/04/06
P51A						84/06/22	85/01/25
P51B						82/06/30(A)	84/07/06
P51C						82/06/30(A)	84/07/06
P51D						82/06/30(A)	84/07/06
P51E						81/09/03(A)	84/07/06
P51F						82/06/30(A)	84/07/06
P51G						82/06/30(A)	84/07/06
P51H	84/01/13	84/01/13				84/01/06(A)	84/07/06
P51I	84/01/13	84/01/13			84/04/13	84/01/13	84/07/06
P51J						84/04/13	84/07/06
2P51(CR)						82/06/30(A)	84/06/06
						83/08/10(A)	84/05/18

PROJECT PLAN COMPLETION DATES

LEGEND: YEAR/MONTH/DATE

SYSTEM SUBSYSTEM	PIPING COMPLETE	ELECT COMPLETE	INSTR&CNTRL COMPLETE	MVAC COMPLETE	79-14 REVIEW & DOCUMENTS	T/O TO NTS	T/O TO PPD
P52A						81/09/84(A)	85/06/14
P52B						82/07/30(A)	85/06/14
P52C	84/01/06	84/01/06			84/04/06	84/04/06	85/06/14
2P52A						83/08/10(A)	84/05/18
2P52B						83/08/03(A)	84/05/18
P53	84/05/11	84/06/08	84/06/08			84/06/22	84/09/28
P54A						80/10/31(A)	84/09/14
P54B						80/11/06(A)	84/09/14
P54C	84/01/06	84/01/13	84/01/13			84/01/27	84/09/14
P54D	84/03/23	84/03/23				84/04/20	84/09/14
P54E	84/01/13	84/01/13				84/06/01	84/08/24
P54F						82/10/08(A)	84/09/14
P54G	84/06/29	84/06/29				84/08/24	84/11/16
P54H	84/02/03	84/02/03				84/03/02	84/09/14
P54I	84/02/17	84/02/17				84/03/16	84/09/14
P54J	84/03/02	84/03/02				84/03/30	84/09/14
P54K	84/01/20	84/01/20				84/02/17	84/09/14
P54L	84/03/16	84/03/16				84/04/13	84/09/14
P55A						81/11/19(A)	84/04/27
P55B						81/11/19(A)	84/04/27
P55C						83/02/09(A)	84/04/27
P55D						83/01/10(A)	84/04/27
P56		84/10/26				84/10/26	85/05/24
P57	84/03/16	84/04/13	84/04/13		84/06/15	84/06/15	84/11/02
P61A						80/12/22(A)	85/06/14
P61B	84/01/20	84/02/24	84/02/24			84/03/09	85/06/14
P61C						83/02/09(A)	85/06/14
P71A	84/02/17	84/02/17	84/02/17			84/03/02	84/05/18
P72	84/03/16	84/03/16				84/04/06	84/08/17
P81						82/09/14(A)	84/02/03
P83						83/05/21(A)	84/02/03
P84A						83/08/05(A)	85/01/18
P84B		84/09/14				84/09/28	85/01/18
P84C						83/12/19(A)	05/01/18
P86	84/01/13	84/01/27	84/01/27		84/04/13	84/04/13	84/06/10
P87	84/06/22	84/07/20	84/07/20		84/09/21	84/09/21	85/01/18
R11B						82/12/17(A)	W/A
R13		84/05/11				84/05/25	84/09/14
R15A						84/01/18(A)	W/A
R15B						W/A	W/A
R15C						84/01/18(A)	W/A
R15D						W/A	W/A
R15E						84/01/18(A)	W/A
R15F						84/01/18(A)	W/A
R22F						81/07/02(A)	W/A
R22G						83/10/18(A)	W/A
R22H						83/10/24(A)	W/A
R22K						83/02/14(A)	W/A
R23G						81/09/22(A)	W/A
R23K						83/10/04(A)	W/A
R23L						83/10/11(A)	W/A
R23M						83/08/11(A)	W/A
R23N						83/08/22(A)	W/A
R23P						83/02/07(A)	W/A
R23Q						82/12/21(A)	W/A
R24A						82/12/17(A)	W/A

SYSTEM SUBSYSTEM	PIPING COMPLETE	ELECT COMPLETE	INSTR/CONTL COMPLETE	HVAC COMPLETE	79-14 REVIEW & DOCUMENTS	T/O TO NTS	T/O TO DDD
R24B						83/01/28(A)	W/A
R24C						82/11/30(A)	W/A
R24D						83/01/12(A)	W/A
R24E						83/01/12(A)	W/A
R24F						83/01/12(A)	W/A
R24P						82/09/28(A)	W/A
R24Q						82/09/24(A)	W/A
R24R						82/09/24(A)	W/A
R24S						83/10/18(A)	W/A
R24U						82/09/28(A)	W/A
R24X						83/06/16(A)	W/A
R24Y						82/09/28(A)	W/A
R24Z						83/09/02(A)	W/A
R25A						83/09/08(A)	W/A
R25B						83/08/19(A)	W/A
R25C						83/10/04(A)	W/A
R25D						83/06/24(A)	W/A
R25E						83/11/18(A)	84/04/20
R25F		84/07/06				84/07/20	84/11/02
R25G		84/08/10				84/08/24	84/12/07
R34						W/A	W/A
R35						W/A	W/A
R36A		84/01/13				84/01/27	84/06/22
R36B						82/12/13(A)	84/06/22
R36C						83/10/14(A)	84/06/22
R36D						83/05/06(A)	84/06/22
R36E						83/07/26(A)	84/06/22
R36F						83/10/14(A)	84/06/22
R36G		84/03/09				84/03/23	84/06/22
R36H		84/03/09				84/03/23	84/06/22
R36J						84/02/17	84/06/22
R37						W/A	W/A
R42J		84/01/06				84/03/02	84/08/31
R42K		84/01/13				84/03/09	84/08/31
R42L		84/01/06				84/03/02	84/08/31
R42M						83/09/26(A)	84/08/31
R42N						83/10/27(A)	84/08/31
R42P						83/11/22(A)	84/08/31
R42Q						83/11/29(A)	84/08/31
R42R						83/10/27(A)	84/08/31
R42S		84/01/13				84/03/09	84/08/31
R42T		84/01/13				84/03/09	84/08/31
R42U		84/01/27				84/03/23	84/08/31
R42V		84/02/10				84/04/06	84/08/31
R43A	84/02/03	84/02/03	84/02/03			84/03/30	85/05/31
R43B	84/02/03	84/02/03	84/02/03			84/03/30	85/05/31
R44A	84/02/03	84/02/17	84/02/17		84/05/04	84/05/04	85/05/31
R44B	84/01/20	84/02/17	84/02/17		84/04/20	84/04/20	85/05/31
R44C		84/02/03	84/02/03			84/03/30	85/05/31
R45A	84/02/03	84/02/17	84/02/17		84/05/04	84/05/04	85/05/31
R45B	84/02/03	84/02/17	84/02/17		84/05/04	84/05/04	85/05/31
R45C	83/12/30	84/01/20	84/01/20		84/03/30	84/03/30	85/05/31
R46A	83/12/30	84/01/20	84/01/20		84/03/30	84/03/30	85/05/31
R46B	83/12/30	84/01/20	84/01/20		84/03/30	84/03/30	85/05/31
R46C		84/01/20	84/01/20			84/03/16	85/05/31
R47A	83/12/23	84/01/13	84/01/13		84/03/23	84/03/23	85/05/31
R47B	83/12/30	84/01/20	84/01/20		84/03/30	84/03/30	85/05/31
R47C	83/12/30	84/01/06	84/01/06		84/03/30	84/03/30	85/05/31

SYSTEM SUBSYSTEM	PIPING COMPLETE	ELECT COMPLETE	INSTR&CNTRL COMPLETE	HVAC COMPLETE	79-14 REVIEW & DOCUMENTS	T/O TO NTS	T/O TO PPD
R48A	84/02/03				84/05/04	84/05/04	85/05/31
R48B	84/02/03				84/05/04	84/05/04	85/05/31
R48C	84/02/03				84/05/04	84/05/04	85/05/31
R50							
R51A						W/A	W/A
R51B						W/A	W/A
R51C						W/A	W/A
R51D						W/A	W/A
R51E						W/A	W/A
R51F						W/A	W/A
R516						W/A	W/A
R52A						W/A	W/A
R52B						83/03/14 (A)	W/A
R52C						83/03/14 (A)	W/A
R52D						82/12/05 (A)	W/A
R52E						83/03/14 (A)	W/A
R53						W/A	W/A
R54						W/A	W/A
R56						W/A	W/A
R62						W/A	W/A
R63		84/05/25				W/A	W/A
R71						84/07/20	85/04/05
2R11A (CR)						W/A	W/A
2R11B (CR)						83/05/26 (A)	W/A
2R11C (CR)						83/06/03 (A)	W/A
2R15A						83/04/22 (A)	W/A
2R15B						84/01/18 (A)	W/A
2R15C						W/A	W/A
2R15D						84/01/18 (A)	W/A
2R15E						W/A	W/A
2R15F						84/01/18 (A)	W/A
2R22A (CR)						84/01/18 (A)	W/A
2R22B (CR)						83/10/04 (A)	W/A
2R22C (CR)						83/04/20 (A)	W/A
2R22D (CR)						82/04/26 (A)	W/A
2R22E (CR)						83/03/15 (A)	W/A
2R22F (CR)						83/06/03 (A)	W/A
2R22G (CR)						83/07/07 (A)	W/A
2R22H (CR)						83/06/16 (A)	W/A
2R22J (CR)						83/06/03 (A)	W/A
2R22K (CR)						83/06/24 (A)	W/A
2R23A (CR)						83/09/21 (A)	W/A
2R23B (CR)						82/06/07 (A)	W/A
2R23C (CR)						83/03/04 (A)	W/A
2R23D (CR)						83/06/15 (A)	W/A
2R23E (CR)						83/03/07 (A)	W/A
2R23F (CR)						83/03/17 (A)	W/A
2R23G (CR)						83/03/17 (A)	W/A
2R23J (CR)						83/03/17 (A)	W/A
2R23K (CR)						83/06/23 (A)	W/A
2R23L (CR)						83/07/20 (A)	W/A
2R23M (CR)						83/09/20 (A)	W/A
2R23N (CR)						83/09/20 (A)	W/A
2R23P (CR)						83/08/11 (A)	W/A
2R23Q (CR)						83/09/20 (A)	W/A
2R23R (CR)						83/07/22 (A)	W/A
2R24A (CR)						83/07/29 (A)	W/A
2R24B (CR)						83/08/25 (A)	W/A
2R24C (CR)						83/09/20 (A)	W/A

SYSTEM	PIPING	ELECT	INSTR/CONTL	HVAC	79-14 REVIEW	T/D TO NTS	T/D TO PPD
SUBSYSTEM	COMPLETE	COMPLETE	COMPLETE	COMPLETE	# DOCUMENTS		
2R24D (CR)						83/07/29 (A)	W/A
2R24E (CR)						83/07/22 (A)	W/A
2R24F (CR)						83/10/14 (A)	W/A
2R24Q (CR)						83/06/23 (A)	W/A
2R24S (CR)						83/05/26 (A)	W/A
2R24T (CR)						83/05/26 (A)	W/A
2R24U (CR)						83/06/22 (A)	W/A
2R24W (CR)						83/06/02 (A)	W/A
2R24Y (CR)						83/11/16 (A)	W/A
2R25A (CR)						83/11/09 (A)	W/A
2R25B (CR)						83/06/27 (A)	W/A
2R25C (CR)						83/10/25 (A)	W/A
2R25D (CR)						83/09/06 (A)	W/A
2R42A (CR)						83/09/09 (A)	W/A
2R42B (CR)						83/05/06 (A)	W/A
2R42C (CR)						83/08/05 (A)	W/A
2R42D (CR)						83/06/27 (A)	W/A
2R42E (CR)						83/09/26 (A)	W/A
2R42F (CR)						83/05/20 (A)	W/A
2R42G (CR)						83/10/04 (A)	W/A
2R42H (CR)						83/05/20 (A)	W/A
2R42I (CR)		84/03/02				84/04/27	W/A
2R42J (CR)						83/10/14 (A)	W/A
S11B, C						82/04/30 (A)	W/A
2S11A (CR)						83/02/02 (A)	W/A
2S11B		84/10/26				84/11/09	85/02/08
2S11C		84/10/26				84/11/09	85/02/08
T21	84/01/27	84/01/27	84/01/27			84/02/10	85/03/22

FROM: JBM

SUBJECT: CASELOAD QUESTIONS RESPONSE
QUESTION 18.

Q. STATUS OF OPERATING PROCEDURES REQUIRED FOR F/L

STATUS - INCLUDES ALL PROCEDURES / INSTRUCTIONS IN OPS. MANUAL

TOTAL REQUIRED - 2743

TOTAL COMPLETED⁽¹⁾ 730 (27%)

" IN PROCESS 976 (35%)

NOT STARTED⁽²⁾ 1037 (38%)

SUMMARY

	<u>REQ'D</u>	<u>COMPLETED</u>	<u>IN PROCESS</u>	<u>NOT STARTED</u>
PLANT / SECTION ADMIN. PROC.	208	67	76	65
SYSTEM OPER INSTR. (INCL EPI, VLI'S)	283	233	32	18
ALARM RESP. INSTR., OFF NORMAL AND PLANT EMERG. INSTR. (EPI'S)	212 212	179 179	16 16	17
+ SURVEILLANCE INSTR. (INCLUDES ISI'S)	1160	41	403	716
INSTRUMENT CALIB. & MAINT INSTR.	303	18	262	23
MAINTENANCE INSTR.	107	27	54	26
HP, CHEM, R/WASTE INSTR.	213	143	42	28
SECURITY INSTRUCTIONS	46		36	46 10

- (1) APPROVED & SIGNED OFF
- (2) INCLUDES 716 SURVEILLANCE INSTRUCTIONS TO BE WRITTEN BY THE R/ENG. FOR THE SYSTEM. (ABOUT 100 ~~FROM~~ DUE FROM NES)

System/Subsystem

A three-digit alphanumeric code is used to designate plant systems. A fourth alphabetic character is sometimes needed in the event the system has been subscoped for testing purposes. The systems/subsystems currently recognized in the test subnetwork of the Project Schedule (in character positions 2 - 5) are as follows:

<u>B</u>	-	<u>Steam Generator System</u>
B13	-	Reactor System
B21	-	Nuclear Boiler System
B33	-	Reactor Recirculation Valve Flow Control System
<u>C</u>	-	<u>Control System</u>
C11	-	Control Rod Drive Hydraulic Control System
C34	-	Feedwater Control System (Turbine Drive)
C41	-	Standby Liquid Control System
C51	-	Neutron Monitoring System
C61	-	Remote Shutdown System
C71	-	Reactor Protection System
C85	-	Steam Bypass and Pressure Regulation System
C91	-	Computer System
C94	-	Health Physics Computer System
<u>D</u>	-	<u>Radiation Monitoring System</u>
D17	-	Plant Radiation Monitoring System
D21	-	Area Radiation Monitoring System (In Plant)
D23	-	Containment Atmosphere Monitoring System
D51	-	Environs Monitoring System
D19	-	Post Accident Radiation Monitoring System
<u>E</u>	-	<u>Core Cooling & Containment System</u>
E12	-	Residual Heat Removal System
E15	-	Containment Spray System
E21	-	Low Pressure Core Spray System
E22	-	High Pressure Core Spray System
E31	-	Leak Detection System
E32	-	MSIV Leakage Control System
E51	-	Reactor Core Isolation Cooling System
E53	-	Containment Isolation System
E61	-	Integrated Leak Rate Test System
E62	-	Drywell Leak Test
E64	-	Shield Building Leak Rate
E66	-	Drywell Structural Integrity
<u>F</u>	-	<u>Service & Handling Equipment</u>
F11	-	Fuel Servicing Equipment
F12	-	Servicing Aids
F13	-	Reactor Vessel Servicing Equipment
F14	-	In-Vessel Servicing Equipment
F15	-	Refueling Equipment
F16	-	Storage Equipment
F17	-	Under Reactor Vessel Servicing Equipment
F18	-	Control Room Equipment

<u>G</u>	-	<u>Clean-up and Filtering System</u>
- G33	-	Reactor Water Clean-Up System
- G36	-	RWCU Filter/Demineralizer System
- G41	-	Fuel Pool Cooling and Clean-Up System
G42	-	Suppression Pool Drain and Clean-Up System
G43	-	Suppression Pool Make-Up System
G50	-	Liquid Radwaste System
G51	-	Solid Radwaste Disposal System
G60	-	Miscellaneous Sump System
G61	-	Liquid Radwaste Sumps System
<u>H</u>	-	<u>Control Panels</u>
H13	-	Control Room Panels
H22	-	Local Panels and Racks (GE)
H51	-	Local Panels and Racks (non GE)
<u>J</u>	-	<u>Fuel</u>
J11	-	Fuel
<u>L</u>	-	<u>Miscellaneous Equipment</u>
L51	-	Cranes, Hoists, and Elevators
L52	-	Service Building Machine Shop Equipment
L53	-	Motor Operated Louver Operators
L54	-	Rolling Steel Door Operators
L55	-	Miscellaneous Architectural Equipment
L56	-	Control Complex Machine Shop Equipment
<u>M</u>	-	<u>HVAC</u>
M11	-	Containment Vessel Cooling System
M12	-	Containment Pool Air Supply and Exhaust Systems
M13	-	Drywell Cooling System
M14	-	Containment Vessel and Drywell Purge Systems
M15	-	Annulus Exhaust Gas Treatment System
M16	-	Drywell Vacuum Relief System
M17	-	Containment Vacuum Relief System
M21	-	Controlled Access and Miscellaneous Equipment Area HVAC System
M23	-	MCC, Switchgear, and Miscellaneous Electrical Equipment Area HVAC Systems
M24	-	Battery Room Exhaust System
M25	-	Control Room HVAC System
M26	-	Control Room Emergency Recirculation System
M27	-	Computer Room HVAC System
M28	-	Emergency Closed Cooling Pump Area Cooling System
M29	-	Control and Computer Room Humidification System
M31	-	Radwaste Building Ventilation System
M32	-	Emergency Service Water Pump House Ventilation System
M33	-	Intermediate Building Ventilation System
M35	-	Turbine Building Ventilation System
M36	-	Off Gas Building Exhaust System
M37	-	Water Treatment Building Ventilation System


M38	-	Auxiliary Building Ventilation System
M39	-	ECCS Pump Room Cooling System
M40	-	Fuel Handling Area Ventilation System
M41	-	Heater Bay Ventilation System
M42	-	Turbine Power Complex Ventilation System
M43	-	Diesel Generator Building Ventilation System
M44	-	Service Building HVAC Systems
M45	-	Circulating Water Pumphouse Ventilation System
M46	-	Miscellaneous HVAC Systems
M47	-	Steam Tunnel Cooling System
M48	-	Radwaste Building Control Room HVAC System
M49	-	Miscellaneous Electrical Areas Smoke Venting System
M50	-	Guard House HVAC System
M51	-	Combustible Gas Control System
M52	-	Technical Support Center Ventilation System
<u>N</u>	-	<u>Main Loop System</u>
N11	-	Main & Reheat Steam System
N21	-	Condensate System
N22	-	Main, Reheat, Extraction and Miscellaneous Drains System
N23	-	Condensate Filtration System
N24	-	Condensate Demineralizer System
N25	-	High Pressure Heater Drains and Vents
N26	-	Low Pressure Heater Drains and Vents
N27	-	Feedwater System
N31	-	Turbine
N32	-	Reactor/Turbine Generator Trip System
N33	-	Steam Seal System
N34	-	Lube Oil System
N35	-	Hydrogen Supply System
N36	-	Extraction Steam System
N39	-	Turning Gear System
N41	-	Generator
N42	-	Hydrogen Seal System
N43	-	Generator Stator Cooling System
N51	-	Excitation System
N61	-	Condenser and Auxiliaries
N62	-	Condenser Air Removal System
N64	-	Off Gas System
N71	-	Circulating Water System
<u>P</u>	-	<u>Auxiliary Systems</u>
P11	-	Condensate Transfer and Storage System
P12	-	Condensate Seal Water System
P20	-	Make-Up Water Pretreatment System
P21	-	Two-Bed Water Demineralizer and Distribution System
P22	-	Mixed Bed Demineralizer and Distribution System

P33	-	Turbine Plant Sampling System
P34	-	Nuclear Sampling System
P35	-	Reactor Plant Sampling System
P40	-	Service Water Screen Wash System
P41	-	Service Water System
P42	-	Emergency Closed Cooling System
P43	-	Nuclear Closed Cooling System
P44	-	Turbine Building Closed Cooling System
P45	-	Emergency Service Water System
P46	-	Turbine Building Chilled Water System
P47	-	Control Complex Chilled Water System
P48	-	Service Water Chlorination System
P49	-	Emergency Service Water Screen Wash System
P50	-	Containment Vessel Chilled Water System
P51	-	Service Air System
P52	-	Instrument Air System
P53	-	Penetration Pressurization System
P54	-	Fire Protection System
P55	-	Building Heating System
P56	-	Plant Security System
P57	-	Safety Related Instrument Air System
P61	-	Auxiliary Steam and Drains System
P62	-	Auxiliary Boiler Fuel Oil System
P63	-	Sanitary Waste Treatment System
P64	-	Industrial Waste Disposal System
P65	-	Auxiliary Boiler Chemical Treatment
P66	-	Sanitary Drain & Sewer System
P67	-	Storm Drain & Sewer System
P68	-	Floor & Equipment Drains System
P71	-	Potable Water Supply System
P72	-	Plant Foundation Underdrain System
P81	-	Pre-Operational Chemical Cleaning
P82	-	Miscellaneous Chemical Treatment Systems
P83	-	Cooling Tower Acid Addition System
P84	-	Hypochlorite Generation, Cooling Tower Feed, and Plant Discharge Dechlorination Systems
P86	-	Nitrogen Supply System
P87	-	Post Accident Sampling Systems
<u>R</u>	-	<u>Plant Electrical Systems</u>
R10	-	Plant Electrical System
R11	-	Station Transformers
R13	-	Isolated Phase Bus
R14	-	120 v. A C Vital System (inverters & distribution equipment)
R15	-	Technical Support Center - UPS
R21	-	Non-Segregated Buses
R22	-	Metal Clad Switchgear (15 kv & 5 kv)
R23	-	Load Centers (480 v)
R24	-	Motor Control Centers
R25	-	Distribution Panels (120v, 240v, 480v)


R31	-	Power Cable and Wire
R32	-	Control Cable and Wire
R33	-	Conduits and Trays
R34	-	Grounding System
R35	-	Cathodic Protection
R36	-	Heat Tracing and Anti-Freeze Protection
R37	-	Lightning Protection
R41	-	Instruments
R42	-	D.C. System (Batteries, Chargers, & Switchboards)
R43	-	Standby Diesel Generator
R44	-	Standby Diesel Generator Starting Air System
R45	-	Diesel Generator Fuel Oil System
R46	-	Standby Diesel Generator Jacket Water Cooling System
R47	-	Standby Diesel Generator Lube Oil System
R48	-	Standby Diesel Generator Exhaust, Intake and Crankcase System
R50	-	Outside Radio Communications System
R51	-	Communications System (Intra Plant)
R52	-	Maintenance and Calibration System
R53	-	Exclusion Area Paging System
R61	-	Main Control Room Annunciator System
R62	-	Local Annunciator System
R63	-	Loose Parts Monitoring System
R71	-	Lighting
R72	-	Penetrations - Electrical
R73	-	Connectors - Electrical
R75	-	Diesel Generator Load Test Emergency Power
R76	-	IESS Integrated Loss of Power
<u>S</u>	-	<u>Power Transmission Systems</u>
S11	-	Power Transformers
S31	-	Communications System (carrier)
S41	-	Step-Up Station
S42	-	Transmission Station (By CEI)
<u>I</u>	-	<u>Reactor Building</u>
T23	-	Containment System
T21	-	SUPPRESSION POOL

STUDY CURVES

- A.) TURNOVERS TO NTS
- B.) PREOP & ACCEPTANCE TESTS (COMBINED)
- C.) PREOP. TESTS ONLY



1984




TI
APERTURE
CARD

LEGEND

- AVERAGE TURNOVERS PER/MO.
- AVERAGE PREOP & ACCEPT. TESTS PER/MO.
- X—X— AVERAGE PREOP. TESTS (ONLY) PER/MO.
- SCHEDULED

(E: ALL PREOPS. EXCEPT '3' ARE SAFETY-RELATED TESTS)



8405250321-01

KWP

2/29/84

WHY PERRY 12 MONTHS PREOP PERIOD (VS. 24)

- CONSTRUCTION VERY HIGH PERCENTAGE COMPLETE RELATIVE TO PREOPS COMPLETE
 - o PROJECT PHILOSOPHY TO REQUIRE ALL HARDWARE COMPLETE WITH DOCUMENTATION AT TURNOVER. SYSTEMS IN HIGH STATE OF COMPLETION AT TURNOVER. ELIMINATE PARELLEL CONSTRUCTION / TEST ACTIVITY WHICH COULD STRETCH OUT EXPECTED TEST PERIOD.

- DESIGNS FINALITY AT TURNOVER
 - o THROUGH FINAL ANALYSIS AND CHANGE REVIEW PRIOR TO TURNOVER
 - o MINIMAL 79-14 IMPACT - INCLUDE ONLY AS BUILT DEVIATIONS - NOT DESIGN ITERATIONS - ~~CUMULATIVE~~ DESIGN VERIFICATION PROGRAMS SHOW SOLID DESIGNS

- STRONG ORGANIZATION
 - o CONSTRUCTION/SYSTEMS COMPLETION WINNING TEAM FROM CALLOWAY 14 MONTHS 10% PREOPS TO FUEL LOAD PERRY AT 10% NOW
 - o QA - VERY SOLID PROGRAM. EXHAUSTIVE ASSESSMENTS AND SURVEYS CONFIRM
 - o TURNOVERS 20 IN LAST 5 WEEKS!

- CAN BEAT INDUSTRY AVERAGE OF 7-8/MONTHS (PREOPS)
CURRENT STATE OF CONSTRUCTION WILL SUPPORT 12-13 AVERAGE/
MONTH RANGING UP TO 15/MONTH

- TEST - CONSTRUCTION OVERLAPS SUBSTANTIAL
- IC & R
- INITIAL RUN IN AND OPERATION OF ECCS HARDWARE AND ROUGH FLUSH. NO SURPRISES WITH CRITICAL HARDWARE DELAYS USUALLY OCCUR AS THE RESULT OF MAJOR EQUIPMENT FAILURE DURING INITIAL OPERATION AND TESTS