

Docket File
DOS MS-010

JUN 4 1984

Docket No. 50-336

LICENSEE: Northeast Nuclear Energy Company

FACILITY: Millstone Nuclear Power Station, Unit 2

SUBJECT: SUMMARY OF MEETING WITH NORTHEAST NUCLEAR ENERGY COMPANY ON SPENT FUEL DISPOSITION PLANS FOR MILLSTONE UNIT 2

A meeting was held with Northeast Nuclear Energy Company (NNECo) on May 17, 1984. The purpose of this meeting was for NNECo to present their plans for spent fuel disposition in order to receive staff comments. These comments would facilitate the NRC review of license amendments expected to be submitted later this year.

Background

Reference: Letter, W. G. Council to J. R. Miller, Spent Fuel Disposition Plans, March 30, 1984.

The referenced letter provides a general discussion for spent fuel disposition plans. The presentation made by NNECo and their vendor for the spent fuel racks (Combustion Engineering) expanded on the information contained in the referenced letter. Handouts provided at the meeting are attached, along with a listing of meeting attendees (Attachment 1).

Summary of Presentation

NNECo plans to submit two independent license amendment requests. The first request scheduled to be submitted in August 1984 concerns reracking of the fuel so that the current spent fuel capacity of 667 assemblies can be increased to 1042 assemblies. The increase in capacity is accomplished by replacing the current racks with free standing racks capable of storing fuel assemblies on a nominal center to center spacing of either 9.0 inches or 9.8 inches vs. the current spacing of 12.19 inches. The spent fuel pool would be divided into two regions with one region capable of storing 363 assemblies of high enriched fuel while the other region would contain storage spaces for 680 fuel assemblies which would be limited to assemblies that have sustained at least 85% of design burnup.

The second license amendment request which is to be completely independent of the first request is scheduled for submittal in September 1984. This request will be for fuel assembly consolidation which will effectively double the storage capacity of 1042 assemblies. Basically, after a minimum period of 5 years after discharge from the core, fuel pins would be pulled from the assembly and into an interim rod transfer canister. After the canister is filled it is lowered over a consolidated fuel storage box and pins are inserted into the box. The consolidated fuel can then be stored in the proposed storage racks.

OFFICE
SURNAME	8406150141	840604
DATE	PDR	ADOCK	05000336
	P	PDR

A brief presentation was made in each of the following areas concerning the acceptance criteria, calculational assumptions and computer codes to be used to justify reracking and pin consolidation:

- Physics Analysis
- Thermal Hydraulics
- Seismic
- Postulated Accidents
- Radiological Considerations.

Additional details can be found in the handout and the referenced letter.

Information requested by the staff includes a list of all materials in the spent fuel pool, details of the surveillance program, method of venting the boraflex, and the thickness of material on either side of the boraflex. It was emphasized that the submittals by NNECo should be as complete as possible to minimize the amount of additional information requested.

Schedule and Conclusion

NNECo's schedule for implementing the rerack is the second quarter of 1985. A cold demonstration of pin consolidation is planned for the end of 1984 with a hot demonstration planned later. With the next refueling scheduled for the spring of 1985, Unit 2 will lose the reserve capacity necessary to discharge the entire core of 217 fuel assemblies. It was pointed out that, if this is the case, it violates a provision of the Nuclear Waste Policy Act which states "the Commission shall ensure maintenance of a full core reserve storage capability at the site of the civilian nuclear power reactor involved unless the Commission determines that the maintenance of such capability is not necessary for the continued orderly operation of such reactor."

Original signed by

D. B. Osborne, Project Manager
Operating Reactors Branch #3
Division of Licensing

Attachments:
As stated

cc w/attachments:
See next page

OFFICE	ORB#3:DL	ORB#3:DL	ORB#3:DL				
SURNAME	PMPreutzer	DBOsborne/pm	JRMiller				
DATE	6/1/84	6/4/84	6/4/84				

List of Attendees

Nuclear Regulatory Commission

Dee Osborne	DL/ORB#3
K. L. Heitner	DL/ORB#3
Larry Kopp	DSI/CPB
Howard Richings	DSI/CPB
Fred Clemenson	DSI/ASB
John Minns	DSI/RAB
B. Turovlin	DE/CMEB
Harold Polk	DE/SGEB
Larry W. Bell	DSI/AEB
Walter Brook	DSI/CPB
Dick Clark	DL/ORB#4

Northeast Utilities

Thomas J. Mawson
Michael Cass
George Betancourt
Bob Skwirz

Combustion Engineering

J. E. Rogers
Allen R. Kasper
Michael J. Falzarano
Robert L. Mascardini

Consumers Power

Victoria J. MacDonald

MEETING SUMMARY DISTRIBUTION

Licensee: Northeast Nuclear Energy Company

*Copies also sent to those people on service (cc) list for subject plant(s).

Docket File
NRC PDR
L PDR
ORB#3 Rdg
ORB#3 Summary File
JRMiller
PMKreutzer
Project Manager
OELD
ELJordan
JMTaylor
ACRS-10
NRC Participants

Northeast Nuclear Energy Company

cc:

Gerald Garfield, Esquire
Day, Berry & Howard
Counselors at Law
One Constitution Plaza
Hartford, Connecticut 06103

Mr. Charles Brinkman
Manager - Washington Nuclear
Operations
C-E Power Systems
Combustion Engineering, Inc.
7910 Woodmont Avenue
Bethesda, Maryland 20014

Mr. Lawrence Bettencourt, First Selectman
Town of Waterford
Hall of Records - 200 Boston Post Road
Waterford, Connecticut 06385

Superintendent
Millstone Plant
P. O. Box 128
Waterford, Connecticut 06385

U.S. Environmental Protection Agency
Region I Office
ATTN: Regional Radiation Representative
John F. Kennedy Federal Building
Boston, Massachusetts 02203

Northeast Utilities Service Company
ATTN: Mr. Richard R. Laudenat, Manager
Generation Facilities Licensing
Post Office Box 270
Hartford, Connecticut 06101

Regional Administrator
Nuclear Regulatory Commission
Region I
Office of Executive Director
for Operations
631 Park Avenue
King of Prussia, Pennsylvania 19406

Office of Policy & Management
ATTN: Under Secretary Energy
Division
80 Washington Street
Hartford, Connecticut 06115

Arthur Heubner, Director
Radiation Control Unit
Department of Environmental Protection
State Office Building
Hartford, Connecticut 06115

Mr. John Shedlosky
Resident Inspector/Millstone
c/o U.S.N.R.C.
Box 811
Niantic, CT 06357

Vice President - Nuclear Operations
Northeast Utilities Service Company
P. O. Box 270
Hartford, Connecticut

NRC/NORTHEAST UTILITIES
MILLSTONE UNIT NO. 2
SPENT FUEL DISPOSITION PLANS
MAY 17, 1984

1. INTRODUCTION

2. SPENT FUEL POOL RERACKING
RACK DESIGN CRITERIA
BUILDING ANALYSES

3. SPENT FUEL CONSOLIDATION
SYSTEM DESIGN
HARDWARE DESIGN AND FABRICATION
METHODS DEVELOPMENT AND TESTING
DESIGN AND ANALYSIS
EQUIPMENT DEMONSTRATION

4. LICENSING SCHEDULE

MILLSTONE UNIT NO. 2
SPENT FUEL DISPCISION PLANS

PLANT: 2700 MW_{TH} PWR

CE NSSS

WATERFORD, CT

217 FUEL ASSEMBLY CORE

72 FUEL ASSEMBLIES DISCHARGED EACH RELOAD

376 SPENT FUEL ASSEMBLIES IN POOL

MILLSTONE UNIT NO. 2
SPENT FUEL DISPOSITION PLANS

- o ORIGINAL SPENT FUEL STORAGE 301
- o CURRENT SPENT FUEL STORAGE 667
- o FULL CORE OFFLOAD CAPABILITY
LOST FOLLOWING 1986 REFUELING

MILLSTONE UNIT NO. 2
SPENT FUEL DISPOSITION PLANS

NUCLEAR WASTE POLICY ACT

- o PROVIDES FOR LONG-TERM STORAGE OF SPENT FUEL
- o ESTABLISHES LIMITED INTERIM STORAGE CAPACITY
- o DIRECTS THE DEVELOPMENT OF CRITERIA FOR USE OF INTERIM STORAGE

PROPOSED 10CFR PART 53

- o REINFORCES LICENSEE RESPONSIBILITY TO PROVIDE SPENT FUEL STORAGE

MILLSTONE UNIT NO. 2
SPENT FUEL DISPOSITION PLANS

SPENT FUEL STORAGE CAPACITY INCREASE PLANS

1. RERACKING

2. FUEL ASSEMBLY CONSOLIDATION

SPENT FUEL POOL RERACKING

- o TWO REGION STORAGE
- o DUAL PITCH
- o POISONED AND NON-POISONED
- o FULL-CORE OFFLOAD CAPABILITY
THROUGH 1993

SPENT FUEL ASSEMBLY CONSOLIDATION

- o EFFECTIVELY DOUBLES STORAGE CAPACITY
- o CAN BE CONDUCTED WITH PROPOSED RACK DESIGN
- o PROVIDES MEANS FOR LIFE-OF-REACTOR SPENT FUEL STORAGE WITH NWPA
- o DEVELOPED IN COOPERATION WITH EPRI

SCHEDULE


PROPOSED LICENSE AMENDMENTS:

- o SPENT FUEL POOL RERACKING
AUGUST, 1984
- o SPENT FUEL ASSEMBLY CONSOLIDATION
SEPTEMBER, 1984

PROJECT IMPLEMENTATION:

- o SPENT FUEL POOL RERACKING
SECOND QUARTER, 1985
- o SPENT FUEL ASSEMBLY CONSOLIDATION
DEMONSTRATION

MAX-CAP SPENT FUEL STORAGE RACKS



CE SPENT FUEL STORAGE RACKS

SALES TO DATE

ANO #1

<u>CUSTOMER</u>	<u>DUKE POWER</u>	<u>ARKANSAS P&L</u>	<u>NORTHEAST UTILITIES</u>	<u>FLORIDA P&L</u>	<u>FLORIDA P&L</u>
PLANT NAME	OCONEE #3	ANO #2	MILLSTONE #2	TURKEY POINT #3 AND #4	ST. LUCIE #1
FUEL FABRICATOR	B&W	C-E	C-E	WESTINGHOUSE	C-E
TYPE OF RACK	FREE STANDING	FREE STANDING	WALL SUPPORTED	FREE STANDING	FREE STANDING
NO. OF STORAGE CELLS	480	484	667	1272	728
SCHEDULE DELIVERY	5/76	8/76	1/77	2/77-5/77	12/77
ACTUAL DELIVERY	5/76	8/76	12/76	2/77	12/77
INSTALLATION	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE

CE SPENT FUEL STORAGE RACK SALES


SALES TO DATE (CONT'D)

*2 region
with*

<u>CUSTOMER</u>	<u>TVA</u>	<u>DUKE POWER CO.</u>	<u>ARIZONA PUBLIC SERVICE CO.</u>	<u>SKBF</u>	<u>FLORIDA POWER AND LIGHT</u>
PLANT NAME	YELLOW CREEK #1 AND #2	OCONEE #1 & #2	PALO VERDE #1, #2, #3	SWEDISH CENTRAL UNDERGROUND FACILITY	ST. LUCIE 2
FUEL FABRICATOR	C-E	B&W	C-E	ASEA ATOM & W	C-E
TYPE OF RACK	FLOOR BOLTED	FREESTANDING	FREESTANDING	PWR & BWR FUEL CANISTERS	MAX-CAP FREESTANDING
SCHEDULED DELIVERY	12/5/80 TO 7/3/81	6/1/79 TO 8/1/79	5/1/80 TO 1/15/83	6/1/84 - 1/1/83	2/20/84 - 7/3/84
ACTUAL DELIVERY	COMPLETE	COMPLETE	COMPLETE	-	-
INSTALLATION	-	COMPLETE	-	-	-

REGION I - POISON RACKS
 9.8 INCHES (PITCH)
 100% STORAGE
 362 TOTAL CELLS
 362 USEABLE CELLS
 362 POISON INSERTS

REGION II - NON-POISON RACKS
 9.0 INCHES (PITCH)
 75% STORAGE
 907 TOTAL CELLS
 600 USEABLE CELLS
 227 CELL BLOCKING DEVICES




SPENT FUEL STORAGE MODULE INSTALLATION

FIGURE 11


P MAX-CAP™
POOL ARRANGEMENT OF REGION II

cell



CELL BLOCKING DEVICE

NEUTRON REACTIVITY MONITOR



NEUTRON
SOURCE
(Pu-238-B_e)

NEUTRON DETECTOR
(FISSION CHAMBER)


- MEASURES NEUTRON MULTIPLICATION
- COMPARE TO DEPLETED STANDARD
- HIGH ACCURACY
- FAST OPERATION
- ALL PWR FUEL

St. Lucie +
Arizona

MAX-CAP SPENT FUEL STORAGE RACK MODULE


*a movable
panel assembly
is provided*

*no lead in
assembly*




- INSERTS
- POISON BOX
 - L-INSERT
 - POISON L-INSERT
 - CELL BLOCK


INSERT LOCKING HOLE



MAX-CAP MODULE CONSTRUCTION





MAX-CAP MODULE FLOW PASSAGES




rests
on wrapper

MAX-CAP SPENT FUEL LOADING FUNNEL ASSEMBLY

may be
applied
to both
regions




MONOLITH FUEL RACK AND REMOVABLE INSERTS



STAND OFF

POISON BOX INSERT

*used at this time
every location at
Region 1*



L INSERT

(Poisoned or Non-Poisoned)

anyone used

MAX-CAP SPENT FUEL RACK PHYSICS ANALYSES

CRITERIA

$K_{\text{Eff}} < 0.95$ For All:

Conditions

Accidents

Tolerance Cases

REGIONAL ANALYSIS

REGION I - New Fuel

**REGION II Credit for Reactivity Depletion
of Irradiated Fuel**

CODES

CEPAK - Nuclear Cross Sections

DOT - 2D Transport

KENO - 3D Monte Carlo

PHYSICS CALCULATIONAL CONSERVATISMS

- INFINITE LATTICE CONFIGURATION
- PURE WATER AT 68°F
- FRESH FUEL ASSEMBLY AT MAXIMUM ENRICHMENT
(REGION I)
- MAXIMUM REACTIVE CONFIGURATION
- TARGET CALCULATIONAL - $K_{EFF} = 0.92$
- NO POISONS - CEA'S, ETC. - *complex is fractured into*

*worse case
allowance*

MAX-CAP SPENT FUEL RACK THERMAL HYDRAULIC ANALYSES

CRITERIA

Clad Surface Temperature < 650°F

Bulk Temperature < 150°F

CODE

FLASH-6 -Film Coefficients

MAX-CAP SPENT FUEL RACK SEISMIC ANALYSES

CRITERIA

Rack Loads Are Compatible With Installation
Fuel Is Not Damaged
Racks Are Reusable

CODES

SAPIV - Dynamic Characteristics
CESHOCK - Non Linear Effects

POSTULATED ACCIDENTS

- **COMPLETE LOSS OF POOL COOLING**
- **SAFE SHUTDOWN EARTHQUAKE**
- **DROPPED FUEL ASSEMBLY**

LOSS OF POOL COOLING

- **MUST RESTORE POOL COOLING WITHIN A DEFINED INTERVAL -TYPICALLY, 24 HOURS, OR**
- **CONSIDER THE EFFECTS OF BULK POOL BOILING ON THE DESIGN, INCLUDING**
 - A. THERMAL STRESSES**
 - RACKS AND POOL STRUCTURE**
 - B. FUEL INTEGRITY**
 - C. CRITICALITY SAFETY**

SAFE SHUTDOWN EARTHQUAKE


- **SEISMIC LOADINGS MUST BE PROPERLY DEVELOPED CONSIDERING NONLINEARITIES IN FUEL/RACK/POOL SYSTEM RESPONSE**
- **MINIMUM REQUIRED STORAGE CELL SPACINGS FOR CRITICALITY SAFETY MUST BE MAINTAINED**
- **DESIGN MUST PRECLUDE TRANSFER OF UNACCEPTABLE LOADS TO POOL FLOOR OR WALLS**
- **IMPACT LOADS TO FUEL ASSEMBLIES MUST BE LIMITED TO PRESERVE FUEL STRUCTURAL INTEGRITY**

DROPPED FUEL ASSEMBLY ACCIDENT

- **MAINTAIN MARGINS TO CRITICALITY BY PRECLUDING DAMAGE TO STRUCTURALLY SIGNIFICANT PORTIONS OF THE RACK ASSEMBLY**
- **ENSURE THAT CRITICALITY SAFETY MARGINS REMAIN ACCEPTABLE WITH DROPPED FUEL ASSEMBLY RESTING HORIZONTALLY ON TOP OF MODULE**
- **PRECLUDE DROPPING FUEL ASSEMBLY BETWEEN MODULES AND POOL WALL**


MILLSTONE UNIT 2

SPENT FUEL POOL / AUXILIARY
BUILDING ANALYSIS




MILLSTONE 2
 AUXILIARY BLDG


CONTINUED




SECTION B-B




SECTION B-B




PLAN AT ELEVATION 0'-0"



PLAN AT ELEVATION -20'-0"




POOL SURFACE MEMBRANES




UPPER PORTION OF POOL WALLS

MILLSTONE POINT - UNIT 2


SPENT FUEL STORAGE FACILITY FINITE ELEMENT MODEL



FOUNDATION SURFACE MEMBRANES



POOL FLOOR SLAB




FOUNDATION WALLS

MILLSTONE 2 - S.F.P.
FLOOR GENERAL ARRGMT.

MILLSTONE 2 - SPEIT-FUEL-POOL
CONSOLIDATION
P.A. 82-232

REFERENCE DRINGS.
25203-SIC 44
25203-SIC 45
25203-SIC 47



SCALE 3/16" = 1'-0"

FUEL CONSOLIDATION DEMONSTRATION PROGRAM

- 1.0 SYSTEM DESIGN**
- 2.0 HARDWARE DESIGN & FABRICATION**
- 3.0 METHODS DEVELOPMENT & TESTING**
- 4.0 DESIGN & ANALYSIS**
- 5.0 EQUIPMENT DEMONSTRATION**

1.0 SYSTEM DESIGN

- **CONSOLIDATION CONCEPT**
- **CONSOLIDATION PROCEDURES**

2.0 HARDWARE DESIGN & FABRICATION

- **CONSOLIDATION WORKSTATION & TOOLING**
- **CONSOLIDATED FUEL STORAGE BOX**
- **SPENT FUEL STORAGE RACKS**
- **REACTIVITY MONITOR**

*work done in
cash lay down
area*

*1
consolidated
storage
box*

3.0 METHODS DEVELOPMENT & TESTING

- **STORAGE BOX LOADING CONFIGURATION TESTING**
- **SEISMIC & STRUCTURAL**
 - **FORCED VIBRATION TESTING OF STORAGE BOX**
 - **STORAGE BOX/RACK/POOL MODELING**
- **CRITICALITY**
 - **MODIFY & BENCHMARK CODES**
- **THERMAL HYDRAULICS**
 - **HEATED FLOW TESTS & CODE MODEL DEVELOPMENT**


*2-2-1
unsub*

4.0 DESIGN & ANALYSIS


**CRITICALITY, T&H, RADIOLOGICAL
RACK/POOL SEISMIC & STRUCTURAL
POOL COOLING & PURIFICATION
SAFETY ANALYSIS REPORT**

5.0 EQUIPMENT DEMONSTRATIONS

**COLD SYSTEM CHECKOUT (C-E WINDSOR)
HOT DEMONSTRATION *early 80s***



FUEL CONSOLIDATION EQUIPMENT LAYOUT



1. DAMAGED FUEL ROD STORAGE STATION
2. END FITTING STORAGE STATION
3. CONSOLIDATION STATION
4. INTERIM ROD TRANSFER STATION WITH FILTRATION SYSTEM
5. FUEL ASSEMBLY WORK STATION WITH FILTRATION SYSTEM
6. GRID CAGE COMPACTION STATION


show to consolidate

**NEW TOOLING TO INCREASE TRANSFER SPEED
AND FUEL ROD PACKING**


- **ID GUIDE TUBE CUTTER**
- **MULTIPLE ROD PULLER**
- **INTERIM TRANSFER CANNISTER**
- **NON-FUEL COMPACTOR**

MULTIPLE ROD PULLER

- CONCEPT APPLIES TO PWR/BWR FUEL
- SPEEDS CONSOLIDATION OPERATION
- SEPARATE CONTROL FOR EACH JAW
- FULLY ENSHROUDED AND VENTED TO EXHAUST



INTERIM ROD TRANSFER CANISTER




CANISTER
UPPER
PORTION


PARALLEL
VANES

CANISTER
LOWER
PORTION

FUEL RODS







**TRANSFER CANISTER
LOWERED ONTO
CONSOLIDATED
FUEL STORAGE
BOX**




**CONSOLIDATION
STATION ENCLOSURE**



CONSOLIDATED FUEL STORAGE BOX AND COVER ASSEMBLY




CONSOLIDATED FUEL STORAGE BOX



UPPER END FITTING REMOVAL

- UNTORQUE RECONSTITUTIBLE ASSEMBLIES
- CUT GUIDE TUBES FOR NON-RECONSTITUTIBLE ASSEMBLIES





The diagram illustrates the upper end fitting removal process. It shows a vertical shaft passing through a concrete structure. At the top, a crane-like structure is positioned to lift the shaft. Below the concrete, a fuel assembly work station is shown with six numbered vertical tubes (1-6) and a central shaft. The shaft is being lowered into the tubes. An arrow points to the shaft with the label 'FUEL ASSEMBLY WORK STATION'. The diagram also shows the shaft being cut at the concrete level, with debris falling away.

FUEL ASSEMBLY
WORK STATION

FUEL ROD PULLING

- POISON PINS REMOVED WITH SINGLE ROD PULLER
- MULTIPLE ROD PULLER FOR FUEL
- PULL FORCE LOAD LIMITED
- POISON PIN STORAGE





**MULTIPLE ROD
PULLING TOOL
INSERTING RODS
INTO INTERIM ROD
TRANSFER CANISTER**

**INTERIM ROD
TRANSFER
STATION**

CONSOLIDATED FUEL STORAGE BOX LOADING

- **STORAGE BOX LOADED IN ONE TRANSFER**
- **TRANSFER CANNISTER BASE LOWERED WITH RODS INTO STORAGE BOX**

