

memorandum


Idaho Operations Office
West Valley Project Office

M-32

DATE February 10, 1992
SUBJECT Waste Tank Farm Processing Schedule
TO T. W. McIntosh, EM-343
Project Manager for West Valley

Attached for your information is a Level II Schedule for Phase II activities related to Resumption of Waste Tank Farm Processing. This schedule will be issued on a weekly basis and dates, if any, which have changed by more than ten working days from the previous schedule are highlighted with a "number." This number corresponds to a brief explanation of the reason for the schedule change. This explanation is contained in an attachment to the schedule.

If you have any questions or comments, please call me at FTS 473-4780.



J. Alan Yeazel
Operations, Maintenance,
Construction Program Manager

Attachment: Level II Schedule

- cc: G. C. Comfort, NRC-HQ (w/att)
- J. Roth, NRC, Region I (w/att)
- J. L. Lyle, DOE-ID (w/att)
- P. L. Piciulo, NYSERDA (w/att)
- P. J. Valenti, WVNS (w/o att)

AY:007:92 - 0061:92:01

AY/mls

140040

9202190203 920210
PDR PROJ
M-32 PDR

ADD: G.C. Comfort

Wt. Encl. 1 1

NF13
1/1

IRTS PHASE II STATUS AS OF 02/05/92

NOTE	DESCRIPTION	* BARCHART NUMBER	ORIGINAL SCHEDULE DATE 12/04/91	PREVIOUS FORECAST DATE 01/29/92	NEW FORECAST DATE 02/05/92
1)	Complete engineering analysis after SMWS Operations	23	01/20/92	02/18/92	03/10/92
	Complete installation/turnover of decon supernatant line	--	03/24/92	03/13/92	03/13/92
	Complete Ti-zeolite testing and reporting (required for STS resumption 4/1)	35	03/25/92	02/25/92	02/25/92
	DOE issue release to run IRTS for controlled operations	9	03/30/92	03/30/92	03/30/92
	DOE concurrence with cement recipe	10	03/01/92	09/03/92	09/03/92

* See attached barchart schedule

EXPLANATION OF FORECAST CHANGES GREATER THAN 10 DAYS
=====

- Final engineering analysis has been delayed due to the failure of Pump #50-G-001 to start (reference Event Report No. WVNS-STS-1992-0001). The scope of work to recover pump operations and its impact, if any, on the remaining readiness review process is being evaluated.

ACTIVITIES REQUIRED FOR 4/1/92 IRTS RESUMPTION

TOTAL NUMBER OF ACTIVITIES = 359
TOTAL NUMBER OF COMPLETED ACTIVITIES = 289
PERCENT OF ALL ACTIVITIES COMPLETE = 80.5%
TOTAL NUMBER OF ACTIVITIES IN PROGRESS = 24

CEMENT RECIPE QUALIFICATION

TOTAL NUMBER OF ACTIVITIES = 389
TOTAL NUMBER OF COMPLETED ACTIVITIES = 124
PERCENT OF ALL ACTIVITIES COMPLETE = 31.9%
TOTAL NUMBER OF ACTIVITIES IN PROGRESS = 28

IRTS UPGRADES FOR COMPLETION AFTER 4/1/92

{ INCLUDES CHEMICAL ADDITION & CORROSION MONITORING
SYSTEMS AS WELL AS THERMOCOUPLE/DENSITY PROBES }

TOTAL NUMBER OF ACTIVITIES = 64
TOTAL NUMBER OF COMPLETED ACTIVITIES = 22
PERCENT OF ALL ACTIVITIES COMPLETE = 34.4%
TOTAL NUMBER OF ACTIVITIES IN PROGRESS = 5

IRTS PHASE II SUMMARY SCHEDULE

ACTIVITY	DESCRIPTION	START	FINISH	1992																				
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC									
1	CEM00012 IMMERSE 98 DAYS 3 225 CURES IN DENIM WATER	5-FEB-92	19-MAR-92																					
2	CEM00033 ADDRESS 98 DAY IMMERSION RESULTS ON 200 CURES	25-MAR-92	25-MAR-92																					
3	CEM00710 MAKE 11 CONFIRM CURB 0.1% 200 SALT RECIPE	5-MAR-92	7-APR-92																					
4	CEM00710 FINISH 20 DAY CURB 0.1% SALT RECI - CONFIRM CURES	12-MAR-92	5-MAY-92																					
5	CEM00691 DRP 3 CONFIRM CURB 98 DAYS I DENIM	7-MAY-92	4-AUG-92																					
6	CEM00648 ADDRESS 700 TDS RECIPE RESULTS	8-AUG-92	18-AUG-92																					
7	CEM00688 OBTAIN INTERIM NRC AGREEMENT ON RECIPE	18-AUG-92	21-AUG-92																					
	IDE OPER READINESS REVIEW																							
8	DOR00138 DUE 1000 MEETINGS	19-FEB-92	11-MAR-92																					
9	DOR00145 DUE RELEASE TO RUN IRTS FOR CONTROLLED OPERATIONS	25-MAR-92	30-MAR-92																					
10	DOR00158 DUE CONCURRENCE WITH CEMENT RECIPE	3-SEP-92	3-SEP-92																					
	LMTS SER																							
11	LMT00144 NRC REVIEWS & ISSUES SER FOR LMTS	3-SEP-92	3-SEP-92																					

IRTS PHASE II SUMMARY SCHEDULE

				1992												
				TAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP				
ACTIVITY	DESCRIPTION	START	FINISH													
WWS OPER READINESS REVIEW																
12	ORR00140 ORR BOARD ISSUE ACTION PLAN		8-JAN-92	■									12			
13	ORR00151 WEEKLY MEETINGS		27-FEB-92	■ ■ ■ ■ ■ ■ ■ ■ ■ ■								13				
14	ORR00210 PIV ISSUE READINESS CERT TO ORRB	20-FEB-92	3-MAR-92			■						14				
15	ORR00215 ORRB ISSUES FINAL REPORT	4-MAR-92	6-MAR-92				■					15				
16	ORR00225 WCP ISSUES RESUME OPS REQUEST	18-MAR-92	18-MAR-92				■					16				
17	ORR00245 WEEKLY MEETINGS	15-JUL-92	5-AUG-92							■ ■ ■ ■			17			
18	ORR00265 LAST WWS ORRB MTG	11-AUG-92	11-AUG-92								■			18		
19	ORR00150 PIV ISSUE READINESS CERT TO ORRB	12-AUG-92	14-AUG-92								■			19		
20	ORR00160 ORRB ISSUES FINAL REPORT	17-AUG-92	19-AUG-92									■			20	
21	ORR00170 WWS PRES ISSUES RESUME OPS REQUEST	20-AUG-92	21-AUG-92										■			21
SWS OPERATIONS																
22	SLW0100 RUN PUMPS		27-FEB-92	■ ■ ■ ■ ■ ■ ■ ■ ■ ■								22				
23	SLW00240 CPLT SLUDGE WASH ENG ANALYSIS	4-MAR-92	18-MAR-92				■					23				
STS SAR/SER																
24	STS00160 NRC REVIEWS & ISSUES SER FOR STS		3-JAN-92	■									24			
25	STS00110 SAR REVISION TO WPO		17-JAN-92	■									25			
				TAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP				
				1992												

IRTS PHASE II SUMMARY SCHEDULE

